

# Grantee: South Carolina

## Grant: B-18-DP-45-0001

### April 1, 2021 thru June 30, 2021 Performance Report

<b>Grant Number:</b> B-18-DP-45-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> South Carolina	<b>Contract End Date:</b>	<b>Review by HUD:</b> Submitted - Await for Review
<b>Grant Award Amount:</b> \$157,590,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$157,590,000.00	<b>Estimated PI/RL Funds:</b>	
<b>Total Budget:</b> \$157,590,000.00		

### Disasters:

#### Declaration Number

FEMA-4241-SC  
FEMA-4286-SC

### Narratives

#### Mitigation Needs Assessment:

Within 4 years, 3 major storms have impacted the State of South Carolina, causing immense damage and several casualties. In October 2015, the state was devastated by over 20 inches of rainfall from an extratropical storm worsened by nearby Hurricane Joaquin, which caused significant flooding and storm damage throughout the state. A year later, Hurricane Matthew entered the state near McClellanville, South Carolina as a Category 1 Hurricane, unleashing strong winds and torrential rainfall throughout the eastern part of the state. Most recently, in September 2018, Hurricane Florence made landfall just north of South Carolina in Wrightsville Beach, North Carolina. While North Carolina experienced the worst of the storm, South Carolina suffered from heavy rainfall and flooding from the downriver watersheds shared with North Carolina. The effects of these storms will be felt for decades.

Despite advances in meteorology, it's impossible to know where a storm and its accompanying damage will exactly hit until it's often too late. However, we are able to identify and model the flood risk an area faces. Damage from these storms was not equally distributed. 30 out of 46 counties in South Carolina received CDBG-DR assistance from one of these three storms. 5 of these counties suffered damage from all three major storms. Most of the damage was centralized around the Pee Dee and Santee Watersheds. Having suffered through so many storms in a short period, South Carolina is striving to preemptively prevent or minimize future, avoidable damage. The State will focus its Mitigation efforts on counties within these regions in order to maximize the Mitigation Grant's benefits for South Carolinians.

#### Proposed Use of Funds:

In 2018, Congress passed Public Law 115-123, which awarded \$12 billion to previous CDBG-DR grant recipients that were impacted by disasters from 2015 to 2017. Of this award, South Carolina is designated to receive \$157,590,000 in mitigation funds for the Most Impacted and Distressed (MID) counties from the 2015 Severe Storm disaster (Public Law 114-113) and the MID counties from the 2016 Hurricane Matthew disaster (Public Law 114-254). Additionally, Richland County will receive \$21,864,000, Lexington County will receive \$15,185,000, and the City of Columbia will receive \$18,585,000 in mitigation funds as a result of the 2015 Severe Storm (Public Law 114-113). In January 2021, the State received \$4,598,000 in additional mitigation funding to address unmet disaster recovery need. This was in response to the damage from Hurricane Florence (Public Law 115-123), which was not captured in the original Mitigation Grant award. In total, the people of South Carolina will be awarded \$217,822,000, with the State being responsible for \$162,188,000 of the awarded grants. Of this \$162,188,000, a minimum of \$50,978,000 must be spent in or for HUD-identified MID counties from the initial Public Law. Additionally, a minimum of \$3,678,400 must be spent in MID counties from the 2018 Hurricane Florence disaster, which include Dillon, Horry, and Marion counties. The remainder will be spent in counties identified as either SC-MID or HUD-MID.

With this grant, the State seeks to enhance mitigation efforts within the Pee Dee and Santee Watershed Area and prevent future avoidable flood damage. Part of this award will go towards mitigation for houses threatened by flooding. The State will

create a buyout program to purchase flood-threatened houses and transform the land into protective flood plains. The State will provide funding and oversight to qualified units of general local government (UGLG) applicants. The program will primarily target the Low-to-Moderate Income (LMI) community with its housing efforts, as they are often unequally affected by storm damage. At the same time, it will aid those who display an Urgent Need (UN) to leave Flood-prone areas, especially if it helps the community at large. The State is cognizant of the difficulties of relocating to a new home and will allow for UGLGs to offer Housing Incentives to the LMI community when applicable. Once the houses have been bought out, the State plans to make the land ineligible for further development through conservation easements and transfer the land to another governmental, non-profit, or other entities. This will expand the drainage capacity of the local watershed and help protect the nearby community.

Additionally, some CDBG-MIT Grant funds will go towards infrastructure projects of applying UGLGs. Infrastructure projects must have or surpass a 1.0 Benefit Cost Analysis (BCA). Exceptions may be made for projects which primarily help the LMI community and have benefits that aren't captured by the BCA. The state will oversee the application and building process. Grant funds will also be made available for eligible FEMA-HMGP fund matching. The CDBG-MIT funds can be counted as the UGLG's portion of their match for FEMA-HMGP projects. The State will oversee the application process for providing these funds for the UGLG's FEMA-HMGP projects.

Also, a portion of the grant will go towards assisting UGLG's fund Hazard Mitig

Proposed Use of Funds:

ation Plans and flood reduction studies and maps. Some local governments may lack or have older flood maps or Hazard Mitigation Plans. By arming these UGLGs with up-to-date flood maps and Hazard Mitigation Plans, they will be able to make better informed decisions about developing near flood plains and be better prepared for future disasters.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.02	\$157,590,000.00
Total Budget	\$0.02	\$157,590,000.00
Total Obligated	\$95,049,529.86	\$95,255,029.86
Total Funds Drawdown	\$1,363,743.14	\$1,569,243.14
Program Funds Drawdown	\$1,363,743.14	\$1,569,243.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,363,743.14	\$1,569,243.14
HUD Identified Most Impacted and Distressed	\$596,556.48	\$664,371.48
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
City of Charleston	\$ 0.00	\$ 0.00
City of Florence2	\$ 0.00	\$ 0.00
City of Sumter	\$ 0.00	\$ 0.00
Horry County	\$ 0.00	\$ 0.00
South Carolina	\$ 0.00	\$ 0.00
South Carolina Department of Administration	\$ 0.00	\$ 205,500.00
South Carolina Emergency Management Division	\$ 0.00	\$ 0.00
South Carolina Office of Resilience	\$ 1,363,743.14	\$ 1,363,743.14

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	66.06%	.00%
Overall Benefit Amount	\$74,855,250.00	\$98,901,420.12	\$.00
Limit on Public Services	\$23,638,500.00	\$.00	\$.00
Limit on Admin/Planning	\$31,518,000.00	\$7,879,500.00	\$864,379.12
Limit on Admin	\$7,879,500.00	\$7,879,500.00	\$864,379.12
Most Impacted and Distressed	\$50,428,800.00	\$157,590,000.00	\$664,371.48

## Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 3rd published for grant number B-18-DP-45-0001 by the state of South Carolina, where over 25 Olympians call home or have studied at its universities. The South Carolina Office of Resilience through the South Carolina Disaster Recovery Division (the State) will discuss its progress between 1 April and 30 June in the QPR below. The State’s efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to help mitigate risks associated with the natural disasters that occurred nationwide in 2015, 2016, 2017, and 2018.

The State of South Carolina received \$162,188,000 in Community Development Block Grant’s Mitigation (CDBG-MIT) funds to increase flood and storm mitigation within the 18 HUD and State identified Most Impacted and Distressed (MID) counties. The State has allocated its grant funds across its 4 program pillars, with \$100 million dedicated to Infrastructure projects, \$35 million dedicated to Buyout Programs, \$5 million dedicated to matching federal programs, and \$9.7 million dedicated to program planning. These programs will either be run by the State or by the applying subrecipient.

As of June 30th, \$30,105,720 has been awarded to 11 Infrastructure projects, \$14,483,365 to two Buyout programs, \$1,109,030 to 3 Plans and Studies, and \$181,612.50 to 4 Federal Matching projects. 16 of the awarded projects will occur in HUD identified Most Impacted and Distressed (MID) counties and 2 projects will occur in South Carolina identified MID counties. Additionally, two of the Federal Matching and Plans and Studies projects will encompass the state as a whole. The State will begin accepting Infrastructure project applications from Units of General Local Governments (UGLGs) for the Phase 1, 2021 Application period which will run from August 4th through October 6th. Additionally, Buyout Applications from UGLGs will be accepted during the same time period. The State will continue to receive, review, and approve Plans and Studies and Federal Matching project applications on a year round basis.

The State continues to take action to affirmatively further fair housing throughout our CDBG-DR and CDBG-MIT programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

In January 2021, HUD awarded the State of South Carolina \$4,598,000 in Mitigation funds due to the damage it received from the 2018 Hurricane Florence. Amendment 1 of the Mitigation Action Plan mentions how this additional award will be allocated. The additional amount will go towards Administration and Planning. This change will be reflected in the Quarterly Progress Reports at a later time.

Additionally, the contract report required by Public Law 115-254 and Public Law 116-20 is attached to the Administration Activity.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1A- Administration, Program Administration	\$864,379.12	\$7,879,500.00	\$864,379.12
2H- Housing, Housing Programs	\$1,282.43	\$35,000,000.00	\$1,282.43
3P- Planning, Planning	\$498,081.59	\$9,710,500.00	\$703,581.59
4M- Matching, Federal Funding Match	\$0.00	\$5,000,000.00	\$0.00
5I - Infrastructure, Infrastructure Projects	\$0.00	\$100,000,000.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # / 1A- Administration / Program Administration

Grantee Activity Number: 1A1-Administration

Activity Title:Program Administration

Activitiy Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
1A- Administration	Program Administration
Projected Start Date:	Projected End Date:
08/20/2020	08/19/2032
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
NA	South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$7,879,500.00
Total Budget	\$0.00	\$7,879,500.00
Total Obligated	\$7,879,500.00	\$7,879,500.00
Total Funds Drawdown	\$864,379.12	\$864,379.12
Program Funds Drawdown	\$864,379.12	\$864,379.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$864,379.12	\$864,379.12
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$864,379.12	\$864,379.12
Most Impacted and Distressed Expended	\$432,189.56	\$432,189.56

**Activity Description:**

This activity will cover the general administration of the program by the South Carolina Disaster Recovery Office, which is a part of the South Carolina Department of Administration.

**Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms.

HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg

South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

**Activity Progress Narrative:**

Drawdowns completed this quarter were for the general administration of this program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Project # /	2H- Housing / Housing Programs
-------------	--------------------------------

Grantee Activity Number: 2H1- Housing

Activity Title: Housing Buyout Program

Activitiy Type:	Activity Status:
MIT - Buyout of Properties	Under Way
Project Number:	Project Title:
2H- Housing	Housing Programs
Projected Start Date:	Projected End Date:
08/20/2020	08/19/2032
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Low/Mod Buyout	South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$19,759,925.88
Total Budget	(\$15,240,074.12)	\$19,759,925.88
Total Obligated	\$19,759,925.88	\$19,759,925.88
Total Funds Drawdown	\$1,282.43	\$1,282.43
Program Funds Drawdown	\$1,282.43	\$1,282.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,282.43	\$1,282.43
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$1,282.43	\$1,282.43
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Since 2015, there have been three presidentially-declared disasters: 2015 Hurricane Joaquin, 2016 Hurricane Matthew, and 2018 Hurricane Florence. The bulk of the damage was not due to wind or storm surge, but from flooding. Due to a lack of flood maps or topographic changes, a significant number of homes were developed in what is now identified as the flood plain. While some homes are able to, at great cost, elevate or mitigate their flood risk; many, including the LMI community, face difficulty in storm proofing their homes or recovering from flood damage. Additionally, once identified as being within a flood zone or having been flood damaged, the homeowner faces great difficulty in selling their property at its pre-damage worth and moving to a safer location nearby. In order to preemptively lower the damage and costs to homes, communities, and local governments, the State is providing funding for units of general local government (UGLG) to buy out homes from the LMI community or those displaying an Urgent Need.

The buyout program, which has seen great success in other cities and states, seeks to achieve two main objectives. First, it seeks to lower or eliminate future damage and costs by investing in buying out homes in the flood plain. This will allow the bought-out homeowners to move to a safer location in the nearby community. LMI homeowners will be able to apply for moving assistance through a housing incentive that will help prevent them from being displaced with no property ownership. Second, once the houses are bought out, the UGLGs will demolish the homes and transform the land into part of the flood plain. This will assist the nearby community, as it increases the absorption of the nearby watershed and helps protect neighboring buildings. Once demolished, a covenant will be tied to the land that prevents any non-recreational future development. The UGLGs will retain ownership of the land and its maintenance responsibilities. If they desire, the land and its

maintenance responsibilities can be transferred to other entities.

This activity will describe the application progress of the Buyout Program. A new activity will be created in DRGR each time the State awards a UGLG funds for their Buyout Activity.

**Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Dillon, Lee, Marlboro, and Orangeburg.

**Activity Progress Narrative:**

Last Quarter, the Governor's Appointed Disaster Steering Committee approved 3 Buyout applications from Units of General Local Government (UGLG). The State will run a buyout program for the Town of Cheraw in Chesterfield county, which is a South Carolina-identified Most Impacted and Distressed (MID) area. The expected cost of the program will be \$1,747,680 dollars. The other two applications were submitted by Horry County, a HUD MID area. These Applications have since been combined into one activity. Horry County will administer their own buyout programs as subrecipients. They were awarded a combined \$12,735,685 to run a Buyout program at 202-A and 202-L, which are clustered in the Rosewood area of Socastee. In total, \$14,868,365 has been awarded to Buyout projects. The State will reopen its application period for new Buyout projects in August.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

---

Grantee Activity Number: 2H2 Cheraw

Activity Title:Town of Cheraw Buyout Project

Activitiy Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2021To Date

\$0.00\$1,791,372.00

Total Budget

\$1,791,372.00\$1,791,372.00

Total Obligated

\$0.00\$0.00

Total Funds Drawdown

\$0.00\$0.00

Program Funds Drawdown

\$0.00\$0.00

Program Income Drawdown

\$0.00\$0.00

Program Income Received

\$0.00\$0.00

Total Funds Expended

\$0.00\$0.00

South Carolina Office of Resilience

\$0.00\$0.00

Most Impacted and Distressed Expended

\$0.00\$0.00

Activity Description:

The Town of Cheraw was awarded \$1,747,680.00 by the State for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home’s pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that’s at risk for serious flood damage, allow the homeowner to move to housing that’s safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

The program will be ran by the State. Program Participation will be 100% voluntary. The activity will occur within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county. The activity in DRGR has been budgeted for \$1,791,372.00.

Location Description:

Cheraw, South Carolina

Activity Progress Narrative:

This activity is in the Environmental Assessment phase, which will analyze the environmental impact the Cheraw Buyout program will have on the surrounding area and be used to comply with Federal, State, and Local regulations in order to prevent choice limiting actions. The program expects to begin Homeowner Intake from August 3rd to August 5th.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 2H3 Horry

Activity Title: Horry County Buyout Program

Activitiy Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2021To Date

\$0.00\$13,448,702.12

Total Budget

\$13,448,702.12\$13,448,702.12

Total Obligated

\$0.00\$0.00

Total Funds Drawdown

\$0.00\$0.00

Program Funds Drawdown

\$0.00\$0.00

Program Income Drawdown

\$0.00\$0.00

Program Income Received

\$0.00\$0.00

Total Funds Expended

\$0.00\$0.00

Horry County

\$0.00\$0.00

Most Impacted and Distressed Expended

\$0.00\$0.00

Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor’s Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home’s pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that’s at risk for serious flood damage, allow the homeowner to move to housing that’s safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be ran by Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$13,448,702.13

Location Description:

Horry County

Activity Progress Narrative:

Horry County has begun program intake for residents interested in participating in the Buyout Program. So far, 20 of the 61 households within the project area are interested in participating. Intake will continue into the next quarter. Additionally, it has completed Tier 1 of its 2 Tiered Environmental Review, which analyzed the impact the Horry County Buyout Program will have on the surrounding area and community at the county level. A site specific Tier 2 Environmental review will occur before any choice limiting actions can occur. Horry County will submit a Request for Release of Funds during Quarter 3 of 2021.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found  
Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # /	3P- Planning / Planning
-------------	-------------------------

Grantee Activity Number: 3P1- Planning

Activity Title:Planning

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Planning and Capacity Building	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
3P- Planning	Planning
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
08/20/2020	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
NA	South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$9,710,500.00
<b>Total Budget</b>	\$0.00	\$9,710,500.00
<b>Total Obligated</b>	\$9,505,000.00	\$9,710,500.00
<b>Total Funds Drawdown</b>	\$498,081.59	\$703,581.59
<b>Program Funds Drawdown</b>	\$498,081.59	\$703,581.59
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$498,081.59	\$703,581.59
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$205,500.00
South Carolina Office of Resilience	\$498,081.59	\$498,081.59
<b>Most Impacted and Distressed Expended</b>	\$164,366.92	\$232,181.92

Activity Description:

This Activity will cover all program planning actions for the Mitigation Grant and its activities. Planning funds will also be used to pay for Hazard or Flood plans produced for both the State and its units of general local government (UGLG)s. Additionally, in preparation for the Mitigation Grant, the State contracted with AECOM to produce a watershed study of the Pee Dee and Santee regions, which received the most flood damage from our previous storms. This watershed study will be used to help guide future decisions concerning buyout and infrastructure projects. The Plans and Studies that have received awards from the State are listed below:

South Carolina Emergency Management Division's Hazard Identification and Risk Assessment  
The Statewide Hazard Identification and Risk Assessment (HIRA) seeks to collect data and analyze it to better understand the impacts of disaster events within the State. This assessment will help inform goals and objectives that will guide state agencies in determining mitigation actions and prioritizing projects that most effectively reduce harm to life and property. Conducting the HIRA is a requirement to completing the State Hazard Mitigation Plan Update, which must be up to date in order to participate in FEMA Hazard Mitigation programs. The South Carolina Emergency Management Division (SCEMD) has been awarded \$109,030 in CDBG-MIT funds. In total, SCEMD expects to spend \$400,000 to complete the HIRA.

Marion County Storwater Master Plan  
In March 2021, Marion County's Stormwater Master Plan was awarded \$500,000.00 by the State. Marion County

has dealt with significant flooding caused by storms and the confluences of the Great Pee Dee, Little Pee Dee, and Lumber Rivers. The plan seeks to identify flooding issues throughout the county, assess the stormwater system within the county, and eventually use this information to identify and develop mitigation infrastructure projects that can alleviate flooding. Following the completion of the Stormwater Master Plan, Marion will use the information and data acquired to prepare for future infrastructure projects. The creation of the plan will be administered by the State. Marion County is a HUD-identified Most Impacted and Distressed County.

In addition, Community Outreach and Input will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet monthly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

**Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

**Activity Progress Narrative:**

As of June 30th, the State has awarded 3 Plans and Studies, with \$500,000 going towards a Stormwater Master Plan for Marion County, \$109,030 going towards the Hazard Identification and Risk Assessment (HIRA) being conducted by the South Carolina Emergency Management Division (SCEMD), and \$500,000 going towards a Stormwater Study for the Town of Pamplico in Florence County. The Office of Resilience will administer the Marion County and Town of Pamplico projects, while SCEMD will administer the HIRA as a subrecipient.

The State is conducting a Request for Qualifications for Marion County’s Stormwater Master Plan with South Carolina Business Opportunities. So far, 7 firms have applied for consideration. The deadline will be during early Q3 2021.

The South Carolina Emergency Management Division (SCEMD) is in the process of conducting a statewide Hazard Identification and Risk Assessment (HIRA) that will be used to inform goals and objectives for the 2023 update of the South Carolina Hazard Mitigation Plan.

The Town of Pamplico Plans and Studies project was recently approved in Quarter 2. The Plans and Studies Activity description will be updated next quarter to provide more information. The State is conducting a Request for Qualifications for the Town of Pamplico’s Stormwater Study with South Carolina Business Opportunities. So far, 7 firms have applied for consideration. The deadline will be during early Q3 2021.

The State will continue to receive, review, and approve Plans and Studies project applications on a year-round basis.

Due to COVID-19, the State is hosting its monthly stakeholder meetings online through Zoom.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Project # /	4M- Matching / Federal Funding Match
-------------	--------------------------------------

Grantee Activity Number: 4M1-Matching

Activity Title:Federal Funding Match

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Public Facilities and Improvements-Non Covered	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
4M- Matching	Federal Funding Match
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
08/20/2020	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,813,898.44
<b>Total Budget</b>	(\$186,101.56)	\$4,813,898.44
<b>Total Obligated</b>	\$4,813,898.44	\$4,813,898.44
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

This activity will cover the usage of CDBG-MIT funds to help units of general local government (UGLG)s meet their cost-sharing requirements for federal matching programs, such as FEMA’s Hazard Mitigation Grant Program (HMGP), Building Resilient Infrastructure and Communities (BRIC), and Flood Mitigation Assistance (FMA). Different funding rules apply for each program, but FEMA's programs currently match up to a 75% Federal and 25% Local cost sharing basis.

The Department of Administration's Disaster Recovery Office (SCDRO) will work in conjunction with the Emergency Management Division (SCEMD), which manages the HMGP and BRIC programs within South Carolina, and the Department of Natural Resources (SCDNR), which manages the FMA program within South Carolina, to increase UGLG access to funds for federal matching programs.

**Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of June 30th, the State approved 4 Federal Matching projects for a total award of \$181,562.50. These funds will assist UGLGs and the State fund their portion of the Local/Federal match of the Hazard Mitigation Grant Program (HMGP) and Pre-Disaster Mitigation (PDM) grant programs.

The following awards will be used towards the Local Match of the HMGP: The Town of Cheraw received \$65,812.50 for their Stormwater Master Plan, the City of Dillon received \$60,000 for their Stormwater Management Annex for the county's Hazard Mitigation Plan, and Dillon County received \$25,000 for a Stormwater Study.

Additionally, the South Carolina Emergency Management Division received \$30,750 to update the State's Hazard Mitigation Plan. This award will go towards the Local match portion of the PDM program.

The State will accept, review, and approve Matching project applications on a year round basis.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

---

Grantee Activity Number: 4M2 Cheraw

Activity Title:Town of Cheraw's FEMA HMGP Match

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Planning and Capacity Building	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
4M- Matching	Federal Funding Match
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$67,457.81
Total Budget	\$67,457.81	\$67,457.81
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the Town of Cheraw’s FEMA Hazard Mitigation Grant Program Match. The Town of Cheraw seeks to create a Stormwater Master plan that will identify existing flooding hazards and recommend hazard mitigation strategies. The plan update will include data gathering, field investigation, modeling and flood hazard assessment, and flood hazard mitigation planning. The project has a total budget of \$263,450, with a federal cost-share of \$197,587.50 and a local cost-share of \$65,862.50.

The State will run the activity and assist the Town of Cheraw by providing the local cost-share of \$65,862.50. The activity in DRGR will be budgeted at \$67,457.81. The activity is based within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, SC

Activity Progress Narrative:

The State has completed a draft of the Town of Cheraw Stormwater Master Plan and is currently completing an internal quality assurance and quality control review. This project is being funded by a combination of Federal

HMGP and State CDBG-MIT funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: 4M3 City of Dillon

Activity Title:City of Dillon's FEMA HMGP Match

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Planning and Capacity Building	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
4M- Matching	Federal Funding Match
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$61,500.00
Total Budget	\$61,500.00	\$61,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the City of Dillon’s FEMA Hazard Mitigation Grant Program Match. The City of Dillon seeks to create a Stormwater Management Plan focused solely on the city. This plan will become an annex to the preexisting Hazard Mitigation Plan for Dillon County. The current Hazard Mitigation Plan does not go into depth about specific flooding mitigation for the City. The total project will be \$240,000, with the Federal cost-share being \$180,000 and the Local cost-share being \$60,000. The State will provide the \$60,000 for the local cost-share and conduct the study.

This activity will be administered by the State. As allowed by Public Law for 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. This means that Dillon is now a HUD-identified MID County. Its budget is set at \$61,500 in DRGR.

Location Description:

Dillon, SC

Activity Progress Narrative:

The City of Dillon Stormwater Management Plan is currently underway and will continue to provide updates in future Quarterly Progress Reports. The study is being funded by a combination of Federal HMGP and State CDBG-MIT funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 4M5 Dillon County

Activity Title: Dillon County's FEMA HMGP Match

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Planning and Capacity Building	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
4M- Matching	Federal Funding Match
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$25,625.00
Total Budget	\$25,625.00	\$25,625.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

**Activity Description:**

This activity will focus on Dillon County's FEMA Hazard Mitigation Grant Program Match. Dillon County seeks to create a flood management study to determine the best course of action to mitigate and alleviate water damage amongst its communities. The county is also requesting that the study become the Flood Management Annex to the Dillon County Hazard Mitigation Plan. The project has a total budget of \$100,000, with the Federal cost-share at \$75,000 and the local cost-share at \$25,000. The State will provide the \$25,000 local cost-share and will conduct the study. Also, as allowed by Public Law for the 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. Because of this, Dillon county is now classified as a HUD-identified MID county.The DRGR activity budget is set at \$25,625.00.

**Location Description:**

Dillon County

**Activity Progress Narrative:**

TheDillon County Stormwater Study is currently underway and will continue to provide updates in future Quarterly Progress Reports. The study is being funded by a combination of Federal HMGP and State CDBG-MIT funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 4M6 SCEMD

Activity Title:South Carolina Emergency Management Division's PDM

Activitiy Type:	Activity Status:
MIT - Planning and Capacity Building	Under Way
Project Number:	Project Title:
4M- Matching	Federal Funding Match
Projected Start Date:	Projected End Date:
03/09/2021	08/19/2032
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Urgent Need Mitigation	South Carolina

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$31,518.75
Total Budget	\$31,518.75	\$31,518.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
South Carolina Emergency Management Division	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the Federal Funding Match for South Carolina Emergency Management Division's (SCEMD) Hazard Mitigation Plan. This plan will also receive funding from FEMA's Pre-Disaster Mitigation (PDM) Program, which utilizes a Local-Federal cost-sharing strategy to assist local and state governments fund mitigation projects. The State has awarded SCEMD with \$30,750.00 in CDBG-MIT funds, which will go towards the 25% Local portion of the cost-share. Combined with PDM's Federal cost-share, the State Hazard Mitigation Plan Update is budgeted at \$123,000.

SCEMD plans to utilize these funds to update the State Hazard Mitigation Plan to reflect new and updated data and information since the previous five-year plan approved in 2018. State Hazard Mitigation Plans are valid for five years and the current one will expire by 2023. SCEMD will complete the plan, go through the approval process, and adopt it no later than October 1st, 2023. This Activity is budgeted for \$31,518.75 in DRGR.

Location Description:

Activity Progress Narrative:

The Office of Resilience has received a signed agreement from the South Carolina Emergency Management Division for utilizing State CDBG-MIT funds as part of the State portion of the HMGP cost share. The State Hazard Mitigation Plan (SHMP) Steering Committee has been established to monitor the progress of this update. The current SHMP for South Carolina was approved October 1, 2018 and will expire October 1, 2023. This activity will focus on the upcoming SHMP update SCEMD is conducting.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Project # /	5I - Infrastructure / Infrastructure Projects
-------------	---

Grantee Activity Number: 5I1-Infrastructure

Activity Title:General Infrastructure Application and Oversight

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Public Facilities and Improvements-Non Covered	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
5I - Infrastructure	Infrastructure Projects
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
08/20/2020	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	South Carolina Department of Administration

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$69,141,636.96
Total Budget	(\$30,858,363.02)	\$69,141,636.96
Total Obligated	\$53,091,205.54	\$53,091,205.54
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

In order to increase storm and flood defenses, the State will provide funds for infrastructure projects to units of general local government (UGLG). In order to receive funding, UGLGs must apply with a detailed plan of what their projects and must receive the State’s approval of their project. All projects must undergo a Benefit Cost Analysis (BCA) and must meet the requirement scores. An exception to this may be made for projects that provide noteworthy benefits to the LMI community that aren’t easily captured by the BCA. The goal of these infrastructure projects is to better protect local communities from preventable flood damage. These projects will be overseen by the State, but administered by UGLGs.

This specific activity will focus on the application process of the UGLG projects and track their progression. All infrastructure funds will be held in this activity until they are allocated to a specific infrastructure project. Once the projects have been approved, a new activity will be created to track the narrative, financial, and statistical progress of the infrastructure project. The State will divide this activity into three funding phases, with the first phase will provide funding for "shovel-ready" projects that can begin relatively soon.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

The State will begin accepting Infrastructure applications for the Phase 1, 2021 application period that will run from August 4th to October 6th.

Last Quarter, the Governor’s Committee approved 11 Infrastructure project applications, with a combined total award of \$30,105,720.00 dollars. All approved projects will occur in Hud-identified Most Impacted and Distressed counties. The State will administer and run 2 of the Infrastructure projects. The State will assist Lake City’s Highway 52 with its storm drainage improvement project and Georgetown County’s Mingo Pond with its stormwater project. Lake City was awarded \$2,847,660.00 for its storm drainage project and Georgetown County was awarded \$939,529.02 for its stormwater project.

The 9 other projects will be subrecipient-run. The City of Charleston received \$9,964,190.00 for the Medical District Drainage Tunnel Extension at Ehrhardt Street. The City of Manning received \$4,979,555.00 for stormwater drainage improvements. The City of Florence received \$2,685,334.00 to replace failing and undersized pipes on McQueen Street and \$1,363,477.00 for the addition of a relief pipe at West Cedar. Horry County received \$1,582,500.00 to install a relief channel and culvert system for Cowford Swamp and \$893,750.00 to raise Big Bull Landing Road to create a levee/dam and extend the current culvert system. The City of Sumter received \$2,104,636.00 for stormwater infrastructure at Crosswell; \$1,515,089.00 for storm water conveyance system along Lafayette Drive and US Highway 76; and \$1,230,000.00 for storm water infrastructure from Miller to Morgan streets.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: 5I10 Crosswell

Activity Title:City of Sumter's Crosswell Stormwater Infrastructu

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Public Facilities and Improvements-Non Covered	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
5I - Infrastructure	Infrastructure Projects
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	City of Sumter

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$2,157,251.90
Total Budget	\$2,157,251.90	\$2,157,251.90
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumter	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Croswell Stormwater Infrastructure project, which was awarded \$2,104,636.00. The City will add in \$750,000, making the Grand Total Project budget \$2,854,636. The Crosswell Neighborhood has experienced flooding during everyday storms, with additional stress caused by large tropical storms. The project seeks to address this by increasing capacity of the existing storm drain lines and adding approximately 13,000 linear feet of new storm drain lines and inlets.

The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. It will be run by the City of Sumter. Its budget in DRGR is set at \$2,157,251.90.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter is preparing to begin the Environmental Assessment phase for its Crosswell infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: 5I11 Lafayette

Activity Title: City of Sumter's Lafayette Stormwater Infrastructu

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Public Facilities and Improvements-Non Covered	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
5I - Infrastructure	Infrastructure Projects
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	City of Sumter

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,552,966.23
Total Budget	\$1,552,966.23	\$1,552,966.23
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumter	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Lafayette Stormwater Infrastructure project, which seeks to address flooding along Mile Branch between Lafayette Drive and US Highway 76. The scope of work includes constructing a new stormwater conveyance that's approximately 3,900 linear feet. Additionally, an existing 48" Corrugated Metal Pipe trunk line will be replaced with a new 60" Reinforced Concrete Pipe that will provide additional capacity and last longer. A 60" outfall will be installed as well, which will replace the area's currently undersized one.

The City of Sumter was awarded \$1,515,089.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. Its budget in DRGR is set at \$1,552,966.23.

Location Description:

Sumter, SC

**Activity Progress Narrative:**

The City of Sumter is preparing to begin the Environmental Assessment phase for its Lafayette infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

---

Grantee Activity Number: 5I12 Miller to Morgan

Activity Title:City of Sumter's Miller to Morgan Stormwater Infra

Activitiy Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
5I - Infrastructure	Infrastructure Projects
Projected Start Date:	Projected End Date:
03/09/2021	08/19/2032
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Low/Mod	City of Sumter

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,260,750.00
Total Budget	\$1,260,750.00	\$1,260,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumter	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Miller Road Infrastructure Project, which seeks to create a new stormwater conveyance system to alleviate flooding in the area between Jackson Street, Broad Street, Miller Road, and Morgan Avenue in Sumter, SC. The lack of an outfall to Shot Pouch Branch is contributing to the flooding. The project will involve replacing the existing 48" Corrugated Metal Pipe storm drain outfall with 2,600 feet of new 54" Reinforced Concrete Pipe outfall and inlets.

The City of Sumter was awarded \$1,230,000.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. Its budget in DRGR is set at \$1,260,750.00.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter is preparing to begin the Environmental Assessment phase for its Miller to Morgan infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 512 Erhardt

Activity Title:City of Charleston's Erhardt Drainage Project

Activitiy Type:  
MIT - Public Facilities and Improvements-Non Covered

Project Number:  
5I - Infrastructure

Projected Start Date:  
03/09/2021

Benefit Type:  
Area ( Census )

National Objective:  
Low/Mod

Activity Status:  
Under Way

Project Title:  
Infrastructure Projects

Projected End Date:  
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:  
City of Charleston

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$10,213,294.75
Total Budget	\$10,213,294.75	\$10,213,294.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Charleston	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the city of Charleston’s Medical District Drainage Tunnel Extension at Ehrhardt Street. The city was awarded \$10,213,294.75 for this infrastructure project by the Governor’s Appointed Committee. The area is routinely impacted by substantial flooding that can prevent patients, emergency vehicles, and staff from reaching the hospital during a storm. In just 2019, the medical district had 89 flood events.

The tunnel will run beneath Ehrhardt Street on the Medical University of South Carolina's campus towards President and Cannon Streets. Water will go through this tunnel until it reaches the city’s Spring/Fishburne drainage improvement project. The infrastructure project will be run by the city of Charleston. The activity in DRGR has been budgeted for \$1,791,372.00. Charleston is a HUD-identified Most Impacted and Distressed County.

Location Description:

Charleston, SC

Activity Progress Narrative:

The City of Charleston has recently begun its Environmental Assessment phase, which will analyze the environmental impact the project will have on the surrounding area and be used to comply with Federal, State, and Local regulations in order to prevent choice limiting actions. This process is required before any funds can be released for this project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

---

Grantee Activity Number: 513 Manning

Activity Title:City of Manning Stormwater Improvement Infrastruct

Activitiy Type:  
MIT - Public Facilities and Improvements-Non Covered

Project Number:  
5I - Infrastructure

Projected Start Date:  
03/09/2021

Benefit Type:  
Area ( Census )

National Objective:  
Urgent Need Mitigation

Activity Status:  
Under Way

Project Title:  
Infrastructure Projects

Projected End Date:  
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:  
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$5,104,043.88
Total Budget	\$5,104,043.88	\$5,104,043.88
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unpiped sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00. The project will be run by the city. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR will be budgeted at \$5,104,043.88.

Location Description:

City of Manning

Activity Progress Narrative:

The City of Manning is preparing to begin the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 514 HWY 52

Activity Title: Lake City Highway 52 Infrastructure Project

Activitiy Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
5I - Infrastructure	Infrastructure Projects
Projected Start Date:	Projected End Date:
03/09/2021	08/19/2032
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Low/Mod	South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$2,918,851.50
Total Budget	\$2,918,851.50	\$2,918,851.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the Lake City Highway 52 Storm Drain Improvements project. It seeks to improve and enhance approximately 5750 linear feet of stormwater ditches and 3640 linear feet of stormwater pipes. The project will remove the existing inadequate drainage infrastructure. Lake City completed Phase 1A of its stormwater drainage goal in 2019, using \$755,212.71 from Penny Tax revenues. It seeks to use CDBG-MIT funds to complete Phase 1 and Phase 2 of its drainage project. The project will benefit the community by allowing surface flow to move more efficiently through the improved infrastructure and help prevent rood flooding.

The remaining part of Phase 1 and Phase 2 will run by the State. The project has been awarded \$2,847,660.00 and is budgeted in DRGR for \$2,918,851.50. The Lake City Highway 52 Storm Drain Improvements project will take place in Florence County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Lake City, SC

Activity Progress Narrative:

The State is preparing to begin the Environmental Assessment phase for the Lake Citys Highway 52 infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

---

Grantee Activity Number: 515 McQueen

Activity Title:City Of Florence McQueen Street Stormwater Infrast

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Public Facilities and Improvements-Non Covered	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
5I - Infrastructure	Infrastructure Projects
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Low/Mod	City of Florence2

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$2,752,467.35
Total Budget	\$2,752,467.35	\$2,752,467.35
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the City of Florence’s McQueen Street Stormwater Infrastructure project. The City seeks to upgrade the 1930’s era stormwater drainage system that serves the westside of downtown Florence and the neighborhoods along the South McQueen Street corridor. The project will involve repairing and upgrading the trunk line, upgrading and increasing the size of stormwater inlets, and upsizing or repairing drainage branch lines. This project will also work in synergy with another CDBG-MIT project at West Cedar Street.

The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$2,685,334.00. The project’s budget in DRGR is set at \$2,752,467.35.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence is working on the Environmental Assessment for its McQueen Street project. This Assessment seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 5I6 West Cedar

Activity Title:City of Florence West Cedar Street Stormwater Infr

Activitiy Type:  
MIT - Public Facilities and Improvements-Non Covered

Project Number:  
5I - Infrastructure

Projected Start Date:  
03/09/2021

Benefit Type:  
N/A

National Objective:  
Low/Mod

Activity Status:  
Under Way

Project Title:  
Infrastructure Projects

Projected End Date:  
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:  
City of Florence2

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,397,563.93
Total Budget	\$1,397,563.93	\$1,397,563.93
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the West Cedar Street Stormwater Infrastructure project. The City of Florence seeks to upgrade the current stormwater infrastructure around West Cedar Street by running new reinforced concrete piping to the South McQueen Street basin in order to drain a current trouble spot, replace old catch basin infrastructure with more efficient ones, increase branch pipe sizes to accommodate increased flow from the new basins, and clean and repair damage pipes as needed throughout the existing system. This project will also work in synergy with another CDBG-MIT project at McQueen Street.

The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$1,363,477.00. The project's budget in DRGR is set at \$1,397,563.93.

Location Description:

Florence, SC

**Activity Progress Narrative:**

The City of Florence is working on the Environmental Assessment for its West Cedar infrastructure project. This Assessment seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

---

Grantee Activity Number: 517 Mingo Pond

Activity Title:Georgetown County Mingo Pond Stormwater Infrastruc

<b>Activitiy Type:</b>	<b>Activity Status:</b>
MIT - Public Facilities and Improvements-Non Covered	Under Way
<b>Project Number:</b>	<b>Project Title:</b>
5I - Infrastructure	Infrastructure Projects
<b>Projected Start Date:</b>	<b>Projected End Date:</b>
03/09/2021	08/19/2032
<b>Benefit Type:</b>	<b>Completed Activity Actual End Date:</b>
N/A	
<b>National Objective:</b>	<b>Responsible Organization:</b>
Urgent Need Mitigation	South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$963,017.25
Total Budget	\$963,017.25	\$963,017.25
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the Mingo Pond Stormwater Infrastructure Project. Georgetown County seeks to prevent flooding and standing water along US-17 by installing 675 linear feet of new drainage infrastructure, a new pond outfall structure, and preform ditch maintenance on existing ditches in Pawleys Island. US Highway 17 is the primary north and south evacuation route going through Georgetown County and has previously faced standing water for several days because of storms.

The project will occur in Georgetown County, which is identified as a HUD Most Impacted and Distressed County. The project will be run by the State and has a budget of \$939,529.02. The project's budget in DRGR is set at \$963,017.25.

Location Description:

Georgetown County

Activity Progress Narrative:

Georgetown County is preparing to begin the Environmental Assessment phase for its Mingo Pond infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

---

Grantee Activity Number: 518 Cowford Swamp

Activity Title: Horry County Cowford Swamp Infrastructure Project

Activitiy Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
5I - Infrastructure	Infrastructure Projects
Projected Start Date:	Projected End Date:
03/09/2021	08/19/2032
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Low/Mod	Horry County

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,622,062.50
Total Budget	\$1,622,062.50	\$1,622,062.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Horry County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County’s Cowford Swamp Channel Infrastructure project. Horry County was awarded \$1,582,500.00 for this project. The Bucksport community faces flooding conditions when flood waters back up from the Pee Dee River into Cowford Swamp and the unnamed wetland tributary. The project will construct a tributary relief channel/culvert that would direct flood waters to an unnamed tributary wetland to the west and to the Waccamaw River, which has historically had lower water elevation changes than the Pee Dee River. This project will work in synergy with the Big Bull Landing Road CDBG-MIT project.

The project will be ran by Horry County, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$1,622,062.50.

Location Description:

Horry County

Activity Progress Narrative:

Horry County is preparing to begin the Environmental Assessment phase for its Cowford Swamp infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

---

Grantee Activity Number: 519 Big Bull Landing Road

Activity Title: Horry County Big Bull Landing Road

Activitiy Type:  
MIT - Public Facilities and Improvements-Non Covered

Project Number:  
5I - Infrastructure

Projected Start Date:  
03/09/2021

Benefit Type:  
N/A

National Objective:  
Low/Mod

Activity Status:  
Under Way

Project Title:  
Infrastructure Projects

Projected End Date:  
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:  
Horry County

Overall	Apr 1 thru Jun 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$916,093.75
Total Budget	\$916,093.75	\$916,093.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Horry County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County’s Big Bull Landing Road Infrastructure project. Horry County was awarded \$893,750.00 for this project. Bucksport, the community where Big Bull Landing Road is located, receives significant flooding when the Pee Dee backs ups from storms. Horry County seeks to elevate Big Bull Landing Road to the adjacent high point grades that would make flooding less likely. It will also create a levee/dam on the existing drainage feature to prevent backup from the Pee Dee River.

The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$916,093.75.

Location Description:

Horry County

Activity Progress Narrative:

Horry County is preparing to begin the Environmental Assessment phase for its Big Bull Landing Road

infrastructure project. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0