

**Grantee: South Carolina**

**Grant: B-16-DH-45-0001**

**July 1, 2018 thru September 30, 2018 Performance Report**

---



**Grant Number:**

B-16-DH-45-0001

**Obligation Date:****Award Date:****Grantee Name:**

South Carolina

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$126,698,000.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$126,698,000.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$126,698,000.00

## Disasters:

### Declaration Number

FEMA-4241-SC

## Narratives

### Disaster Damage:

In October 2015, South Carolina received unprecedented and historical rainfall and flooding. This heavy rainfall of over 20 inches across the State came from an upper atmospheric low-pressure system that funneled tropical moisture from Hurricane Joaquin. The floods caused loss of life and extensive damage to many dams, bridges, roads, homes, and businesses. There was severe erosion on the beaches of northeast South Carolina as well as losses suffered in the agricultural industry statewide. Thousands of National Guard troops, hundreds of State Troopers, the Coast Guard and assessment crews were activated to respond to this historic flooding. There were many residents rescued from their homes and others were assisted in evacuation efforts by National Guardsman as well the Coast Guard. Damage from these floods was monumental. The flooding also impacted utilities, wastewater treatment systems, and drinking water treatment and collection systems. The October 2015 floods caused extensive damage to the State's dams. According to the Mission Scoping Assessment and Recovery Support Strategy (RSS), as many as 243 dams were damaged. Of the 2,370 regulated dams in the state, 52 dams failed. In addition, two sections of the levee adjacent to the Columbia Canal were breached and multiple unregulated dams failed. The storm impacted more than 541 roads and 221 bridges, and 25 bridges will require complete replacement.

Just as South Carolina was beginning their recovery effort, it was estimated that rain would continue to fall for several more days while residents were awaiting the waterways to crest. Families, including many of low-to-moderate income, had to abandon their homes, and many houses were isolated as a result of significant damage to roads and bridges. Contaminated drinking water systems posed a threat to public health, and sewage, industrial runoff, and pollutants seeped into the environment. As a result, 400,000 residents were under a boil-water advisory that affected approximately 16 water systems.

Heavy, continual rain stalled over the majority of the state, causing widespread, massive flooding. More than 33,100 homes received more than one-foot of flood water in the home. Importantly, however, the disaster was not just a flood event. It was also a rain event that caused impact to homes from above, with some homeowners reporting rain that blew in sideways, causing damage to roofs and walls that they never expected. This factor has complicated the recovery process in that damage can not only be assessed from below, measuring flood damage, but must consider rain damage as well.

The impact of the floods on the housing sector was estimated at a cost of \$673 million in damage to single family homes and rental properties. Aging housing stock suffered damage across a full range of impact including flood damage and structural damage to roof and foundation from combined extensive rain. Hundreds of homes were destroyed or severely damaged, leaving families living in substandard or unsafe conditions, or causing them to be displaced from their communities and places of employment.

### Recovery Needs:

The state has conducted intensive recovery planning in order to guide its long-term recovery efforts. This included FEMA's deployment of an (AET) Advance Evaluation Team whose mission was to conduct a preliminary assessment and to determine which Recovery Support Functions (RSFs) to activate. After the groundwork laid by the AET and the Mission Scoping Assessment, the State worked intensely to develop a Recovery Support Strategy (RSS) through the Federal Interagency Recovery Coordination group. The RSS outlined initial estimates of storm and flood impact across many sectors, as well as identifying a host of possible goals, strategies, and potential actions. In addition, the State also had six RSFs that addressed issues of concern within their functional areas:

- Community Planning and Capacity Building
- Economic Recovery
- Health and Social Services



- Housing Recovery
- Infrastructure Systems Recovery
- Natural and Cultural Resources

When examining the relative need by sector, housing represents the greatest need with \$521,586,669 in unmet need, followed by the infrastructure sector with \$15,087,560 in unmet need, followed by the economy sector (including agriculture) with a surplus in recovery funds due to Legislative action taken to provide state funds for an agricultural recovery program. The federal allocation of \$96.8 million will allow the State to address less than one fifth of the overall unmet need. Based on analysis of the state's unmet needs and the limited amount of recovery funds made available, South Carolina targeted recovery funds toward the most evident need in the area of Housing recovery.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$126,698,000.00
<b>Total Budget</b>	\$0.00	\$126,698,000.00
<b>Total Obligated</b>	\$138,986.46	\$94,766,357.04
<b>Total Funds Drawdown</b>	\$7,388,012.42	\$67,855,241.33
<b>Program Funds Drawdown</b>	\$7,388,012.42	\$67,855,241.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,388,012.42	\$67,855,241.33
<b>Most Impacted and Distressed Expended</b>	\$5,950,619.60	\$50,344,733.15
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Target	Actual
<b>Overall Benefit Percentage (Projected)</b>		100.00%
<b>Overall Benefit Percentage (Actual)</b>		100.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$19,004,700.00	\$0.00
<b>Limit on Admin/Planning</b>	\$25,339,600.00	\$3,517,076.29
<b>Limit on Admin</b>	\$6,334,900.00	\$3,035,746.12
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$84,916,167.05	\$89,997,080.00

## Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 8th published for grant number B-16-DH-45-0001 by the state of South Carolina, home to the 2018 WNBA Rookie of the Year and University of South Carolina Basketball Alumna A'ja Wilson. The South Carolina Department of Commerce through the South Carolina Disaster Recovery Office and its procured contractor Horne, LLP, (the State) will discuss its progress between 1 July 2018 and 31 September 2018 in the QPR below. The State's efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to rebuild South Carolina from the October 2015 Severe Storm (DR-4241).

Hurricane Florence and its resulting floods affected a large portion of the area the program serves. For some clients, Hurricane Florence was the 3rd severe weather event they have gone through since 2015. Even though the main impact of the storm was in Wilmington, NC, massive amounts of rainfall hit both states and resulted in serious flooding. Program-wise, the main impact of Hurricane Florence was in delaying construction and storm damage. Due to the uncertainty of where the storm was going to land, the State cautiously halted construction and prepared the construction sites for the storm. Combined with closed county permitting offices, the construction numbers for September fell short of its original



goal.

Nonetheless, the State notes that its efforts and pursuit of quality lead to no damage from poor workmanship or materials. The main storm damage was limited to partially excavated foundations, which had to be dug again due to unavoidable water saturation. While October is likely to include some slowdown due to Hurricane Florence and Hurricane Michael, the monthly production rate for the program is expected to return to normal in Quarter 4.

This quarter, the State has returned 112 Most in Distress (MID) and 16 Non- Most in Distress (Non-MID) households back into their safe, sanitary, and secure homes. Commutatively, the State has completed 959 MID and 259 Non-MID homes, with a combined total of 1218 homes. Maintaining a projection of 2101 total repaired homes, the State has helped nearly 58% of its clients return to their homes nearly 3 years after the original disaster.

In addition to the accomplishments of this quarter, the State has taken actions this quarter to affirmatively further fair housing and notes that its efforts are reflected by the demographics of the program as of August 28th. The average client is a 61 year old minority female earning 30% or below the Area's LMI. 61% of client households contain someone that is disabled; 48% contain someone that is age dependent, either age 5 and younger or age 65 and older; and 38% of households contain someone that is both age dependent and disabled.

Additionally, the contract report required by Public Law 114 113 is attached to the Administration Activity.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
R1-Admin-01, Administration	\$352,500.71	\$6,334,900.00	\$3,035,746.12
R1-HMGP-05, Hazard Mitigation Grant Program (HMGP)	\$0.00	\$0.00	\$0.00
R1-MID Housing-03, Most Impacted and Distressed (MID)	\$5,602,304.02	\$84,363,301.00	\$47,766,078.60
R1-NMID Housing-04, Not Most Impacted and Distressed	\$1,428,644.75	\$34,399,799.00	\$16,490,556.06
R1-Plan-02, Planning	\$4,562.94	\$600,000.00	\$481,330.17
R1-Rental-06, Affordable Rental Program	\$0.00	\$1,000,000.00	\$81,530.38



## Activities

**Project # / Title:** R1-Admin-01 / Administration

**Grantee Activity Number:** R1-Admin-01-01  
**Activity Title:** Program Administration

**Activity Category:**

Administration

**Project Number:**

R1-Admin-01

**Projected Start Date:**

10/12/2016

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Department of Commerce

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2018**

N/A

**To Date**

\$6,334,900.00

**Total Budget**

\$0.00

\$6,334,900.00

**Total Obligated**

\$97,234.65

\$3,837,477.52

**Total Funds Drawdown**

\$352,500.71

\$3,035,746.12

**Program Funds Drawdown**

\$352,500.71

\$3,035,746.12

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$352,500.71

\$3,035,746.12

South Carolina Department of Commerce

\$352,500.71

\$3,035,746.12

**Most Impacted and Distressed Expended**

\$330,772.87

\$2,155,379.74

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This activity will cover general administration of the program.

**Location Description:**

632 Rosewood Drive  
 Columbia, SC 29201  
 AND  
 1201 Main Street Suite 1600  
 Columbia, SC 29201

**Activity Progress Narrative:**



The State continued to host monthly stakeholder meetings throughout the quarter.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Activity Supporting Documents

**Document** Copy of Public-Law-113-2 flood as of Oct 2018.xlsx

---

## Project # / Title: R1-MID Housing-03 / Most Impacted and Distressed (MID)

**Grantee Activity Number:** R1-MID Reloc-03-02

**Activity Title:** MID Relocation Assistance

**Activity Category:**

Relocation payments and assistance

**Project Number:**

R1-MID Housing-03

**Projected Start Date:**

10/12/2016

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Most Impacted and Distressed (MID) Counties Housing

**Projected End Date:**

10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Department of Commerce



Overall	Jul 1 thru Sep 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$219,000.00
<b>Total Budget</b>	\$48,000.00	\$219,000.00
<b>Total Obligated</b>	\$35,418.87	\$200,586.65
<b>Total Funds Drawdown</b>	\$35,524.89	\$200,586.65
<b>Program Funds Drawdown</b>	\$35,524.89	\$200,586.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$35,524.89	\$200,586.65
South Carolina Department of Commerce	\$35,524.89	\$200,586.65
<b>Most Impacted and Distressed Expended</b>	\$35,524.89	\$200,586.65
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Limited temporary relocation assistance (case-by-case basis) for applicants undergoing construction in either single family stick-built or manufactured housing units. The State will ensure that the assistance and protections afforded to persons or entities under the Uniform Relocation Assistance and Real Property Acquisition Policies Act (URA), and Section 104(d) of the Housing and Community Development Act of 1974 are available. The URA provides that a displaced person is eligible to receive a rental assistance payment that covers a period of 42 months. The State accepts the HUD waiver of the Section 104(d) requirements which assures uniform and equitable treatment by setting the URA and its implementing regulations as the sole standard for relocation assistance under FR-5938-N-01. The State will designate a URA specialist to ensure compliance with the Uniform Relocation Act (URA), where applicable.

### Location Description:

Clarendon County, Charleston County, Dorchester County, Florence County, Georgetown County, Horry County, Sumter County, and Williamsburg County

### Activity Progress Narrative:

During this reporting period, the State made progress in reducing the number of homes that have been in construction for a lengthy period of time and applicants in state funded temporary housing.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	0	6	45/36	0/0	45/36	100.00
# Owner Households	6	0	6	45/36	0/0	45/36	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** R1-SFR MID-03-01  
**Activity Title:** Single Family Rehab-MID

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 R1-MID Housing-03

**Project Title:**  
 Most Impacted and Distressed (MID) Counties Housing

**Projected Start Date:**  
 10/12/2016

**Projected End Date:**  
 10/11/2022

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 South Carolina Department of Commerce

Overall	Jul 1 thru Sep 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$84,144,301.00
<b>Total Budget</b>	\$100,000.00	\$84,144,301.00
<b>Total Obligated</b>	\$0.00	\$66,854,200.00
<b>Total Funds Drawdown</b>	\$5,566,779.13	\$47,565,491.95
<b>Program Funds Drawdown</b>	\$5,566,779.13	\$47,565,491.95
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,566,779.13	\$47,565,491.95
South Carolina Department of Commerce	\$5,566,779.13	\$47,565,491.95
<b>Most Impacted and Distressed Expended</b>	\$5,566,779.13	\$47,565,491.95
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

To assist the most vulnerable families in their recovery efforts, the State has developed a housing program to meet the housing needs as identified through the unmet needs assessment to include:

1. Repair/Rehabilitation of existing housing units;
2. Replacement of damaged Manufactured Housing Units (MHUs) deemed unrepairable through a feasibility review;
3. Consideration of limited relocation assistance on a case by case basis

The State and it's procured implementation contractor, Horne, LLP, will implement this activity. Horne will oversee the process from eligibility and Duplication of Benefits review, through the property closeout. The entire group of beneficiaries for this activity will meet the low-mod national objective.

**Location Description:**

Clarendon County, Charleston County, Dorchester County, Florence County, Georgetown County, Horry County, Sumter County, and Williamsburg County

**Activity Progress Narrative:**

The State continues to meet its production goals and is serving applicants to program standards in a timely fashion.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	112	959/1492
# of Substantially Rehabilitated	49	428/452
# of Elevated Structures	0	2/71

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	112	959/1492
# of Singlefamily Units	112	959/1492

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	112	0	112	959/1492	0/0	959/1492	100.00
# Owner Households	112	0	112	959/1492	0/0	959/1492	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** R1-NMID Housing-04 / Not Most Impacted and Distressed

**Grantee Activity Number:** R1- NMID Reloc-04-02  
**Activity Title:** NMID Relocation Assistance

**Activity Category:**  
Relocation payments and assistance

**Project Number:**  
R1-NMID Housing-04

**Projected Start Date:**  
10/12/2016

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**

**Activity Status:**  
Under Way

**Project Title:**  
Not Most Impacted and Distressed (NMID) Counties

**Projected End Date:**  
10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**



Overall	Jul 1 thru Sep 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$31,000.00
<b>Total Budget</b>	\$2,000.00	\$31,000.00
<b>Total Obligated</b>	\$1,800.00	\$29,782.32
<b>Total Funds Drawdown</b>	\$1,800.00	\$29,782.32
<b>Program Funds Drawdown</b>	\$1,800.00	\$29,782.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,800.00	\$29,782.32
South Carolina Department of Commerce	\$1,800.00	\$29,782.32
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Limited temporary relocation assistance (case-by-case basis) for applicants undergoing construction in either single family stick-built or manufactured housing units  
 The State will ensure that the assistance and protections afforded to persons or entities under the Uniform Relocation Assistance and Real Property Acquisition Policies Act (URA), and Section 104(d) of the Housing and Community Development Act of 1974 are available. The URA provides that a displaced person is eligible to receive a rental assistance payment that covers a period of 42 months. The State accepts the HUD waiver of the Section 104(d) requirements which assures uniform and equitable treatment by setting the URA and its implementing regulations as the sole standard for relocation assistance under FR-5938-N-01. The State will designate a URA specialist to ensure compliance with the Uniform Relocation Act (URA), where applicable.

**Location Description:**

Bamberg County, Berkeley County, Calhoun County, Colleton County, Darlington County, Fairfield County, Greenville County, Greenwood County, Kershaw County, Lee County, Marion County, Newberry County, Orangeburg County, and Spartanburg County

**Activity Progress Narrative:**

No additional Non-MID applicants required relocation assistance this quarter. The State is continuing to address the needs of applicants that still need relocation assistance from previous quarters.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/16	0/0	11/16	100.00
# Owner Households	0	0	0	11/16	0/0	11/16	100.00



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** R1-SFR NMID-04-01  
**Activity Title:** Single Family Rehab- NMID

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

R1-NMID Housing-04

**Projected Start Date:**

10/12/2016

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Not Most Impacted and Distressed (NMID) Counties

**Projected End Date:**

10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Department of Commerce

Overall	Jul 1 thru Sep 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$34,368,799.00
<b>Total Budget</b>	\$0.00	\$34,368,799.00
<b>Total Obligated</b>	\$0.00	\$23,281,450.00
<b>Total Funds Drawdown</b>	\$1,426,844.75	\$16,460,773.74
<b>Program Funds Drawdown</b>	\$1,426,844.75	\$16,460,773.74
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,426,844.75	\$16,460,773.74
South Carolina Department of Commerce	\$1,426,844.75	\$16,460,773.74
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

To assist the most vulnerable families in their recovery efforts, the State has developed a housing program to meet the housing needs as identified through the unmet needs assessment to include:

1. Repair/Rehabilitation of existing housing units;
2. Replacement of damaged Manufactured Housing Units (MHUs) deemed unrepairable through a feasibility review;
3. Consideration of limited relocation assistance on a case by case basis

The State and it's procured implementation contractor, Horne, LLP, will implement this activity. Horne will oversee the process from eligibility and Duplication of Benefits review, through the property closeout. The entire group of beneficiaries for this activity will meet the low-mod national objective.

**Location Description:**

Bamberg County, Berkeley County, Calhoun County, Colleton County, Darlington County, Fairfield County, Greenville County, Greenwood County, Kershaw County, Lee County, Marion County, Newberry County, Orangeburg County, and Spartanburg County

**Activity Progress Narrative:**

The State predicts, based off current trends, it is on track to serve every Non-MID applicant identified as having an unmet need.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	16		259/609	
# of Substantially Rehabilitated	5		104/192	
# of Elevated Structures	16		16/35	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	16		259/609	
# of Singlefamily Units	16		259/609	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	16	0	16	259/609	0/0	259/609	100.00
# Owner Households	16	0	16	259/609	0/0	259/609	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: R1-Plan-02 / Planning

**Grantee Activity Number:** R1-Plan-02-01

**Activity Title:** Planning

**Activity Category:**

Planning

**Project Number:**

R1-Plan-02

**Projected Start Date:**

10/12/2016

**Benefit Type:**

Area ( )

**National Objective:**

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**



Overall	Jul 1 thru Sep 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$600,000.00
<b>Total Budget</b>	(\$150,000.00)	\$600,000.00
<b>Total Obligated</b>	\$4,532.94	\$481,330.17
<b>Total Funds Drawdown</b>	\$4,562.94	\$481,330.17
<b>Program Funds Drawdown</b>	\$4,562.94	\$481,330.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,562.94	\$481,330.17
South Carolina Department of Commerce	\$4,562.94	\$481,330.17
<b>Most Impacted and Distressed Expended</b>	\$17,542.71	\$341,744.43
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The state has conducted intensive recovery planning in order to guide its long-term recovery efforts. South Carolina has developed a Citizen Participation Plan in compliance with § 24 CFR 91.115 and applicable HUD requirements to set forth the policies and procedures applicable to citizen participation, intended to maximize the opportunity for citizen involvement in the planning and development of the South Carolina CDBG-DR recovery program. South Carolina held five public hearings during Action Plan development to collect early input from citizens impacted by the October 2015 floods. The State has assigned a State Disaster Recovery Coordinator to the overall coordination of long-term recovery efforts. In addition, the State took its own initiative to outline South Carolina’s Disaster Recovery Framework. South Carolina’s Department of Commerce incurred pre-award costs and is seeking reimbursement for these costs that are reasonable and allowable under this regulation. These costs include the cost for salary, employer fringe benefits, and direct operating cost for each employee based on their individual percentage of time spent on the planning of the CDBG-DR program during a pay period.

**Location Description:**

Bamberg County, Berkeley County, Calhoun County, Charleston County, Clarendon County, Colleton County, Darlington County, Dorchester County, Fairfield County, Florence County, Georgetown County, Greenwood County, Greenville County, Horry County, Kershaw County, Lee County, Marion County, Newberry County, Orangeburg County, Spartanburg County, Sumter County, Williamsburg County

**Activity Progress Narrative:**

During this quarter, the State edited the DRGR version of the Action Plan to reflect past, nonsubstantial Action Plan amendments. Also, the State continued to host monthly stakeholder meetings throughout the quarter.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	6/1
# of community engagement	0	100/20



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: R1-Rental-06 / Affordable Rental Program

**Grantee Activity Number:** R1-MID Rental-06-01

**Activity Title:** MID- Rental

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

R1-Rental-06

**Projected Start Date:**

10/12/2016

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Affordable Rental Program

**Projected End Date:**

10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Department of Commerce

### Overall

	Jul 1 thru Sep 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$710,000.00
<b>Total Budget</b>	\$0.00	\$710,000.00
<b>Total Obligated</b>	\$0.00	\$81,530.38
<b>Total Funds Drawdown</b>	\$0.00	\$81,530.38
<b>Program Funds Drawdown</b>	\$0.00	\$81,530.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$81,530.38
South Carolina Department of Commerce	\$0.00	\$81,530.38





<b>Most Impacted and Distressed Expended</b>	\$0.00	\$81,530.38
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The South Carolina Disaster Recovery Office (SCDRO) will allocate \$1 million in funding for an Affordable Rental Program to repair and restore the availability of affordable rental stock in the impacted State Government Area of Responsibility (SGAOR) area. The program will provide up to \$25,000 in assistance to rental property owners for eligible activities including the rehabilitation and associated improvements, such as energy efficiency and resilience activities, of single-family stick-built rental properties.

The Affordable Rental Program will repair up to two units per rental property owner, with a \$25,000 cap each. SCDRO may consider repairs beyond the \$25,000 cap on a case-by-case basis.

The State and its procured implementation contractor, Horne, LLP, will implement this activity. Horne will oversee the process from eligibility and Duplication of Benefits review, through the property closeout. The entire group of beneficiaries for this activity will meet the low-mod national objective.

### Location Description:

Clarendon County, Charleston County, Dorchester County, Florence County, Georgetown County, Horry County, Sumter County, and Williamsburg County

### Activity Progress Narrative:

The State has completed construction on 75% of its rental cases, with two cases currently in progress.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/29
# of Substantially Rehabilitated	0	0/28
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/29
# of Singlefamily Units	0	2/29

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/29	0/0	2/29	100.00
# Owner Households	0	0	0	2/0	0/0	2/0	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** R1-NMID Rental-06-02

**Activity Title:** NMID- Rental

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

R1-Rental-06

**Projected Start Date:**

10/12/2016

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Affordable Rental Program

**Projected End Date:**

10/11/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Department of Commerce

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$290,000.00
<b>Total Budget</b>	\$0.00	\$290,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina Department of Commerce	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The South Carolina Disaster Recovery Office (SCDRO) will allocate \$1 million in funding for an Affordable Rental Program to repair and restore the availability of affordable rental stock in the impacted State Government Area of Responsibility (SGAOR) area. The program will provide up to \$25,000 in assistance to rental property owners for eligible activities including the rehabilitation and associated improvements, such as energy efficiency and resilience activities, of single-family stick-built rental properties.

The Affordable Rental Program will repair up to two units per rental property owner, with a \$25,000 cap each. SCDRO may consider repairs beyond the \$25,000 cap on a case-by-case basis.

**Location Description:**

Bamberg County, Berkeley County, Calhoun County, Colleton County, Darlington County, Fairfield County, Greenville County, Greenwood County, Kershaw County, Lee County, Marion County, Newberry County, Orangeburg County, and Spartanburg County

**Activity Progress Narrative:**

Currently, the State has identified one project for inclusion into the Non-MID Rental program. The project is currently under environmental review and is projected to begin construction next quarter.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	13	76
Monitoring Visits	13	71
Audit Visits	0	2
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	1

