

Grantee: South Carolina

Grant: P-18-SC-45-MIT1

January 1, 2023 thru March 31, 2023 Performance

Grant Number: P-18-SC-45-MIT1	Obligation Date:	Award Date:
Grantee Name: South Carolina	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$162,188,000.00	Grant Status: Active	QPR Contact: Alexander Boe
LOCCS Authorized Amount: \$0.00	Estimated PI/RL Funds:	
Total Budget: \$162,188,000.00		

Disasters:

Declaration Number

FEMA-4241-SC
FEMA-4286-SC
FEMA-4394-SC

Narratives

Mitigation Needs Assessment:

Within 4 years, 3 major storms have impacted the State of South Carolina, causing immense damage and several casualties. In October 2015, the state was devastated by over 20 inches of rainfall from an extratropical storm worsened by nearby Hurricane Joaquin, which caused significant flooding and storm damage throughout the state. A year later, Hurricane Matthew entered the state near McClellanville, South Carolina as a Category 1 Hurricane, unleashing strong winds and torrential rainfall throughout the eastern part of the state. Most recently, in September 2018, Hurricane Florence made landfall just north of South Carolina in Wrightsville Beach, North Carolina. While North Carolina experienced the worst of the storm, South Carolina suffered from heavy rainfall and flooding from the downriver watersheds shared with North Carolina. The effects of these storms will be felt for decades.

Despite advances in meteorology, it's impossible to know where a storm and its accompanying damage will exactly hit until it's often too late. However, we are able to identify and model the flood risk an area faces. Damage from these storms was not equally distributed. 30 out of 46 counties in South Carolina received CDBG-DR assistance from one of these three storms. 5 of these counties suffered damage from all three major storms. Most of the damage was centralized around the Pee Dee and Santee Watersheds. Having suffered through so many storms in a short period, South Carolina is striving to preemptively prevent or minimize future, avoidable damage. The State will focus its Mitigation efforts on counties within these regions in order to maximize the Mitigation Grant's benefits for South Carolinians.

Proposed Use of Funds:

In 2018, Congress passed Public Law 115-123, which awarded \$12 billion to previous CDBG-DR grant recipients that were impacted by disasters from 2015 to 2017. Of this award, South Carolina is designated to receive \$157,590,000 in mitigation funds for the Most Impacted and Distressed (MID) counties from the 2015 Severe Storm disaster (Public Law 114-113) and the MID counties from the 2016 Hurricane Matthew disaster (Public Law 114-254). Additionally, Richland County will receive \$21,864,000, Lexington County will receive \$15,185,000, and the City of Columbia will receive \$18,585,000 in mitigation funds as a result of the 2015 Severe Storm (Public Law 114-113). In January 2021, the State received \$4,598,000 in additional mitigation funding to address unmet disaster recovery need. This was in response to the damage from Hurricane Florence (Public Law 115-123), which was not captured in the original Mitigation Grant award. In total, the people of South Carolina will be awarded \$217,822,000, with the State being responsible for \$162,188,000 of the awarded grants. Of this \$162,188,000, a minimum of \$50,978,000 must be spent in or for HUD-identified MID counties from the initial Public Law. Additionally, a minimum of \$2,299,000 must be spent in MID counties from the 2018 Hurricane Florence disaster, which include Dillon, Horry, and Marion counties. The remainder will be spent in counties identified as either SC-MID or HUD-MID.



With this grant, the State seeks to enhance mitigation efforts within the Pee Dee and Santee Watershed Area and prevent future avoidable flood damage. Part of this award will go towards mitigation for houses threatened by flooding. The State will create a buyout program to purchase flood-threatened houses and transform the land into protective flood plains. The State will provide funding and oversight to qualified units of general local government (UGLG) applicants. The program will primarily target the Low-to-Moderate Income (LMI) community with its housing efforts, as they are often unequally affected by storm damage. At the same time, it will aid those who display an Urgent Need (UN) to leave Flood-prone areas, especially if it helps the community at large. The State is cognizant of the difficulties of relocating to a new home and will allow for UGLGs to offer Housing Incentives to the LMI community when applicable. Once the houses have been bought out, the State plans to make the land ineligible for further development through conservation easements and transfer the land to another governmental, non-profit, or other entities. This will expand the drainage capacity of the local watershed and help protect the nearby community.

Additionally, some CDBG-MIT Grant funds will go towards infrastructure projects of applying UGLGs. Infrastructure projects must have or surpass a 1.0 Benefit Cost Analysis (BCA). Exceptions may be made for projects which primarily help the LMI community and have benefits that aren't captured by the BCA. The state will oversee the application and building process. Grant funds will also be made available for eligible FEMA-HMGP fund matching. The CDBG-MIT funds can be counted as the UGLG's portion of their match for FEMA-HMGP projects. The State will oversee the application process for providing these funds for the UGLG's FEMA-HMGP projects.

Also, a portion of the grant will go towards assisting UGLG's fund Hazard Mitigation Plans and flood reduction studies and maps. Some local governments may lack or have older flood maps or Hazard Mitigation Plans. By arming these UGLGs with up-to-date flood maps and Hazard Mitigation Plans, they will be able to make better informed decisions about developing near flood plains and be better prepared for future disasters.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$2,143,645.34	\$162,188,000.00
B-18-DP-45-0001	\$2,143,645.34	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Budget	\$2,143,645.34	\$162,188,000.00
B-18-DP-45-0001	\$2,143,645.34	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Obligated	\$6,428,530.34	\$152,988,708.43
B-18-DP-45-0001	\$4,241,130.34	\$149,345,808.43
B-19-DT-45-0001	\$2,187,400.00	\$3,642,900.00
Total Funds Drawdown	\$2,588,619.06	\$13,297,045.49
B-18-DP-45-0001	\$2,588,619.06	\$13,294,270.18
B-19-DT-45-0001	\$0.00	\$2,775.31
Program Funds Drawdown	\$2,588,619.06	\$13,297,045.49
B-18-DP-45-0001	\$2,588,619.06	\$13,294,270.18
B-19-DT-45-0001	\$0.00	\$2,775.31
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,588,619.06	\$13,297,045.49
B-18-DP-45-0001	\$2,588,619.06	\$13,294,270.18
B-19-DT-45-0001	\$0.00	\$2,775.31
HUD Identified Most Impacted and Distressed	\$1,407,753.26	\$9,761,188.31
B-18-DP-45-0001	\$1,407,753.26	\$9,758,413.00
B-19-DT-45-0001	\$0.00	\$2,775.31
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
BENNETTSVILLE, CITY OF	\$ 175.49	\$ 1,296.47
Horry County	\$ 388,004.15	\$ 6,634,914.62



MARION, COUNTY OF	\$ 917.99	\$ 1,866.99
MOUNT PLEASANT, TOWN OF	\$ 229.84	\$ 476.39
South Carolina	\$ 2,702.01	\$ 12,247.95
South Carolina	\$ 1,512,117.55	\$ 5,688,362.73
South Carolina Department of Administration	\$ 0.00	\$ 0.00
South Carolina Department of Natural Resources	\$ 89.26	\$ 1,827.74
South Carolina Emergency Management Division	\$ 43.88	\$ 2,429.47
City of Charleston	\$ 677,440.99	\$ 707,921.94
City of Conway	\$ 0.00	\$ 0.00
City of Florence2	\$ 2,238.51	\$ 98,985.03
City of Sumter	\$ 1,892.51	\$ 131,086.71
DILLON, CITY OF	\$ 923.30	\$ 7,610.77
DILLON, COUNTY OF SC	\$ 0.00	\$ 2,775.31
Francis Marion University	\$ 973.46	\$ 3,746.48
Georgetown County SC	\$ 870.12	\$ 1,496.89

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	68.94%	.00%
Overall Benefit Amount	\$70,000,000.00	\$96,518,690.64	\$.00
Limit on Public Services	\$24,328,200.00	\$.00	\$.00
Limit on Admin/Planning	\$32,437,600.00	\$8,109,400.00	\$864,379.12
Limit on Admin	\$8,109,400.00	\$8,109,400.00	\$864,379.12
Most Impacted and Distressed	\$66,497,080.00	\$149,175,036.25	\$9,761,188.31

Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 10th published for grant number P-18-SC-45-MIT1, which includes grants B-DP-18-45-0001 and B-DT-19-0001, by the state of South Carolina; who was represented by Furman University and the College of Charleston at the Mens NCAA March Madness Tournament and by the University of South Carolina at the Womens NCAA March Madness Tournament. The South Carolina Office of Resilience through the South Carolina Disaster Recovery Office (the State) will discuss its progress between 1 January and 31 March in the QPR below. The State efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to help mitigate risks associated with the natural disasters that occurred nationwide in 2015, 2016, 2017, and 2018.

The State of South Carolina received \$162,188,000 in Community Development Block Grant Mitigation (CDBG-MIT) funds to increase flood and storm mitigation within the 18 HUD and State identified Most Impacted and Distressed (MID) counties. As part of Amendment 2 to the Action Plan, the State has changed how it allocated funds across its 4 program pillars. Currently, \$100 million is dedicated to Infrastructure projects, \$37,318,892.59 is dedicated to Buyout Programs, \$2,681,107.41 is dedicated to matching federal programs, and \$14,078,600 is dedicated to Planning, which includes Plans and Studies. These programs will either be run by the State or by the applying subrecipient.

As of December 31st, the State has awarded \$99,368,928.71 to Units of General Local Government and other state agencies, approximately two thirds of the \$162 million mitigation funds. Additionally, the State has allocated \$51,635,578.50, approximately 32% of the total grant, to benefit Low to Moderate Income communities. The Federal-Funded Matching pillar is no longer accepting applications and has awarded 100% of its budget as of Amendment 2 to the Action Plan. Similarly, the Buyout pillar is almost completely obligated based off the current Action Plan. The State is preparing for its next Infrastructure application phase, beginning next quarter in April and May. While changes were made in DRGR by splitting up projects to better track their impact and costs, no additional projects have been awarded this quarter. One Plans and Studies project did withdraw from the program this quarter.

Section 3 reporting under the new CFR 24 Part 75 rules is now being done through the Quarterly Progress Report in the Disaster Recovery Grant Reporting system. The State will be responsible for reporting all labor hours, Section 3 labor hours, and Targeted Section 3 hours in the QPR. Section 3 hours will be reported in their respective activities. This quarter, two projects qualified as Section 3 projects with reportable hours.

The State continues to take action to affirmatively further fair housing throughout our CDBG-DR and CDBG-MIT programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

The contract report required by Public Law 115-254 and Public Law 116-20 is attached to the Administration Activity.



Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1A- Administration, Program Administration	\$105,605.22	\$8,109,400.00	\$2,287,467.46
B-18-DP-45-0001	\$105,605.22	\$7,879,500.00	\$2,287,467.46
B-19-DT-45-0001	\$0.00	\$229,900.00	\$0.00
2H- Housing, Housing Programs	\$1,211,197.51	\$37,318,892.59	\$7,492,623.35
B-18-DP-45-0001	\$1,211,197.51	\$37,318,892.59	\$7,492,623.35
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
3P- Planning, Planning	\$292,945.84	\$14,078,600.00	\$1,874,619.01
B-18-DP-45-0001	\$292,945.84	\$13,388,900.00	\$1,874,619.01
B-19-DT-45-0001	\$0.00	\$689,700.00	\$0.00
4M- Matching, Federal Funding Match	\$3,641.33	\$2,681,107.41	\$21,285.46
B-18-DP-45-0001	\$3,641.33	\$2,681,107.41	\$21,285.46
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
5I - Infrastructure, Infrastructure Projects	\$975,229.16	\$100,000,000.00	\$1,621,050.21
B-18-DP-45-0001	\$975,229.16	\$96,321,600.00	\$1,618,274.90
B-19-DT-45-0001	\$0.00	\$3,678,400.00	\$2,775.31
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00

Activities

Project # / 1A- Administration / Program Administration



Grantee Activity Number: 1A1-Administration

Activity Title: Program Administration

Activity Type:

Administration

Project Number:

1A- Administration

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$16,218,800.00
B-18-DP-45-0001	\$0.00	\$8,109,400.00
B-19-DT-45-0001	\$0.00	\$8,109,400.00
Total Budget	\$0.00	\$16,218,800.00
B-18-DP-45-0001	\$0.00	\$8,109,400.00
B-19-DT-45-0001	\$0.00	\$8,109,400.00
Total Obligated	\$0.00	\$7,879,500.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$105,605.22	\$2,287,467.46
B-18-DP-45-0001	\$105,605.22	\$2,287,467.46
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$105,605.22	\$2,287,467.46
B-18-DP-45-0001	\$105,605.22	\$2,287,467.46
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$105,605.22	\$2,287,467.46
South Carolina	\$105,605.22	\$2,287,467.46
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$33,793.67	\$1,323,397.78
B-18-DP-45-0001	\$33,793.67	\$1,323,397.78
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the general administration of the program by the South Carolina Office of Resilience.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms.



HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg

South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

Drawdowns completed this quarter were for the general administration of this program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2H- Housing / Housing Programs



Grantee Activity Number: 2H1- Housing

Activity Title: Housing Buyout Program

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
08/20/2020

Benefit Type:
N/A

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$338,050.18
B-18-DP-45-0001	(\$14,534,314.41)	\$169,025.09
B-19-DT-45-0001	\$0.00	\$169,025.09
Total Budget	(\$14,534,314.41)	\$338,050.18
B-18-DP-45-0001	(\$14,534,314.41)	\$169,025.09
B-19-DT-45-0001	\$0.00	\$169,025.09
Total Obligated	(\$14,700,774.57)	\$1,282.43
B-18-DP-45-0001	(\$14,700,774.57)	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,282.43
South Carolina	\$0.00	\$1,282.43
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Since 2015, there have been three presidentially-declared disasters: 2015 Hurricane Joaquin, 2016 Hurricane Matthew, and 2018 Hurricane Florence. The bulk of the damage was not due to wind or storm surge, but from flooding. Due to a lack of flood maps or topographic changes, a significant number of homes were developed in what is now identified as the flood plain. While some homes are able to, at great cost, elevate or mitigate their flood risk; many, including the LMI community, face difficulty in storm proofing their homes or recovering from flood damage. Additionally, once identified as being within a flood zone or having been flood damaged, the homeowner faces great difficulty in selling their property at its pre-damage worth and moving to a safer



location nearby. In order to preemptively lower the damage and costs to homes, communities, and local governments, the State is providing funding for units of general local government (UGLG) to buy out homes from the LMI community or those displaying an Urgent Need.

The buyout program, which has seen great success in other cities and states, seeks to achieve two main objectives. First, it seeks to lower or eliminate future damage and costs by investing in buying out homes in the flood plain. This will allow the bought-out homeowners to move to a safer location in the nearby community. LMI homeowners will be able to apply for moving assistance through a housing incentive that will help prevent them from being displaced with no property ownership. Second, once the houses are bought out, the UGLGs will demolish the homes and transform the land into part of the flood plain. This will assist the nearby community, as it increases the absorption of the nearby watershed and helps protect neighboring buildings. Once demolished, a covenant will be tied to the land that prevents any non-recreational future development. The UGLGs will retain ownership of the land and its maintenance responsibilities. If they desire, the land and its maintenance responsibilities can be transferred to other entities.

This activity will describe the application progress of the Buyout Program. A new activity will be created in DRGR each time the State awards a UGLG funds for their Buyout Activity.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Dillon, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of March 31st, the State has awarded \$36.3 million, approximately 97 percent of its total Buyout budget, to 7 Buyout projects. Funds were transferred out of this activity to fund the new Buyout activities in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H2 Cheraw 10010332

Activity Title: Town of Cheraw Buyout Project

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,495,360.00
B-18-DP-45-0001	(\$43,692.00)	\$1,747,680.00
B-19-DT-45-0001	\$0.00	\$1,747,680.00
Total Budget	(\$43,692.00)	\$3,495,360.00
B-18-DP-45-0001	(\$43,692.00)	\$1,747,680.00
B-19-DT-45-0001	\$0.00	\$1,747,680.00
Total Obligated	(\$43,692.00)	\$1,747,680.00
B-18-DP-45-0001	(\$43,692.00)	\$1,747,680.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$796,256.27	\$910,370.09
B-18-DP-45-0001	\$796,256.27	\$910,370.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$796,256.27	\$910,370.09
B-18-DP-45-0001	\$796,256.27	\$910,370.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$796,256.27	\$910,370.09
South Carolina	\$796,256.27	\$910,370.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The Town of Cheraw was awarded \$1,747,680.00 by the State for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.



The program will be run by the State. Program Participation will be 100% voluntary. The activity will occur within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, South Carolina

Activity Progress Narrative:

The Cheraw Buyout program has closed on 8 out of 9 homes and is preparing for the demolition portion of the program as of March 31st. It is working with the EPA and SC DHEC on the scope of work for demolition. Next quarter, the program hopes to close on the ninth home and review demolition bid documents. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3LMI Horry 10010341

Activity Title: Horry County Buyout Program LMI

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/19/2021

Benefit Type:

N/A

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$21,517,923.40
B-18-DP-45-0001	\$3,069,221.27	\$10,758,961.70
B-19-DT-45-0001	\$0.00	\$10,758,961.70
Total Budget	\$3,069,221.27	\$21,517,923.40
B-18-DP-45-0001	\$3,069,221.27	\$10,758,961.70
B-19-DT-45-0001	\$0.00	\$10,758,961.70
Total Obligated	\$0.00	\$7,689,740.43
B-18-DP-45-0001	\$0.00	\$7,689,740.43
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$369,753.23	\$6,402,874.52
B-18-DP-45-0001	\$369,753.23	\$6,402,874.52
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$369,753.23	\$6,402,874.52
B-18-DP-45-0001	\$369,753.23	\$6,402,874.52
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$369,753.23	\$6,402,874.52
Horry County	\$369,753.23	\$6,402,874.52
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$369,753.23	\$6,402,874.52
B-18-DP-45-0001	\$369,753.23	\$6,402,874.52
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor's Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the



housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be run by the State and is located in Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties whose households qualify as Low to Moderate Income.

Location Description:

Horry County, SC

Activity Progress Narrative:

The Buyout project has closed on 33 homes and has completed program eligibility for 50 homeowners as of March 31st. It is waiting on demolition permit approval for homes already closed and is continuing intake for interested homeowners. Next quarter, the program hopes to begin reviewing bid documents for demolition and finalize program intake. This activity will focus on the Low to Moderate Income applicants within the Buyout program. Additionally, the Horry County Buyout Program needed to increase the amount of LMI funding to better reflect the current LMI and UN distribution of the program. Funds were transferred out of the UN activity and into the LMI activity in DRGR. No changes occurred to the total award for the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3UN Horry 10010342

Activity Title: Horry County Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$5,379,480.86
B-18-DP-45-0001	(\$3,069,221.27)	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$2,689,740.43
Total Budget	(\$3,069,221.27)	\$5,379,480.86
B-18-DP-45-0001	(\$3,069,221.27)	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$2,689,740.43
Total Obligated	(\$2,310,259.57)	\$2,689,740.43
B-18-DP-45-0001	(\$2,310,259.57)	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$11,281.08	\$94,467.30
B-18-DP-45-0001	\$11,281.08	\$94,467.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$11,281.08	\$94,467.30
B-18-DP-45-0001	\$11,281.08	\$94,467.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$11,281.08	\$94,467.30
Horry County	\$11,281.08	\$94,467.30
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$11,281.08	\$94,467.30
B-18-DP-45-0001	\$11,281.08	\$94,467.30
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor's Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the



housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be run by the State and is located in Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties which qualify under Urgent Need.

Location Description:

Horry County

Activity Progress Narrative:

The Buyout project has closed on 33 homes and has completed program eligibility for 50 homeowners as of March 31st. It is waiting on demolition permit approval for homes already closed and is continuing intake for interested homeowners. Next quarter, the program hopes to begin reviewing bid documents for demolition and finalize program intake. This activity will focus on the Urgent Need applicants within this Buyout program. Additionally, the Horry County Buyout Program needed to increase the amount of LMI funding to better reflect the current LMI and UN distribution of the program. Funds were transferred out of the UN activity and into the LMI activity in DRGR. No changes occurred to the total award for the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 2H4LMI Bennettsville Buyout 10010619

Activity Title: City of Bennettsville Buyout Project LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$7,079,220.92
B-18-DP-45-0001	\$0.00	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$3,539,610.46
Total Budget	\$0.00	\$7,079,220.92
B-18-DP-45-0001	\$0.00	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$3,539,610.46
Total Obligated	\$0.00	\$3,539,610.00
B-18-DP-45-0001	\$0.00	\$3,539,610.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$14,597.77	\$40,265.31
B-18-DP-45-0001	\$14,597.77	\$40,265.31
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$14,597.77	\$40,265.31
B-18-DP-45-0001	\$14,597.77	\$40,265.31
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$14,597.77	\$40,265.31
South Carolina	\$14,597.77	\$40,265.31
Most Impacted and Distressed Expended	\$14,597.77	\$14,597.77
B-18-DP-45-0001	\$14,597.77	\$14,597.77
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and has awarded it \$4,933,255. This DRGR activity will focus solely on the Low to Moderate Income aspect of the project.

Location Description:



Activity Progress Narrative:

The State has completed eligibility and DOB reviews for the program. It is working on Tiered Environmental Assessments and has procured an appraiser for the project. This activity will focus on the Low to Moderate Income applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H4UN Bennettsville Buyout 10010721

Activity Title: City of Bennettsville Buyout Project UN

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,033,951.82
B-18-DP-45-0001	\$0.00	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$1,516,975.91
Total Budget	\$0.00	\$3,033,951.82
B-18-DP-45-0001	\$0.00	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$1,516,975.91
Total Obligated	\$0.00	\$1,516,975.00
B-18-DP-45-0001	\$0.00	\$1,516,975.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$11,492.39	\$34,039.94
B-18-DP-45-0001	\$11,492.39	\$34,039.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$11,492.39	\$34,039.94
B-18-DP-45-0001	\$11,492.39	\$34,039.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$11,492.39	\$34,039.94
South Carolina	\$11,492.39	\$34,039.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This Low to Moderate Income focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and has awarded it \$4,933,255. This DRGR activity will focus solely on the Urgent Need aspect of the project.

Location Description:



Activity Progress Narrative:

The State has completed eligibility and DOB reviews for the program. It is working on Tiered Environmental Assessments and has procured an appraiser for the project. This activity will focus on the Urgent Need applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H5LMI Dillon County 10010723

Activity Title: Dillon County Buyout Program LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
09/30/2021

Benefit Type:
Direct (Person)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/20/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,210,000.00
B-18-DP-45-0001	\$661,534.75	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$1,105,000.00
Total Budget	\$661,534.75	\$2,210,000.00
B-18-DP-45-0001	\$661,534.75	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$1,105,000.00
Total Obligated	\$660,027.76	\$1,103,493.01
B-18-DP-45-0001	\$660,027.76	\$1,103,493.01
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,304.06	\$2,811.05
B-18-DP-45-0001	\$1,304.06	\$2,811.05
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,304.06	\$2,811.05
B-18-DP-45-0001	\$1,304.06	\$2,811.05
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,304.06	\$2,811.05
DILLON, COUNTY OF SC	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
South Carolina	\$1,304.06	\$2,811.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Dillon County Buyout project. The project will be administered by the State and has received a total grant award \$2,210,000. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Dillon County Buyout Program. Dillon County can be classified as either a State or a HUD-identified Most Impacted and Distressed County due to the two separate grants. Expenditures are classified as State or HUD-Most Impacted and



Distressed depending on if they come out of the B-18-DP-45-0001 or B-19-DT-45-0001 grant allocations.

The State will administer and fund the buyout of six residential structures located within the boundaries of the special flood hazard area near the Little Pee Dee River. The properties previously received substantial damage from the impacts of Hurricane Florence and Hurricane Matthew and remain at risk of flooding from future storm events. The buildings will be acquired and demolished, with the land transformed into open space that will be allowed to revert back to its natural state. At no time will the State own the property. Rather, the property will be held by Dillon County or another local entity. The land will also have a covenant emplaced on the deed that will ban future commercial and residential development. Participation in the program is 100% voluntary.

Previously, this project used to be covered under a matching activity that planned to participate in FEMA’s HMGP program. More information can be found in the General Federal Matching Activity. As part of the transition within DRGR, the Dillon County Buyout FEMA HMGP Match activity was edited and renamed as the Dillon County Buyout LMI activity, which now falls under the State’s Buyout category. All funds and expenditures from the original project scope were transferred as well. A separate activity was created to track Urgent Need expenditures.

Location Description:

Dillon County, SC

Activity Progress Narrative:

The Dillon County Buyout Program recategorization from a Federal Funds Match activity to a Buyout Activity was approved by the Steering Committee in November 2022. While the scope of the project largely remains the same, it will now be fully funded by CDBG MIT dollars. Within DRGR, the Dillon County Buyout Match activity was edited and recategorized as the Dillon County Buyout LMI activity. A separate activity was created to focus on Urgent Need applicants. During this quarter, the project continued with its intake and eligibility review phases. It continues to do outreach with homeowners in the project area. Next quarter, the State anticipates completing intake. Funds for both LMI and UN activities came out of the original Dillon County Buyout Match activity, as well as the General Housing activity in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H5UN Dillon County 10010724

Activity Title: Dillon County Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
09/30/2021

Benefit Type:
Direct (Person)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,210,000.00
B-18-DP-45-0001	\$1,105,000.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$1,105,000.00
Total Budget	\$1,105,000.00	\$2,210,000.00
B-18-DP-45-0001	\$1,105,000.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$1,105,000.00
Total Obligated	\$1,105,000.00	\$1,105,000.00
B-18-DP-45-0001	\$1,105,000.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,633.57	\$2,633.57
B-18-DP-45-0001	\$2,633.57	\$2,633.57
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,633.57	\$2,633.57
B-18-DP-45-0001	\$2,633.57	\$2,633.57
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,633.57	\$2,633.57
South Carolina	\$2,633.57	\$2,633.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the Dillon County Buyout project. The project will be administered by the State and has received a total grant award \$2,210,000. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Dillon County Buyout Program. Dillon County can be classified as either a State or a HUD-identified Most Impacted and Distressed County due to the two separate grants. Expenditures are classified as State or HUD-Most Impacted and Distressed depending on if they come out of the B-18-DP-45-0001 or B-19-DT-45-0001 grant allocations.

The State will administer and fund the buyout of six residential structures located within the boundaries of the



special flood hazard area near the Little Pee Dee River. The properties previously received substantial damage from the impacts of Hurricane Florence and Hurricane Matthew and remain at risk of flooding from future storm events. The buildings will be acquired and demolished, with the land transformed into open space that will be allowed to revert back to its natural state. At no time will the State own the property. Rather, the property will be held by Dillon County or another local entity. The land will also have a covenant emplaced on the deed that will ban future commercial and residential development. Participation in the program is 100% voluntary.

Previously, this project used to be covered under a matching activity that planned to participate in FEMA's HMGP program. More information can be found in the general Matching Activity. As part of the transition to becoming a State-ran project within the Buyout Program, this activity was created to track UN expenditures in DRGR. The DRGR activity tracking LMI expenditures was the original Dillon County Buyout Matching activity prior to this change.

Location Description:

Dillon County, SC

Activity Progress Narrative:

The Dillon County Buyout Program recategorization from a Federal Funds Match activity to a Buyout Activity was approved by the Steering Committee in November. While the scope of the project largely remains the same, it will now be fully funded by CDBG MIT dollars. Within DRGR, the Dillon County Buyout Match activity was edited and recategorized as the Dillon County Buyout LMI activity and this activity was recently created to focus on Urgent Need applicants. During this quarter, the project continued with its intake and eligibility review phases. It continues to do outreach with homeowners in the project area. Next quarter, the State anticipates completing intake. Funds for both LMI and UN activities came out of the original Dillon County Buyout Match activity, as well as the General Housing activity in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H6LMI Darlington County 10010877

Activity Title: Darlington County Buyout Program LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/05/2022

Benefit Type:
Direct (Person)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$8,643,667.00
B-18-DP-45-0001	\$4,321,833.50	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$4,321,833.50
Total Budget	\$4,321,833.50	\$8,643,667.00
B-18-DP-45-0001	\$4,321,833.50	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$4,321,833.50
Total Obligated	\$4,321,833.50	\$4,321,833.50
B-18-DP-45-0001	\$4,321,833.50	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$912.78	\$912.78
B-18-DP-45-0001	\$912.78	\$912.78
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$912.78	\$912.78
B-18-DP-45-0001	\$912.78	\$912.78
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$912.78	\$912.78
South Carolina	\$912.78	\$912.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Darlington County Buyout project. The project will be administered by the State and has received a total grant award \$8,643,667. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Darlington County Buyout Program. It is located in a State-identified Most Impacted and Distressed County.

The State has deemed 40 parcels, split between areas in Hartsville and near the City of Darlington, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. A significant number of these homes are located within flood zones. Once the identified properties have been purchased,



they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to Darlington County but will at no time hold possession of the property.

Location Description:

Darlington County, South Carolina

Activity Progress Narrative:

The Darlington County Buyout Program has completed Eligibility and Duplication of Benefits reviews for 27 applicants. It hopes to finalize the Environmental Review next quarter. This activity will focus on the Low to Moderate Income applicants within this Buyout program. It was approved in November and added as an activity in DRGR during Q1 2023. Funds for this activity came out of the General Housing Budget in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H6UN Darlington County 10010878

Activity Title: Darlington County Buyout Program UN

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/05/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$8,643,667.00
B-18-DP-45-0001	\$4,321,833.50	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$4,321,833.50
Total Budget	\$4,321,833.50	\$8,643,667.00
B-18-DP-45-0001	\$4,321,833.50	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$4,321,833.50
Total Obligated	\$4,321,833.50	\$4,321,833.50
B-18-DP-45-0001	\$4,321,833.50	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$711.01	\$711.01
B-18-DP-45-0001	\$711.01	\$711.01
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$711.01	\$711.01
B-18-DP-45-0001	\$711.01	\$711.01
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$711.01	\$711.01
South Carolina	\$711.01	\$711.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the Darlington County Buyout project. The project will be administered by the State and has received a total grant award \$8,643,667. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Darlington County Buyout Program. It is located in a State-identified Most Impacted and Distressed County.

The State has deemed 40 parcels, split between areas in Hartsville and near the City of Darlington, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. A significant number of these homes are located within flood zones. Once the identified properties have been purchased,



they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to Darlington County but will at no time hold possession of the property.

Location Description:

Darlington County, SC

Activity Progress Narrative:

The Darlington County Buyout Program has completed Eligibility and Duplication of Benefits reviews for 27 applicants. It hopes to finalize the Environmental Review next quarter. This activity will focus on the Urgent Need applicants within this Buyout program. It was approved in November and added as an activity in DRGR during Q1 2023. Funds for this activity came out of the General Housing Budget in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 2H7LMI Nichols 10010879

Activity Title: Town of Nichols Buyout Program

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

11/30/2022

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,697,417.00
B-18-DP-45-0001	\$1,848,708.50	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$1,848,708.50
Total Budget	\$1,848,708.50	\$3,697,417.00
B-18-DP-45-0001	\$1,848,708.50	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$1,848,708.50
Total Obligated	\$1,848,708.50	\$1,848,708.50
B-18-DP-45-0001	\$1,848,708.50	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$863.14	\$863.14
B-18-DP-45-0001	\$863.14	\$863.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$863.14	\$863.14
B-18-DP-45-0001	\$863.14	\$863.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$863.14	\$863.14
South Carolina	\$863.14	\$863.14
Most Impacted and Distressed Expended	\$863.14	\$863.14
B-18-DP-45-0001	\$863.14	\$863.14
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Town of Nichols Buyout project. The project will be administered by the State and has received a total grant award \$3,697,417. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Town of Nichols Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 23 parcels, with more than 20 of them having experienced flooding from the Lumber River, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed



restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the Town of Nichols but will at no time hold possession of the property.

Location Description:

Nichols, SC

Activity Progress Narrative:

The Town of Nichols Buyout Program was recently approved by the Steering Committee in November. The State has begun the intake process and is conducting in person meetings for interested applicants. It is working on eligibility reviews and will continue to do so next quarter. This activity will focus on the Low to Moderate Income applicants within this Buyout program. It was approved in November and added as an activity in DRGR during Q1 2023. Funds for this activity came out of the General Housing Budget in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 2H7UN Nichols 10010880

Activity Title: Town of Nichols Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
11/30/2022

Benefit Type:
Direct (Person)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,697,417.00
B-18-DP-45-0001	\$1,848,708.50	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$1,848,708.50
Total Budget	\$1,848,708.50	\$3,697,417.00
B-18-DP-45-0001	\$1,848,708.50	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$1,848,708.50
Total Obligated	\$1,848,708.50	\$1,848,708.50
B-18-DP-45-0001	\$1,848,708.50	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$596.42	\$596.42
B-18-DP-45-0001	\$596.42	\$596.42
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$596.42	\$596.42
B-18-DP-45-0001	\$596.42	\$596.42
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$596.42	\$596.42
South Carolina	\$596.42	\$596.42
Most Impacted and Distressed Expended	\$596.42	\$596.42
B-18-DP-45-0001	\$596.42	\$596.42
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the Town of Nichols Buyout project. The project will be administered by the State and has received a total grant award \$3,697,417. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Town of Nichols Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 23 parcels, with more than 20 of them having experienced flooding from the Lumber River, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding.



Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the Town of Nichols but will at no time hold possession of the property.

Location Description:

Town of Nichols, SC

Activity Progress Narrative:

The Town of Nichols Buyout Program was recently approved by the Steering Committee in November. The State has begun the intake process and is conducting in person meetings for interested applicants. It is working on eligibility reviews and will continue to do so next quarter. This activity will focus on the Urgent Need applicants within this Buyout program. It was approved in November and added as an activity in DRGR during Q1 2023. Funds for this activity came out of the General Housing Budget in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H8LMI Mullins 10010881

Activity Title: City of Mullins Buyout Program

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/12/2022

Benefit Type:
Direct (Person)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,345,815.00
B-18-DP-45-0001	\$1,172,907.50	\$1,172,907.50
B-19-DT-45-0001	\$0.00	\$1,172,907.50
Total Budget	\$1,172,907.50	\$2,345,815.00
B-18-DP-45-0001	\$1,172,907.50	\$1,172,907.50
B-19-DT-45-0001	\$0.00	\$1,172,907.50
Total Obligated	\$1,172,907.50	\$1,172,907.50
B-18-DP-45-0001	\$1,172,907.50	\$1,172,907.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the City of Mullins Buyout project. The project will be administered by the State and has received a total grant award \$2,345,815. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the City of Mullins Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 19 properties as eligible to participate in the 100 percent voluntary buyout program. The area around these homes has been impacted by flooding from both Hurricane Matthew and Hurricane Florence.



Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the City of Mullins but will at no time hold possession of the property. Additionally, the project will directly lead to participation in an EPA pilot program that aims to develop green infrastructure projects after Mullins takes over the property.

Location Description:

City of Mullins, SC

Activity Progress Narrative:

The City of Mullins Buyout Program was recently approved by the Steering Committee in November. The State has mailed letters to interested homeowners and hopes to begin intake and has conducted a Town Hall visit. It is still accepting beneficiary applications. This activity will focus on the Low to Moderate Income applicants within this Buyout program. It was approved in November and added as an activity in DRGR during Q1 2023. Funds for this activity came out of the General Housing Budget in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H8UN Mullins 10010882

Activity Title: City of Mullins Buyout Program

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/12/2022

Benefit Type:
Direct (Person)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,345,815.00
B-18-DP-45-0001	\$1,172,907.50	\$1,172,907.50
B-19-DT-45-0001	\$0.00	\$1,172,907.50
Total Budget	\$1,172,907.50	\$2,345,815.00
B-18-DP-45-0001	\$1,172,907.50	\$1,172,907.50
B-19-DT-45-0001	\$0.00	\$1,172,907.50
Total Obligated	\$1,172,907.50	\$1,172,907.50
B-18-DP-45-0001	\$1,172,907.50	\$1,172,907.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$795.79	\$795.79
B-18-DP-45-0001	\$795.79	\$795.79
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$795.79	\$795.79
B-18-DP-45-0001	\$795.79	\$795.79
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$795.79	\$795.79
South Carolina	\$795.79	\$795.79
Most Impacted and Distressed Expended	\$795.79	\$795.79
B-18-DP-45-0001	\$795.79	\$795.79
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the City of Mullins Buyout project. The project will be administered by the State and has received a total grant award \$2,345,815. This specific DRGR Activity's budget represents all UN related expenditures in connection to the City of Mullins Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 19 properties as eligible to participate in the 100 percent voluntary buyout program. The area around these homes has been impacted by flooding from both Hurricane Matthew and Hurricane Florence.



Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the City of Mullins but will at no time hold possession of the property. Additionally, the project will directly lead to participation in an EPA pilot program that aims to develop green infrastructure projects after Mullins takes over the property.

Location Description:

City of Mullins, SC

Activity Progress Narrative:

The City of Mullins Buyout Program was recently approved by the Steering Committee in November. The State has mailed letters to interested homeowners and hopes to begin intake and has conducted a Town Hall visit. It is still accepting beneficiary applications. This activity will focus on the Urgent Need applicants within this Buyout program. It was approved in November and added as an activity in DRGR during Q1 2023. Funds for this activity came out of the General Housing Budget in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3P- Planning / Planning



Grantee Activity Number: 3P1- Planning

Activity Title: Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3P- Planning

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Conway

City of Florence2

Horry County

South Carolina

South Carolina

South Carolina Department of Administration

South Carolina Emergency Management Division

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Jan 1 thru Mar 31, 2023 To Date

	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$28,157,200.00
B-18-DP-45-0001	\$0.00	\$14,078,600.00
B-19-DT-45-0001	\$0.00	\$14,078,600.00
Total Budget	\$0.00	\$28,157,200.00
B-18-DP-45-0001	\$0.00	\$14,078,600.00
B-19-DT-45-0001	\$0.00	\$14,078,600.00
Total Obligated	\$0.00	\$9,710,500.00
B-18-DP-45-0001	\$0.00	\$9,710,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$292,945.84	\$1,874,619.01
B-18-DP-45-0001	\$292,945.84	\$1,874,619.01
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$292,945.84	\$1,874,619.01
B-18-DP-45-0001	\$292,945.84	\$1,874,619.01
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$292,945.84	\$1,874,619.01
City of Conway	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Horry County	\$0.00	\$0.00
South Carolina	\$0.00	\$1,581,673.17
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Emergency Management Division	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$314,917.76
B-18-DP-45-0001	\$0.00	\$314,917.76
B-19-DT-45-0001	\$0.00	\$0.00



Activity Description:

This Activity will cover all program planning actions for the Mitigation Grant and its activities. Planning funds will also be used to pay for Hazard or Flood plans produced for both the State and its units of general local government (UGLG)s. Additionally, in preparation for the Mitigation Grant, the State contracted with AECOM to produce a watershed study of the Pee Dee and Santee regions, which received the most flood damage from our previous storms. This watershed study will be used to help guide future decisions concerning buyout and infrastructure projects. The Plans and Studies that have received awards from the State are listed below:

South Carolina Emergency Management Division's Hazard Identification and Risk Assessment

The Statewide Hazard Identification and Risk Assessment (HIRA) seeks to collect data and analyze it to better understand the impacts of disaster events within the State. This assessment will help inform goals and objectives that will guide state agencies in determining mitigation actions and prioritizing projects that most effectively reduce harm to life and property. Conducting the HIRA is a requirement to completing the State Hazard Mitigation Plan Update, which must be up to date in order to participate in FEMA Hazard Mitigation programs. The South Carolina Emergency Management Division (SCEMD) has been awarded \$109,030 in CDBG-MIT funds. In total, SCEMD expects to spend \$400,000 to complete the HIRA.

Marion County Stormwater Master Plan

In March 2021, Marion County's Stormwater Master Plan was awarded \$500,000.00 by the State. Marion County has dealt with significant flooding caused by storms and the confluences of the Great Pee Dee, Little Pee Dee, and Lumber Rivers. The plan seeks to identify flooding issues throughout the county, assess the stormwater system within the county, and eventually use this information to identify and develop mitigation infrastructure projects that can alleviate flooding. Following the completion of the Stormwater Master Plan, Marion will use the information and data acquired to prepare for future infrastructure projects. The creation of the plan will be administered by the State. Marion County is a HUD-identified Most Impacted and Distressed County.

Town of Pamplico Stormwater Study

The State awarded \$500,000 to the Town of Pamplico's Stormwater Study. The activity will be administered by the State, who will utilize contractors to analyze data and create stormwater models. The project will involve collecting GIS and Survey data to create hydrologic and hydraulic models of 2, 10, 50, and 100 year 24 hour storm events. Currently, old and inadequately sized stormwater structures allow for runoff to stand in roadways and surrounding properties during storms with heavy precipitation. The findings of the study will be used to identify infrastructure projects that can address this problem. The town of Pamplico is located in Florence County, a HUD Identified MID County.

Town of Mayesville Stormwater Study

The Town of Mayesville was awarded \$105,000 for its Stormwater Study. This activity will be administered by the State, who will utilize contractors to create a hydrology study to understand the movement and distribution of stormwater within the incorporated area of Mayesville. The Town of Mayesville is located between tr flood zones and faces inadequate drainage during major storms, which cause flood damage to town facilities and private property, as well as creating hazardous conditions for its residents. This study will later be used to identify future flood mitigation projects. The town of Mayesville is located in Sumter County, a HUD Identified MID County.

City of Conway Stormwater Master Plan

The City of Conway was awarded \$305,000 for its Stormwater Master Plan. This activity will be administered by the City Subrecipient. The City will contract with an engineering firm to inventory and survey the existing storm drainage system, delineate watersheds, create hydraulic modeling of 2 through 100 year 24 hour storm events, and create a final report that will highlight problem areas and include recommendations for improving the stormwater system. The City of Conway is located in Horry County, a HUD Identified MID County.

City of Florence Stormwater Master Plan

The City of Florence was awarded \$500,000 for its Stormwater Master Plan project. This plan will replace the City's outdated 1974 Stormwater master plan, which is based on outdated development trends, technologies, and stormwater mitigation strategies of the time. Additionally, the city has developed significantly since the 1974 plan and is need of an up to date Stormwater Master Plan. Within recent years, Hurricanes and major storms have caused flooded roadways, impeded emergency response, and caused public and private property damage. The Stormwater Master Plan will be used to inform the City of future projects that could mitigate their current flooding issues. The City of Florence will administer this activity as a subrecipient. The City of Florence is located in Florence County, a HUD Identified MID County.

Darlington County Watershed Study

Darlington County's Watershed Study seeks to analyze local flooding from stormwater, local stream and creeks, and ground inundation, as well as identify and develop mitigation plans and projects. The study will encompass the county and impact approximately 66,618 residents. While local groups have attempted to complete watershed studies in smaller communities, a county-wide study led by local government has not been conducted. The State will administer this Watershed Study and has assigned it a budget of \$300,000. The LMI percentage for the area is 41.43%. Darlington is a State-identified MID county.

The City of Orangeburg's Stormwater Drainage Study

The City of Orangeburg seeks to conduct a Stormwater Drainage Study that will determine future improvement

projects within LMI areas of the city. Previously, these areas have suffered from frequent and repetitive damages to their homes and properties from stormwater. The study will focus exclusively on the LMI areas which include crucial roadways around Magnolia Street and John C. Calhoun Boulevard, and the Railroad Corner. The study will beneficially impact around 12,861 people. The Study will be conducted by the State and is assigned a budget of \$300,000. The LMI percentage of the study's area is 54%. The City of Orangeburg is located in a State-identified MID county.

The Town of Summerton's Hydraulic and Hydrology Study

The Town of Summerton's seeks to conduct a hydraulic and hydrology study to better understand the movement and distribution of stormwater within the incorporated area of the town and to identify future mitigation projects that can address possible flood and storm damage. The LMI percentage of the study is 69%. The Study's budget is set at \$150,000 and will be administered by the State. Summerton is located in Clarendon, a HUD-identified MID county.

The Citadel's Multi-Hazard Mitigation Plan Update

The Citadel is a Military College located in Charleston, SC. It is seeking to update its Multi-Hazard Mitigation Plan which was originally written and adopted in 2017. In order to maintain its Disaster Resistance University Status and remain eligible for future disaster relief funding, the Multi-Hazard Mitigation Plan must be updated every five years. The Plan is expected to cost \$44,000. The Citadel will contribute \$11,000 to the project, with the State providing \$33,000. The location of the study is in Charleston, a HUD-identified MID county.

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic Study

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic study seeks to assess the existing drainage conditions and identify improvements throughout both counties. Specifically, this study will assess the existing drainage systems, develop, assess, and prioritize projects, and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Georgetown and Williamsburg Counties. The State will administer this study and has awarded the project \$900,750. The area covered by this study is located in HUD-identified Most Impacted and Distressed Counties.

Horry County Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study

Horry County's Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study will focus on one of the three main focus areas from Horry County's Flood Resilience Master Plan. It seeks to identify potential projects that will improve the drainage system and reduce potential flood impacts throughout the Buck Creek and Simpson Creek Watersheds. The study will identify and prioritize a list of projects that include traditional infrastructure projects and natural stormwater solutions that could include projects that remove existing structures from the landscape and reclaim natural areas. This study will be administered by the Subrecipient and has been awarded \$750,000 by the State. The area covered by the study is located in a HUD-identified Most Impacted and Distressed County.

Orangeburg County Hydrologic and Hydraulic Study

Orangeburg County's Hydrologic and Hydraulic Study seeks to examine flooding issues and identify projects that can reduce future damage. The study will assess existing drainage systems; develop, assess, and prioritize projects; and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Orangeburg County. This study will be run by the State and has been awarded \$450,000. The area covered by the study is located in a South Carolina-identified Most Impacted and Distressed County.

Town of James Island Creek Basin Drainage Master Plan

The Town of James Island is seeking to create a Hydrologic and Hydraulic Study that will aid in the creation of a Drainage Master Plan. The study will focus on the James Island Creek Basin, which was identified as a priority in a previous study. The result of this plan will be the development of a stormwater management plan for that basin that can be used to inform future programs and projects. The State has awarded the project \$150,000 and will administer the study. The Town of James Island is located in Charleston County, a HUD identified Most Impacted and Distressed County.

Chesterfield County Hydrologic and Hydraulic Study

Chesterfield County seeks to create a Hydrologic and Hydraulic Study to assess existing drainage conditions across the county, with a specific focus on the towns of Chesterfield and Patrick. Additionally, it will be used to develop, assess, and prioritize potential projects and establish an implementation strategy that will improve drainage and mitigate against future flooding. This study will be run by the State and has been awarded \$500,000. Chesterfield is a South Carolina identified Most Impacted and Distressed County.

Calhoun County Hydrologic and Hydraulic Study

Calhoun County seeks to create a Hydrologic and Hydraulic Study to address inadequate road drainage and flooding throughout the county. The county has identified two focus areas, the Town of Cameron and the unincorporated community of Sandy Run. The State has awarded this study \$350,000 and will administer the study. Calhoun is a South Carolina identified Most Impacted and Distressed County.

Town of Lamar Stormwater Master Plan



This project will cover the Town of Lamar's Stormwater Master Plan, which seeks to address decades of severe flooding. The plan will identify and quantify existing flood conditions throughout the town and recommend mitigation solutions and projects that would minimize or eliminate flooding.

This project will occur in a South Carolina-identified Most Impacted and Distressed County. The State awarded the project \$145,200.00 and will administer the study.

Town of Society Hill Stormwater Master Plan

This project will cover the Town of Society Hill Stormwater Master Plan, which seeks to address decades of severe flooding. The plan will identify and quantify existing flood conditions throughout the town and assist the town in identifying and quantifying storm water projects that will minimize or eliminate flooding within the town.

This project will occur in a South Carolina-identified Most Impacted and Distressed County. The State awarded the project \$138,800.00 and will administer the study.

Santee-Lynches COG Hazard Mitigation Plan Update

Santee-Lynches COG Hazard Mitigation Plan Update was awarded \$80,650 by the Mitigation Special Case Panel in December 2022. The Santee Lynches Council of Governments is one of ten regional, sub-state districts within South Carolina and is comprised of Clarendon, Kershaw, Lee, and Sumter counties. This project will focus on updating their FEMA approved Hazard Mitigation Plan, which is currently out of date and risks creating further community vulnerability from Natural Hazard Events. The plan update will be administered by the State and will serve both HUD and State-identified MID counties.

Town of Pinewood Hydrologic and Hydraulic Study

The Town of Pinewood Hydrologic and Hydraulic Study was awarded \$150,000 by the Mitigation Special Case Panel in October 2022. The Town of Pinewood experiences perennial flooding from storm events that damage public and private property, as well threatening residents' safety. A hydrologic and hydraulic study is needed to identify both the causes of the flooding and potential mitigation projects that can address it. The Study will be administered by the State. The Town of Pinewood is located in Sumter, a HUD identified MID county.

In addition, Community Outreach and Input will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet monthly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

Update: Georgetown County has withdrawn its Comprehensive Plan application from the CDBG-MIT program. No funds were drawn for this project.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

Almost \$6.5 million has been awarded to 20 projects for State Agencies and UGLGs across South Carolina for Plans and Studies, which is approximately 49% of the assigned budget for this activity.

The Citadel Hazard Mitigation Plan Update's engineering firm is working on steps 8 and 9 of the 10 step planning process. Step 8 is drafting the Action Plan and Step 9 is the adoption of the plan. At the end of this reporting period, the firm conducted a final public meeting. HMPC members have been asked to review the final draft plan and provide feedback that will be incorporated into the plan. Next quarter, the firm will incorporate the feedback into the final draft and submit the plan to SCEMD and FEMA for review and approval.

The firm working on the Town of Summerton's Hydrology Study has received an extension to May 12th 2023 to complete its period of performance. The firm completed the Alternative Analysis Report for 15 project service areas at the end of march. Next quarter, firm will complete Task 4, Project Recommendation and Prioritization, and Task 5, Final Reporting. The project is expected to be nearly complete and in the middle of the project closeout phase before the next Quarterly Report is due.

Darlington County's Watershed Study has completed all milestones and is in the closeout phase. The State hopes to finish closeout in the near future.

The Town of Pamplico Stormwater Study is in the middle of its closeout phase and has completed all work related to the study. It anticipates closing the project in the near future.

The City of Florence Stormwater Masterplan remains on schedule. The draft of the first phase Previous Plans and Studies has been completed and is undergoing review. The city continues with its public outreach efforts, which included a new website, public informational video, and interactive GIS portal. Public meetings are planned for the last week of April and the first week of May. Overall H and H studies and the next phase of the masterplan are expected to be completed next quarter.

The Georgetown and Williamsburg Hydrologic and Hydraulic Study's firm is working on tasks 1, 4, 5, and 6, which are the Project Administration and Meetings, Focus Area Identification, Drainage Issues and Historical Data Reporting, and Field Data Collection tasks. From the six meetings it held earlier this quarter, it has compiled a list of areas of concern brought up by the public. Characteristics of the areas of concern were tabulated and underwent QC. The firm then began development for the over 150 areas of concern that were identified and preliminary hydrologic analysis to identify study areas and opportunities to group areas of concern. This quarter, it completed task 2 and 3, which were the Stakeholder Engagement and Public Involvement phases. Next quarter, they hope to complete Task 4, 5, and 6.

The City of Conway Stormwater Master Plan was completed in January and presented by the procured firm to city staff in February. The project was completed on budget for \$305,000. The Firm has identified 41 possible drainage improvement subprojects that would be able to improve stormwater conditions in the future. Funds will continue to be drawn in the near future to pay for the work completed.

The Horry County Buck Creek and Simpson Creek Watersheds Hydraulic and Hydrologic study has procured its consultant firm. The firm is currently reviewing GIS data provided by the Horry County Stormwater Department and beginning the first phases of setting up the H and H models. The initial Public Meeting for the study will be held on April 4th in Little River.

The Marion County Stormwater Master Plan has completed all milestones and is in the middle of closeout.

The City of Orangeburg Hydrology Study's contracted firm has started to compile the Final Report. It expects to complete the report and all project recommendations next quarter. The project will then begin closeout.

The Orangeburg County Hydrology Study's procured firm is working with Orangeburg County to submit qualified project and complete the final report. The firm met with the State and Orangeburg County to discuss project sites from the initial assessment and to present developed potential projects and alternatives. Next quarter, the firm expects to complete the final report and begin closeout.

The Town of Mayesville Stormwater Study, while behind schedule, was completed this quarter. It is now in the closeout phase.

The South Carolina Emergency Management HIRA was completed in February and is getting ready for closeout. The plan has been submitted to FEMA.

The Town of James Island Creek Basin Drainage Master Plan, after adjusting the scope of work and costs needed to complete the plan, had its award amount increased by \$31,680.00 through a change order by the Mitigation Special Case Panel. The new, total award amount is \$181,680.00. The State is still negotiating with the selected firm about the project's scope of work and project costs. Next quarter, it anticipates completing negotiations, executing the contract, and beginning project kick off.

The Chesterfield County Hydrologic and Hydraulic Study project's firm hosted several meetings this quarter and developed field maps. It has completed 10 percent of the Plans and Reports submittal for the Winburn Area of Study in the Town of Patrick. It also compiled resident data and mapping for field visits for the remaining county areas within the scope of work. Next quarter, it anticipates working on Site Assessments, Site Recommendations/Selection, Field Survey, and the Existing and Future Conditions Modeling for the remaining county areas.

The Calhoun County Hydrologic and Hydraulic Study held its project kickoff meeting on March 30th and is beginning the existing conditions phase. Next quarter, the State anticipates completing the data gathering and field survey phases.

The Town of Lamar Stormwater Masterplan project has selected its firm and conducting contract negotiations. Next quarter, the State anticipates completing negotiations and beginning project kick off.

Town of Society Hill Stormwater Masterplan is in the middle of the contract negotiations phase with the selected firm. The State anticipates executing the contract and beginning project kick off next quarter.

Town of Pinewood Hydrologic and Hydraulic study has begun the contract negotiations phase with the selected

firm. The State anticipates executing the contract and beginning project kick off next quarter.

Santee-Lynches COG Hazard Mitigation Plan Update has not started yet and risks cancelation of the project. The State has not received the applicant's award acceptance letter.

The State will continue to receive, review, and approve Plans and Studies project applications on a year-round basis.

The State is hosting its monthly stakeholder meetings online through Zoom.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	3	33/72

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 4M- Matching / Federal Funding Match



Grantee Activity Number: 4M1-Matching

Activity Title: Federal Funding Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the usage of CDBG-MIT funds to help units of general local government (UGLG)s meet their cost-sharing requirements for federal matching programs, such as FEMA's Hazard Mitigation Grant Program (HMGP), Building Resilient Infrastructure and Communities (BRIC), and Flood Mitigation Assistance (FMA). Different funding rules apply for each program, but FEMA's programs currently match up to a 75% Federal and 25% Local cost sharing basis.

The South Carolina Office of Resilience (SCOR) will work in conjunction with the Emergency Management Division (SCEMD), which manages the HMGP and BRIC programs within South Carolina, and the Department of Natural Resources (SCDNR), which manages the FMA program within South Carolina, to increase UGLG access to funds for federal matching programs.

2022 Note: As part of Amendment 2 to the paper Action Plan, all unallocated budget funds for Matching activities were transferred over to Mitigation Buyout activities.

Additionally, the Dillon County Buyout FEMA HMGP Match Activity was recategorized as a Housing Buyout Activity. More information can be found in the Dillon County Buyout activities. Within DRGR, the Dillon County Buyout FEMA HMGP Match Activity will be edited and recategorized as the Dillon County Buyout LMI Activity instead of undergoing deletion. This is done to ensure relevant costs transfer over. A seperate Dillon County



Buyout UN Activity will be created as well.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

By the end of 2022, the State had approved 10 Federal Matching projects for around \$2.6 million and has awarded 100 percent of its funds according to Amendment 2 of the Migration Action Plan. The State is no longer accepting applications for Federal Funds Matching under the CDBG MIT grant. These funds will assist UGLGs and the State fund their portion of the Local Federal match for Hazard Mitigation Grant Program (HMGP), Pre-Disaster Mitigation (PDM), Economic Development Administration (EDA), and other Federal grant programs.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M10 Marion County Structure 10010654

Activity Title: Marion County Structure Elevation Matching Project

Activity Type:
MIT - Rehabilitation/reconstruction of residential structures

Project Number:
4M- Matching

Projected Start Date:
03/30/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Federal Funding Match

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
MARION, COUNTY OF

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,084,345.00
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$542,172.50
Total Budget	\$0.00	\$1,084,345.00
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$542,172.50
Total Obligated	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$917.99	\$1,866.99
B-18-DP-45-0001	\$917.99	\$1,866.99
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$917.99	\$1,866.99
B-18-DP-45-0001	\$917.99	\$1,866.99
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$917.99	\$1,866.99
MARION, COUNTY OF	\$917.99	\$1,866.99
Most Impacted and Distressed Expended	\$917.99	\$1,866.99
B-18-DP-45-0001	\$917.99	\$1,866.99
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Marion County seeks to reduce flood damage by future storms through elevating residential structures above the Base Flood Elevation. The project is being funded by FEMA's HMGP, which utilizes a 75% Federal and 25% Local cost share to assist local governments. The State has awarded this project \$542,172.50, which will cover the Local match portion of the HMGP grant. This Urgent Need matching project will be administered by the subrecipient and will occur within a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

Marion County worked with the South Carolina Emergency Management Division and the South Carolina Office of Resilience to procure a project management firm in January and February. The county selected Jeff Ward and Associates after completing the procurement process. The firm held a conference call with the homeowner participants in March and a follow-up in person meeting in April. Jeff Ward and Associates is preparing the Request for Qualifications process to select a qualified contractor to do the elevation work.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M11 Georgetown County Andrews 10010715

Activity Title: Georgetown County Andrews Local Flood Reduction Study Phase II Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

07/21/2022

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Georgetown County SC

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,273,730.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$1,136,865.00
Total Budget	\$0.00	\$2,273,730.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$1,136,865.00
Total Obligated	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$870.12	\$1,496.89
B-18-DP-45-0001	\$870.12	\$1,496.89
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$870.12	\$1,496.89
B-18-DP-45-0001	\$870.12	\$1,496.89
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$870.12	\$1,496.89
Georgetown County SC	\$870.12	\$1,496.89
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$870.12	\$1,496.89
B-18-DP-45-0001	\$870.12	\$1,496.89
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Federal Funds Match for Georgetown County Andrews Local Flood Reduction Study. Phase I of the study was completed in November 2020, which consisted of a feasibility study, Hydraulic and Hydrologic model, and design drawings. Phase II will include demolition of existing stormwater infrastructure when applicable and the construction of an improved storm drainage system, which will involve adding new pipe, installing new drainage ditches, manholes, and inlets. Additionally Phase II will include installing



sidewalks, improving existing drainage ditches, and repairing roads. The total cost for the project will be \$4,885,368, with the FEMA HMGP Federal cost share consisting of \$3,664,026. The Local cost share for this project is \$1,221,342. The State will contribute \$1,136,865, with Georgetown being responsible for the remaining cost share.

Georgetown is a HUD identified Most Impacted and Distressed County. Over 50% of the project area's population consists of Low to Moderate income households. The activity will be administered by the subrecipient.

Location Description:

Activity Progress Narrative:

Georgetown County Andrews Drainage Improvement Match held its initial construction bid this quarter. Work is on hold since the lowest bidder came in at \$1.4 million overbudget.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M12 Bennettsville Crooked Creek 10010716

Activity Title: City of Bennettsville Crooked Creek Stormwater Study Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

07/21/2022

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

BENNETTSVILLE, CITY OF

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$112,500.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$56,250.00
Total Budget	\$0.00	\$112,500.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$56,250.00
Total Obligated	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$175.49	\$1,296.47
B-18-DP-45-0001	\$175.49	\$1,296.47
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$175.49	\$1,296.47
B-18-DP-45-0001	\$175.49	\$1,296.47
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$175.49	\$1,296.47
BENNETTSVILLE, CITY OF	\$175.49	\$1,296.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Federal Funds Match for the City of Bennettsville Crooked Creek Stormwater Study. The Study will consist of inventorying and surveying the existing stormwater drainage system, delineating watersheds, hydraulic modeling, and the creation of a Final Report and Stormwater Master Plan. The project's area consists of more than 50% Low to Moderate Income households. The State has awarded the project \$56,250, which will count as the project's Local Match. The total cost of the Study will be \$225,000, with \$168,750 of that amount being covered by the Federal cost share.



Bennettsville is located in Marlboro County, a South Carolina Identified Most Impacted and Distressed County. The activity will be administered by the subrecipient.

Location Description:

Activity Progress Narrative:

The City of Bennettsville Crooked Creek Stormwater Study Match has conducted its Request for Qualifications and selected its engineering firm. An agreement is current being prepared with the selected firm.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M13 Hobcaw 10010795

Activity Title: Mt Pleasant Hobcaw Basin Phase 1 HMGP match

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
4M- Matching

Projected Start Date:
08/17/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Federal Funding Match

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
MOUNT PLEASANT, TOWN OF

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$360,557.32
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$180,278.66
Total Budget	\$0.00	\$360,557.32
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$180,278.66
Total Obligated	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$229.84	\$476.39
B-18-DP-45-0001	\$229.84	\$476.39
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$229.84	\$476.39
B-18-DP-45-0001	\$229.84	\$476.39
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$229.84	\$476.39
MOUNT PLEASANT, TOWN OF	\$229.84	\$476.39
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$229.84	\$476.39
B-18-DP-45-0001	\$229.84	\$476.39
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Phase 1 match for Mt Pleasant's Hobcaw Basin project. Phase 1 will consist of Hydraulic and Hydrologic modeling, a design survey, final design, permitting, and development of construction plans. Phase 1 has been approved for an HMGP grant and the State will cover the local cost share amount of \$180,278.66. The Hobcaw Basin project will be administered by the subrecipient. This project will occur in a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

The Town has reviewed and provided comments to both the preliminary and ROW plans its design consultant submitted. The town has engaged an appraiser to determine the value of easements that will need to be acquired and is seeking quotes for CCTV to determine the existing condition of pipes to remain that may need repairs during construction. The Town is working with residents that will be directly impacted and is developing its public outreach plan. Next quarter, the consultant is expected to fully develop the construction plans that incorporated the comments by the Town and will begin the permitting phase. Easement appraisal is also expected to be completed by the end of April.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M2 Cheraw 10010333

Activity Title: Town of Cheraw's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$131,725.00
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$65,862.50
Total Budget	\$0.00	\$131,725.00
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$65,862.50
Total Obligated	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$172.84	\$3,031.80
B-18-DP-45-0001	\$172.84	\$3,031.80
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$172.84	\$3,031.80
B-18-DP-45-0001	\$172.84	\$3,031.80
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$172.84	\$3,031.80
South Carolina	\$172.84	\$3,031.80
Most Impacted and Distressed Expended	\$172.84	\$172.84
B-18-DP-45-0001	\$172.84	\$172.84
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Town of Cheraw’s FEMA Hazard Mitigation Grant Program Match. The Town of Cheraw seeks to create a Stormwater Master plan that will identify existing flooding hazards and recommend hazard mitigation strategies. The plan update will include data gathering, field investigation, modeling and flood hazard assessment, and flood hazard mitigation planning. The project has a total budget of \$263,450, with a federal cost-share of \$197,587.50 and a local cost-share of \$65,862.50.



The State will run the activity and assist the Town of Cheraw by providing the local cost-share of \$65,862.50. The activity is based within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, SC

Activity Progress Narrative:

The Plan has been completed and submitted to the Town of Cheraw. The State is waiting on FEMA for project closeout and reimbursement. As part of their closeout, FEMA is currently reviewing procurement documentation from the Town.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M3 City of Dillon 10010336

Activity Title: City of Dillon's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$120,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$60,000.00
Total Budget	\$0.00	\$120,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$128.58	\$2,368.07
B-18-DP-45-0001	\$128.58	\$2,368.07
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$128.58	\$2,368.07
B-18-DP-45-0001	\$128.58	\$2,368.07
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$128.58	\$2,368.07
South Carolina	\$128.58	\$2,368.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the City of Dillon's FEMA Hazard Mitigation Grant Program Match. The City of Dillon seeks to create a Stormwater Management Plan focused solely on the city. This plan will become an annex to the preexisting Hazard Mitigation Plan for Dillon County. The current Hazard Mitigation Plan does not go into depth about specific flooding mitigation for the City. The total project will be \$240,000, with the Federal cost-share being \$180,000 and the Local cost-share being \$60,000. The State will provide the \$60,000 for the local cost-share and conduct the study.



This activity will be administered by the State. As allowed by Public Law for 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. This means that Dillon is now a HUD-identified MID County.

Location Description:

Dillon, SC

Activity Progress Narrative:

The City of Dillon Stormwater Management Plan has been completed. Information obtained from the Plan has led to \$3,800,000 in Mitigation projects being awarded. The State is still awaiting FEMA to closeout the project on their end.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M5 Dillon County 10010335

Activity Title: Dillon County's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$50,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$25,000.00
Total Budget	\$0.00	\$50,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$25,000.00
Total Obligated	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$39.87	\$2,745.16
B-18-DP-45-0001	\$39.87	\$2,745.16
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$39.87	\$2,745.16
B-18-DP-45-0001	\$39.87	\$2,745.16
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$39.87	\$2,745.16
South Carolina	\$39.87	\$2,745.16
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on Dillon County's FEMA Hazard Mitigation Grant Program Match. Dillon County seeks to create a flood management study to determine the best course of action to mitigate and alleviate water damage amongst its communities. The county is also requesting that the study become the Flood Management Annex to the Dillon County Hazard Mitigation Plan. The project has a total budget of \$100,000, with the Federal cost-share at \$75,000 and the local cost-share at \$25,000. The State will provide the \$25,000 local cost-share and will conduct the study. Also, as allowed by Public Law for the 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. Because of this, Dillon county is now classified as a HUD-identified MID county.



Location Description:

Dillon County

Activity Progress Narrative:

The Dillon County Stormwater Study is awaiting reimbursement from FEMA and closeout by the State. The Study has been completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 4M6 SCEMD 10010346

Activity Title: South Carolina Emergency Management Division's PDM Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$61,500.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$30,750.00
Total Budget	\$0.00	\$61,500.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$30,750.00
Total Obligated	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$43.88	\$2,429.47
B-18-DP-45-0001	\$43.88	\$2,429.47
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$43.88	\$2,429.47
B-18-DP-45-0001	\$43.88	\$2,429.47
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$43.88	\$2,429.47
South Carolina	\$0.00	\$0.00
South Carolina Emergency Management Division	\$43.88	\$2,429.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Federal Funding Match for South Carolina Emergency Management Division's (SCEMD) Hazard Mitigation Plan. This plan will also receive funding from FEMA's Pre-Disaster Mitigation (PDM) Program, which utilizes a Local-Federal cost-sharing strategy to assist local and state governments fund mitigation projects. The State has awarded SCEMD with \$30,750.00 in CDBG-MIT funds, which will go towards



the 25% Local portion of the cost-share. Combined with PDM's Federal cost-share, the State Hazard Mitigation Plan Update is budgeted at \$123,000.

SCEMD plans to utilize these funds to update the State Hazard Mitigation Plan to reflect new and updated data and information since the previous five-year plan approved in 2018. State Hazard Mitigation Plans are valid for five years and the current one will expire by 2023. SCEMD will complete the plan, go through the approval process, and adopt it no later than October 1st, 2023.

Location Description:

The State of South Carolina

Activity Progress Narrative:

SCEMD has requested an extension for the period of performance to April 1, 2024. The Hazard Mitigation Plan Update was submitted to FEMA and is undergoing review by them.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M7 FMU EDA 10010484

Activity Title: Francis Marion University EDA Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

08/18/2021

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Francis Marion University

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$886,436.00
B-18-DP-45-0001	\$268,218.00	\$443,218.00
B-19-DT-45-0001	\$0.00	\$443,218.00
Total Budget	\$268,218.00	\$886,436.00
B-18-DP-45-0001	\$268,218.00	\$443,218.00
B-19-DT-45-0001	\$0.00	\$443,218.00
Total Obligated	\$0.00	\$175,000.00
B-18-DP-45-0001	\$0.00	\$175,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$973.46	\$3,746.48
B-18-DP-45-0001	\$973.46	\$3,746.48
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$973.46	\$3,746.48
B-18-DP-45-0001	\$973.46	\$3,746.48
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$973.46	\$3,746.48
Francis Marion University	\$973.46	\$3,746.48
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$973.46	\$3,746.48
B-18-DP-45-0001	\$973.46	\$3,746.48
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Francis Marion has been awarded grants by the Economic Development Administration and the State to replace and upsize the stormwater infrastructure around its campus in six areas. This action was recommended after analysis by AECOM determined that non-action would result in adverse environmental conditions and that maintenance on the current infrastructure would not result in sufficient stormwater management. The original total project cost is estimated to be \$874,279, with 80% of the Federal Cost Share being \$699,279 and the remaining 20% of the non-Federal Cost Share being \$175,000. The State will provide the non-Federal Cost Share match. The project will occur at Francis Marion University in Florence County, a HUD-identified Most



Impacted and Distressed County. The project will be administered by the Subrecipient.

2022 UPDATE:

Francis Marion University's received additional EDA funds and has increased the scope of the project. The new total project costs is now \$1,942,497.00, with the Federal Cost Share being \$1,499,279.00. The State is now contributing \$443,218.00 to the project's Local Cost Share.

Location Description:

Activity Progress Narrative:

Francis Marion University, through its procured contractor, began construction in early February of this quarter. The Contractor has completed the existing detention pond cleaning and begun the upstream storm drain installation. Also, few minor project revisions to the storm drain alignment and rain garden are being made to avoid the removal of some trees and possible damage to others along Alumni Drive. With the recent change order and the start of construction this quarter, this project triggers Section 3 reporting requirements. This quarter, the project recorded 0 Section Labor Hours, 0 Targeted Section 3 Labor Hours, and 606 Total Labor Hours. Since the project also complies with Davis Bacon wage requirements, all workers attached to the project make above the Section 3 income limits. Further hiring for this activity will be relatively limited, since the procured lowest bidder contractor will be utilizing employees that were already working for the company at the time of bidding. Additionally, the increased budget amount reflects a change order that was approved by the Mitigation Special Case Panel.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	606	606/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M8 SCDNR 10010491

Activity Title: SCDNR 2 Dimensional Modeling Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

09/15/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Natural Resources

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$281,421.50
B-18-DP-45-0001	\$0.00	\$140,710.75
B-19-DT-45-0001	\$0.00	\$140,710.75
Total Budget	\$0.00	\$281,421.50
B-18-DP-45-0001	\$0.00	\$140,710.75
B-19-DT-45-0001	\$0.00	\$140,710.75
Total Obligated	\$0.00	\$140,710.75
B-18-DP-45-0001	\$0.00	\$140,710.75
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$89.26	\$1,827.74
B-18-DP-45-0001	\$89.26	\$1,827.74
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$89.26	\$1,827.74
B-18-DP-45-0001	\$89.26	\$1,827.74
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$89.26	\$1,827.74
South Carolina	\$0.00	\$0.00
South Carolina Department of Natural Resources	\$89.26	\$1,827.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

South Carolina's Department of Natural Resources (SCDNR) was awarded \$140,710.75 by the State as part of the 75% Federal and 25% Local cost share Hazard Mitigation Grant Program (HMGP). The total project cost is \$562,843. SCDNR will use the funds of these grants to develop HEC-RAS 2-dimensional models based on HUC 8 watersheds. These models will be able to provide real-time inundation mapping based on the flood event. This project will be run by SCDNR.

Location Description:



Activity Progress Narrative:

SCDNR has completed the Request for Qualifications phase of the project. Interested firms were interviewed, with contract negotiation currently underway with the selected firm.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 51 - Infrastructure / Infrastructure Projects

Grantee Activity Number: 5I1-Infrastructure

Activity Title: General Infrastructure Application and Oversight

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
08/20/2020

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$91,485,020.46
B-18-DP-45-0001	(\$3,129,265.87)	\$45,742,510.23
B-19-DT-45-0001	\$0.00	\$45,742,510.23
Total Budget	(\$3,129,265.87)	\$91,485,020.46
B-18-DP-45-0001	(\$3,129,265.87)	\$45,742,510.23
B-19-DT-45-0001	\$0.00	\$45,742,510.23
Total Obligated	(\$4,201,523.30)	\$44,670,252.70
B-18-DP-45-0001	(\$4,201,523.30)	\$44,670,252.70
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$3,084.30
B-18-DP-45-0001	\$0.00	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$3,084.30
B-18-DP-45-0001	\$0.00	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,084.30
South Carolina	\$0.00	\$3,084.30
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

In order to increase storm and flood defenses, the State will provide funds for infrastructure projects to units of general local government (UGLG). In order to receive funding, UGLGs must apply with a detailed plan of what their projects and must receive the State's approval of their project. All projects must undergo a Benefit Cost Analysis (BCA) and must meet the requirement scores. An exception to this may be made for projects that provide noteworthy benefits to the LMI community that aren't easily captured by the BCA. The goal of these



infrastructure projects is to better protect local communities from preventable flood damage. These projects will be overseen by the State, but administered by UGLGs.

This specific activity will focus on the application process of the UGLG projects and track their progression. All infrastructure funds will be held in this activity until they are allocated to a specific infrastructure project. Once the projects have been approved, a new activity will be created to track the narrative, financial, and statistical progress of the infrastructure project. The State will divide this activity into three funding phases, with the first phase will provide funding for "shovel-ready" projects that can begin relatively soon.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

The State currently has approved 20 Infrastructure projects and awarded \$49,881,494.02, approximately 50% of the amount allocated to infrastructure. There are approximately \$50.1 million in remaining funds to be awarded. The next Mitigation application period will occur next quarter during April and May. Funds from this activity were transferred over to the Isle of Palms, Clarendon, and Sumter activities due to recent change orders, which increased the award amounts for those projects, that were approved by the Mitigation Special Case panel.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I10 Crosswell 10010348

Activity Title: City of Sumter's Crosswell Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Sumter

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Jan 1 thru Mar 31, 2023 To Date

\$0.00 \$4,209,272.00

(\$52,615.90) \$2,104,636.00

\$0.00 \$2,104,636.00

(\$52,615.90) \$4,209,272.00

(\$52,615.90) \$2,104,636.00

\$0.00 \$2,104,636.00

(\$52,615.00) \$2,104,636.00

(\$52,615.00) \$2,104,636.00

\$0.00 \$0.00

\$729.15 \$17,685.88

\$729.15 \$17,685.88

\$0.00 \$0.00

\$729.15 \$17,685.88

\$729.15 \$17,685.88

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$729.15 \$17,685.88

\$729.15 \$17,685.88

\$729.15 \$17,685.88

\$729.15 \$17,685.88

\$0.00 \$0.00

Activity Description:

This Activity will focus on the City of Sumter's Crosswell Stormwater Infrastructure project, which was awarded \$2,104,636.00. The City will add in \$750,000, making the Grand Total Project budget \$2,854,636. The Crosswell Neighborhood has experienced flooding during everyday storms, with additional stress caused by large tropical storms. The project seeks to address this by increasing capacity of the existing storm drain lines and adding approximately 13,000 linear feet of new storm drain lines and inlets.



The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. It will be run by the City of Sumter.

Location Description:

Sumter, SC

Activity Progress Narrative:

The project is awaiting its USACE wetland permit before proceeding with final SCOR approval. Plans, specifications, and bid documents have been substantially completed. Once approval from SCOR has occurred, the project will go out for bid. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I11 Lafayette 10010349

Activity Title: City of Sumter's Lafayette Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Sumter

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Jan 1 thru Mar 31, 2023 To Date

\$0.00 \$3,030,178.00

(\$37,877.23) \$1,515,089.00

\$0.00 \$1,515,089.00

(\$37,877.23) \$3,030,178.00

(\$37,877.23) \$1,515,089.00

\$0.00 \$1,515,089.00

(\$37,877.00) \$1,515,089.00

(\$37,877.00) \$1,515,089.00

\$0.00 \$0.00

\$559.44 \$58,324.74

\$559.44 \$58,324.74

\$0.00 \$0.00

\$559.44 \$58,324.74

\$559.44 \$58,324.74

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$559.44 \$58,324.74

\$559.44 \$58,324.74

\$559.44 \$58,324.74

\$559.44 \$58,324.74

\$0.00 \$0.00

Activity Description:

This Activity will focus on the City of Sumter's Lafayette Stormwater Infrastructure project, which seeks to address flooding along Mile Branch between Lafayette Drive and US Highway 76. The scope of work includes constructing a new stormwater conveyance that's approximately 3,900 linear feet. Additionally, an existing 48" Corrugated Metal Pipe trunk line will be replaced with a new 60" Reinforced Concrete Pipe that will provide additional capacity and last longer. A 60" outfall will be installed as well, which will replace the area's currently undersized one.



The City of Sumter was awarded \$1,515,089.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter Lafayette project has been delayed due to having to provide a flood study for the Conditional Letter of Map Revision for FEMA. Plans, specifications, and bid documents are substantially completed, with the SCDOT encroachment permit application being submitted as well. Next quarter, the City anticipates receiving the USACE wetland permit, SCDOT encroachment permit, and to submit and receive stormwater approval. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I12 Miller to Morgan 10010350

Activity Title: City of Sumter's Miller to Morgan Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Sumter

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,169,376.00
B-18-DP-45-0001	\$323,938.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$1,584,688.00
Total Budget	\$323,938.00	\$3,169,376.00
B-18-DP-45-0001	\$323,938.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$1,584,688.00
Total Obligated	\$323,938.00	\$1,584,688.00
B-18-DP-45-0001	\$323,938.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$603.92	\$55,076.09
B-18-DP-45-0001	\$603.92	\$55,076.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$603.92	\$55,076.09
B-18-DP-45-0001	\$603.92	\$55,076.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$603.92	\$55,076.09
City of Sumter	\$603.92	\$55,076.09
Most Impacted and Distressed Expended	\$603.92	\$55,076.09
B-18-DP-45-0001	\$603.92	\$55,076.09
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: Due to increased costs from inflation, the project budget has been increased to \$1,584,688.00.

This Activity will focus on the City of Sumter's Miller Road Infrastructure Project, which seeks to create a new stormwater conveyance system to alleviate flooding in the area between Jackson Street, Broad Street, Miller Road, and Morgan Avenue in Sumter, SC. The lack of an outfall to Shot Pouch Branch is contributing to the flooding. The project will involve replacing the existing 48" Corrugated Metal Pipe storm drain outfall with 2,600



feet of new 54" Reinforced Concrete Pipe outfall and inlets.

The City of Sumter was awarded \$1,230,000.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter Miller to Morgan project plans, specifications, and bidding documents are substantially complete. It has received the SCDOT encroachment permit and stormwater approval. It is awaiting final approval from SCOR and HUD environmental approval prior to bidding the project. The project also received an increase to its award amount this quarter through a change order by the Mitigation Special Case Panel.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I13 Isle of Palms Stormwater 10010626

Activity Title: Isle of Palm's Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$4,251,600.00
B-18-DP-45-0001	\$694,182.50	\$2,125,800.00
B-19-DT-45-0001	\$0.00	\$2,125,800.00
Total Budget	\$694,182.50	\$4,251,600.00
B-18-DP-45-0001	\$694,182.50	\$2,125,800.00
B-19-DT-45-0001	\$0.00	\$2,125,800.00
Total Obligated	\$694,183.00	\$2,125,800.00
B-18-DP-45-0001	\$694,183.00	\$2,125,800.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,343.96	\$5,839.07
B-18-DP-45-0001	\$1,343.96	\$5,839.07
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,343.96	\$5,839.07
B-18-DP-45-0001	\$1,343.96	\$5,839.07
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,343.96	\$5,839.07
South Carolina	\$1,343.96	\$5,839.07
Most Impacted and Distressed Expended	\$1,343.96	\$5,839.07
B-18-DP-45-0001	\$1,343.96	\$5,839.07
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

UPDATE: During 2022, the City of the Isle of Palms requested an amendment to the scope of their approved CDBG-MIT Infrastructure project, which would involve adding 423 feet of pipe to the previously proposed storm drain pipes and extending the pipes to the limits of the SCDOT right of way of 41st Avenue. The Mitigation Special Case Panel approved their change order request, which increased the project's awarded amount to \$2,125,800.00. The City of Isle of Palms Stormwater Infrastructure Project seeks to minimize and eliminate wide spread flooding throughout the City. The Isle of Palms has experience increased occurrences of flooding due to heavy rainfall events, extreme high tides, sea level rise, high-water table conditions, and intense coastal storms. These conditions, combined with an inadequate drainage system and the low lying topography of the island,



have create flooding conditions throughout the City. The Infrastructure project will focus on the area surrounding the 41st Avenue Outfall. This infrastructure project is classified as Urgent Need and will be administered by the State. The Urgent Need project was awarded \$1,396,700 and is located in a HUD-identified Most Impacted and Distressed County.

Location Description:

Project Area: 41st Avenue Outfall,
The City of the Isle of Palms, South Carolina.

Activity Progress Narrative:

The State is close to completing the drawings and project manual. It is also working on the Environmental Assessment, permitting, and acquiring easements. The State will hold a public meeting next quarter and hopes to bid the project in June. Additionally, the increased budget amount reflects a project change order for that was awarded by the Mitigation Special Case Panel.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I14 Cheraw Second Street 10010627

Activity Title: Town of Cheraw's Second Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

01/20/2022

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

Jan 1 thru Mar 31, 2023	To Date
\$0.00	\$6,867,946.00
(\$5,988,872.51)	\$3,433,973.00
\$0.00	\$3,433,973.00
(\$5,988,872.51)	\$6,867,946.00
(\$5,988,872.51)	\$3,433,973.00
\$0.00	\$3,433,973.00
(\$85,849.00)	\$3,433,973.00
(\$85,849.00)	\$3,433,973.00
\$0.00	\$0.00
\$1,397.95	\$9,436.90
\$1,397.95	\$9,436.90
\$0.00	\$0.00
\$1,397.95	\$9,436.90
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$1,397.95	\$9,436.90
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$1,397.95	\$9,436.90
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

South Carolina

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Activity Description:

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

Second Update: Despite all the similarities, enough differences exist administratively to split the projects back into two separate activities. All project updates, budgets, and information will be reported with their



respective project activity in DRGR.

The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. The Second Street project area starts at the intersection of Second and Third Street and stops near the intersection of Second and Powe Street. Drainage improvements will include 35 storm drainage structures, 3,246 linear feet of stormwater pipe, 10,814 linear feet of curbing, and 4,773 square yards of required paving/resurfacing and is expected to provide around 155 acres of drainage relief for the town. The Low to Moderate Income focused project will be administered by the State and will occur within a South Carolina-identified Most Impacted and Distressed County.

Location Description:

Activity Progress Narrative:

Due to its growing differences with its sister project, the Town of Cheraw Second Street project was split into its own activity in DRGR. This quarter, the State has completed around 80 percent of the Environmental Assessment and held a Public Meeting in February. Next quarter, the State will create an updated estimate of construction costs and will conduct a design field review meeting with SCOR, Cheraw, and SCDOT once the review is around 60 percent complete. Additionally, the negative budget change this quarter was the result of moving the original portion of the Town of Cheraw Washington and RR Stormwater Infrastructure project to its new, standalone activity in DRGR. The original awards for the two projects remain the same.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I15 Cheraw Washington 10010628

Activity Title: Town of Cheraw Washington and RR Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$11,518,094.00
B-18-DP-45-0001	\$5,759,047.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$5,759,047.00
Total Budget	\$5,759,047.00	\$11,518,094.00
B-18-DP-45-0001	\$5,759,047.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$5,759,047.00
Total Obligated	\$5,759,047.00	\$5,759,047.00
B-18-DP-45-0001	\$5,759,047.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

Second Update: Despite all the similarities, enough differences exist administratively to split the projects back into two separate activities. All project updates, budgets, and information will be reported with their respective project activity in DRGR.



The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. This activity will focus on the Washington and RR Stormwater Infrastructure project. This project will begin by upsizing the downstream pipes under the Washington Street dirt road and CSX railroad, with project improvements continuing near the intersection of Front and Marlboro Streets and follow a general path around Church Street. The project will then branch off from the trunk line at Third Street and end at the intersection of Third and Market Street. The trunk line improvements will end on Green Street near Cheraw First Baptist Church. The project will provide approximately 190 acres of drainage relief to the town, which include building 51 storm drainage structures, installing 5,800 linear feet of stormwater pipe, rehabilitating 606 linear feet of preexisting stormwater pipe, and 18,695 square yards of required paving and resurfacing.

Location Description:

Near Washington Street and the CSW Railroad,
The Town of Cheraw, SC

Activity Progress Narrative:

Due to its growing differences with its sister project, the Town of Cheraw Washington and Railroad Stormwater project was split into its own activity in DRGR. This quarter, the State has completed around 80 percent of the Environmental Assessment and held a Public Meeting in February. Next quarter, the State will create an updated estimate of construction costs and will conduct a design field review meeting with SCOR, Cheraw, and SCDOT once the review is around 60 percent complete. The budget change for this new activity was the result of splitting up the Town of Cheraw Combined Infrastructure activity in DRGR. The Washington and RR original award amount remains the same and followed the project to the new activity after the split.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I16 Horry McCormick 10010625

Activity Title: Horry County McCormick Road Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
Horry County

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,692,900.00
B-18-DP-45-0001	(\$21,161.25)	\$846,450.00
B-19-DT-45-0001	\$0.00	\$846,450.00
Total Budget	(\$21,161.25)	\$1,692,900.00
B-18-DP-45-0001	(\$21,161.25)	\$846,450.00
B-19-DT-45-0001	\$0.00	\$846,450.00
Total Obligated	(\$21,161.00)	\$846,450.00
B-18-DP-45-0001	(\$21,161.00)	\$846,450.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$757.12	\$4,046.05
B-18-DP-45-0001	\$757.12	\$4,046.05
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$757.12	\$4,046.05
B-18-DP-45-0001	\$757.12	\$4,046.05
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$757.12	\$4,046.05
Horry County	\$757.12	\$4,046.05
Most Impacted and Distressed Expended	\$757.12	\$4,046.05
B-18-DP-45-0001	\$757.12	\$4,046.05
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County seeks to address flooding from Socastee Creek, which has caused flooding from the 2015 Severe Storm, 2016 Hurricane Matthew, and 2018 Hurricane Florence disasters and cut off access to several local roads. Utilizing a grant provided by SCDHEC, Horry County initiated a study to address the flooding and discovered that waterflow is impeded as it passes under the McCormick Road. This project will construct a supplemental culvert under McCormick Road that would reduce the amount of water that is backed up during flood events. This Urgent Need project has been awarded \$846,450.00. It will occur in a HUD-identified Most Impacted and Distressed County and will be administered by the subrecipient.

Location Description:



McCormick Road at the Socastee Creek Crossing.

In Unincorporated Horry County, close to Myrtle Beach, South Carolina.

The Project will directly affect the Socastee and Forestbrook areas

Activity Progress Narrative:

The McCormick Road project is currently on schedule, with the procured engineering firm having just provided a conceptual drawing for the core bridge design option. Horry County will meet with SCDOT to obtain guidance on structural design requirements next quarter. Additionally, the current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I17 Florence Church 10010624
Activity Title: City of Florence Church and Oakland Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Florence2

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$6,146,608.00
B-18-DP-45-0001	(\$76,832.60)	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$3,073,304.00
Total Budget	(\$76,832.60)	\$6,146,608.00
B-18-DP-45-0001	(\$76,832.60)	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$3,073,304.00
Total Obligated	(\$76,832.00)	\$3,073,304.00
B-18-DP-45-0001	(\$76,832.00)	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$522.09	\$4,145.55
B-18-DP-45-0001	\$522.09	\$4,145.55
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$522.09	\$4,145.55
B-18-DP-45-0001	\$522.09	\$4,145.55
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$522.09	\$4,145.55
City of Florence2	\$522.09	\$4,145.55
Most Impacted and Distressed Expended	\$522.09	\$4,145.55
B-18-DP-45-0001	\$522.09	\$4,145.55
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Florence seeks to upgrade the stormwater infrastructure, which includes pipes, inlets, and junction boxes, within the vicinity of North Church Street and Oakland Avenue. Within this drainage basin there is little stormwater infrastructure within some areas, much of which is undersized for the area's needs. The project upgrades will provide efficient drainage to the area and help prevent future property damage, road closures, and road repair from flooding and water damage. This project has been awarded \$3,073,304.00. The subrecipient will administer the Low to Moderate Income focused project, which is based within a HUD-identified Most Impacted and Distressed County.



Location Description:

Near North Church Street and Oakland Avenue
The City of Florence, SC

Activity Progress Narrative:

The City of Florence Church and Oakland project is on schedule and will begin engineering for the project in April. The City anticipates finalizing the engineering contract and completing 30 percent of the design phase by the end of next quarter. Additionally, the current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 5I18 Dillon County Riverdale 10010620

Activity Title: Dillon County Riverdale Storm Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, COUNTY OF SC

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,840,000.00
B-18-DP-45-0001	\$0.00	\$1,420,000.00
B-19-DT-45-0001	(\$35,500.00)	\$1,420,000.00
Total Budget	(\$35,500.00)	\$2,840,000.00
B-18-DP-45-0001	\$0.00	\$1,420,000.00
B-19-DT-45-0001	(\$35,500.00)	\$1,420,000.00
Total Obligated	(\$35,500.00)	\$1,420,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	(\$35,500.00)	\$1,420,000.00
Total Funds Drawdown	\$0.00	\$2,775.31
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$2,775.31
Program Funds Drawdown	\$0.00	\$2,775.31
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$2,775.31
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,775.31
DILLON, COUNTY OF SC	\$0.00	\$2,775.31
Most Impacted and Distressed Expended	\$0.00	\$2,775.31
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$2,775.31

Activity Description:

Dillon County seeks to improve the storm drainage infrastructure of the Riverdale Community, which is undersized and needs to be replaced with additional drainage capacity. The work will include around 5,500 linear feet of open channel and ditch widening as well as 1,000 linear feet of storm drainage lines and culvert crossings. This project was one of the projects identified within Dillon County's Stormwater Study. The State has awarded \$1,420,000.00 to the project. The project will be administered by the State and will focus on the area's Low to Moderate Income population. It will occur within a HUD-identified Most Impacted and Distressed County.

Location Description:



The Riverdale Community
Within Unincorporated Dillon County
Near Dillon, SC

Activity Progress Narrative:

The Dillon County Riverdale project has completed the Three Oaks wetland delineation and the desktop research portions of the project. It is currently conducting field investigations and preparing the scope for SUE. Next Quarter, a Utility Stakeholder meeting will be held, as well as a Council meeting in early May. Draft basis of designs will occur after survey information has been fully collected. The contracted firm will also reach out to CSX about permitting for the portion of the project near the railroad. Additionally, the current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I19 Dillon Lucius Stormwater 10010621

Activity Title: City of Dillon Lucius Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, CITY OF

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,904,000.00
B-18-DP-45-0001	(\$767,250.00)	\$952,000.00
B-19-DT-45-0001	(\$2,222,900.00)	\$952,000.00
Total Budget	(\$2,990,150.00)	\$1,904,000.00
B-18-DP-45-0001	(\$767,250.00)	\$952,000.00
B-19-DT-45-0001	(\$2,222,900.00)	\$952,000.00
Total Obligated	(\$767,250.00)	\$952,000.00
B-18-DP-45-0001	(\$767,250.00)	\$952,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$923.30	\$7,610.77
B-18-DP-45-0001	\$923.30	\$7,610.77
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$923.30	\$7,610.77
B-18-DP-45-0001	\$923.30	\$7,610.77
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$923.30	\$7,610.77
DILLON, CITY OF	\$923.30	\$7,610.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.

Utilizing information acquired from its Stormwater Management Plan, the City of Dillon seeks to reduce flooding



around the Dargan Street, Lucius Road, and South Railroad Avenue areas. This activity will focus on the Lucius Road project, which will work in synch with the Dargan and Railroad activities.

The City of Dillon has been awarded \$952,000.00 for its Lucius Outfall Stormwater Infrastructure Project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and seeks to address this by adding an additional 48 inch pipe, lowering a preexisting 48 inch culvert pipe that runs underneath Lucius Road, lowering a preexisting TRICO water line that runs along Lucius Road, and widening the Lucius Drainage Channel from Lucius Road to Highway 301. Because of the downstream nature of the site, this one will be constructed first to allow stormwater to clearly flow to the ultimate outfall of Maple Swamp. This project will work in synch with its fellow City of Dillon Dargan Street and Railroad Crossing Infrastructure projects.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 allocation, it is categorized as a HUD identified Most Impacted and Distressed project.

Location Description:

The area around Lucius Road
Dillon, SC

Activity Progress Narrative:

Due to differences in timing, scope, and administrating the projects, the City of Dillon Stormwater Infrastructure project has been split up into 3 activities in DRGR. The City of Dillon Lucius Stormwater project has completed the Three Oaks wetland delineation and the desktop research portions of the project. It is currently conducting field investigations and preparing the scope for SUE. Next Quarter, a Utility Stakeholder meeting will be held, as well as a Council meeting in early May. Draft basis of designs will occur after survey information has been fully collected. The contracted firm will also reach out to CSX about permitting for the portion of the project near the railroad. The decreased budget amount that occurred this quarter reflects the split of the three City of Dillon Infrastructure projects since this activity was the original combined City of Dillon Infrastructure project in DRGR. All funds for the new activities in DRGR were transferred from this activity. The original awarded amount for each individual project remains the same.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 5I2 Erhardt 10010331

Activity Title: City of Charleston's Erhardt Drainage Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Charleston

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$19,928,380.00
B-18-DP-45-0001	(\$249,104.75)	\$9,964,190.00
B-19-DT-45-0001	\$0.00	\$9,964,190.00
Total Budget	(\$249,104.75)	\$19,928,380.00
B-18-DP-45-0001	(\$249,104.75)	\$9,964,190.00
B-19-DT-45-0001	\$0.00	\$9,964,190.00
Total Obligated	(\$249,104.00)	\$9,964,190.00
B-18-DP-45-0001	(\$249,104.00)	\$9,964,190.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$677,440.99	\$707,921.94
B-18-DP-45-0001	\$677,440.99	\$707,921.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$677,440.99	\$707,921.94
B-18-DP-45-0001	\$677,440.99	\$707,921.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$677,440.99	\$707,921.94
City of Charleston	\$677,440.99	\$707,921.94
Most Impacted and Distressed Expended	\$677,440.99	\$707,921.94
B-18-DP-45-0001	\$677,440.99	\$707,921.94
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the city of Charleston’s Medical District Drainage Tunnel Extension at Ehrhardt Street. The city was awarded \$9,964,190.00 for this infrastructure project by the Governor’s Appointed Committee. The area is routinely impacted by substantial flooding that can prevent patients, emergency vehicles, and staff from reaching the hospital during a storm. In just 2019, the medical district had 89 flood events.



The tunnel will run beneath Ehrhardt Street on the Medical University of South Carolina's campus towards President and Cannon Streets. Water will go through this tunnel until it reaches the city's Spring/Fishburne drainage improvement project. The infrastructure project will be run by the city of Charleston. Charleston is a HUD-identified Most Impacted and Distressed County.

Location Description:

Medical District Drainage Tunnel Extension at Ehrhardt Street
Charleston, SC

Activity Progress Narrative:

The City of Charleston has completed Tunnel excavation and TBM removal. Vortex box excavation was also started and completed this quarter. The project did suffer some delays caused by the MUSC electric duct bank conflict and unanticipated marl behavior. Next quarter, the city will begin construction of the vortex box, complete final tunnel lining, and finalize the Ehrhardt Street collection and conveyance system alternative design. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Since the commencement of construction in 2022, this project continues to record its labor hours for Section 3 reporting. While the State did not achieve its Section 3 goals for this quarter, it is making strong efforts towards these goals. It is attempting to recruit low income workers through advertising and reaching out to community organizations. Some of these efforts, from both current and previous quarters, include making sure that Section 3 requirements were added to the original bid documents, providing Section 3 information to all potential contractors, adding Section 3 eligibility information to the City website, partnering with the BCD-COG to distribute the memo and information about becoming Section 3 certified, advertising the project and its Section 3 opportunities at the City of Charleston's Small and Minority Business Expo, installing signage at the each project site for the duration of the project, and uploading the job notices and Section 3 info for the project to the SC Works Job Portal to connect with a larger network of job seekers. Despite these efforts, the city's contractors were unable to hire anyone that was able to qualify as a Section 3 worker. ¿

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	11977	30066/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I20 Dillon Dargan Stormwater 10010623

Activity Title: City of Dillon Dargan Street Infrastructure

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2023

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,872,000.00
B-18-DP-45-0001	\$0.00	\$1,936,000.00
B-19-DT-45-0001	\$1,936,000.00	\$1,936,000.00
Total Budget	\$1,936,000.00	\$3,872,000.00
B-18-DP-45-0001	\$0.00	\$1,936,000.00
B-19-DT-45-0001	\$1,936,000.00	\$1,936,000.00
Total Obligated	\$1,936,000.00	\$1,936,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$1,936,000.00	\$1,936,000.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.

The City of Dillon has been awarded \$1,936,000.00 for its Dargan Street Stormwater Infrastructure project. The



City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and desires to limit flooding through three infrastructure projects. This specific project seeks to replace the preexisting 40 inch pipe from the Lucius Discharge Channel tie in to the intersection of E. Dargan Street and US Highway 301, replace the preexisting 30 inch pipe extending north up US Highway 301 to the intersection of E. Hampton Street with 1,032 LF of 60 inch pipe, replace the preexisting 30 inch pipe along E. Hampton Street with 692 LF of 54 inch pipe that extends to the intersection of E. Hampton and S. 6th Avenue, replace the preexisting 24 inch pipe along S. 6th Avenue that extends to the intersection of E. Harrison Street with 786 LF of 48 inch pipe, replace the preexisting 20 inch pipe along S. 6th Avenue that extends from the intersection of E. Harrison to the Intersection of E. Washington Street with 546 LF of 42 inch pipe, and replace the preexisting 12 inch lateral pipes at the intersection of E. Harrison and N. 6th Avenue with 280 LF of 18 inch pipe.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 allocation, it is categorized as a HUD identified Most Impacted and Distressed project.

Location Description:

The area around Dargan Street
Dillon, SC

Activity Progress Narrative:

Due to differences in timing, scope, and administrating the projects, the City of Dillon Stormwater Infrastructure project has been split up into 3 activities in DRGR. The City of Dillon Dargan Street Stormwater project has completed the Three Oaks wetland delineation and the desktop research portions of the project. It is currently conducting field investigations and preparing the scope for SUE. Next Quarter, a Utility Stakeholder meeting will be held, as well as a Council meeting in early May. Draft basis of designs will occur after survey information has been fully collected. The contracted firm will also reach out to CSX about permitting for the portion of the project near the railroad. Funds for this activity came out of the original combined City of Dillon Infrastructure project. All projects have retained their original awarded amounts.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I21 Dillon Railroad Stormwater 10010622

Activity Title: City of Dillon Railroad Crossing Stormwater Infrastructure

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,916,000.00
B-18-DP-45-0001	\$635,600.00	\$958,000.00
B-19-DT-45-0001	\$322,400.00	\$958,000.00
Total Budget	\$958,000.00	\$1,916,000.00
B-18-DP-45-0001	\$635,600.00	\$958,000.00
B-19-DT-45-0001	\$322,400.00	\$958,000.00
Total Obligated	\$958,000.00	\$958,000.00
B-18-DP-45-0001	\$671,100.00	\$671,100.00
B-19-DT-45-0001	\$286,900.00	\$286,900.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.



The City of Dillon has been awarded \$958,000.00 for its Dargan Street Stormwater Infrastructure project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and desires to limit flooding through three infrastructure projects. This specific project seeks to replace the preexisting 48 inch pipe extending south from Lucius Channel to E. Earl Street and 4th Avenue with 185 LF of 60 inch RCP, replace the preexisting 24 inch pipes extending west along E. Earl Street from S. 4th Avenue to the open ditch along the north side of 4th avenue with 445 LF of 60 inch RCP, either increase the capacity for the 250 LF of roadside ditch that extends west along the north side of E. Earl Street or replace it with 60 inch pipe, and replace the preexisting 30 inch pipe that crosses underneath the CSX Railroad and the other pipes ditch that goes to the intersection of S. 1st Avenue and W. Earl Street with 560 LF of 60 inch RCP.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 and the B-18-DP-45-0001 grants, this project will be considered both a State and HUD identified Most Impacted and Distressed project. Costs will be appropriately identified as State or HUD MID based off which grant the funding comes from respectively.

Location Description:

Dargan Street
Dillon, SC

Activity Progress Narrative:

Due to differences in timing, scope, and administrating the projects, the City of Dillon Stormwater Infrastructure project has been split up into 3 activities in DRGR. The City of Dillon Railroad Crossing Stormwater project has completed the Three Oaks wetland delineation and the desktop research portions of the project. It is currently conducting field investigations and preparing the scope for SUE. Next Quarter, a Utility Stakeholder meeting will be held, as well as a Council meeting in early May. Draft basis of designs will occur after survey information has been fully collected. The contracted firm will also reach out to CSX about permitting for the portion of the project near the railroad. Funds for this activity came out of the original combined City of Dillon Infrastructure project. All projects have retained their original awarded amounts.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 5I3 Manning 10010334

Activity Title: City of Manning Stormwater Improvement Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Jan 1 thru Mar 31, 2023 To Date

	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$16,499,438.00
B-18-DP-45-0001	\$3,145,675.12	\$8,249,719.00
B-19-DT-45-0001	\$0.00	\$8,249,719.00
Total Budget	\$3,145,675.12	\$16,499,438.00
B-18-DP-45-0001	\$3,145,675.12	\$8,249,719.00
B-19-DT-45-0001	\$0.00	\$8,249,719.00
Total Obligated	\$3,145,676.00	\$8,249,719.00
B-18-DP-45-0001	\$3,145,676.00	\$8,249,719.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$193,058.53	\$277,388.33
B-18-DP-45-0001	\$193,058.53	\$277,388.33
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$193,058.53	\$277,388.33
B-18-DP-45-0001	\$193,058.53	\$277,388.33
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$193,058.53	\$277,388.33
South Carolina	\$193,058.53	\$277,388.33
Most Impacted and Distressed Expended	\$193,058.53	\$277,388.33
B-18-DP-45-0001	\$193,058.53	\$277,388.33
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project

award now being \$8,249,719.00.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unlined sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00. The project will be run by the city. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

City of Manning

Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grow and become more distinct. The project will be split up into different phases because of this. This will allow for phase 1, which is further along with its environmental assessment and drawings, to move forward without being delayed by the other phases. Phase 1 is almost complete with its drawings and project manual. Phase 2 is in the process of acquiring easements for work at the stream location and along the roadways. Next quarter, the State anticipates finalizing the bid package for Phase 1 and submitting for review by the Office of State Engineer. The Environmental Assessment for phase 1 should also be complete next quarter. Also, the City of Manning Stormwater Infrastructure project will be properly split up within DRGR before the next QPR to reflect this new change. The current budget reflects all project phases and includes a recent change order to the award.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 514 HWY 52 10010337
Activity Title: Lake City Highway 52 Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
51 - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$5,695,320.00
B-18-DP-45-0001	(\$71,191.50)	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$2,847,660.00
Total Budget	(\$71,191.50)	\$5,695,320.00
B-18-DP-45-0001	(\$71,191.50)	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$2,847,660.00
Total Obligated	(\$71,191.00)	\$2,847,660.00
B-18-DP-45-0001	(\$71,191.00)	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$32,870.52	\$156,765.92
B-18-DP-45-0001	\$32,870.52	\$156,765.92
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$32,870.52	\$156,765.92
B-18-DP-45-0001	\$32,870.52	\$156,765.92
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$32,870.52	\$156,765.92
South Carolina	\$32,870.52	\$156,765.92
Most Impacted and Distressed Expended	\$32,870.52	\$156,765.92
B-18-DP-45-0001	\$32,870.52	\$156,765.92
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the Lake City Highway 52 Storm Drain Improvements project. It seeks to improve and enhance approximately 5750 linear feet of stormwater ditches and 3640 linear feet of stormwater pipes. The project will remove the existing inadequate drainage infrastructure. Lake City completed Phase 1A of its stormwater drainage goal in 2019, using \$755,212.71 from Penny Tax revenues. It seeks to use CDBG-MIT funds to complete Phase 1 and Phase 2 of its drainage project. The project will benefit the community by allowing surface flow to move more efficiently through the improved infrastructure and help prevent road flooding.



The remaining part of Phase 1 and Phase 2 will run by the State. The project has been awarded \$2,847,660.00. The Lake City Highway 52 Storm Drain Improvements project will take place in Florence County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Lake City, SC

Activity Progress Narrative:

The project is currently awaiting permitting from SCDOT. Afterwards drawings and the project manual will be sent to the Office of State Engineer for approval and bidding. Next Quarter, the project will work on acquiring easements, hold a public meeting, and bid the project out in June. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I5 McQueen 10010338

Activity Title: City Of Florence McQueen Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Florence2

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Florence2

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Jan 1 thru Mar 31, 2023 To Date

\$0.00 \$5,370,668.00

(\$67,133.35) \$2,685,334.00

\$0.00 \$2,685,334.00

(\$67,133.35) \$5,370,668.00

(\$67,133.35) \$2,685,334.00

\$0.00 \$2,685,334.00

(\$67,133.00) \$2,685,334.00

(\$67,133.00) \$2,685,334.00

\$0.00 \$0.00

\$852.79 \$85,167.95

\$852.79 \$85,167.95

\$0.00 \$0.00

\$852.79 \$85,167.95

\$852.79 \$85,167.95

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$852.79 \$85,167.95

\$852.79 \$85,167.95

\$852.79 \$85,167.95

\$852.79 \$85,167.95

\$0.00 \$0.00

Activity Description:

This activity will focus on the City of Florence's McQueen Street Stormwater Infrastructure project. The City seeks to upgrade the 1930's era stormwater drainage system that serves the westside of downtown Florence and the neighborhoods along the South McQueen Street corridor. The project will involve repairing and upgrading the trunk line, upgrading and increasing the size of stormwater inlets, and upsizing or repairing drainage branch lines. This project will also work in synergy with another CDBG-MIT project at West Cedar Street.



The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$2,685,334.00.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence McQueen Street project is on schedule and nearing the completion of its engineering phase. Next quarter, it anticipates completing the design drawings, bid package, and permitting package. The project will also be advertised for bid. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I6 West Cedar 10010339

Activity Title: City of Florence West Cedar Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Florence2

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

Jan 1 thru Mar 31, 2023 To Date

\$0.00 \$2,726,954.00

B-19-DT-45-0001

(\$34,086.93) \$1,363,477.00

Total Budget

\$0.00 \$1,363,477.00

B-18-DP-45-0001

(\$34,086.93) \$2,726,954.00

B-19-DT-45-0001

\$0.00 \$1,363,477.00

Total Obligated

(\$34,086.00) \$1,363,477.00

B-18-DP-45-0001

(\$34,086.00) \$1,363,477.00

B-19-DT-45-0001

\$0.00 \$0.00

Total Funds Drawdown

\$863.63 \$9,671.53

B-18-DP-45-0001

\$863.63 \$9,671.53

B-19-DT-45-0001

\$0.00 \$0.00

Program Funds Drawdown

\$863.63 \$9,671.53

B-18-DP-45-0001

\$863.63 \$9,671.53

B-19-DT-45-0001

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

B-18-DP-45-0001

\$0.00 \$0.00

B-19-DT-45-0001

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

B-18-DP-45-0001

\$0.00 \$0.00

B-19-DT-45-0001

\$0.00 \$0.00

Total Funds Expended

\$863.63 \$9,671.53

City of Florence2

\$863.63 \$9,671.53

Most Impacted and Distressed Expended

\$863.63 \$9,671.53

B-18-DP-45-0001

\$863.63 \$9,671.53

B-19-DT-45-0001

\$0.00 \$0.00

Activity Description:

This activity will focus on the West Cedar Street Stormwater Infrastructure project. The City of Florence seeks to upgrade the current stormwater infrastructure around West Cedar Street by running new reinforced concrete piping to the South McQueen Street basin in order to drain a current trouble spot, replace old catch basin infrastructure with more efficient ones, increase branch pipe sizes to accommodate increased flow from the new basins, and clean and repair damage pipes as needed throughout the existing system. This project will also work in synergy with another CDBG-MIT project at McQueen Street.



The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$1,363,477.00.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence West Cedar project is on schedule and nearing the completion of its engineering phase. Next quarter, it anticipates completing the design drawings, bid package, and permitting package. The project will also be advertised for bid. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 517 Mingo Pond 10010340

Activity Title: Georgetown County Mingo Pond Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,879,058.04
B-18-DP-45-0001	(\$23,488.23)	\$939,529.02
B-19-DT-45-0001	\$0.00	\$939,529.02
Total Budget	(\$23,488.23)	\$1,879,058.04
B-18-DP-45-0001	(\$23,488.23)	\$939,529.02
B-19-DT-45-0001	\$0.00	\$939,529.02
Total Obligated	(\$23,487.98)	\$939,529.02
B-18-DP-45-0001	(\$23,487.98)	\$939,529.02
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$57,093.05	\$82,583.13
B-18-DP-45-0001	\$57,093.05	\$82,583.13
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$57,093.05	\$82,583.13
B-18-DP-45-0001	\$57,093.05	\$82,583.13
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$57,093.05	\$82,583.13
South Carolina	\$57,093.05	\$82,583.13
Most Impacted and Distressed Expended	\$57,093.05	\$82,583.13
B-18-DP-45-0001	\$57,093.05	\$82,583.13
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Mingo Pond Stormwater Infrastructure Project. Georgetown County seeks to prevent flooding and standing water along US-17 by installing 675 linear feet of new drainage infrastructure, a new pond outfall structure, and perform ditch maintenance on existing ditches in Pawleys Island. US Highway 17 is the primary north and south evacuation route going through Georgetown County and has previously faced standing water for several days because of storms.



The project will occur in Georgetown County, which is identified as a HUD Most Impacted and Distressed County. The project will be run by the State and has a budget of \$939,529.02.

Location Description:

Georgetown County

Activity Progress Narrative:

The Georgetown County Mingo Pond project has submitted the project drawings and the Project Manual to the Office of State Engineer. The Office is currently reviewing the construction bid documents. Plans and permitting work was completed in March. The State anticipates bidding the project out in May, with a potential start date after Labor Day due to high summer traffic volumes on Highway 17. CEI services also needs to be procured.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I8 Cowford 10010343

Activity Title: Horry County Cowford Swamp Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,165,000.00
B-18-DP-45-0001	(\$39,562.50)	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$1,582,500.00
Total Budget	(\$39,562.50)	\$3,165,000.00
B-18-DP-45-0001	(\$39,562.50)	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$1,582,500.00
Total Obligated	(\$39,562.00)	\$1,582,500.00
B-18-DP-45-0001	(\$39,562.00)	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,456.04	\$85,247.73
B-18-DP-45-0001	\$2,456.04	\$85,247.73
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,456.04	\$85,247.73
B-18-DP-45-0001	\$2,456.04	\$85,247.73
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,456.04	\$85,247.73
Horry County	\$2,456.04	\$85,247.73
Most Impacted and Distressed Expended	\$2,456.04	\$85,247.73
B-18-DP-45-0001	\$2,456.04	\$85,247.73
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County’s Cowford Swamp Channel Infrastructure project. Horry County was awarded \$1,582,500.00 for this project. The Bucksport community faces flooding conditions when flood waters back up from the Pee Dee River into Cowford Swamp and the unnamed wetland tributary. The project will construct a tributary relief channel/culvert that would direct flood waters to an unnamed tributary wetland to the west and to the Waccamaw River, which has historically had lower water elevation changes than the Pee Dee River. This project will work in synergy with the Big Bull Landing Road CDBG-MIT project.



The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Horry County

Activity Progress Narrative:

Horry County has consulted with the USACE concerning permitting. Despite guidance from a former district manager that the work could be conducted under a nationwide permit, it was determined that an individual permit will be needed for the project. This determination has impacted the project's timeline, with the new timeline being approved by the State. A preliminary environmental assessment has been submitted to the State by the procured contractor but will have to undergo revisions based on the recent USACE guidance. The change from a nationwide permit to an individual one will also affect current designs such as using sandbagging to close the culverts during a flood event on the Pee Dee River. A large headwall and hand operated gates will be added to the scope to address this issue with the Big Bull Landing project. But doing so will also require changes to this project, such as relocating the bypass system by approximately 525 feet. The work on these changes will go on through next quarter. Additionally, the activity budget in DRGR was reduced in order to remove a 2.5 percent buffer. The current budget now reflects the original award given by SCOR, without any buffers for potential project overruns. The remaining amount was transferred to the General Infrastructure activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 519 Big Bull Landing 10010344

Activity Title: Horry County Big Bull Landing Road

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
51 - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
Horry County

Overall	Jan 1 thru Mar 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,832,187.50
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$916,093.75
Total Budget	\$0.00	\$1,832,187.50
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$916,093.75
Total Obligated	(\$22,343.00)	\$893,750.00
B-18-DP-45-0001	(\$22,343.00)	\$893,750.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,756.68	\$48,279.02
B-18-DP-45-0001	\$3,756.68	\$48,279.02
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,756.68	\$48,279.02
B-18-DP-45-0001	\$3,756.68	\$48,279.02
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,756.68	\$48,279.02
Horry County	\$3,756.68	\$48,279.02
Most Impacted and Distressed Expended	\$3,756.68	\$48,279.02
B-18-DP-45-0001	\$3,756.68	\$48,279.02
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County's Big Bull Landing Road Infrastructure project. Horry County was awarded \$893,750.00 for this project. Bucksport, the community where Big Bull Landing Road is located, receives significant flooding when the Pee Dee backs ups from storms. Horry County seeks to elevate Big Bull Landing Road to the adjacent high point grades that would make flooding less likely. It will also create a levee/dam on the existing drainage feature to prevent backup from the Pee Dee River.



The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Horry County

Activity Progress Narrative:

Horry County has consulted with the USACE concerning permitting. Despite guidance from a former district manager that the work could be conducted under a nationwide permit, it was determined that an individual permit will be needed for the project. This determination has impacted the project's timeline, with the new timeline being approved by the State. A preliminary environmental assessment has been submitted to the State by the procured contractor but will have to undergo revisions based on the recent USACE guidance. The change from a nationwide permit to an individual one will also affect current designs such as using sandbagging to close the culverts during a flood event on the Pee Dee River. A large headwall and hand operated gates will be added to the scope to address this issue. But doing so will also require further changes in the nearby Bucksport Road project. The work on these changes will go on through next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	15	26
Monitoring Visits	3	4
Audit Visits	12	22
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

