

# Grantee: South Carolina

## Grant: P-18-SC-45-MIT1

### July 1, 2023 thru September 30, 2023 Performance

---

<b>Grant Number:</b> P-18-SC-45-MIT1	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> South Carolina	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$162,188,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> Alexander Boe
<b>LOCCS Authorized Amount:</b> \$0.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$162,188,000.00		

### Disasters:

#### Declaration Number

FEMA-4241-SC  
FEMA-4286-SC  
FEMA-4394-SC

### Narratives

#### Mitigation Needs Assessment:

Within 4 years, 3 major storms have impacted the State of South Carolina, causing immense damage and several casualties. In October 2015, the state was devastated by over 20 inches of rainfall from an extratropical storm worsened by nearby Hurricane Joaquin, which caused significant flooding and storm damage throughout the state. A year later, Hurricane Matthew entered the state near McClellanville, South Carolina as a Category 1 Hurricane, unleashing strong winds and torrential rainfall throughout the eastern part of the state. Most recently, in September 2018, Hurricane Florence made landfall just north of South Carolina in Wrightsville Beach, North Carolina. While North Carolina experienced the worst of the storm, South Carolina suffered from heavy rainfall and flooding from the downriver watersheds shared with North Carolina. The effects of these storms will be felt for decades.

Despite advances in meteorology, it's impossible to know where a storm and its accompanying damage will exactly hit until it's often too late. However, we are able to identify and model the flood risk an area faces. Damage from these storms was not equally distributed. 30 out of 46 counties in South Carolina received CDBG-DR assistance from one of these three storms. 5 of these counties suffered damage from all three major storms. Most of the damage was centralized around the Pee Dee and Santee Watersheds. Having suffered through so many storms in a short period, South Carolina is striving to preemptively prevent or minimize future, avoidable damage. The State will focus its Mitigation efforts on counties within these regions in order to maximize the Mitigation Grant's benefits for South Carolinians.

#### Proposed Use of Funds:

In 2018, Congress passed Public Law 115-123, which awarded \$12 billion to previous CDBG-DR grant recipients that were impacted by disasters from 2015 to 2017. Of this award, South Carolina is designated to receive \$157,590,000 in mitigation funds for the Most Impacted and Distressed (MID) counties from the 2015 Severe Storm disaster (Public Law 114-113) and the MID counties from the 2016 Hurricane Matthew disaster (Public Law 114-254). Additionally, Richland County will receive \$21,864,000, Lexington County will receive \$15,185,000, and the City of Columbia will receive \$18,585,000 in mitigation funds as a result of the 2015 Severe Storm (Public Law 114-113). In January 2021, the State received \$4,598,000 in additional mitigation funding to address unmet disaster recovery need. This was in response to the damage from Hurricane Florence (Public Law 115-123), which was not captured in the original Mitigation Grant award. In total, the people of South Carolina will be awarded \$217,822,000, with the State being responsible for \$162,188,000 of the awarded grants. Of this \$162,188,000, a minimum of \$50,978,000 must be spent in or for HUD-identified MID counties from the initial Public Law. Additionally, a minimum of \$2,299,000 must be spent in MID counties from the 2018 Hurricane Florence disaster, which include Dillon, Horry, and Marion counties. The remainder will be spent in counties identified as either SC-MID or HUD-MID.



With this grant, the State seeks to enhance mitigation efforts within the Pee Dee and Santee Watershed Area and prevent future avoidable flood damage. Part of this award will go towards mitigation for houses threatened by flooding. The State will create a buyout program to purchase flood-threatened houses and transform the land into protective flood plains. The State will provide funding and oversight to qualified units of general local government (UGLG) applicants. The program will primarily target the Low-to-Moderate Income (LMI) community with its housing efforts, as they are often unequally affected by storm damage. At the same time, it will aid those who display an Urgent Need (UN) to leave Flood-prone areas, especially if it helps the community at large. The State is cognizant of the difficulties of relocating to a new home and will allow for UGLGs to offer Housing Incentives to the LMI community when applicable. Once the houses have been bought out, the State plans to make the land ineligible for further development through conservation easements and transfer the land to another governmental, non-profit, or other entities. This will expand the drainage capacity of the local watershed and help protect the nearby community.

Additionally, some CDBG-MIT Grant funds will go towards infrastructure projects of applying UGLGs. Infrastructure projects must have or surpass a 1.0 Benefit Cost Analysis (BCA). Exceptions may be made for projects which primarily help the LMI community and have benefits that aren't captured by the BCA. The state will oversee the application and building process. Grant funds will also be made available for eligible FEMA-HMGP fund matching. The CDBG-MIT funds can be counted as the UGLG's portion of their match for FEMA-HMGP projects. The State will oversee the application process for providing these funds for the UGLG's FEMA-HMGP projects.

Also, a portion of the grant will go towards assisting UGLG's fund Hazard Mitigation Plans and flood reduction studies and maps. Some local governments may lack or have older flood maps or Hazard Mitigation Plans. By arming these UGLGs with up-to-date flood maps and Hazard Mitigation Plans, they will be able to make better informed decisions about developing near flood plains and be better prepared for future disasters.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$162,188,000.00
B-18-DP-45-0001	\$0.00	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
<b>Total Budget</b>	\$0.00	\$162,188,000.00
B-18-DP-45-0001	\$0.00	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
<b>Total Obligated</b>	\$11,099,550.86	\$161,750,469.01
B-18-DP-45-0001	\$10,144,450.86	\$157,152,469.01
B-19-DT-45-0001	\$955,100.00	\$4,598,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$23,495,379.79
B-18-DP-45-0001	\$0.00	\$23,457,321.88
B-19-DT-45-0001	\$0.00	\$38,057.91
<b>Program Funds Drawdown</b>	\$0.00	\$23,495,379.79
B-18-DP-45-0001	\$0.00	\$23,457,321.88
B-19-DT-45-0001	\$0.00	\$38,057.91
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$23,495,379.79
B-18-DP-45-0001	\$0.00	\$23,457,321.88
B-19-DT-45-0001	\$0.00	\$38,057.91
<b>HUD Identified Most Impacted and Distressed</b>	\$0.00	\$17,497,667.46
B-18-DP-45-0001	\$0.00	\$17,459,609.55
B-19-DT-45-0001	\$0.00	\$38,057.91
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
BENNETTSVILLE, CITY OF	\$ 0.00	\$ 1,421.39
Horry County	\$ 0.00	\$ 8,590,896.59



MARION, COUNTY OF	\$ 0.00	\$ 2,280.12
MOUNT PLEASANT, TOWN OF	\$ 0.00	\$ 1,250.17
South Carolina	\$ 0.00	\$ 159,878.87
South Carolina	\$ 0.00	\$ 8,854,229.69
South Carolina Department of Administration	\$ 0.00	\$ 0.00
South Carolina Department of Natural Resources	\$ 0.00	\$ 1,910.49
South Carolina Emergency Management Division	\$ 0.00	\$ 2,619.05
City of Charleston	\$ 0.00	\$ 5,420,860.06
City of Conway	\$ 0.00	\$ 0.00
City of Florence2	\$ 0.00	\$ 269,301.95
City of Sumter	\$ 0.00	\$ 136,071.66
DILLON, CITY OF	\$ 0.00	\$ 25,222.58
DILLON, COUNTY OF SC	\$ 0.00	\$ 21,221.77
Francis Marion University	\$ 0.00	\$ 5,687.01
Georgetown County SC	\$ 0.00	\$ 2,528.39

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>			
B-18-DP-45-0001	50.00%	81.25%	10.65%
B-19-DT-45-0001	50.00%	100.00%	1.03%
<b>Overall Benefit Amount</b>			
B-18-DP-45-0001	\$68,160,800.00	\$110,754,748.25	\$14,512,283.43
B-19-DT-45-0001	\$1,839,200.00	\$3,678,400.00	\$38,057.91
<b>Limit on Public Services</b>			
B-18-DP-45-0001	\$23,638,500.00	\$0.00	\$0.00
B-19-DT-45-0001	\$689,700.00	\$0.00	\$0.00
<b>Limit on Admin/Planning</b>			
B-18-DP-45-0001	\$31,518,000.00	\$21,268,400.00	\$5,876,357.03
B-19-DT-45-0001	\$919,600.00	\$919,600.00	\$0.00
<b>Limit on Admin</b>			
B-18-DP-45-0001	\$7,879,500.00	\$7,879,500.00	\$2,516,874.31
B-19-DT-45-0001	\$229,900.00	\$229,900.00	\$0.00
<b>Most Impacted and Distressed</b>			
B-18-DP-45-0001	\$50,428,800.00	\$141,493,889.63	\$17,459,609.55
B-19-DT-45-0001	\$2,299,000.00	\$4,598,000.00	\$38,057.91

## Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 12th published for grant number P-18-SC-45-MIT1, which includes grants B-DP-18-45-0001 and B-DT-19-45-0001, by the state of South Carolina, which just published its first Strategic Statewide Resilience and Risk Reduction Plan on July 1st. The South Carolina Office of Resilience through the South Carolina Disaster Recovery Office (the State) will discuss its progress between 1 July and 30 September in the QPR below. The State's efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to help mitigate risks associated with the natural disasters that occurred nationwide in 2015, 2016, 2017, and 2018.

The State of South Carolina received \$162,188,000 in Community Development Block Grant Mitigation (CDBG-MIT) funds to increase flood and storm mitigation within the 17 HUD and State identified Most Impacted and Distressed (MID) counties. As listed in the current Action Plan, the State has allocated funds across its 4 program pillars, with \$100 million dedicated to Infrastructure projects, \$37,318,892.59 dedicated to Buyout Programs, \$2,681,107.41 dedicated to matching federal programs, and \$14,078,600 dedicated to Planning, which includes Plans and Studies. These programs will either be run by the State or by the applying subrecipient.

As of September 30th, the State has awarded \$105,674,851.92 to both subrecipient and state run projects, approximately 65% of the \$162 million mitigation funds. Additionally, the State has allocated \$51,635,578.50, approximately 32% of the total grant, to benefit Low to Moderate Income communities. In Q2 2023, the State held an Infrastructure application period from April to the end of May. It has postponed award announcements until May 2024. The postponement will give the State more time to analyze and review the 34 applications for 43 projects it received from UGLGs. Since this is the last major Infrastructure application round, the State is striving to maximize the amount of beneficial projects receiving awards while also ensuring that it is properly budgeting for project overruns likely to occur in a post covid inflationary economy.



No drawdowns occurred this quarter. Any incurred costs from this quarter or previous ones will be included in future draws.

Section 3 reporting under the new CFR 24 Part 75 rules is now being done through the Quarterly Progress Report in the Disaster Recovery Grant Reporting system. The State will be responsible for reporting all labor hours, Section 3 labor hours, and Targeted Section 3 hours in the QPR. Section 3 hours will be reported in their respective activities. This quarter, one project qualified as a Section 3 project with reportable hours. In addition, the State participated in several job fairs that were hosted by SCWORKS and NCWORKS.

The State continues to take action to affirmatively further fair housing throughout our CDBG-DR and CDBG-MIT programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

The contract report required by Public Law 115-254 and Public Law 116-20 is attached to the Administration Activity.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1A- Administration, Program Administration	\$0.00	\$8,109,400.00	\$2,516,874.31
B-18-DP-45-0001	\$0.00	\$7,879,500.00	\$2,516,874.31
B-19-DT-45-0001	\$0.00	\$229,900.00	\$0.00
2H- Housing, Housing Programs	\$0.00	\$37,318,892.59	\$10,233,721.59
B-18-DP-45-0001	\$0.00	\$37,318,892.59	\$10,233,721.59
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
3P- Planning, Planning	\$0.00	\$14,078,600.00	\$3,359,482.72
B-18-DP-45-0001	\$0.00	\$13,388,900.00	\$3,359,482.72
B-19-DT-45-0001	\$0.00	\$689,700.00	\$0.00
4M- Matching, Federal Funding Match	\$0.00	\$2,681,107.41	\$26,470.73
B-18-DP-45-0001	\$0.00	\$2,681,107.41	\$26,470.73
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
5I - Infrastructure, Infrastructure Projects	\$0.00	\$100,000,000.00	\$7,358,830.44
B-18-DP-45-0001	\$0.00	\$96,321,600.00	\$7,320,772.53
B-19-DT-45-0001	\$0.00	\$3,678,400.00	\$38,057.91
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 1A- Administration / Program Administration**



# Grantee Activity Number: 1A1-Administration

## Activity Title: Program Administration

**Activity Type:**

Administration

**Project Number:**

1A- Administration

**Projected Start Date:**

08/20/2020

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Program Administration

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,109,400.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$229,900.00
<b>Total Budget</b>	\$0.00	\$8,109,400.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$229,900.00
<b>Total Obligated</b>	\$229,900.00	\$8,109,400.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$229,900.00	\$229,900.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,516,874.31
B-18-DP-45-0001	\$0.00	\$2,516,874.31
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,516,874.31
B-18-DP-45-0001	\$0.00	\$2,516,874.31
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,516,874.31
South Carolina	\$0.00	\$2,516,874.31
South Carolina Department of Administration	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,258,437.15
B-18-DP-45-0001	\$0.00	\$1,258,437.15
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will cover the general administration of the program by the South Carolina Office of Resilience.

**Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms.



HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg

South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

**Activity Progress Narrative:**

Drawdowns completed this quarter were for the general administration of this program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 2H- Housing / Housing Programs**



## Grantee Activity Number: 2H1- Housing Activity Title: Housing Buyout Program

### Activity Type:

MIT - Buyout of Properties

### Project Number:

2H- Housing

### Projected Start Date:

08/20/2020

### Benefit Type:

N/A

### National Objective:

Low/Mod Buyout

### Activity Status:

Under Way

### Project Title:

Housing Programs

### Projected End Date:

08/19/2032

### Completed Activity Actual End Date:

### Responsible Organization:

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,506,815.37
B-18-DP-45-0001	\$0.00	\$2,506,815.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$2,506,815.37
B-18-DP-45-0001	\$0.00	\$2,506,815.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$2,505,532.94	\$2,506,815.37
B-18-DP-45-0001	\$2,505,532.94	\$2,506,815.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,282.43
South Carolina	\$0.00	\$1,282.43
South Carolina Department of Administration	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Since 2015, there have been three presidentially-declared disasters: 2015 Hurricane Joaquin, 2016 Hurricane Matthew, and 2018 Hurricane Florence. The bulk of the damage was not due to wind or storm surge, but from flooding. Due to a lack of flood maps or topographic changes, a significant number of homes were developed in what is now identified as the flood plain. While some homes are able to, at great cost, elevate or mitigate their flood risk; many, including the LMI community, face difficulty in storm proofing their homes or recovering from flood damage. Additionally, once identified as being within a flood zone or having been flood damaged, the homeowner faces great difficulty in selling their property at its pre-damage worth and moving to a safer

location nearby. In order to preemptively lower the damage and costs to homes, communities, and local governments, the State is providing funding for units of general local government (UGLG) to buy out homes from the LMI community or those displaying an Urgent Need.

The buyout program, which has seen great success in other cities and states, seeks to achieve two main objectives. First, it seeks to lower or eliminate future damage and costs by investing in buying out homes in the flood plain. This will allow the bought-out homeowners to move to a safer location in the nearby community. LMI homeowners will be able to apply for moving assistance through a housing incentive that will help prevent them from being displaced with no property ownership. Second, once the houses are bought out, the UGLGs will demolish the homes and transform the land into part of the flood plain. This will assist the nearby community, as it increases the absorption of the nearby watershed and helps protect neighboring buildings. Once demolished, a covenant will be tied to the land that prevents any non-recreational future development. The UGLGs will retain ownership of the land and its maintenance responsibilities. If they desire, the land and its maintenance responsibilities can be transferred to other entities.

This activity will describe the application progress of the Buyout Program. A new activity will be created in DRGR each time the State awards a UGLG funds for their Buyout Activity.

### **Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Dillon, Lee, Marlboro, and Orangeburg.

### **Activity Progress Narrative:**

As of September 30th, the State has awarded \$34.8 million, approximately 93 percent of its total Buyout budget, to 6 Buyout projects. The State is still addressing the withdrawal of the Mullins Buyout Activity in DRGR. Draws made within the Mullins Buyout Activities will be revised and transferred over to the Administration activity in the near future. More information about this event can be found on the respective City of Mullins Buyout activities. Additionally, new Demolition activities were created for the Buyout Programs to better allow for tracking demolition progress, Section 3 compliance efforts, and related costs. DRGR does not have Section 3 reporting fields for the Acquisition Activity Types.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





## Grantee Activity Number: 2H2 Cheraw 10010332

### Activity Title: Town of Cheraw Buyout Project

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

2H- Housing

**Projected Start Date:**

03/09/2021

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,747,680.00
B-18-DP-45-0001	\$0.00	\$1,747,680.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,747,680.00
B-18-DP-45-0001	\$0.00	\$1,747,680.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,747,680.00
B-18-DP-45-0001	\$0.00	\$1,747,680.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,741,114.77
B-18-DP-45-0001	\$0.00	\$1,741,114.77
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,741,114.77
B-18-DP-45-0001	\$0.00	\$1,741,114.77
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,741,114.77
South Carolina	\$0.00	\$1,741,114.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

The Town of Cheraw was awarded \$1,747,680.00 by the State for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.



The program will be run by the State. Program Participation will be 100% voluntary. The activity will occur within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

**Location Description:**

Cheraw, South Carolina

**Activity Progress Narrative:**

The Cheraw Buyout program has closed on all 9 homes and is preparing for the demolition portion of the program. Accomplishment information will be inputted in DRGR next quarter, since the Acquisition and Demolition Activity split occurred during the end of the quarter and there was limited time to properly collate the performance and demographic data.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H2 Cheraw Demo

## Activity Title: Town of Cheraw Buyout Project Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
03/09/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Town of Cheraw Buyout Program that serves Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Demolition portion of the Cheraw Buyout Program is in the preparation stage. Due to the project synergy of removing homes from potentially contaminated sites, the soil had to be tested before being disturbed. Lab Analysis discovered PCB at two lots. Since the lots were vacant, the contaminated soil will not be disturbed and demolition work can continue at the other sites. Next quarter, the State anticipates completing the project manual and related demolition documents. It will send them to the Office of State Engineer will post the demolition work out for bid.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H3LMI Horry 10010341

## Activity Title: Horry County Buyout Program LMI

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

2H- Housing

**Projected Start Date:**

03/19/2021

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod Buyout

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$10,758,961.70
B-18-DP-45-0001	\$0.00	\$10,758,961.70
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$10,758,961.70
B-18-DP-45-0001	\$0.00	\$10,758,961.70
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$3,069,221.27	\$10,758,961.70
B-18-DP-45-0001	\$3,069,221.27	\$10,758,961.70
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,558,720.17
B-18-DP-45-0001	\$0.00	\$7,558,720.17
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,558,720.17
B-18-DP-45-0001	\$0.00	\$7,558,720.17
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,558,720.17
Horry County	\$0.00	\$7,558,720.17
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$7,558,720.17
B-18-DP-45-0001	\$0.00	\$7,558,720.17
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

Horry County was awarded \$13,120,685.00 by the Governor’s Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home’s pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the



housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be run by the State and is located in Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties whose households qualify as Low to Moderate Income.

### **Location Description:**

Horry County, SC

### **Activity Progress Narrative:**

As of September 30th, the Horry County Buyout program has closed on 38 homes out of 59 available spots. All active application spots have been filled and a waitlist has been created in case an active application is withdrawn. Currently, 8 homeowners have signed offers to purchase and are awaiting a closing date. Accomplishment information will be inputted in DRGR next quarter, since the Acquisition and Demolition Activity split occurred during the end of the quarter and there was limited time to properly collate the performance and demographic data. This activity will focus on the Low to Moderate Income applicants within this Buyout program.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H3LMI Horry Demo

## Activity Title: Horry County Buyout Program LMI Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
03/19/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Horry County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. Currently, documents for the demolition have been received by the engineering firm. CSWPPP and NOI have been received and provided to DHEC. At the same time, SCOR is also finalizing its demolition manual. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Horry County. Next quarter, the State anticipates receiving DHEC permitting for the demolitions and submitting its forms to the Office of State Engineer. It also expects to post demolition work out for bid in November or December. This activity will focus on the properties that originally belonged to Low to Moderate Income applicants within this Buyout Program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: 2H3UN Horry 10010342

## Activity Title: Horry County Buyout Program Urgent Need

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
03/09/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,689,740.43
B-18-DP-45-0001	\$0.00	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$2,689,740.43
B-18-DP-45-0001	\$0.00	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$2,689,740.43
B-18-DP-45-0001	\$0.00	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$744,959.56
B-18-DP-45-0001	\$0.00	\$744,959.56
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$744,959.56
B-18-DP-45-0001	\$0.00	\$744,959.56
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$744,959.56
Horry County	\$0.00	\$744,959.56
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$744,959.56
B-18-DP-45-0001	\$0.00	\$744,959.56
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor's Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the



housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be run by the State and is located in Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties which qualify under Urgent Need.

### Location Description:

Horry County

### Activity Progress Narrative:

As of September 30th, the Horry County Buyout program has closed on 38 homes out of 59 available spots. All active application spots have been filled and a waitlist has been created in case an active application is withdrawn. Currently, 8 homeowners have signed offers to purchase and are awaiting a closing date. Accomplishment information will be inputted in DRGR next quarter, since the Acquisition and Demolition Activity split occurred during the end of the quarter and there was limited time to properly collate the performance and demographic data. This activity will focus on the Urgent Need applicants within this Buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H3UN Horry Demo

## Activity Title: Horry County Buyout Program Urgent Need Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
03/19/2021

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Horry County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



## Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. Currently, documents for the demolition have been received by the engineering firm. CSWPPP and NOI have been received and provided to DHEC. At the same time, SCOR is also finalizing its demolition manual. Additionally, SCOR has participated in several job fairs across the state this quarter, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. It participated in a job fair jointly hosted by SCWORKS and its North Carolina counterpart in Lumberton, NC in Robeson County, which borders Horry County. Next quarter, the State anticipates receiving DHEC permitting for the demolitions and submitting its forms to the Office of State Engineer. It also expects to post demolition work out for bid in November or December. This activity will focus on the properties that originally belonged to Urgent Need applicants within this Buyout Program.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 2H4LMI Bennettsville Buyout 10010619

## Activity Title: City of Bennettsville Buyout Project LMI

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,539,610.46
B-18-DP-45-0001	\$0.00	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$3,539,610.46
B-18-DP-45-0001	\$0.00	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.46	\$3,539,610.46
B-18-DP-45-0001	\$0.46	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$62,520.80
B-18-DP-45-0001	\$0.00	\$62,520.80
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$62,520.80
B-18-DP-45-0001	\$0.00	\$62,520.80
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$62,520.80
South Carolina	\$0.00	\$62,520.80
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and has awarded it \$4,933,255. This DRGR activity will focus solely on the Low to Moderate Income aspect of the project.

### Location Description:



**Activity Progress Narrative:**

The State is continuing to review case eligibility and is wrapping up its Tier 1 reviews. The State Historical Preservation Office is requiring additional information for its portion of the Tier 1 review. SCOR has hired a contractor to conduct a historical survey of the area and is researching if a no rise certificate is necessary per comments from the SC Department of Natural Resources. If required, the State anticipates completing it at the demolition level and not the Tier II level. Next quarter the State will focus on its Tier II reviews. This activity will focus on the Low to Moderate Income applicants within this Buyout program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H4LMI Bennettsville Buyout Demo

## Activity Title: City of Bennettsville Buyout Project LMI Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the City of Bennettsville Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The State is still conducting Tier I and II reviews of the properties. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Marlboro County. This activity will focus on the properties that originally belonged to Low to Moderate Income applicants within this Buyout Program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: 2H4UN Bennettsville Buyout 10010721

## Activity Title: City of Bennettsville Buyout Project UN

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,516,975.91
B-18-DP-45-0001	\$0.00	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,516,975.91
B-18-DP-45-0001	\$0.00	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.91	\$1,516,975.91
B-18-DP-45-0001	\$0.91	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$50,474.26
B-18-DP-45-0001	\$0.00	\$50,474.26
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$50,474.26
B-18-DP-45-0001	\$0.00	\$50,474.26
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$50,474.26
South Carolina	\$0.00	\$50,474.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This Low to Moderate Income focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and has awarded it \$4,933,255. This DRGR activity will focus solely on the Urgent Need aspect of the project.

### Location Description:



**Activity Progress Narrative:**

The State is continuing to review case eligibility and is wrapping up its Tier 1 reviews. The State Historical Preservation Office is requiring additional information for its portion of the Tier 1 review. SCOR has hired a contractor to conduct a historical survey of the area and is researching if a no rise certificate is necessary per comments from the SC Department of Natural Resources. If required, the State anticipates completing it at the demolition level and not the Tier II level. Next quarter the State will focus on its Tier II reviews. This activity will focus on the Urgent Need applicants within this Buyout program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H4UN Bennettsville Buyout Demo

## Activity Title: City of Bennettsville Buyout Project UN Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the City of Bennettsville Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The State is still conducting Tier I and II reviews of the properties. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Marlboro County. This activity will focus on the properties that originally belonged to Urgent Need applicants within this Buyout Program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 2H5LMI Dillon County 10010723

### Activity Title: Dillon County Buyout Program LMI

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
09/30/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/20/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,105,000.00
B-18-DP-45-0001	\$0.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,105,000.00
B-18-DP-45-0001	\$0.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$1,506.99	\$1,105,000.00
B-18-DP-45-0001	\$1,506.99	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,381.90
B-18-DP-45-0001	\$0.00	\$6,381.90
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,381.90
B-18-DP-45-0001	\$0.00	\$6,381.90
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,381.90
DILLON, COUNTY OF SC	\$0.00	\$0.00
South Carolina	\$0.00	\$6,381.90
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

#### Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Dillon County Buyout project. The project will be administered by the State and has received a total grant award \$2,210,000. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Dillon County Buyout Program. Dillon County can be classified as either a State or a HUD-identified Most Impacted and Distressed County due to the two separate grants. Expenditures are classified as State or HUD-Most Impacted and



Distressed depending on if they come out of the B-18-DP-45-0001 or B-19-DT-45-0001 grant allocations.

The State will administer and fund the buyout of six residential structures located within the boundaries of the special flood hazard area near the Little Pee Dee River. The properties previously received substantial damage from the impacts of Hurricane Florence and Hurricane Matthew and remain at risk of flooding from future storm events. The buildings will be acquired and demolished, with the land transformed into open space that will be allowed to revert back to its natural state. At no time will the State own the property. Rather, the property will be held by Dillon County or another local entity. The land will also have a covenant emplaced on the deed that will ban future commercial and residential development. Participation in the program is 100% voluntary.

Previously, this project used to be covered under a matching activity that planned to participate in FEMA's HMGP program. More information can be found in the General Federal Matching Activity. As part of the transition within DRGR, the Dillon County Buyout FEMA HMGP Match activity was edited and renamed as the Dillon County Buyout LMI activity, which now falls under the State's Buyout category. All funds and expenditures from the original project scope were transferred as well. A separate activity was created to track Urgent Need expenditures.

### **Location Description:**

Dillon County, SC

### **Activity Progress Narrative:**

The Dillon County Buyout Program is undergoing the environmental review process and has completed its Duplication of Benefit searches. Currently, all open spots for the program have been filled with interested applicants. The State expects to begin working on Tier IIs next quarter. This activity will focus on the Low to Moderate Income applicants within the acquisition portion of the buyout program.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: 2H5LMI Dillon County Demo

## Activity Title: Dillon County Buyout Program LMI Demolition

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

2H- Housing

**Projected Start Date:**

09/30/2021

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod Buyout

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will cover the Demolition portion of the Dillon County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

**Location Description:**



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Dillon County Buyout Program is undergoing the environmental review process and has completed its Duplication of Benefit searches. Currently, all open spots for the program have been filled with interested applicants. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Dillon County. The State expects to begin working on Tier IIs next quarter. This activity will focus on the Low to Moderate Income applicants within the demolition portion of the buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: 2H5UN Dillon County 10010724

## Activity Title: Dillon County Buyout Program Urgent Need

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
09/30/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,105,000.00
B-18-DP-45-0001	\$0.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,105,000.00
B-18-DP-45-0001	\$0.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,105,000.00
B-18-DP-45-0001	\$0.00	\$1,105,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,232.31
B-18-DP-45-0001	\$0.00	\$6,232.31
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,232.31
B-18-DP-45-0001	\$0.00	\$6,232.31
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,232.31
South Carolina	\$0.00	\$6,232.31
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will focus on the Urgent Need (UN) component of the Dillon County Buyout project. The project will be administered by the State and has received a total grant award \$2,210,000. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Dillon County Buyout Program. Dillon County can be classified as either a State or a HUD-identified Most Impacted and Distressed County due to the two separate grants. Expenditures are classified as State or HUD-Most Impacted and Distressed depending on if they come out of the B-18-DP-45-0001 or B-19-DT-45-0001 grant allocations.

The State will administer and fund the buyout of six residential structures located within the boundaries of the



special flood hazard area near the Little Pee Dee River. The properties previously received substantial damage from the impacts of Hurricane Florence and Hurricane Matthew and remain at risk of flooding from future storm events. The buildings will be acquired and demolished, with the land transformed into open space that will be allowed to revert back to its natural state. At no time will the State own the property. Rather, the property will be held by Dillon County or another local entity. The land will also have a covenant emplaced on the deed that will ban future commercial and residential development. Participation in the program is 100% voluntary.

Previously, this project used to be covered under a matching activity that planned to participate in FEMA's HMGP program. More information can be found in the general Matching Activity. As part of the transition to becoming a State-ran project within the Buyout Program, this activity was created to track UN expenditures in DRGR. The DRGR activity tracking LMI expenditures was the original Dillon County Buyout Matching activity prior to this change.

### **Location Description:**

Dillon County, SC

### **Activity Progress Narrative:**

The Dillon County Buyout Program is undergoing the environmental review process and has completed its Duplication of Benefit searches. Currently, all open spots for the program have been filled with interested applicants. The State expects to begin working on Tier IIs next quarter. This activity will focus on the Urgent Need applicants within the acquisition portion of the buyout program.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H5UN Dillon County Demo

## Activity Title: Dillon County Buyout Program Urgent Need Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
09/30/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Dillon County Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Dillon County Buyout Program is undergoing the environmental review process and has completed its Duplication of Benefit searches. Currently, all open spots for the program have been filled with interested applicants. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Dillon County. The State expects to begin working on Tier IIs next quarter. This activity will focus on the Urgent Need applicants within the demolition portion of the buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H6LMI Darlington County 10010877

## Activity Title: Darlington County Buyout Program LMI

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
12/05/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$20,129.41
B-18-DP-45-0001	\$0.00	\$20,129.41
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$20,129.41
B-18-DP-45-0001	\$0.00	\$20,129.41
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,129.41
South Carolina	\$0.00	\$20,129.41
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Darlington County Buyout project. The project will be administered by the State and has received a total grant award \$8,643,667. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Darlington County Buyout Program. It is located in a State-identified Most Impacted and Distressed County.

The State has deemed 40 parcels, split between areas in Hartsville and near the City of Darlington, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. A significant number of these homes are located within flood zones. Once the identified properties have been purchased,



they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to Darlington County but will at no time hold possession of the property.

### **Location Description:**

Darlington County, South Carolina

### **Activity Progress Narrative:**

The Darlington County Buyout is continuing program intake and eligibility reviews, as well as working on the Environmental Reviews. A draft of the Tier I is currently undergoing review and the State expects to start work on the Tier IIs next quarter. This activity will focus on the Low to Moderate Income applicants within the acquisition portion of this Buyout program.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H6LMI Darlington County Demo

## Activity Title: Darlington County Buyout Program LMI Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
12/05/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Darlington County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Darlington County Buyout is continuing program intake and eligibility reviews, as well as working on the Environmental Reviews. A draft of the Tier I is currently undergoing review and the State expects to start work on the Tier IIs next quarter. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair hosted by SCWORKS in Sumter, SC, less than 40 miles away. This activity will focus on the Low to Moderate Income applicants within the demolition portion of this Buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H6UN Darlington County 10010878

## Activity Title: Darlington County Buyout Program UN

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
12/05/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$19,042.06
B-18-DP-45-0001	\$0.00	\$19,042.06
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$19,042.06
B-18-DP-45-0001	\$0.00	\$19,042.06
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$19,042.06
South Carolina	\$0.00	\$19,042.06
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will focus on the Urgent Need (UN) component of the Darlington County Buyout project. The project will be administered by the State and has received a total grant award \$8,643,667. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Darlington County Buyout Program. It is located in a State-identified Most Impacted and Distressed County.

The State has deemed 40 parcels, split between areas in Hartsville and near the City of Darlington, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. A significant number of these homes are located within flood zones. Once the identified properties have been purchased,



they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to Darlington County but will at no time hold possession of the property.

### **Location Description:**

Darlington County, SC

### **Activity Progress Narrative:**

The Darlington County Buyout is continuing program intake and eligibility reviews, as well as working on the Environmental Reviews. A draft of the Tier I is currently undergoing review and the State expects to start work on the Tier IIs next quarter. This activity will focus on the Urgent Need applicants within the acquisition portion of this Buyout program.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H6UN Darlington County Demo

## Activity Title: Darlington County Buyout Program UN Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
09/05/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Darlington County Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Darlington County Buyout is continuing program intake and eligibility reviews, as well as working on the Environmental Reviews. A draft of the Tier I is currently undergoing review and the State expects to start work on the Tier IIs next quarter. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair hosted by SCWORKS in Sumter, SC, less than 40 miles away. This activity will focus on the Urgent Need applicants within the demolition portion of this Buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 2H7LMI Nichols 10010879

### Activity Title: Town of Nichols Buyout Program

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

2H- Housing

**Projected Start Date:**

11/30/2022

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod Buyout

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,042.83
B-18-DP-45-0001	\$0.00	\$8,042.83
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,042.83
B-18-DP-45-0001	\$0.00	\$8,042.83
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,042.83
South Carolina	\$0.00	\$8,042.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$8,042.83
B-18-DP-45-0001	\$0.00	\$8,042.83
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will focus on the Low to Moderate Income (LMI) component of the Town of Nichols Buyout project. The project will be administered by the State and has received a total grant award \$3,697,417. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Town of Nichols Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 23 parcels, with more than 20 of them having experienced flooding from the Lumber River, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed



restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the Town of Nichols but will at no time hold possession of the property.

**Location Description:**

Nichols, SC

**Activity Progress Narrative:**

The Town of Nichols Buyout Program completed Duplication of Benefit and Eligibility reviews. The project is facing some delays at it is verifying environmental requirements and recertification with HUD. Next Quarter, the State expects to complete its Tier I Environmental Review and begin work on Tier II. This activity will focus on the Low to Moderate Income applicants within the acquisition portion of this Buyout program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H7LMI Nichols Demo

## Activity Title: Town of Nichols Buyout Program Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
11/30/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Town of Nichols Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Town of Nichols Buyout Program completed Duplication of Benefit and Eligibility reviews. The project is facing some delays at it is verifying environmental requirements and recertification with HUD. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which is less than 30 miles from Nichols, SC. Next Quarter, the State expects to complete its Tier I Environmental Review and begin work on Tier II. This activity will focus on the Low to Moderate Income applicants within the demolition portion of this Buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: 2H7UN Nichols 10010880

## Activity Title: Town of Nichols Buyout Program Urgent Need

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
11/30/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,796.37
B-18-DP-45-0001	\$0.00	\$6,796.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,796.37
B-18-DP-45-0001	\$0.00	\$6,796.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,796.37
South Carolina	\$0.00	\$6,796.37
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$6,796.37
B-18-DP-45-0001	\$0.00	\$6,796.37
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will focus on the Urgent Need (UN) component of the Town of Nichols Buyout project. The project will be administered by the State and has received a total grant award \$3,697,417. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Town of Nichols Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 23 parcels, with more than 20 of them having experienced flooding from the Lumber River, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding.



Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the Town of Nichols but will at no time hold possession of the property.

### **Location Description:**

Town of Nichols, SC

### **Activity Progress Narrative:**

The Town of Nichols Buyout Program completed Duplication of Benefit and Eligibility reviews. The project is facing some delays at it is verifying environmental requirements and recertification with HUD. Next Quarter, the State expects to complete its Tier I Environmental Review and begin work on Tier II. This activity will focus on the Urgent Need applicants within the acquisition portion of this Buyout program.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 2H7UN Nichols Demo

## Activity Title: Town of Nichols Buyout Program Urgent Need Demolition

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
2H- Housing

**Projected Start Date:**  
11/30/2022

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Demolition portion of the Town of Nichols Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

### Location Description:



### Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. Within DRGR, the budget for the newly added demolitions activities were temporarily set at the \$0 placeholder amount to allow for the activity to be made in DRGR and to track Section 3 efforts that occurred during this quarter. The State expects to correct the budgets soon. The Town of Nichols Buyout Program completed Duplication of Benefit and Eligibility reviews. The project is facing some delays at it is verifying environmental requirements and recertification with HUD. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which is less than 30 miles from Nichols, SC. Next Quarter, the State expects to complete its Tier I Environmental Review and begin work on Tier II. This activity will focus on the Urgent Need applicants within the Demolition portion of this Buyout program.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H8LMI Mullins 10010881

## Activity Title: City of Mullins Buyout Program

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
12/12/2022

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Low/Mod Buyout

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,070.08
South Carolina	\$0.00	\$4,070.08
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Cancellation: Despite strong coordination between the State and the City of Mullins, the State was unable to find participants interested in moving away from their current homes. The Buyout project has been cancelled. Since draws occurred against the project, the project's DRGR activities will remain open temporarily and have their budgets reduced to the currently drawn amount until the draws can properly be recategorized as General Administration costs.

This activity will focus on the Low to Moderate Income (LMI) component of the City of Mullins Buyout project. The project will be administered by the State and has received a total grant award \$2,345,815. This specific



DRGR Activity's budget represents all LMI related expenditures in connection to the City of Mullins Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 19 properties as eligible to participate in the 100 percent voluntary buyout program. The area around these homes has been impacted by flooding from both Hurricane Matthew and Hurricane Florence. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the City of Mullins but will at no time hold possession of the property. Additionally, the project will directly lead to participation in an EPA pilot program that aims to develop green infrastructure projects after Mullins takes over the property.

### **Location Description:**

City of Mullins, SC

### **Activity Progress Narrative:**

Despite strong outreach efforts and coordination with the Town, the Buyout program did not receive any applications. The program was canceled. Since it did not fulfill its National Objective, all program costs will be transferred from this activity to the Administration budget in the future. Once this has been completed, the budget will be zeroed out in DRGR and the DRGR activity will be cancelled. Additionally, the budgets were reduced to their already drawn amounts in order to prevent incorrectly drawing funds from this cancelled activity.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 2H8UN Mullins 10010882

## Activity Title: City of Mullins Buyout Program

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
2H- Housing

**Projected Start Date:**  
12/12/2022

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,954.64
South Carolina	\$0.00	\$3,954.64
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Cancellation: Despite strong coordination between the State and the City of Mullins, the State was unable to find participants interested in moving away from their current homes. The Buyout project has been cancelled. Since draws occurred against the project, the project's DRGR activities will remain open temporarily and have their budgets reduced to the currently drawn amount until the draws can properly be recategorized as General Administration costs.

This activity will focus on the Urgent Need (UN) component of the City of Mullins Buyout project. The project will be administered by the State and has received a total grant award \$2,345,815. This specific DRGR Activity's



budget represents all UN related expenditures in connection to the City of Mullins Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 19 properties as eligible to participate in the 100 percent voluntary buyout program. The area around these homes has been impacted by flooding from both Hurricane Matthew and Hurricane Florence. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the City of Mullins but will at no time hold possession of the property. Additionally, the project will directly lead to participation in an EPA pilot program that aims to develop green infrastructure projects after Mullins takes over the property.

### Location Description:

City of Mullins, SC

### Activity Progress Narrative:

Despite strong outreach efforts and coordination with the Town, the Buyout program did not receive any applications. The program was canceled. Since it did not fulfill its National Objective, all program costs will be transferred from this activity to the Administration budget in the future. Once this has been completed, the budget will be zeroed out in DRGR and the DRGR activity will be cancelled. Additionally, the budgets were reduced to their already drawn amounts in order to prevent incorrectly drawing funds from this cancelled activity.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 3P- Planning / Planning**





## Grantee Activity Number: 3P1- Planning

### Activity Title: Planning

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

3P- Planning

**Projected Start Date:**

08/20/2020

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$14,078,600.00
B-18-DP-45-0001	\$0.00	\$13,388,900.00
B-19-DT-45-0001	\$0.00	\$689,700.00
<b>Total Budget</b>	\$0.00	\$14,078,600.00
B-18-DP-45-0001	\$0.00	\$13,388,900.00
B-19-DT-45-0001	\$0.00	\$689,700.00
<b>Total Obligated</b>	\$4,368,100.00	\$14,078,600.00
B-18-DP-45-0001	\$3,678,400.00	\$13,388,900.00
B-19-DT-45-0001	\$689,700.00	\$689,700.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,359,482.72
B-18-DP-45-0001	\$0.00	\$3,359,482.72
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,359,482.72
B-18-DP-45-0001	\$0.00	\$3,359,482.72
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,359,482.72
City of Conway	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Horry County	\$0.00	\$0.00
South Carolina	\$0.00	\$1,581,673.17
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Emergency Management Division	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,075,034.47
B-18-DP-45-0001	\$0.00	\$1,075,034.47
B-19-DT-45-0001	\$0.00	\$0.00



## Activity Description:

This Activity will cover all program planning actions for the Mitigation Grant and its activities. Planning funds will also be used to pay for Hazard or Flood plans produced for both the State and its units of general local government (UGLG)s. Additionally, in preparation for the Mitigation Grant, the State contracted with AECOM to produce a watershed study of the Pee Dee and Santee regions, which received the most flood damage from our previous storms. This watershed study will be used to help guide future decisions concerning buyout and infrastructure projects. The Plans and Studies that have received awards from the State are listed below:

### South Carolina Emergency Management Division's Hazard Identification and Risk Assessment

The Statewide Hazard Identification and Risk Assessment (HIRA) seeks to collect data and analyze it to better understand the impacts of disaster events within the State. This assessment will help inform goals and objectives that will guide state agencies in determining mitigation actions and prioritizing projects that most effectively reduce harm to life and property. Conducting the HIRA is a requirement to completing the State Hazard Mitigation Plan Update, which must be up to date in order to participate in FEMA Hazard Mitigation programs. The South Carolina Emergency Management Division (SCEMD) has been awarded \$109,030 in CDBG-MIT funds. In total, SCEMD expects to spend \$400,000 to complete the HIRA.

### Marion County Stormwater Master Plan

In March 2021, Marion County's Stormwater Master Plan was awarded \$500,000.00 by the State. Marion County has dealt with significant flooding caused by storms and the confluences of the Great Pee Dee, Little Pee Dee, and Lumber Rivers. The plan seeks to identify flooding issues throughout the county, assess the stormwater system within the county, and eventually use this information to identify and develop mitigation infrastructure projects that can alleviate flooding. Following the completion of the Stormwater Master Plan, Marion will use the information and data acquired to prepare for future infrastructure projects. The creation of the plan will be administered by the State. Marion County is a HUD-identified Most Impacted and Distressed County.

### Town of Pamplico Stormwater Study

The State awarded \$500,000 to the Town of Pamplico's Stormwater Study. The activity will be administered by the State, who will utilize contractors to analyze data and create stormwater models. The project will involve collecting GIS and Survey data to create hydrologic and hydraulic models of 2, 10, 50, and 100 year 24 hour storm events. Currently, old and inadequately sized stormwater structures allow for runoff to stand in roadways and surrounding properties during storms with heavy precipitation. The findings of the study will be used to identify infrastructure projects that can address this problem. The town of Pamplico is located in Florence County, a HUD Identified MID County.

### Town of Mayesville Stormwater Study

The Town of Mayesville was awarded \$105,000 for its Stormwater Study. This activity will be administered by the State, who will utilize contractors to create a hydrology study to understand the movement and distribution of stormwater within the incorporated area of Mayesville. The Town of Mayesville is located between tr flood zones and faces inadequate drainage during major storms, which cause flood damage to town facilities and private property, as well as creating hazardous conditions for its residents. This study will later be used to identify future flood mitigation projects. The town of Mayesville is located in Sumter County, a HUD Identified MID County.

### City of Conway Stormwater Master Plan

The City of Conway was awarded \$305,000 for its Stormwater Master Plan. This activity will be administered by the City Subrecipient. The City will contract with an engineering firm to inventory and survey the existing storm drainage system, delineate watersheds, create hydraulic modeling of 2 through 100 year 24 hour storm events, and create a final report that will highlight problem areas and include recommendations for improving the stormwater system. The City of Conway is located in Horry County, a HUD Identified MID County.

### City of Florence Stormwater Master Plan

The City of Florence was awarded \$500,000 for its Stormwater Master Plan project. This plan will replace the City's outdated 1974 Stormwater master plan, which is based on outdated development trends, technologies, and stormwater mitigation strategies of the time. Additionally, the city has developed significantly since the 1974 plan and is need of an up to date Stormwater Master Plan. Within recent years, Hurricanes and major storms have caused flooded roadways, impeded emergency response, and caused public and private property damage. The Stormwater Master Plan will be used to inform the City of future projects that could mitigate their current flooding issues. The City of Florence will administer this activity as a subrecipient. The City of Florence is located in Florence County, a HUD Identified MID County.

### Darlington County Watershed Study

Darlington County's Watershed Study seeks to analyze local flooding from stormwater, local stream and creeks, and ground inundation, as well as identify and develop mitigation plans and projects. The study will encompass the county and impact approximately 66,618 residents. While local groups have attempted to complete watershed studies in smaller communities, a county-wide study led by local government has not been conducted. The State will administer this Watershed Study and has assigned it a budget of \$300,000. The LMI percentage for the area is 41.43%. Darlington is a State-identified MID county.

### The City of Orangeburg's Stormwater Drainage Study

The City of Orangeburg seeks to conduct a Stormwater Drainage Study that will determine future improvement

projects within LMI areas of the city. Previously, these areas have suffered from frequent and repetitive damages to their homes and properties from stormwater. The study will focus exclusively on the LMI areas which include crucial roadways around Magnolia Street and John C. Calhoun Boulevard, and the Railroad Corner. The study will beneficially impact around 12,861 people. The Study will be conducted by the State and is assigned a budget of \$300,000. The LMI percentage of the study's area is 54%. The City of Orangeburg is located in a State-identified MID county.

#### The Town of Summerton's Hydraulic and Hydrology Study

The Town of Summerton's seeks to conduct a hydraulic and hydrology study to better understand the movement and distribution of stormwater within the incorporated area of the town and to identify future mitigation projects that can address possible flood and storm damage. The LMI percentage of the study is 69%. The Study's budget is set at \$150,000 and will be administered by the State. Summerton is located in Clarendon, a HUD-identified MID county.

#### The Citadel's Multi-Hazard Mitigation Plan Update

The Citadel is a Military College located in Charleston, SC. It is seeking to update its Multi-Hazard Mitigation Plan which was originally written and adopted in 2017. In order to maintain its Disaster Resistance University Status and remain eligible for future disaster relief funding, the Multi-Hazard Mitigation Plan must be updated every five years. The Plan is expected to cost \$44,000. The Citadel will contribute \$11,000 to the project, with the State providing \$33,000. The location of the study is in Charleston, a HUD-identified MID county.

#### The Georgetown and Williamsburg Counties Hydrologic and Hydraulic Study

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic study seeks to assess the existing drainage conditions and identify improvements throughout both counties. Specifically, this study will assess the existing drainage systems, develop, assess, and prioritize projects, and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Georgetown and Williamsburg Counties. The State will administer this study and has awarded the project \$900,750. The area covered by this study is located in HUD-identified Most Impacted and Distressed Counties.

#### Horry County Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study

Horry County's Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study will focus on one of the three main focus areas from Horry County's Flood Resilience Master Plan. It seeks to identify potential projects that will improve the drainage system and reduce potential flood impacts throughout the Buck Creek and Simpson Creek Watersheds. The study will identify and prioritize a list of projects that include traditional infrastructure projects and natural stormwater solutions that could include projects that remove existing structures from the landscape and reclaim natural areas. This study will be administered by the Subrecipient and has been awarded \$750,000 by the State. The area covered by the study is located in a HUD-identified Most Impacted and Distressed County.

#### Orangeburg County Hydrologic and Hydraulic Study

Orangeburg County's Hydrologic and Hydraulic Study seeks to examine flooding issues and identify projects that can reduce future damage. The study will assess existing drainage systems; develop, assess, and prioritize projects; and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Orangeburg County. This study will be run by the State and has been awarded \$450,000. The area covered by the study is located in a South Carolina-identified Most Impacted and Distressed County.

#### Town of James Island Creek Basin Drainage Master Plan

The Town of James Island is seeking to create a Hydrologic and Hydraulic Study that will aid in the creation of a Drainage Master Plan. The study will focus on the James Island Creek Basin, which was identified as a priority in a previous study. The result of this plan will be the development of a stormwater management plan for that basin that can be used to inform future programs and projects. The State has awarded the project \$150,000 and will administer the study. The Town of James Island is located in Charleston County, a HUD identified Most Impacted and Distressed County.

#### Chesterfield County Hydrologic and Hydraulic Study

Chesterfield County seeks to create a Hydrologic and Hydraulic Study to assess existing drainage conditions across the county, with a specific focus on the towns of Chesterfield and Patrick. Additionally, it will be used to develop, assess, and prioritize potential projects and establish an implementation strategy that will improve drainage and mitigate against future flooding. This study will be run by the State and has been awarded \$500,000. Chesterfield is a South Carolina identified Most Impacted and Distressed County.

#### Calhoun County Hydrologic and Hydraulic Study

Calhoun County seeks to create a Hydrologic and Hydraulic Study to address inadequate road drainage and flooding throughout the county. The county has identified two focus areas, the Town of Cameron and the unincorporated community of Sandy Run. The State has awarded this study \$350,000 and will administer the study. Calhoun is a South Carolina identified Most Impacted and Distressed County.

#### Town of Lamar Stormwater Master Plan



This project will cover the Town of Lamar's Stormwater Master Plan, which seeks to address decades of severe flooding. The plan will identify and quantify existing flood conditions throughout the town and recommend mitigation solutions and projects that would minimize or eliminate flooding.

This project will occur in a South Carolina-identified Most Impacted and Distressed County. The State awarded the project \$145,200.00 and will administer the study.

#### Town of Society Hill Stormwater Master Plan

This project will cover the Town of Society Hill Stormwater Master Plan, which seeks to address decades of severe flooding. The plan will identify and quantify existing flood conditions throughout the town and assist the town in identifying and quantifying storm water projects that will minimize or eliminate flooding within the town.

This project will occur in a South Carolina-identified Most Impacted and Distressed County. The State awarded the project \$138,800.00 and will administer the study.

#### Santee-Lynches COG Hazard Mitigation Plan Update

Santee-Lynches COG Hazard Mitigation Plan Update was awarded \$80,650 by the Mitigation Special Case Panel in December 2022. The Santee Lynches Council of Governments is one of ten regional, sub-state districts within South Carolina and is comprised of Clarendon, Kershaw, Lee, and Sumter counties. This project will focus on updating their FEMA approved Hazard Mitigation Plan, which is currently out of date and risks creating further community vulnerability from Natural Hazard Events. The plan update will be administered by the State and will serve both HUD and State-identified MID counties.

#### Town of Pinewood Hydrologic and Hydraulic Study

The Town of Pinewood Hydrologic and Hydraulic Study was awarded \$150,000 by the Mitigation Special Case Panel in October 2022. The Town of Pinewood experiences perennial flooding from storm events that damage public and private property, as well threatening residents' safety. A hydrologic and hydraulic study is needed to identify both the causes of the flooding and potential mitigation projects that can address it. The Study will be administered by the State. The Town of Pinewood is located in Sumter, a HUD identified MID county.

In addition, Community Outreach and Input will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet monthly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

Update: Georgetown County has withdrawn its Comprehensive Plan application from the CDBG-MIT program. No funds were drawn for this project.

### Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

### Activity Progress Narrative:

Around \$6 million has been awarded to 20 projects for State Agencies and UGLGs across South Carolina for Plans and Studies, which is approximately 46% of the assigned budget for this activity.

The Citadel Hazard Mitigation Plan Update is completed and is awaiting the College President's signature. Once signed, the Citadel will adopt the Multi Hazard Mitigation Plan Update. Closeout for the project is underway.

The Town of Summerton's Hydrology Study has completed all work for the project, with the final deliverables and the report being reviewed by the Town and the State. The State is working on closing out the project next quarter. The Final Report and its Appendices can be found at <https://scor.sc.gov/mitigation-projects> within the Plans and Studies Tab and under the Town of Summerton Hydrologic and Hydraulic Study section.

Darlington County's Watershed Study has completed all other work excluding for modeling of the Sampit Drive area. The area was prioritized as a focus area and is the last remaining uncompleted part of the study. Once completed, the State will work towards closing out the project.

The Town of Pamplico Stormwater Study is in the middle of its closeout phase and has completed all work related to the study. It anticipates closing the project in the near future. The Plan can be accessed on the SCOR website at [https://scor.sc.gov/sites/scor/files/Documents/Pamplico%20Final%20Deliverable%20-%20Report\\_optimized%20\(5\)%20with%20Redacted%20Pages%2C%20version%202.pdf](https://scor.sc.gov/sites/scor/files/Documents/Pamplico%20Final%20Deliverable%20-%20Report_optimized%20(5)%20with%20Redacted%20Pages%2C%20version%202.pdf)



The City of Florence Stormwater Masterplan has completed Milestone 1, the Assessment of Existing conditions. It is approximately 73 percent complete with Facility Inventory and Mapping and 33 percent complete with the Hydrology and Hydraulic Analysis. Next quarter, the contracted firm expects to complete Facility Inventory and Mapping and will continue work on the H and H analysis. Areas of concern are being identified and prioritized by the City of Florence and the contracted firm.

The Georgetown and Williamsburg Hydrologic and Hydraulic Study is currently seeking an extension letter due to delays. Of the 168 reported existing drainage issues, 149 will be studied in detail. Field inventory in support of building existing conditions H and H models is underway. The background data and existing drainage issues report and briefing were delivered this quarter. Study areas were delineated through preliminary hydrology and were ranked and prioritized accordingly. It has completed Tasks 2 through 6 and began Task 7, Field Data Collection, and Task 8, Current and Future Conditions Models. Next quarter, firm anticipates completing Task 7 and having Tasks 8 and 9 at or close to completion.

The City of Conway Stormwater Master Plan is complete and is currently undergoing Closeout, which is expected to end in Quarter 2 2024.

The Horry County Buck Creek and Simpson Creek Watersheds Hydraulic and Hydrologic Study's procured firm has completed its H and H model setup, with a project review meeting about the initial results being held on September 13th. The next steps for the project involve the Flood Hazard Mapping, Alternative Analysis, and Project Prioritization phases.

The Marion County Stormwater Master Plan has completed all milestones and is in the middle of closeout. The State expects to complete Closeout in Q2 2024. The Plan can be accessed on the SCOR website at [https://scor.sc.gov/sites/scor/files/Documents/Marion%20County%20SWP%20Final%20Report\\_FINAL\\_2022-12-14%20with%20Redacted%20Pages%20final%20v3%20optimized.pdf](https://scor.sc.gov/sites/scor/files/Documents/Marion%20County%20SWP%20Final%20Report_FINAL_2022-12-14%20with%20Redacted%20Pages%20final%20v3%20optimized.pdf)

The City of Orangeburg Stormwater Drainage Study's contracted firm is continuing to work on the final report. Data from this study will be considered in the Orangeburg County Hydrology study as well. The project is currently behind schedule and is awaiting an extension request. Milestone 5, the Final Report, is currently being compiled. All other tasks have been completed by the contractor, including the Existing Conditions Report, Alternative Analysis Report, Project Recommendations, and the LMI Assessment. Next quarter, the State anticipates the completion of the final report and the submission of final project recommendations.

The Orangeburg County Hydrology Study's procured firm is currently working on the final report and has completed all of the other project milestones. An extension request has been approved for no later than January 31st, 2024. The State and Orangeburg County have met to discuss project sites based on the initial assessment and the firm has developed and presented alternatives for selected projects to them. Once the Final Report is complete and has been briefed to the State and county, the project will move on to its closeout phase.

The Town of Mayesville Stormwater Study has completed all milestones and is in the middle of the closeout phase, which is expected to be finished in Q2 2024.

The South Carolina Emergency Management HIRA was completed by USC HVRI and integrated into the State Hazard Mitigation Plan, which was approved in August 2023. USC HVRI provided in kind labor to the match requirements for the grant. This project is undergoing closeout with SCOR.

The Town of James Island Creek Basin Drainage Master Plan is on schedule, with the Data Gathering and Stormwater Drainage issues report submitted for State review in September 2023. The project has held its Kickoff, Stakeholder, and first public meetings. Project mailers and online questionnaires have been distributed via hardcopy and digital formats. It has gathered GIS data and reports from the Town, County, SCDOT, FEMA, and other available sources and has completed preliminary field assessments. Next quarter, it anticipates working on Asset Inventory, Existing Conditions modeling, and the Existing Conditions report.

The Chesterfield County Hydrologic and Hydraulic Study project's firm is working on the Existing Conditions Modeling and Proposed Conditions Modeling. Next quarter, it anticipates completing the Survey and the H and H modeling. It also plans to work on the alternative analysis report, develop design criteria, create cost estimates, complete the Summary Report and briefing, and continue work on the Final Report.

The Calhoun County Hydrologic and Hydraulic Study has finalized its 2D riverine and 1D closed system existing conditions models, with 99% of the existing conditions report completed. The report was delayed to gather additional information from the Hurricane Idalia storm event. Tasks 1 through 3 are completed, with Task 4 almost complete. Next quarter, it will work on the alternative analysis, LMI analysis, project recommendations, and the Final Report.

The Town of Lamar Stormwater Masterplan project held its Kick Off meeting in September and has started the Preliminary Data Studies for preexisting site conditions. Next quarter, the project will hold a public meeting and continue work on the Site Assessment, Field Surveys, and the Existing Conditions Modeling.



The Town of Society Hill Stormwater Masterplan has just started and is in the process of scheduling its kickoff meeting next quarter. Additionally, the State anticipates beginning work next quarter on the site assessment, data gathering, site recommendations and site selections, and field survey phases.

The Town of Pinewood Hydrologic and Hydraulic study held its Kick Off meeting. It is working on completing Background Data gathering, creating Public Outreach Materials and Questionnaires, and creating the Standard Operation Procedures and GIS database. Next quarter, it anticipates conducting a public meeting, creating a project webpage, and completing a draft of the Preliminary Report based on findings from the public meeting. It will also work on the site assessment for flooding locations based on the Preliminary Report findings and providing the Town and the State with site recommendations for further review.

The Santee-Lynches COG Hazard Mitigation Plan Update has been canceled.

The Williamsburg County Comprehensive Plan was recently approved by the Mitigation Special Case Panel this quarter and has been awarded \$144,000. The Plan development will be administered by the State. The Comprehensive Plan will include an analysis of the land use, population, housing, economy, transportation, cultural resources, community facilities, resilience and natural resources, and capital needs of Williamsburg County, in accordance with the comprehensive planning requirements defined by the South Carolina Local Government Planning and Enabling Act. The planning process will include community meetings and public input gathering to identify the preferred development alternatives for future growth and investment. Its goal is to inform Williamsburg County on how to develop zoning and other regulatory changes that will allow for a more sustainable and resilient future that is designed to handle natural hazards and resources. The project is about 5 percent complete, with a draft of the Request for Qualifications being submitted to the Office of State Engineer. Next quarter, the State anticipates advertising the RFQ, reviewing submittals, selecting firms for interview, making selections, and beginning contract negotiations.

The State will continue to receive, review, and approve Plans and Studies project applications on a year-round basis.

The State is hosting its monthly stakeholder meetings online through Zoom on the 4th Thursday of the month. The meeting is held earlier in the month during November and December due to the Holidays.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	3	39/72
# of Plans or Planning Products	0	2/20
# of water management/flood	0	2/17

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**



**Activity Supporting Documents:**

None

**Project # / 4M- Matching / Federal Funding Match**



## Grantee Activity Number: 4M1-Matching

### Activity Title: Federal Funding Match

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

4M- Matching

**Projected Start Date:**

08/20/2020

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$437,530.99	\$437,530.99
B-18-DP-45-0001	\$437,530.99	\$437,530.99
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$437,530.99	\$437,530.99
B-18-DP-45-0001	\$437,530.99	\$437,530.99
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will cover the usage of CDBG-MIT funds to help units of general local government (UGLG)s meet their cost-sharing requirements for federal matching programs, such as FEMA's Hazard Mitigation Grant Program (HMGP), Building Resilient Infrastructure and Communities (BRIC), and Flood Mitigation Assistance (FMA). Different funding rules apply for each program, but FEMA's programs currently match up to a 75% Federal and 25% Local cost sharing basis.





The South Carolina Office of Resilience (SCOR) will work in conjunction with the Emergency Management Division (SCEMD), which manages the HMGP and BRIC programs within South Carolina, and the Department of Natural Resources (SCDNR), which manages the FMA program within South Carolina, to increase UGLG access to funds for federal matching programs.

2022 Note: As part of Amendment 2 to the paper Action Plan, all unallocated budget funds for Matching activities were transferred over to Mitigation Buyout activities.

Additionally, the Dillon County Buyout FEMA HMGP Match Activity was recategorized as a Housing Buyout Activity. More information can be found in the Dillon County Buyout activities. Within DRGR, the Dillon County Buyout FEMA HMGP Match Activity will be edited and recategorized as the Dillon County Buyout LMI Activity instead of undergoing deletion. This is done to ensure relevant costs transfer over. A separate Dillon County Buyout UN Activity will be created as well.

### **Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

### **Activity Progress Narrative:**

As of September 30th, the State has approved 8 Federal Matching projects for around \$2 million. Two projects have withdrawn from the Matching program due to finding alternative funding sources. Information about these changes will occur within the individual activities. The withdrawal has resulted in the program budgets being transferred over this activity until another Action Plan Amendment or Project Award amendment occurs. These funds will assist UGLGs and the State fund their portion of the Local Federal match for Hazard Mitigation Grant Program (HMGP), Pre-Disaster Mitigation (PDM), Economic Development Administration (EDA), and other Federal grant programs.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 4M10 Marion County Structure 10010654

## Activity Title: Marion County Structure Elevation Matching Project

**Activity Type:**  
MIT - Rehabilitation/reconstruction of residential structures

**Project Number:**  
4M- Matching

**Projected Start Date:**  
03/30/2022

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Federal Funding Match

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MARION, COUNTY OF

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,280.12
B-18-DP-45-0001	\$0.00	\$2,280.12
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,280.12
B-18-DP-45-0001	\$0.00	\$2,280.12
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,280.12
MARION, COUNTY OF	\$0.00	\$2,280.12
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,280.12
B-18-DP-45-0001	\$0.00	\$2,280.12
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Marion County seeks to reduce flood damage by future storms through elevating residential structures above the Base Flood Elevation. The project is being funded by FEMA's HMGP, which utilizes a 75% Federal and 25% Local cost share to assist local governments. The State has awarded this project \$542,172.50, which will cover the Local match portion of the HMGP grant. This Urgent Need matching project will be administered by the subrecipient and will occur within a HUD-identified Most Impacted and Distressed County.

### Location Description:



**Activity Progress Narrative:**

Marion County has resubmitted its Request for Qualifications for a structural engineer that meets the requirements of SCOR, SCEMD, and the SC OSE and those of their funding sources.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 4M11 Georgetown County Andrews 10010715

## Activity Title: Georgetown County Andrews Local Flood Reduction Study Phase II Match

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

4M- Matching

**Projected Start Date:**

07/21/2022

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgetown County SC

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,528.39
B-18-DP-45-0001	\$0.00	\$2,528.39
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,528.39
B-18-DP-45-0001	\$0.00	\$2,528.39
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,528.39
Georgetown County SC	\$0.00	\$2,528.39
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,528.39
B-18-DP-45-0001	\$0.00	\$2,528.39
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will cover the Federal Funds Match for Georgetown County Andrews Local Flood Reduction Study. Phase I of the study was completed in November 2020, which consisted of a feasibility study, Hydraulic and Hydrologic model, and design drawings. Phase II will include demolition of existing stormwater infrastructure when applicable and the construction of an improved storm drainage system, which will involve adding new pipe, installing new drainage ditches, manholes, and inlets. Additionally Phase II will include installing



sidewalks, improving existing drainage ditches, and repairing roads. The total cost for the project will be \$4,885,368, with the FEMA HMGP Federal cost share consisting of \$3,664,026. The Local cost share for this project is \$1,221,342. The State will contribute \$1,136,865, with Georgetown being responsible for the remaining cost share.

Georgetown is a HUD identified Most Impacted and Distressed County. Over 50% of the project area's population consists of Low to Moderate income households. The activity will be administered by the subrecipient.

### Location Description:

### Activity Progress Narrative:

The project is on temporary hold while it tries to secure additional funding. After the first couple of rounds returned overbudget submissions, the county is now seeking additional funding from FEMA and SCEMD. Additionally, it is looking at possibly making scope changes and utilizing alternatives during the next round of bidding.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 4M12 Bennettsville Crooked Creek 10010716

## Activity Title: City of Bennettsville Crooked Creek Stormwater Study Match

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

4M- Matching

### Projected Start Date:

07/21/2022

### Benefit Type:

N/A

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Federal Funding Match

### Projected End Date:

08/19/2032

### Completed Activity Actual End Date:

### Responsible Organization:

BENNETTSVILLE, CITY OF

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,421.39
B-18-DP-45-0001	\$0.00	\$1,421.39
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,421.39
B-18-DP-45-0001	\$0.00	\$1,421.39
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,421.39
BENNETTSVILLE, CITY OF	\$0.00	\$1,421.39
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Federal Funds Match for the City of Bennettsville Crooked Creek Stormwater Study. The Study will consist of inventorying and surveying the existing stormwater drainage system, delineating watersheds, hydraulic modeling, and the creation of a Final Report and Stormwater Master Plan. The project's area consists of more than 50% Low to Moderate Income households. The State has awarded the project \$56,250, which will count as the project's Local Match. The total cost of the Study will be \$225,000, with \$168,750 of that amount being covered by the Federal cost share.



Bennettsville is located in Marlboro County, a South Carolina Identified Most Impacted and Distressed County. The activity will be administered by the subrecipient.

**Location Description:**

**Activity Progress Narrative:**

The City of Bennettsville Crooked Creek Stormwater Study Match has compiled a list of data that is required for the flood model. It is working on the watershed definition for the project area.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 4M13 Hobcaw 10010795

## Activity Title: Mt Pleasant Hobcaw Basin Phase 1 HMGP match

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
4M- Matching

**Projected Start Date:**  
08/17/2022

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Federal Funding Match

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MOUNT PLEASANT, TOWN OF

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,250.17
B-18-DP-45-0001	\$0.00	\$1,250.17
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,250.17
B-18-DP-45-0001	\$0.00	\$1,250.17
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,250.17
MOUNT PLEASANT, TOWN OF	\$0.00	\$1,250.17
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,250.17
B-18-DP-45-0001	\$0.00	\$1,250.17
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will cover the Phase 1 match for Mt Pleasant's Hobcaw Basin project. Phase 1 will consist of Hydraulic and Hydrologic modeling, a design survey, final design, permitting, and development of construction plans. Phase 1 has been approved for an HMGP grant and the State will cover the local cost share amount of \$180,278.66. The Hobcaw Basin project will be administered by the subrecipient. This project will occur in a HUD-identified Most Impacted and Distressed County.

### Location Description:





### Activity Progress Narrative:

The project has submitted its Construction Drawings and drainage reports with C SWPP to all permitting agencies, which includes the ACOE, SCDOT, SCDHEC, OCRM, MPW, and other agencies. Next quarter, Mount Pleasant expects to receive the first round of comments or approvals for the submitted permits.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 4M2 Cheraw 10010333

### Activity Title: Town of Cheraw's FEMA HMGP Match

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

4M- Matching

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,587.68
B-18-DP-45-0001	\$0.00	\$3,587.68
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,587.68
B-18-DP-45-0001	\$0.00	\$3,587.68
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,587.68
South Carolina	\$0.00	\$3,587.68
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will cover the Town of Cheraw’s FEMA Hazard Mitigation Grant Program Match. The Town of Cheraw seeks to create a Stormwater Master plan that will identify existing flooding hazards and recommend hazard mitigation strategies. The plan update will include data gathering, field investigation, modeling and flood hazard assessment, and flood hazard mitigation planning. The project has a total budget of \$263,450, with a federal cost-share of \$197,587.50 and a local cost-share of \$65,862.50.



The State will run the activity and assist the Town of Cheraw by providing the local cost-share of \$65,862.50. The activity is based within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

**Location Description:**

Cheraw, SC

**Activity Progress Narrative:**

The Plan has been completed and submitted to the Town of Cheraw. FEMA has completed its reimbursement process. The Project is undergoing Closeout with the State and is expected to complete the process in Quarter 2 2024.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 4M3 City of Dillon 10010336

### Activity Title: City of Dillon's FEMA HMGP Match

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

4M- Matching

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,412.20
B-18-DP-45-0001	\$0.00	\$2,412.20
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,412.20
B-18-DP-45-0001	\$0.00	\$2,412.20
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,412.20
South Carolina	\$0.00	\$2,412.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will cover the City of Dillon's FEMA Hazard Mitigation Grant Program Match. The City of Dillon seeks to create a Stormwater Management Plan focused solely on the city. This plan will become an annex to the preexisting Hazard Mitigation Plan for Dillon County. The current Hazard Mitigation Plan does not go into depth about specific flooding mitigation for the City. The total project will be \$240,000, with the Federal cost-share being \$180,000 and the Local cost-share being \$60,000. The State will provide the \$60,000 for the local cost-share and conduct the study.



This activity will be administered by the State. As allowed by Public Law for 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. This means that Dillon is now a HUD-identified MID County.

**Location Description:**

Dillon, SC

**Activity Progress Narrative:**

The City of Dillon Stormwater Management Plan has been completed. Information obtained from the Plan has led to \$3,800,000 in Mitigation projects being awarded. The State is still awaiting FEMA to closeout the project on their end.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 4M5 Dillon County 10010335

### Activity Title: Dillon County's FEMA HMGP Match

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

4M- Matching

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,774.23
B-18-DP-45-0001	\$0.00	\$2,774.23
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,774.23
B-18-DP-45-0001	\$0.00	\$2,774.23
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,774.23
South Carolina	\$0.00	\$2,774.23
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will focus on Dillon County's FEMA Hazard Mitigation Grant Program Match. Dillon County seeks to create a flood management study to determine the best course of action to mitigate and alleviate water damage amongst its communities. The county is also requesting that the study become the Flood Management Annex to the Dillon County Hazard Mitigation Plan. The project has a total budget of \$100,000, with the Federal cost-share at \$75,000 and the local cost-share at \$25,000. The State will provide the \$25,000 local cost-share and will conduct the study. Also, as allowed by Public Law for the 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. Because of this, Dillon county is now classified as a HUD-identified MID county.



**Location Description:**

Dillon County

**Activity Progress Narrative:**

The Dillon County Stormwater Study is awaiting reimbursement from FEMA and closeout by the State. The Study has been completed.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 4M6 SCEMD 10010346

### Activity Title: South Carolina Emergency Management Division's PDM Match

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

4M- Matching

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,619.05
B-18-DP-45-0001	\$0.00	\$2,619.05
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,619.05
B-18-DP-45-0001	\$0.00	\$2,619.05
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,619.05
South Carolina	\$0.00	\$0.00
South Carolina Emergency Management Division	\$0.00	\$2,619.05
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will focus on the Federal Funding Match for South Carolina Emergency Management Division's (SCEMD) Hazard Mitigation Plan. This plan will also receive funding from FEMA's Pre-Disaster Mitigation (PDM) Program, which utilizes a Local-Federal cost-sharing strategy to assist local and state governments fund mitigation projects. The State has awarded SCEMD with \$30,750.00 in CDBG-MIT funds, which will go towards





the 25% Local portion of the cost-share. Combined with PDM's Federal cost-share, the State Hazard Mitigation Plan Update is budgeted at \$123,000.

SCEMD plans to utilize these funds to update the State Hazard Mitigation Plan to reflect new and updated data and information since the previous five-year plan approved in 2018. State Hazard Mitigation Plans are valid for five years and the current one will expire by 2023. SCEMD will complete the plan, go through the approval process, and adopt it no later than October 1st, 2023.

### **Location Description:**

The State of South Carolina

### **Activity Progress Narrative:**

The State Hazard Mitigation Plan has been developed, reviewed, and approved by FEMA. The remaining work for the project involves reimbursements and closeout.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 4M7 FMU EDA 10010484

### Activity Title: Francis Marion University EDA Match

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

4M- Matching

**Projected Start Date:**

08/18/2021

**Benefit Type:**

Area ( Survey )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

Francis Marion University

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	(\$437,530.99)	\$5,687.01
B-18-DP-45-0001	(\$437,530.99)	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	(\$437,530.99)	\$5,687.01
B-18-DP-45-0001	(\$437,530.99)	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	(\$169,312.99)	\$5,687.01
B-18-DP-45-0001	(\$169,312.99)	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,687.01
Francis Marion University	\$0.00	\$5,687.01
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

Cancellation:

After much discussion with Francis Marion University, the project will no longer utilize CDBG-MIT funds as part of the project match. Instead, they will utilize the South Carolina Office of Resilience’s Reserve Fund to serve as the local match to their EDA grant.

Since funds have been drawn against the activity in DRGR, the drawn funds must either be reimbursed or reallocated to another activity. Within DRGR, a voucher revision will be created to reassign the drawn funds to a new activity, which will be selected in the near future. The changes will be noted in both activities. The activity



budget will be lowered to match the current drawn amount to prevent further draws. Once the necessary changes have been made, the activity will be canceled- but not deleted- in DRGR. Outside of DRGR, all expenditures related to the match will be reimbursed by SCOR's Reserve Fund. After these changes, no CDBG-MIT funds will be associated with this project.

**Activity Description:**

Francis Marion has been awarded grants by the Economic Development Administration and the State to replace and upsize the stormwater infrastructure around its campus in six areas. This action was recommended after analysis by AECOM determined that non-action would result in adverse environmental conditions and that maintenance on the current infrastructure would not result in sufficient stormwater management. The original total project cost is estimated to be \$874,279, with 80% of the Federal Cost Share being \$699,279 and the remaining 20% of the non-Federal Cost Share being \$175,000. The State will provide the non-Federal Cost Share match. The project will occur at Francis Marion University in Florence County, a HUD-identified Most Impacted and Distressed County. The project will be administered by the Subrecipient.

**2022 UPDATE:**

Francis Marion University's received additional EDA funds and has increased the scope of the project. The new total project costs is now \$1,942,497.00, with the Federal Cost Share being \$1,499,279.00. The State is now contributing \$443,218.00 to the project's Local Cost Share.

**Location Description:**

**Activity Progress Narrative:**

The Francis Marion University project is no longer utilizing HUD CDBG MIT funds to match its EDA funds. The project will continue, but the match will be funded by the South Carolina Office of Resilience Reserve Fund. As mentioned in the activity description, the activity has several drawdowns that need to be addressed prior to canceling the activity. The State will use a voucher revision to transfer the drawn amount to another activity and annotate the move in both activities. It has not yet completed this step. As mentioned in the activity description, all previous and future costs associated with the Francis Marion Match Activity will be funded by the State Reserve Fund. The freed up funds from this reimbursement will go towards another to be determined activity in the future. In the end, all Non CDBG MIT costs will be funded with State dollars and all CDBG MIT costs will be funded with HUD dollars.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Total Labor Hours</b>	0	3213/0

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 4M8 SCDNR 10010491

### Activity Title: SCDNR 2 Dimensional Modeling Match

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

4M- Matching

**Projected Start Date:**

09/15/2021

**Benefit Type:**

N/A

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Federal Funding Match

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina Department of Natural Resources

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$140,710.75
B-18-DP-45-0001	\$0.00	\$140,710.75
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$140,710.75
B-18-DP-45-0001	\$0.00	\$140,710.75
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$140,710.75
B-18-DP-45-0001	\$0.00	\$140,710.75
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,910.49
B-18-DP-45-0001	\$0.00	\$1,910.49
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,910.49
B-18-DP-45-0001	\$0.00	\$1,910.49
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,910.49
South Carolina	\$0.00	\$0.00
South Carolina Department of Natural Resources	\$0.00	\$1,910.49
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

Withdrawal: SCDNR has decided to utilize other funding for their project and has withdrawn from the CDBG-MIT Matching program. Since activity drawdowns were made to support the project and the project did not achieve its National Objective goal, all drawn funds will be moved to the Administration activity and count towards the 5 percent Administration limit. This will be done through a voucher revision in the near future. The budget has been lowered to the current drawn amount in order to prevent continued accidental withdrawals. Once the associated costs have been moved, the activity will be canceled, but not deleted, in DRGR.



South Carolina's Department of Natural Resources (SCDNR) was awarded \$140,710.75 by the State as part of the 75% Federal and 25% Local cost share Hazard Mitigation Grant Program (HMGP). The total project cost is \$562,843. SCDNR will use the funds of these grants to develop HEC-RAS 2-dimensional models based on HUC 8 watersheds. These models will be able to provide real-time inundation mapping based on the flood event. This project will be run by SCDNR.

### Location Description:

### Activity Progress Narrative:

During Q3 2023, SCDNR informed SCOR of their decision to withdraw from the program. They will be using alternative state dollars to fund their HMGP match. Because activity delivery costs have been drawn against this project, the State plans to do a voucher revision to transfer those costs to the Administration activity.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 5I - Infrastructure / Infrastructure Projects**



# Grantee Activity Number: 5I1-Infrastructure

## Activity Title: General Infrastructure Application and Oversight

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
08/20/2020

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$45,742,510.23
B-18-DP-45-0001	\$0.00	\$45,742,510.23
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$45,742,510.23
B-18-DP-45-0001	\$0.00	\$45,742,510.23
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$1,072,257.53	\$45,742,510.23
B-18-DP-45-0001	\$1,072,257.53	\$45,742,510.23
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,084.30
B-18-DP-45-0001	\$0.00	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,084.30
B-18-DP-45-0001	\$0.00	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,084.30
South Carolina	\$0.00	\$3,084.30
South Carolina Department of Administration	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

In order to increase storm and flood defenses, the State will provide funds for infrastructure projects to units of general local government (UGLG). In order to receive funding, UGLGs must apply with a detailed plan of what their projects and must receive the State's approval of their project. All projects must undergo a Benefit Cost Analysis (BCA) and must meet the requirement scores. An exception to this may be made for projects that provide noteworthy benefits to the LMI community that aren't easily captured by the BCA. The goal of these



infrastructure projects is to better protect local communities from preventable flood damage. These projects will be overseen by the State, but administered by UGLGs.

This specific activity will focus on the application process of the UGLG projects and track their progression. All infrastructure funds will be held in this activity until they are allocated to a specific infrastructure project. Once the projects have been approved, a new activity will be created to track the narrative, financial, and statistical progress of the infrastructure project. The State will divide this activity into three funding phases, with the first phase will provide funding for "shovel-ready" projects that can begin relatively soon.

### **Location Description:**

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg  
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

### **Activity Progress Narrative:**

The State currently has 20 approved Infrastructure projects, with some of the projects being split into multiple phases. It has awarded \$54,257,489.77 towards these projects, almost 55% of the amount allocated to infrastructure. The increase from the previous amount was due to change orders to the award amount that were approved by the Mitigation Special Case Panel. Additionally, the State held an application period from April to May for its second phase of Infrastructure projects, which will obligate most of the remaining Infrastructure budget. It received 35 applications for 43 different infrastructure projects. The State has delayed its award announcement until Quarter 2 2024, in order to properly evaluate the applications it received. The additional analysis will allow it to select projects that maximize the mitigation benefits the most from the application pool and ensure that both the previously awarded projects and the future selected projects are properly budgeted to handle potential overruns during an inflationary period.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 5I10 Crosswell 10010348

### Activity Title: City of Sumter's Crosswell Stormwater Infrastructure Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Sumter

**Overall**

**Total Projected Budget from All Sources**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Budget**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Obligated**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Received**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Expended**

City of Sumter

**Most Impacted and Distressed Expended**

B-18-DP-45-0001

B-19-DT-45-0001

**Jul 1 thru Sep 30, 2023**

**To Date**

\$0.00	\$2,104,636.00
\$0.00	\$2,104,636.00
\$0.00	\$0.00
\$0.00	\$2,104,636.00
\$0.00	\$2,104,636.00
\$0.00	\$0.00
\$0.00	\$2,104,636.00
\$0.00	\$2,104,636.00
\$0.00	\$0.00
\$0.00	\$19,143.62
\$0.00	\$19,143.62
\$0.00	\$0.00
\$0.00	\$19,143.62
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$19,143.62
\$0.00	\$19,143.62
\$0.00	\$19,143.62
\$0.00	\$0.00

**Activity Description:**

This Activity will focus on the City of Sumter's Crosswell Stormwater Infrastructure project, which was awarded \$2,104,636.00. The City will add in \$750,000, making the Grand Total Project budget \$2,854,636. The Crosswell Neighborhood has experienced flooding during everyday storms, with additional stress caused by large tropical storms. The project seeks to address this by increasing capacity of the existing storm drain lines and adding approximately 13,000 linear feet of new storm drain lines and inlets.





The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. It will be run by the City of Sumter.

**Location Description:**

Sumter, SC

**Activity Progress Narrative:**

The City of Sumter Crosswell project has substantially completed most of its plans and project specifications. It has also received its SCDOT encroachment permit and City Stormwater approval. Next quarter, it anticipates hearing back from USACE about its wetlands permit. Once received, it plans on finalizing the environmental assessment and submitting it to HUD for approval. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair within Sumter, SC.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 5I11 Lafayette 10010349

### Activity Title: City of Sumter's Lafayette Stormwater Infrastructure Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Sumter

**Overall**

**Total Projected Budget from All Sources**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Budget**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Obligated**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Received**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Expended**

City of Sumter

**Most Impacted and Distressed Expended**

B-18-DP-45-0001

B-19-DT-45-0001

**Jul 1 thru Sep 30, 2023**

**To Date**

\$0.00	\$1,515,089.00
\$0.00	\$1,515,089.00
\$0.00	\$0.00
\$0.00	\$1,515,089.00
\$0.00	\$1,515,089.00
\$0.00	\$0.00
\$0.00	\$1,515,089.00
\$0.00	\$1,515,089.00
\$0.00	\$0.00
\$0.00	\$59,717.90
\$0.00	\$59,717.90
\$0.00	\$0.00
\$0.00	\$59,717.90
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$59,717.90
\$0.00	\$59,717.90
\$0.00	\$59,717.90
\$0.00	\$0.00

**Activity Description:**

This Activity will focus on the City of Sumter's Lafayette Stormwater Infrastructure project, which seeks to address flooding along Mile Branch between Lafayette Drive and US Highway 76. The scope of work includes constructing a new stormwater conveyance that's approximately 3,900 linear feet. Additionally, an existing 48" Corrugated Metal Pipe trunk line will be replaced with a new 60" Reinforced Concrete Pipe that will provide additional capacity and last longer. A 60" outfall will be installed as well, which will replace the area's currently undersized one.



The City of Sumter was awarded \$1,515,089.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County.

**Location Description:**

Sumter, SC

**Activity Progress Narrative:**

The City of Sumter Lafayette project has substantially completed most of its plans and project specifications. It has also submitted its SCDOT encroachment permit and City Stormwater applications. It is working with AECOM on the FEMA CLOMR Study. Next quarter, it anticipates hearing back about its wetlands permit from USACE, its City Stormwater application, and SCDOT encroachment permit. It will continue work on the FEMA CLOMR study. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair within Sumter, SC.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I12 Miller to Morgan 10010350

## Activity Title: City of Sumter's Miller to Morgan Stormwater Infrastructure Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
03/09/2021

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Sumter

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,584,688.00
B-18-DP-45-0001	\$0.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,584,688.00
B-18-DP-45-0001	\$0.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,584,688.00
B-18-DP-45-0001	\$0.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$57,210.14
B-18-DP-45-0001	\$0.00	\$57,210.14
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$57,210.14
B-18-DP-45-0001	\$0.00	\$57,210.14
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$57,210.14
City of Sumter	\$0.00	\$57,210.14
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$57,210.14
B-18-DP-45-0001	\$0.00	\$57,210.14
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Update: Due to increased costs from inflation, the project budget has been increased to \$1,584,688.00.

This Activity will focus on the City of Sumter's Miller Road Infrastructure Project, which seeks to create a new stormwater conveyance system to alleviate flooding in the area between Jackson Street, Broad Street, Miller Road, and Morgan Avenue in Sumter, SC. The lack of an outfall to Shot Pouch Branch is contributing to the flooding. The project will involve replacing the existing 48" Corrugated Metal Pipe storm drain outfall with 2,600



feet of new 54" Reinforced Concrete Pipe outfall and inlets.

The City of Sumter was awarded \$1,230,000.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County.

**Location Description:**

Sumter, SC

**Activity Progress Narrative:**

The City of Sumter Miller to Morgan has completed its plans and specifications, received Stormwater approval, received its SCDOT encroachment permit, and received HUD environmental approval. Next quarter, the project will be put out for bid and will begin negotiating its construction contracts. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair within Sumter, SC.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I13 Isle of Palms Stormwater 10010626

## Activity Title: Isle of Palm's Stormwater Infrastructure Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
N/A

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,125,800.00
B-18-DP-45-0001	\$0.00	\$2,125,800.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$2,125,800.00
B-18-DP-45-0001	\$0.00	\$2,125,800.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$2,125,800.00
B-18-DP-45-0001	\$0.00	\$2,125,800.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$36,835.26
B-18-DP-45-0001	\$0.00	\$36,835.26
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$36,835.26
B-18-DP-45-0001	\$0.00	\$36,835.26
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$36,835.26
South Carolina	\$0.00	\$36,835.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$36,835.26
B-18-DP-45-0001	\$0.00	\$36,835.26
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

UPDATE: During 2022, the City of the Isle of Palms requested an amendment to the scope of their approved CDBG-MIT Infrastructure project, which would involve adding 423 feet of pipe to the previously proposed storm drain pipes and extending the pipes to the limits of the SCDOT right of way of 41st Avenue. The Mitigation Special Case Panel approved their change order request, which increased the project's awarded amount to \$2,125,800.00.

The City of Isle of Palms Stormwater Infrastructure Project seeks to minimize and eliminate wide spread flooding throughout the City. The Isle of Palms has experience increased occurrences of flooding due to heavy rainfall events, extreme high tides, sea level rise, high-water table conditions, and intense coastal storms. These conditions, combined with an inadequate drainage system and the low lying topography of the island,



have create flooding conditions throughout the City. The Infrastructure project will focus on the area surrounding the 41st Avenue Outfall. This infrastructure project is classified as Urgent Need and will be administered by the State. The Urgent Need project was awarded \$1,396,700 and is located in a HUD-identified Most Impacted and Distressed County.

### **Location Description:**

Project Area: 41st Avenue Outfall,  
The City of the Isle of Palms, South Carolina.

### **Activity Progress Narrative:**

The State has completed permitting, engineering, and environmental phases for the Isle of Palms project and began its bidding process for a construction contractor this quarter. It hopes to finalize the contract with the lowest bidder and hold a preconstruction meeting in December. Provided no surprise delays occur, the State anticipates beginning construction in Q1 2024.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 5I14 Cheraw Second Street 10010627

### Activity Title: Town of Cheraw's Second Street Stormwater Infrastructure Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

01/20/2022

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,433,972.99
B-18-DP-45-0001	\$0.00	\$3,433,972.99
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$3,433,972.99
B-18-DP-45-0001	\$0.00	\$3,433,972.99
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$3,433,973.00
B-18-DP-45-0001	\$0.00	\$3,433,973.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$153,496.97
B-18-DP-45-0001	\$0.00	\$153,496.97
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$153,496.97
B-18-DP-45-0001	\$0.00	\$153,496.97
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$153,496.97
South Carolina	\$0.00	\$8,038.95
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

Second Update: Despite all the similarities, enough differences exist administratively to split the projects back into two separate activities. All project updates, budgets, and information will be reported with their





respective project activity in DRGR.

The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. The Second Street project area starts at the intersection of Second and Third Street and stops near the intersection of Second and Powe Street. Drainage improvements will include 35 storm drainage structures, 3,246 linear feet of stormwater pipe, 10,814 linear feet of curbing, and 4,773 square yards of required paving/resurfacing and is expected to provide around 155 acres of drainage relief for the town.

The Low to Moderate Income focused project will be administered by the State and will occur within a South Carolina-identified Most Impacted and Distressed County.

**Location Description:**

**Activity Progress Narrative:**

Due to its growing differences with its sister project, the Town of Cheraw Second Street project was split into its own separate project. The State has completed 90 percent of the project drawings and completed SUE B and potential Easement Exhibits. The engineering firm is in the process of procuring USACE and DHEC permits, preparing for easement acquisitions following the completion of the Environmental Review and AUGF from HUD, and finalizing construction drawings and the project manual. Next quarter, the State anticipates working towards obtaining permits and easements required by the project, as well submitting the Environmental Assessment and receiving the AUGF.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I15 Cheraw Washington 10010628

## Activity Title: Town of Cheraw Washington and RR Stormwater Infrastructure Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,759,047.00
B-18-DP-45-0001	\$0.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$5,759,047.00
B-18-DP-45-0001	\$0.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$5,759,047.00
B-18-DP-45-0001	\$0.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$333,665.66
B-18-DP-45-0001	\$0.00	\$333,665.66
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$333,665.66
B-18-DP-45-0001	\$0.00	\$333,665.66
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$333,665.66
South Carolina	\$0.00	\$333,665.66
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

Second Update: Despite all the similarities, enough differences exist administratively to split the projects back into two separate activities. All project updates, budgets, and information will be reported with their respective project activity in DRGR.



The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. This activity will focus on the Washington and RR Stormwater Infrastructure project. This project will begin by upsizing the downstream pipes under the Washington Street dirt road and CSX railroad, with project improvements continuing near the intersection of Front and Marlboro Streets and follow a general path around Church Street. The project will then branch off from the trunk line at Third Street and end at the intersection of Third and Market Street. The trunk line improvements will end on Green Street near Cheraw First Baptist Church. The project will provide approximately 190 acres of drainage relief to the town, which include building 51 storm drainage structures, installing 5,800 linear feet of stormwater pipe, rehabilitating 606 linear feet of preexisting stormwater pipe, and 18,695 square yards of required paving and resurfacing.

**Location Description:**

Near Washington Street and the CSW Railroad,  
The Town of Cheraw, SC

**Activity Progress Narrative:**

Due to its growing differences with its sister project, the Town of Cheraw Washington and Railroad project was split into its own separate project. The State has completed 90 percent of the project drawings and completed SUE B and potential Easement Exhibits. The engineering firm is in the process of procuring USACE and DHEC permits, preparing for easement acquisitions following the completion of the Environmental Review and AUGF from HUD, and finalizing construction drawings and the project manual. Next quarter, the State anticipates working towards obtaining permits and easements required by the project, as well submitting the Environmental Assessment and receiving the AUGF.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: 5I16 Horry McCormick 10010625

## Activity Title: Horry County McCormick Road Infrastructure Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
N/A

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Horry County

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$846,450.00
B-18-DP-45-0001	\$0.00	\$846,450.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$846,450.00
B-18-DP-45-0001	\$0.00	\$846,450.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$846,450.00
B-18-DP-45-0001	\$0.00	\$846,450.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$35,883.33
B-18-DP-45-0001	\$0.00	\$35,883.33
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$35,883.33
B-18-DP-45-0001	\$0.00	\$35,883.33
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$35,883.33
Horry County	\$0.00	\$35,883.33
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$35,883.33
B-18-DP-45-0001	\$0.00	\$35,883.33
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Horry County seeks to address flooding from Socastee Creek, which has caused flooding from the 2015 Severe Storm, 2016 Hurricane Matthew, and 2018 Hurricane Florence disasters and cut off access to several local roads. Utilizing a grant provided by SCDHEC, Horry County initiated a study to address the flooding and discovered that waterflow is impeded as it passes under the McCormick Road. This project will construct a supplemental culvert under McCormick Road that would reduce the amount of water that is backed up during flood events. This Urgent Need project has been awarded \$846,450.00. It will occur in a HUD-identified Most Impacted and Distressed County and will be administered by the subrecipient.

### Location Description:



McCormick Road at the Socastee Creek Crossing.

In Unincorporated Horry County, close to Myrtle Beach, South Carolina.

The Project will directly affect the Socastee and Forestbrook areas

**Activity Progress Narrative:**

The McCormick Road project is reviewing its completed preliminary design and has completed the downstream analysis. The encroachment permit application was submitted to SCDOT. The plans have been sent to Grand Strand Water and Sewer Authority for their markup of the water and sewer relocations. Coordination with the adjacent property owner for the lay down yard has occurred, with permission being granted. The project is currently on schedule. Next quarter, Permitting work will continue. The Geotechnical design is on pause until the discussion with SCDOT are held to confirm that they have no problems with the preliminary design. Per SCDOT, construction must occur in June and July 2024 in order to avoid impacting school traffic. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Horry County.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 5I17 Florence Church 10010624**  
**Activity Title: City of Florence Church and Oakland Infrastructure Project**

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Florence2

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,073,304.00
B-18-DP-45-0001	\$0.00	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$3,073,304.00
B-18-DP-45-0001	\$0.00	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$3,073,304.00
B-18-DP-45-0001	\$0.00	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,417.00
B-18-DP-45-0001	\$0.00	\$5,417.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,417.00
B-18-DP-45-0001	\$0.00	\$5,417.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,417.00
City of Florence2	\$0.00	\$5,417.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$5,417.00
B-18-DP-45-0001	\$0.00	\$5,417.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

The City of Florence seeks to upgrade the stormwater infrastructure, which includes pipes, inlets, and junction boxes, within the vicinity of North Church Street and Oakland Avenue. Within this drainage basin there is little stormwater infrastructure within some areas, much of which is undersized for the area’s needs. The project upgrades will provide efficient drainage to the area and help prevent future property damage, road closures, and road repair from flooding and water damage. This project has been awarded \$3,073,304.00. The subrecipient will administer the Low to Moderate Income focused project, which is based within a HUD-identified Most Impacted and Distressed County.



### Location Description:

Near North Church Street and Oakland Avenue  
The City of Florence, SC

### Activity Progress Narrative:

The City of Florence Church and Oakland project has completed field work and the Engineer has started its preliminary investigation for the project. Next Quarter, the city expects to finalize survey work and develop the final conceptual plan for the project. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS in Clarendon County, which borders Florence County.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I18 Dillon County Riverdale 10010620

## Activity Title: Dillon County Riverdale Storm Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
DILLON, COUNTY OF SC

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,420,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$1,420,000.00
<b>Total Budget</b>	\$0.00	\$1,420,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$1,420,000.00
<b>Total Obligated</b>	\$0.00	\$1,420,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$1,420,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$21,221.77
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$21,221.77
<b>Program Funds Drawdown</b>	\$0.00	\$21,221.77
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$21,221.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$21,221.77
DILLON, COUNTY OF SC	\$0.00	\$21,221.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$21,221.77
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$21,221.77

### Activity Description:

Dillon County seeks to improve the storm drainage infrastructure of the Riverdale Community, which is undersized and needs to be replaced with additional drainage capacity. The work will include around 5,500 linear feet of open channel and ditch widening as well as 1,000 linear feet of storm drainage lines and culvert crossings. This project was one of the projects identified within Dillon County's Stormwater Study. The State has awarded \$1,420,000.00 to the project. The project will be administered by the State and will focus on the area's Low to Moderate Income population. It will occur within a HUD-identified Most Impacted and Distressed County.

### Location Description:

The Riverdale Community





Within Unincorporated Dillon County  
Near Dillon, SC

### Activity Progress Narrative:

The City of Dillon Riverdale Stormwater project has completed its survey, inputted its field survey data, and revised its model. The original proposed design did not provide the expected level of flood protection when storm modeling was conducted. The Engineering firm is evaluating the design to identify alternatives that will improve the overall flood protection performance of the project. Next quarter, the firm will identify design alternatives and develop the bases of the design for a proposed solution that achieve flood protection from a 25 year, 24 hour storm event. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Dillon County.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I19 Dillon Lucius Stormwater 10010621

## Activity Title: City of Dillon Lucius Stormwater Infrastructure Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
DILLON, CITY OF

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$952,000.00
B-18-DP-45-0001	\$0.00	\$952,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$952,000.00
B-18-DP-45-0001	\$0.00	\$952,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$952,000.00
B-18-DP-45-0001	\$0.00	\$952,000.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,222.58
B-18-DP-45-0001	\$0.00	\$25,222.58
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,222.58
B-18-DP-45-0001	\$0.00	\$25,222.58
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,222.58
DILLON, CITY OF	\$0.00	\$25,222.58
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.

Utilizing information acquired from its Stormwater Management Plan, the City of Dillon seeks to reduce flooding



around the Dargan Street, Lucius Road, and South Railroad Avenue areas. This activity will focus on the Lucius Road project, which will work in synch with the Dargan and Railroad activities.

The City of Dillon has been awarded \$952,000.00 for its Lucius Outfall Stormwater Infrastructure Project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and seeks to address this by adding an additional 48 inch pipe, lowering a preexisting 48 inch culvert pipe that runs underneath Lucius Road, lowering a preexisting TRICO water line that runs along Lucius Road, and widening the Lucius Drainage Channel from Lucius Road to Highway 301. Because of the downstream nature of the site, this one will be constructed first to allow stormwater to clearly flow to the ultimate outfall of Maple Swamp. This project will work in synch with its fellow City of Dillon Dargan Street and Railroad Crossing Infrastructure projects.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 allocation, it is categorized as a HUD identified Most Impacted and Distressed project.

### **Location Description:**

The area around Lucius Road  
Dillon, SC

### **Activity Progress Narrative:**

Due to differences in timing, scope, and administrating the projects, the City of Dillon Stormwater Infrastructure project has been split up into 3 activities in DRGR. The City of Dillon Lucius Stormwater project is 60 percent complete with the project design plans and has received comments on its CSX permit application. Next quarter, the firm expects to be around 90 percent complete with the designs, begin developing the project manual for the bid set, and finalize the environmental assessment. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Dillon County.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 5I2 Erhardt 10010331

### Activity Title: City of Charleston's Erhardt Drainage Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:****Responsible Organization:**

City of Charleston

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$9,964,190.00
B-18-DP-45-0001	\$0.00	\$9,964,190.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$9,964,190.00
B-18-DP-45-0001	\$0.00	\$9,964,190.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$9,964,190.00
B-18-DP-45-0001	\$0.00	\$9,964,190.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,420,860.06
B-18-DP-45-0001	\$0.00	\$5,420,860.06
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,420,860.06
B-18-DP-45-0001	\$0.00	\$5,420,860.06
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,420,860.06
City of Charleston	\$0.00	\$5,420,860.06
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$5,420,860.06
B-18-DP-45-0001	\$0.00	\$5,420,860.06
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will focus solely on the city of Charleston's Medical District Drainage Tunnel Extension at Ehrhardt Street. The city was awarded \$9,964,190.00 for this infrastructure project by the Governor's Appointed Committee. The area is routinely impacted by substantial flooding that can prevent patients, emergency vehicles, and staff from reaching the hospital during a storm. In just 2019, the medical district had 89 flood events.



The tunnel will run beneath Ehrhardt Street on the Medical University of South Carolina's campus towards President and Cannon Streets. Water will go through this tunnel until it reaches the city's Spring/Fishburne drainage improvement project. The infrastructure project will be run by the city of Charleston. Charleston is a HUD-identified Most Impacted and Distressed County.

**Location Description:**

Medical District Drainage Tunnel Extension at Ehrhardt Street  
Charleston, SC

**Activity Progress Narrative:**

The City of Charleston has completed underground tunnel work and is continuing to work on the project's surface work. Walls of the vortex box and the Waterline relocation portions of the project were completed last quarter. The city's contractor is working on the inner portions and the top slab. Work on the Ehrhardt Street collection and conveyance installation began this quarter. Next quarter, the city expects to complete the vortex box and continue progress on the surface collection and conveyance system.

Since the commencement of construction in 2022, this project continues to record its labor hours for Section 3 reporting. While the city did not achieve its Section 3 goals for this quarter, it has made strong efforts throughout the life of the project. It continues to maintain Section 3 signage around the job site. Previous Section 3 recruitment efforts include advertising the project to Section 3 businesses and workers located in the Greater Charleston area, advertising the project as a Section 3 opportunity at the City of Charleston's Small and Minority Business Expo, installing signage at the project with Section 3 language, posting copies of the job notices that advertise Section 3 opportunities at the work sites, and uploading the job notice to the SC Works Jobs Portal to connect with a larger network of job seekers. The city is continuing to coordinate with the State and the city contractor is continuing with its Section 3 compliance plan.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	7293	47254/0

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I20 Dillon Dargan Stormwater 10010623

## Activity Title: City of Dillon Dargan Street Infrastructure

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2023

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,936,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$1,936,000.00
<b>Total Budget</b>	\$0.00	\$1,936,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$1,936,000.00
<b>Total Obligated</b>	\$0.00	\$1,936,000.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$1,936,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$16,836.14
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$16,836.14
<b>Program Funds Drawdown</b>	\$0.00	\$16,836.14
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$16,836.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$16,836.14
South Carolina	\$0.00	\$16,836.14
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$16,836.14
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$16,836.14

### Activity Description:

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.

The City of Dillon has been awarded \$1,936,000.00 for its Dargan Street Stormwater Infrastructure project. The



City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and desires to limit flooding through three infrastructure projects. This specific project seeks to replace the preexisting 40 inch pipe from the Lucius Discharge Channel tie in to the intersection of E. Dargan Street and US Highway 301, replace the preexisting 30 inch pipe extending north up US Highway 301 to the intersection of E. Hampton Street with 1,032 LF of 60 inch pipe, replace the preexisting 30 inch pipe along E. Hampton Street with 692 LF of 54 inch pipe that extends to the intersection of E. Hampton and S. 6th Avenue, replace the preexisting 24 inch pipe along S. 6th Avenue that extends to the intersection of E. Harrison Street with 786 LF of 48 inch pipe, replace the preexisting 20 inch pipe along S. 6th Avenue that extends from the intersection of E. Harrison to the Intersection of E. Washington Street with 546 LF of 42 inch pipe, and replace the preexisting 12 inch lateral pipes at the intersection of E. Harrison and N. 6th Avenue with 280 LF of 18 inch pipe.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 allocation, it is categorized as a HUD identified Most Impacted and Distressed project.

### **Location Description:**

The area around Dargan Street  
Dillon, SC

### **Activity Progress Narrative:**

Due to differences in timing, scope, and administrating the projects, the City of Dillon Stormwater Infrastructure project has been split up into 3 activities in DRGR. The City of Dillon Dargan Street Stormwater project is 60 percent complete with the project design plans and has received comments on its CSX permit application. Next quarter, the firm expects to be around 90 percent complete with the designs, begin developing the project manual for the bid set, and finalize the environmental assessment. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Dillon County.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 5I21 Dillon Railroad Stormwater 10010622

## Activity Title: City of Dillon Railroad Crossing Stormwater Infrastructure

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
01/20/2022

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$958,000.00
B-18-DP-45-0001	\$0.00	\$635,600.00
B-19-DT-45-0001	\$0.00	\$322,400.00
<b>Total Budget</b>	\$0.00	\$958,000.00
B-18-DP-45-0001	\$0.00	\$635,600.00
B-19-DT-45-0001	\$0.00	\$322,400.00
<b>Total Obligated</b>	\$0.00	\$958,000.00
B-18-DP-45-0001	(\$35,500.00)	\$635,600.00
B-19-DT-45-0001	\$35,500.00	\$322,400.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,454.43
B-18-DP-45-0001	\$0.00	\$17,454.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,454.43
B-18-DP-45-0001	\$0.00	\$17,454.43
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,454.43
South Carolina	\$0.00	\$17,454.43
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.





The City of Dillon has been awarded \$958,000.00 for its Dargan Street Stormwater Infrastructure project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and desires to limit flooding through three infrastructure projects. This specific project seeks to replace the preexisting 48 inch pipe extending south from Lucius Channel to E. Earl Street and 4th Avenue with 185 LF of 60 inch RCP, replace the preexisting 24 inch pipes extending west along E. Earl Street from S. 4th Avenue to the open ditch along the north side of 4th avenue with 445 LF of 60 inch RCP, either increase the capacity for the 250 LF of roadside ditch that extends west along the north side of E. Earl Street or replace it with 60 inch pipe, and replace the preexisting 30 inch pipe that crosses underneath the CSX Railroad and the other pipes ditch that goes to the intersection of S. 1st Avenue and W. Earl Street with 560 LF of 60 inch RCP.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 and the B-18-DP-45-0001 grants, this project will be considered both a State and HUD identified Most Impacted and Distressed project. Costs will be appropriately identified as State or HUD MID based off which grant the funding comes from respectively.

### Location Description:

Dargan Street  
Dillon, SC

### Activity Progress Narrative:

Due to differences in timing, scope, and administrating the projects, the City of Dillon Stormwater Infrastructure project has been split up into 3 activities in DRGR. The City of Dillon Railroad Crossing Stormwater project is 60 percent complete with the project design plans and has received comments on its CSX permit application. Next quarter, the firm expects to be around 90 percent complete with the designs, begin developing the project manual for the bid set, and finalize the environmental assessment. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Dillon County.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 5I22 Manning Phase 2 10011050

### Activity Title: City of Manning Stormwater Improvement Infrastructure Project, Phase 2

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Carolina

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,181,711.56
B-18-DP-45-0001	\$0.00	\$2,181,711.56
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$2,181,711.56
B-18-DP-45-0001	\$0.00	\$2,181,711.56
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$2,181,711.56
B-18-DP-45-0001	\$0.00	\$2,181,711.56
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project



award now being \$8,249,719.00.

2nd Update: Based on the increased scope of the project and the different geographic areas being served, the City of Manning Stormwater Project will be split into three project phases that focus on separate geographic areas. Phase 2 will focus on the areas around Mills and Huggins Streets, Dinkins and Church Streets, and on S. Church Street between Huggins and Winfield Drive. This DRGR activity will now only focus on the progress and costs associated with Phase 2.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unlined sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00. The project will be run by the city. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

### Location Description:

City of Manning  
Clarendon County

### Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grew and became more distinct. The project due to the differing real estate needs and environmental complications of the phases, was split up into 3 distinct phases. Phases 2 and 3 will lag behind Phase 1 due to their more complicated environmental. Phase 2 is close to completing its Environmental Assessment. During the quarter, it conducted easement research on property owners that would potentially be affected by the project and has also established some alternative routes. Next quarter, the State hopes to complete the Environmental Assessment and work towards acquiring any required easements. Additionally, The State has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS located in Clarendon County, with one of them in Manning, SC.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I23 Manning Phase 3 10011051

## Activity Title: City of Manning Stormwater Improvement Infrastructure Project, Phase 3

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:****Responsible Organization:**

South Carolina

**Overall****Total Projected Budget from All Sources**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Budget**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Obligated**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Received**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Expended**

South Carolina

**Most Impacted and Distressed Expended**

B-18-DP-45-0001

B-19-DT-45-0001

**Jul 1 thru Sep 30, 2023****To Date**

\$0.00

\$3,566,006.23

\$0.00

\$3,566,006.23

\$0.00

\$0.00

\$0.00

\$3,566,006.23

\$0.00

\$3,566,006.23

\$0.00

\$0.00

\$0.00

\$3,566,006.23

\$0.00

\$3,566,006.23

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project



award now being \$8,249,719.00.

2nd Update: Based on the increased scope of the project and the different geographic areas being served, the City of Manning Stormwater Project will be split into three project phases that focus on separate geographic areas. Phase 1 will focus on the areas of Brooks and Memorial, Collins and Boyce, Keith and Walker, and Gibbons and Mill. This DRGR activity will now only focus on the progress and costs associated with Phase 1.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unpipied sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00 and will be administered by the State. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

### Location Description:

City of Manning  
Clarendon County

### Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grew and became more distinct. The project due to the differing real estate needs and environmental complications of the phases, was split up into 3 distinct phases. Phases 2 and 3 will lag behind Phase 1 due to their more complicated environmental. Phase 3 is close to completing its Environmental Assessment. During the quarter, it conducted easement research on property owners that would potentially be affected by the project and has also established some alternative routes. Next quarter, the State hopes to complete the Environmental Assessment and work towards acquiring any required easements. Additionally, The State has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS located in Clarendon County, with one of them in Manning, SC.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 5I3 Manning Phase 1 10010334

## Activity Title: City of Manning Stormwater Improvement Infrastructure Project, Phase 1

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

5I - Infrastructure

### Projected Start Date:

03/09/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need Mitigation

### Activity Status:

Under Way

### Project Title:

Infrastructure Projects

### Projected End Date:

08/19/2032

### Completed Activity Actual End Date:

### Responsible Organization:

South Carolina

### Overall

#### Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

#### Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

#### Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

#### Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

#### Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

#### Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

#### Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

#### Total Funds Expended

South Carolina

#### Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

### Jul 1 thru Sep 30, 2023

### To Date

\$0.00	\$2,502,001.21
\$0.00	\$2,502,001.21
\$0.00	\$0.00
\$0.00	\$2,502,001.21
\$0.00	\$2,502,001.21
\$0.00	\$0.00
\$0.00	\$2,502,001.21
\$0.00	\$2,502,001.21
\$0.00	\$0.00
\$0.00	\$325,699.44
\$0.00	\$325,699.44
\$0.00	\$0.00
\$0.00	\$325,699.44
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$325,699.44
\$0.00	\$325,699.44
\$0.00	\$0.00
\$0.00	\$325,699.44
\$0.00	\$0.00

### Activity Description:

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project

award now being \$8,249,719.00.

2nd Update: Based on the increased scope of the project and the different geographic areas being served, the City of Manning Stormwater Project will be split into three project phases that focus on separate geographic areas. Phase 1 will focus on the areas of Brooks and Memorial, Collins and Boyce, Keith and Walker, and Gibbons and Mill. This DRGR activity will now only focus on the progress and costs associated with Phase 1.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging un-piped sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00 and will be administered by the State. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

### Location Description:

City of Manning  
Clarendon County

### Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grew and became more distinct. The project due to the differing real estate needs and environmental complications, was split up into 3 distinct phases. Phase 1 is awaiting Environmental Clearance and anticipates bidding out the work for the phase in January. Additionally, The State has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS located in Clarendon County, with one of them in Manning, SC.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 514 HWY 52 10010337**  
**Activity Title: Lake City Highway 52 Infrastructure Project**

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
51 - Infrastructure

**Projected Start Date:**  
03/09/2021

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,847,660.00
B-18-DP-45-0001	\$0.00	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$2,847,660.00
B-18-DP-45-0001	\$0.00	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$2,847,660.00
B-18-DP-45-0001	\$0.00	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$218,703.48
B-18-DP-45-0001	\$0.00	\$218,703.48
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$218,703.48
B-18-DP-45-0001	\$0.00	\$218,703.48
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$218,703.48
South Carolina	\$0.00	\$218,703.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$218,703.48
B-18-DP-45-0001	\$0.00	\$218,703.48
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will focus solely on the Lake City Highway 52 Storm Drain Improvements project. It seeks to improve and enhance approximately 5750 linear feet of stormwater ditches and 3640 linear feet of stormwater pipes. The project will remove the existing inadequate drainage infrastructure. Lake City completed Phase 1A of its stormwater drainage goal in 2019, using \$755,212.71 from Penny Tax revenues. It seeks to use CDBG-MIT funds to complete Phase 1 and Phase 2 of its drainage project. The project will benefit the community by allowing surface flow to move more efficiently through the improved infrastructure and help prevent road flooding.





The remaining part of Phase 1 and Phase 2 will run by the State. The project has been awarded \$2,847,660.00. The Lake City Highway 52 Storm Drain Improvements project will take place in Florence County, which is a HUD-identified Most Impacted and Distressed County.

### **Location Description:**

Lake City, SC

### **Activity Progress Narrative:**

The Lake City project is in the process of getting its updated plans, project specifications, and cost estimates ready for submission to the OSE, SCOR, and the city for review and approval. Next quarter, the project will finalize contract documents per feedback from the city, submit the revised bid package to OSE for approval, issue an invitation to Bid for interested contractors, conduct a pre Bid meeting and the Bid opening meeting, and begin the contracting process with the selected bidder. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS in Clarendon County, which borders Florence County.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 5I5 McQueen 10010338

### Activity Title: City Of Florence McQueen Street Stormwater Infrastructure Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Florence2

**Overall**

**Total Projected Budget from All Sources**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Budget**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Obligated**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Funds Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Drawdown**

B-18-DP-45-0001

B-19-DT-45-0001

**Program Income Received**

B-18-DP-45-0001

B-19-DT-45-0001

**Total Funds Expended**

City of Florence2

**Most Impacted and Distressed Expended**

B-18-DP-45-0001

B-19-DT-45-0001

**Jul 1 thru Sep 30, 2023**

**To Date**

\$0.00	\$2,685,334.00
\$0.00	\$2,685,334.00
\$0.00	\$0.00
\$0.00	\$2,685,334.00
\$0.00	\$2,685,334.00
\$0.00	\$0.00
\$0.00	\$2,685,334.00
\$0.00	\$2,685,334.00
\$0.00	\$0.00
\$0.00	\$129,926.51
\$0.00	\$129,926.51
\$0.00	\$0.00
\$0.00	\$129,926.51
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$129,926.51
\$0.00	\$129,926.51
\$0.00	\$0.00
\$0.00	\$129,926.51
\$0.00	\$129,926.51
\$0.00	\$0.00

**Activity Description:**

This activity will focus on the City of Florence's McQueen Street Stormwater Infrastructure project. The City seeks to upgrade the 1930's era stormwater drainage system that serves the westside of downtown Florence and the neighborhoods along the South McQueen Street corridor. The project will involve repairing and upgrading the trunk line, upgrading and increasing the size of stormwater inlets, and upsizing or repairing drainage branch lines. This project will also work in synergy with another CDBG-MIT project at West Cedar Street.



The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$2,685,334.00.

### Location Description:

Florence, SC

### Activity Progress Narrative:

The City of Florence McQueen Street project has finalized its construction documents and has submitted them to SCDOT and the Army Corps of Engineers for approval. It has created needed exhibits and has determined which easements would be required for the project. It will meet with the property owners of where the easements will be. Next quarter, they anticipated finalizing bid documents and beginning advertisement, receiving approval from SCDOT, and putting the construction contract out for bid. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS in Clarendon County, which borders Florence County.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 5I6 West Cedar 10010339

### Activity Title: City of Florence West Cedar Street Stormwater Infrastructure Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

5I - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Florence2

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,363,477.00
B-18-DP-45-0001	\$0.00	\$1,363,477.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,363,477.00
B-18-DP-45-0001	\$0.00	\$1,363,477.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,363,477.00
B-18-DP-45-0001	\$0.00	\$1,363,477.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$133,958.44
B-18-DP-45-0001	\$0.00	\$133,958.44
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$133,958.44
B-18-DP-45-0001	\$0.00	\$133,958.44
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$133,958.44
City of Florence2	\$0.00	\$133,958.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$133,958.44
B-18-DP-45-0001	\$0.00	\$133,958.44
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This activity will focus on the West Cedar Street Stormwater Infrastructure project. The City of Florence seeks to upgrade the current stormwater infrastructure around West Cedar Street by running new reinforced concrete piping to the South McQueen Street basin in order to drain a current trouble spot, replace old catch basin infrastructure with more efficient ones, increase branch pipe sizes to accommodate increased flow from the new basins, and clean and repair damage pipes as needed throughout the existing system. This project will also work in synergy with another CDBG-MIT project at McQueen Street.



The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$1,363,477.00.

**Location Description:**

Florence, SC

**Activity Progress Narrative:**

The City of Florence West Cedar project has finalized its construction documents and has submitted them to SCDOT and the Army Corps of Engineers for approval. It has created needed exhibits and has determined which easements would be required for the project. It will meet with the property owners of where the easements will be. Next quarter, they anticipated finalizing bid documents and beginning advertisement, receiving approval from SCDOT, and putting the construction contract out for bid. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in 2 job fairs hosted by SCWORKS in Clarendon County, which borders Florence County.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 517 Mingo Pond 10010340

## Activity Title: Georgetown County Mingo Pond Stormwater Infrastructure Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
5I - Infrastructure

**Projected Start Date:**  
03/09/2021

**Benefit Type:**  
N/A

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
South Carolina Office of Resilience

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$939,529.02
B-18-DP-45-0001	\$0.00	\$939,529.02
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$939,529.02
B-18-DP-45-0001	\$0.00	\$939,529.02
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$939,529.02
B-18-DP-45-0001	\$0.00	\$939,529.02
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$93,159.88
B-18-DP-45-0001	\$0.00	\$93,159.88
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$93,159.88
B-18-DP-45-0001	\$0.00	\$93,159.88
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$93,159.88
South Carolina	\$0.00	\$93,159.88
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$93,159.88
B-18-DP-45-0001	\$0.00	\$93,159.88
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This activity will focus on the Mingo Pond Stormwater Infrastructure Project. Georgetown County seeks to prevent flooding and standing water along US-17 by installing 675 linear feet of new drainage infrastructure, a new pond outfall structure, and perform ditch maintenance on existing ditches in Pawleys Island. US Highway 17 is the primary north and south evacuation route going through Georgetown County and has previously faced standing water for several days because of storms.



The project will occur in Georgetown County, which is identified as a HUD Most Impacted and Distressed County. The project will be run by the State and has a budget of \$939,529.02.

**Location Description:**

Georgetown County

**Activity Progress Narrative:**

The Georgetown County Mingo Pond has completed its bid process and bid opening meeting. It is in the process of finalizing the construction contract with the lowest bidder. In addition to finalizing the contract, the State anticipates holding a preconstruction meeting and issuing the Notice to Proceed for construction next quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 518 Cowford 10010343

### Activity Title: Horry County Cowford Swamp Infrastructure Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

51 - Infrastructure

**Projected Start Date:**

03/09/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure Projects

**Projected End Date:**

08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

Horry County

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,582,500.00
B-18-DP-45-0001	\$0.00	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$1,582,500.00
B-18-DP-45-0001	\$0.00	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$1,582,500.00
B-18-DP-45-0001	\$0.00	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$142,567.37
B-18-DP-45-0001	\$0.00	\$142,567.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$142,567.37
B-18-DP-45-0001	\$0.00	\$142,567.37
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$142,567.37
Horry County	\$0.00	\$142,567.37
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$142,567.37
B-18-DP-45-0001	\$0.00	\$142,567.37
B-19-DT-45-0001	\$0.00	\$0.00

**Activity Description:**

This Activity will focus on Horry County’s Cowford Swamp Channel Infrastructure project. Horry County was awarded \$1,582,500.00 for this project. The Bucksport community faces flooding conditions when flood waters back up from the Pee Dee River into Cowford Swamp and the unnamed wetland tributary. The project will construct a tributary relief channel/culvert that would direct flood waters to an unnamed tributary wetland to the west and to the Waccamaw River, which has historically had lower water elevation changes than the Pee Dee River. This project will work in synergy with the Big Bull Landing Road CDBG-MIT project.





The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County.

### Location Description:

Horry County

### Activity Progress Narrative:

The project schedule was modified based on the Army Corps of Engineers (ACOE) determination that an individual permit was needed vs a nationwide permit. The ACOE issued a public notice for this project, with the Public Comment period ending in August 2023. The final, revised design for this project is nearing completion, but the project will remain on hold until it has received direction on the Individual Permit from the ACOE. Geotechnical design for the headwalls was completed this quarter as well. Instead of a platform for operation of the gate valve, design engineers are recommending operation of the valve take place at the headwall with railing. The Grand Strand Water and Sewer trunk line was determined to be lower than expected, which will simplify the work to be completed with the Cowford project. Next quarter, Horry County hopes to receive the public input from the ACOE. It plans to review and address any identified concerns. It will work with its contractor on the completion of the design. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Horry County.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 519 Big Bull Landing 10010344

## Activity Title: Horry County Big Bull Landing Road

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
51 - Infrastructure

**Projected Start Date:**  
03/09/2021

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure Projects

**Projected End Date:**  
08/19/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Horry County

Overall	Jul 1 thru Sep 30, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$916,093.75
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$916,093.75
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Obligated</b>	\$22,343.75	\$916,093.75
B-18-DP-45-0001	\$22,343.75	\$916,093.75
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$108,766.16
B-18-DP-45-0001	\$0.00	\$108,766.16
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$108,766.16
B-18-DP-45-0001	\$0.00	\$108,766.16
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$108,766.16
Horry County	\$0.00	\$108,766.16
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$108,766.16
B-18-DP-45-0001	\$0.00	\$108,766.16
B-19-DT-45-0001	\$0.00	\$0.00

### Activity Description:

This Activity will focus on Horry County's Big Bull Landing Road Infrastructure project. Horry County was awarded \$893,750.00 for this project. Bucksport, the community where Big Bull Landing Road is located, receives significant flooding when the Pee Dee backs ups from storms. Horry County seeks to elevate Big Bull Landing Road to the adjacent high point grades that would make flooding less likely. It will also create a levee/dam on the existing drainage feature to prevent backup from the Pee Dee River.



The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County.

### Location Description:

Horry County

### Activity Progress Narrative:

The project schedule was modified based on the Army Corps of Engineers (ACOE) determination that an individual permit was needed vs a nationwide permit. The ACOE issued a public notice for this project, with the Public Comment period ending in August 2023. The final, revised design for this project is nearing completion, but the project will remain on hold until it has received direction on the Individual Permit from the ACOE. Geotechnical design for the headwalls was completed this quarter as well. Instead of a platform for operation of the gate valve, design engineers are recommending operation of the valve take place at the headwall with railing. The Grand Strand Water and Sewer trunk line was determined to be lower than expected, which will simplify the work to be completed with the Cowford project. Next quarter, Horry County hopes to receive the public input from the ACOE. It plans to review and address any identified concerns. It will work with its contractor on the completion of the design. Additionally, SCOR has participated in several job fairs across South Carolina, as it seeks to alert Section 3 workers about the future work opportunities its projects will provide. This quarter, it participated in a job fair jointly hosted by SCWORKS and its NCWORKS counterpart in Lumberton, NC in Robeson County, which borders Horry County.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

### Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	26
Monitoring Visits	0	4
Audit Visits	0	22
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

