

Grantee: South Carolina

Grant: P-18-SC-45-MIT1

April 1, 2024 thru June 30, 2024 Performance Report

Grant Number:

P-18-SC-45-MIT1

Obligation Date:**Award Date:****Grantee Name:**

South Carolina

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$162,188,000.00

Grant Status:

Active

QPR Contact:

Alexander Boe

LOCCS Authorized Amount:

\$0.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$162,188,000.00

Disasters:

Declaration Number

FEMA-4241-SC

FEMA-4286-SC

FEMA-4394-SC

Narratives

Mitigation Needs Assessment:

Within 4 years, 3 major storms have impacted the State of South Carolina, causing immense damage and several casualties. In October 2015, the state was devastated by over 20 inches of rainfall from an extratropical storm worsened by nearby Hurricane Joaquin, which caused significant flooding and storm damage throughout the state. A year later, Hurricane Matthew entered the state near McClellanville, South Carolina as a Category 1 Hurricane, unleashing strong winds and torrential rainfall throughout the eastern part of the state. Most recently, in September 2018, Hurricane Florence made landfall just north of South Carolina in Wrightsville Beach, North Carolina. While North Carolina experienced the worst of the storm, South Carolina suffered from heavy rainfall and flooding from the downriver watersheds shared with North Carolina. The effects of these storms will be felt for decades.

Despite advances in meteorology, it's impossible to know where a storm and its accompanying damage will exactly hit until it's often too late. However, we are able to identify and model the flood risk an area faces. Damage from these storms was not equally distributed. 30 out of 46 counties in South Carolina received CDBG-DR assistance from one of these three storms. 5 of these counties suffered damage from all three major storms. Most of the damage was centralized around the Pee Dee and Santee Watersheds. Having suffered through so many storms in a short period, South Carolina is striving to preemptively prevent or minimize future, avoidable damage. The State will focus its Mitigation efforts on counties within these regions in order to maximize the Mitigation Grant's benefits for South Carolinians.

Proposed Use of Funds:

In 2018, Congress passed Public Law 115-123, which awarded \$12 billion to previous CDBG-DR grant recipients that were impacted by disasters from 2015 to 2017. Of this award, South Carolina is designated to receive \$157,590,000 in mitigation funds for the Most Impacted and Distressed (MID) counties from the 2015 Severe Storm disaster (Public Law 114-113) and the MID counties from the 2016 Hurricane Matthew disaster (Public Law 114-254). Additionally, Richland County will receive \$21,864,000, Lexington County will receive \$15,185,000, and the City of Columbia will receive \$18,585,000 in mitigation funds as a result of the 2015 Severe Storm (Public Law 114-113). In January 2021, the State received \$4,598,000 in additional mitigation funding to address unmet disaster recovery need. This was in response to the damage from Hurricane Florence (Public Law 115-123), which was not captured in the original Mitigation Grant award. In total, the people of South Carolina will be awarded \$217,822,000, with the State being responsible for \$162,188,000 of the awarded grants. Of this \$162,188,000, a minimum of \$50,978,000 must be spent in or for HUD-identified MID counties from the initial Public Law. Additionally, a minimum of \$2,299,000 must be spent in MID counties from the 2018 Hurricane Florence disaster, which include Dillon, Horry, and Marion counties. The remainder will be spent in counties identified as either SC-MID or HUD-MID.



With this grant, the State seeks to enhance mitigation efforts within the Pee Dee and Santee Watershed Area and prevent future avoidable flood damage. Part of this award will go towards mitigation for houses threatened by flooding. The State will create a buyout program to purchase flood-threatened houses and transform the land into protective flood plains. The State will provide funding and oversight to qualified units of general local government (UGLG) applicants. The program will primarily target the Low-to-Moderate Income (LMI) community with its housing efforts, as they are often unequally affected by storm damage. At the same time, it will aid those who display an Urgent Need (UN) to leave Flood-prone areas, especially if it helps the community at large. The State is cognizant of the difficulties of relocating to a new home and will allow for UGLGs to offer Housing Incentives to the LMI community when applicable. Once the houses have been bought out, the State plans to make the land ineligible for further development through conservation easements and transfer the land to another governmental, non-profit, or other entities. This will expand the drainage capacity of the local watershed and help protect the nearby community.

Additionally, some CDBG-MIT Grant funds will go towards infrastructure projects of applying UGLGs. Infrastructure projects must have or surpass a 1.0 Benefit Cost Analysis (BCA). Exceptions may be made for projects which primarily help the LMI community and have benefits that aren't captured by the BCA. The state will oversee the application and building process. Grant funds will also be made available for eligible FEMA-HMGP fund matching. The CDBG-MIT funds can be counted as the UGLG's portion of their match for FEMA-HMGP projects. The State will oversee the application process for providing these funds for the UGLG's FEMA-HMGP projects.

Also, a portion of the grant will go towards assisting UGLG's fund Hazard Mitigation Plans and flood reduction studies and maps. Some local governments may lack or have older flood maps or Hazard Mitigation Plans. By arming these UGLGs with up-to-date flood maps and Hazard Mitigation Plans, they will be able to make better informed decisions about developing near flood plains and be better prepared for future disasters.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$138,675.73	\$162,188,000.00
B-18-DP-45-0001	\$138,675.73	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Budget	\$138,675.73	\$162,188,000.00
B-18-DP-45-0001	\$138,675.73	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Obligated	(\$38,905,470.75)	\$122,706,322.54
B-18-DP-45-0001	(\$38,905,470.75)	\$118,108,322.54
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Funds Drawdown	\$13,117,447.16	\$40,333,963.00
B-18-DP-45-0001	\$12,547,892.15	\$39,536,490.70
B-19-DT-45-0001	\$569,555.01	\$797,472.30
Program Funds Drawdown	\$13,117,447.16	\$40,333,963.00
B-18-DP-45-0001	\$12,547,892.15	\$39,536,490.70
B-19-DT-45-0001	\$569,555.01	\$797,472.30
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$13,113,511.56	\$40,330,027.40
B-18-DP-45-0001	\$12,543,956.55	\$39,532,555.10
B-19-DT-45-0001	\$569,555.01	\$797,472.30
HUD Identified Most Impacted and Distressed	\$11,451,910.24	\$31,837,548.65
B-18-DP-45-0001	\$11,381,028.88	\$31,569,668.97
B-19-DT-45-0001	\$70,881.36	\$267,879.68
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
BENNETTSVILLE, CITY OF	\$ 450.75	\$ 2,223.81
Horry County	\$ 4,751,005.46	\$ 13,558,470.93



MARION, COUNTY OF	\$ 2,856.83	\$ 8,806.03
MOUNT PLEASANT, TOWN OF	\$ 1,076.26	\$ 2,665.05
South Carolina	\$ 56,442.82	\$ 285,896.78
South Carolina	\$ 5,151,374.79	\$ 15,277,298.73
South Carolina Department of Administration	\$ 0.00	\$ 0.00
South Carolina Department of Natural Resources	\$ 0.00	\$ 2,035.03
South Carolina Emergency Management Division	\$ 676.95	\$ 3,965.96
City of Charleston	\$ 2,908,607.07	\$ 10,021,577.48
City of Conway	\$ 0.00	\$ 0.00
City of Florence2	\$ 127,824.45	\$ 571,151.68
City of Sumter	\$ 26,120.19	\$ 328,197.77
DILLON, CITY OF	\$ 33,108.72	\$ 112,088.22
DILLON, COUNTY OF SC	\$ 49,268.27	\$ 125,834.84
Francis Marion University	\$ 0.00	\$ 5,687.01
Georgetown County SC	\$ 4,699.00	\$ 8,910.02

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage			
B-18-DP-45-0001	50.00%	73.47%	15.78%
B-19-DT-45-0001	50.00%	100.00%	5.85%
Overall Benefit Amount			
B-18-DP-45-0001	\$70,541,868.75	\$103,658,659.12	\$22,258,836.68
B-19-DT-45-0001	\$1,839,200.00	\$3,678,400.00	\$215,347.60
Limit on Public Services			
B-18-DP-45-0001	\$23,638,500.00	\$0.00	\$0.00
B-19-DT-45-0001	\$689,700.00	\$0.00	\$0.00
Limit on Admin/Planning			
B-18-DP-45-0001	\$31,518,000.00	\$16,506,262.50	\$7,729,796.44
B-19-DT-45-0001	\$919,600.00	\$919,600.00	\$582,124.70
Limit on Admin			
B-18-DP-45-0001	\$7,879,500.00	\$7,879,500.00	\$3,009,728.91
B-19-DT-45-0001	\$229,900.00	\$229,900.00	\$101,749.73
Most Impacted and Distressed			
B-18-DP-45-0001	\$50,428,800.00	\$85,716,838.31	\$31,569,668.97
B-19-DT-45-0001	\$2,299,000.00	\$4,598,000.00	\$267,879.68

Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 15th published for grant number P-18-SC-45-MIT1, which includes grants B-DP-18-45-0001 and B-DT-19-45-0001, by the state of South Carolina, the home state of 7 2024 Summer Olympians that are competing in Basketball, Tennis, Shot Put, Relay, Wheelchair Fencing, and Equestrian events. The South Carolina Office of Resilience through the South Carolina Disaster Recovery Office (the State) will discuss its progress between 1 April and 30 June in the QPR below. The State's efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to help mitigate risks associated with the natural disasters that occurred nationwide in 2015, 2016, 2017, and 2018.

The State of South Carolina received \$162,188,000 in Community Development Block Grant Mitigation (CDBG-MIT) funds to increase flood and storm mitigation within the 17 HUD and State identified Most Impacted and Distressed (MID) counties. As listed in the current Action Plan, the State has allocated funds across its 4 program pillars, with \$100,000,000 dedicated to Infrastructure projects, \$42,318,892.59 dedicated to Buyout Programs, \$2,681,107.41 dedicated to matching federal programs, and \$9,078,600 dedicated to Planning, which includes Plans and Studies. Projects within these program pillars will either be run by the State or by the applying subrecipient.

In May, the Steering Committee met to review and decide on which Infrastructure Phase II applications would be awarded CDBG-MIT funding. They awarded \$19,705,915.42 to 7 new infrastructure projects. Several of these projects are directly linked to earlier Plans and Studies projects, which informed the localities on which projects they should focus on to maximize their residents' protection from stormwater events. As of June 30th, almost 99% of non-Administrative and Planning funds have been awarded to subrecipient and state-run projects. The remaining unawarded amounts will go towards covering any project cost increases that might occur.

Section 3 reporting under the new CFR 24 Part 75 rules is now being done through the Quarterly Progress Report in the



Disaster Recovery Grant Reporting system. The State will be responsible for reporting all labor hours, Section 3 labor hours, and Targeted Section 3 hours in the QPR. Section 3 hours will be reported in their respective activities. This quarter, three projects qualified as a Section 3 project with reportable hours. More projects are expected to begin reporting Section 3 hours, once they begin construction in the next few quarters. Additionally, Section 3 hourly projections were added to the Infrastructure activities and to the two Buyout programs that are currently or about to participate in their Demolition phases.

The State continues to take action to affirmatively further fair housing throughout our CDBG-DR and CDBG-MIT programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

The contract report required by Public Law 115-254 and Public Law 116-20 is attached to the Administration Activity.

Additionally, a DRGR bug is preventing the Dillon County Buyout Program LMI Activity from properly reporting expenditures. This is the reason why the total Expenditure and Total Drawdown amount for the quarter are not equal when they should be. The State will reach out to the DRGR Help Desk for assistance with this issue.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1A- Administration, Program Administration	\$398,187.32	\$8,109,400.00	\$3,111,478.64
B-18-DP-45-0001	\$314,855.54	\$7,879,500.00	\$3,009,728.91
B-19-DT-45-0001	\$83,331.78	\$229,900.00	\$101,749.73
2H- Housing, Housing Programs	\$4,875,812.06	\$42,318,892.59	\$15,268,141.36
B-18-DP-45-0001	\$4,875,812.06	\$42,318,892.59	\$15,268,141.36
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
3P- Planning, Planning	\$1,447,378.01	\$9,078,600.00	\$5,196,998.35
B-18-DP-45-0001	\$1,010,423.05	\$8,388,900.00	\$4,716,623.38
B-19-DT-45-0001	\$436,954.96	\$689,700.00	\$480,374.97
4M- Matching, Federal Funding Match	\$12,076.24	\$2,681,107.41	\$47,454.71
B-18-DP-45-0001	\$12,076.24	\$2,681,107.41	\$47,454.71
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
5I - Infrastructure, Infrastructure Projects	\$6,383,993.53	\$100,000,000.00	\$16,709,889.94
B-18-DP-45-0001	\$6,334,725.26	\$96,321,600.00	\$16,494,542.34
B-19-DT-45-0001	\$49,268.27	\$3,678,400.00	\$215,347.60
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00

Activities

Project # / 1A- Administration / Program Administration



Grantee Activity Number: 1A1-Administration

Activity Title: Program Administration

Activity Type:

Administration

Project Number:

1A- Administration

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

South Carolina Department of Administration

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$8,109,400.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$229,900.00
Total Budget	\$0.00	\$8,109,400.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$229,900.00
Total Obligated	\$0.00	\$8,109,400.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$229,900.00
Total Funds Drawdown	\$398,187.32	\$3,111,478.64
B-18-DP-45-0001	\$314,855.54	\$3,009,728.91
B-19-DT-45-0001	\$83,331.78	\$101,749.73
Program Funds Drawdown	\$398,187.32	\$3,111,478.64
B-18-DP-45-0001	\$314,855.54	\$3,009,728.91
B-19-DT-45-0001	\$83,331.78	\$101,749.73
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$398,187.32	\$3,111,478.64
South Carolina	\$398,187.32	\$3,111,478.64
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$172,093.66	\$1,496,699.49
B-18-DP-45-0001	\$157,427.77	\$1,472,824.62
B-19-DT-45-0001	\$14,665.89	\$23,874.87

Activity Description:

This activity will cover the general administration of the program by the South Carolina Office of Resilience.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms.



HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg

South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

Drawdowns completed this quarter were for the general administration of this program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2H- Housing / Housing Programs



Grantee Activity Number: 2H1- Housing

Activity Title: Housing Buyout Program

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
08/20/2020

Benefit Type:
N/A

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$1,505,532.94)	\$1,282.43
B-18-DP-45-0001	(\$1,505,532.94)	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	(\$1,505,532.94)	\$1,282.43
B-18-DP-45-0001	(\$1,505,532.94)	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	(\$1,505,532.94)	\$1,282.43
B-18-DP-45-0001	(\$1,505,532.94)	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,282.43
South Carolina	\$0.00	\$1,282.43
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Since 2015, there have been three presidentially-declared disasters: 2015 Hurricane Joaquin, 2016 Hurricane Matthew, and 2018 Hurricane Florence. The bulk of the damage was not due to wind or storm surge, but from flooding. Due to a lack of flood maps or topographic changes, a significant number of homes were developed in what is now identified as the flood plain. While some homes are able to, at great cost, elevate or mitigate their flood risk; many, including the LMI community, face difficulty in storm proofing their homes or recovering from flood damage. Additionally, once identified as being within a flood zone or having been flood damaged, the homeowner faces great difficulty in selling their property at its pre-damage worth and moving to a safer



location nearby. In order to preemptively lower the damage and costs to homes, communities, and local governments, the State is providing funding for units of general local government (UGLG) to buy out homes from the LMI community or those displaying an Urgent Need.

The buyout program, which has seen great success in other cities and states, seeks to achieve two main objectives. First, it seeks to lower or eliminate future damage and costs by investing in buying out homes in the flood plain. This will allow the bought-out homeowners to move to a safer location in the nearby community. LMI homeowners will be able to apply for moving assistance through a housing incentive that will help prevent them from being displaced with no property ownership. Second, once the houses are bought out, the UGLGs will demolish the homes and transform the land into part of the flood plain. This will assist the nearby community, as it increases the absorption of the nearby watershed and helps protect neighboring buildings. Once demolished, a covenant will be tied to the land that prevents any non-recreational future development. The UGLGs will retain ownership of the land and its maintenance responsibilities. If they desire, the land and its maintenance responsibilities can be transferred to other entities.

This activity will describe the application progress of the Buyout Program. A new activity will be created in DRGR each time the State awards a UGLG funds for their Buyout Activity.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Dillon, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of June 30th, approximately \$42 million has been awarded to 6 Buyout projects. 2 of the 6 projects are in their buyout acquisition phases and 1 project has started their demolition phase. The State is still addressing the withdrawal of the Mullins Buyout Activity in DRGR. Draws made within the Mullins Buyout Activities will be revised and transferred over to the Administration activity in the near future. More information about this event can be found on the respective City of Mullins Buyout activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H2 Cheraw 10010332

Activity Title: Town of Cheraw Buyout Project

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

South Carolina

Overall**Total Projected Budget from All Sources**

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

\$17,643.49 \$1,815,323.49

\$17,643.49 \$1,815,323.49

\$0.00 \$0.00

\$17,643.49 \$1,815,323.49

\$17,643.49 \$1,815,323.49

\$0.00 \$0.00

\$0.00 \$1,797,680.00

\$0.00 \$1,797,680.00

\$0.00 \$0.00

\$30,122.91 \$1,777,802.91

\$30,122.91 \$1,777,802.91

\$0.00 \$0.00

\$30,122.91 \$1,777,802.91

\$30,122.91 \$1,777,802.91

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$30,122.91 \$1,777,802.91

\$30,122.91 \$1,777,802.91

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

The Town of Cheraw was initially awarded \$1,747,680.00 by the State for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant employed. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.



The program will be run by the State. Program Participation will be 100% voluntary. The activity will occur within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, South Carolina

Activity Progress Narrative:

The Cheraw Buyout program has closed on all 9 homes and is preparing for the demolition portion of the program. Accomplishment information will be inputted in DRGR soon. The budget for this activity was increased by \$50,000, with the amount coming from the General Housing Activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H2 Cheraw Demo 10011324

Activity Title: Town of Cheraw Buyout Project Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
03/09/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$250,000.00	\$1,200,000.00
B-18-DP-45-0001	\$250,000.00	\$1,200,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$250,000.00	\$1,200,000.00
B-18-DP-45-0001	\$250,000.00	\$1,200,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$950,000.00
B-18-DP-45-0001	\$0.00	\$950,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$6,898.96	\$6,898.96
B-18-DP-45-0001	\$6,898.96	\$6,898.96
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$6,898.96	\$6,898.96
B-18-DP-45-0001	\$6,898.96	\$6,898.96
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$6,898.96	\$6,898.96
South Carolina	\$6,898.96	\$6,898.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Town of Cheraw Buyout Program that serves Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Section 3
The Town of Cheraw Buyout program will trip Section 3 reporting requirements due to the sum of costs for all



participating homes, which will be owned by a single UGLG owner. The projections are estimates based off the typical demolition costs and previous hourly data that has collected from housing projects.

Location Description:

Activity Progress Narrative:

The Cheraw Buyout Program held a rebid opening for the demolition contractor on June 20, 2024. Next quarter, the State anticipates selecting a demolition contractor for the project and beginning demolition work.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3LMI Horry 10010341

Activity Title: Horry County Buyout Program LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
03/19/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$717,137.43	\$11,476,099.13
B-18-DP-45-0001	\$717,137.43	\$11,476,099.13
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$717,137.43	\$11,476,099.13
B-18-DP-45-0001	\$717,137.43	\$11,476,099.13
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$10,758,961.70
B-18-DP-45-0001	\$0.00	\$10,758,961.70
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,722,903.97	\$9,313,529.75
B-18-DP-45-0001	\$1,722,903.97	\$9,313,529.75
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,722,903.97	\$9,313,529.75
B-18-DP-45-0001	\$1,722,903.97	\$9,313,529.75
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,722,903.97	\$9,313,529.75
Horry County	\$1,722,903.97	\$9,313,529.75
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$1,722,903.97	\$9,313,529.75
B-18-DP-45-0001	\$1,722,903.97	\$9,313,529.75
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County was originally awarded \$13,120,685.00 by the Governor’s Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home’s pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to



reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be run by the State and is located in Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties whose households qualify as Low to Moderate Income.

Location Description:

Horry County, SC

Activity Progress Narrative:

The Horry County Buyout program has currently closed on 52 homes out of 59 available spots. There are currently 5 active cases that are either about to close or are undergoing Tier II reviews. All active application spots have been filled and a waitlist has been created in case an active application is withdrawn. Accomplishment data for the homes within Demolition Phase I will be uploaded when the phase is complete. This activity will focus on the Low to Moderate Income applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 2H3LMI Horry Demo 10011325

Activity Title: Horry County Buyout Program LMI Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
03/19/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$300,000.00	\$300,000.00
B-18-DP-45-0001	\$300,000.00	\$300,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$300,000.00	\$300,000.00
B-18-DP-45-0001	\$300,000.00	\$300,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$300,000.00	\$300,000.00
B-18-DP-45-0001	\$300,000.00	\$300,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$6,480.79	\$6,480.79
B-18-DP-45-0001	\$6,480.79	\$6,480.79
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$6,480.79	\$6,480.79
B-18-DP-45-0001	\$6,480.79	\$6,480.79
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$6,480.79	\$6,480.79
South Carolina	\$6,480.79	\$6,480.79
Most Impacted and Distressed Expended	\$6,480.79	\$6,480.79
B-18-DP-45-0001	\$6,480.79	\$6,480.79
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Horry County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Section 3
The Horry County Buyout program will trip Section 3 reporting requirements due to the sum of costs for all



participating homes, which will be owned solely by Horry County. The projections are estimates based off the typical demolition costs and previous hourly data that has collected from housing projects. While all homes within the LMI and UN activities technically form 1 Section 3 project, reporting for this Section 3 project will be divided between the two activities based on whether the labor hours went towards working on an LMI or UN house. Because of this, the hourly projection may change depending on if the activity serves more LMI or UN households than originally anticipated.

Location Description:

Activity Progress Narrative:

This activity will focus on the properties that originally belonged to Low to Moderate Income applicants within Demolition portion of the Buyout Program. The Horry County Buyout program has started demolition for homes within phase I. 10 of the 33 homes have been demolished. An engineering services firm has been selected for phase II of the demolition, with their contract still undergoing negotiation. Section 3 wise, the project was unable to meet its Safe Harbor goals. It has installed signs targeting Section 3 workers in the neighborhood and previously attended a joint job fair held by NC and SC. The contracting and hiring actions for Phase I mostly occurred prior to the demolition phase. Phase II of the project is still within the Buyout Acquisition phase. Next quarter, the State will continue the Phase I demolition and will develop a project manual and demo plans with the selected engineer firm. It also anticipates closing on the five active homes in the queue. Accomplishment data for the homes within Demolition Phase I will be uploaded when the phase is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	409	409/2409

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3UN Horry 10010342

Activity Title: Horry County Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
03/09/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$2,321,723.24	\$5,011,463.67
B-18-DP-45-0001	\$2,321,723.24	\$5,011,463.67
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$2,321,723.24	\$5,011,463.67
B-18-DP-45-0001	\$2,321,723.24	\$5,011,463.67
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$2,321,723.24	\$5,011,463.67
B-18-DP-45-0001	\$2,321,723.24	\$5,011,463.67
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,893,090.81	\$3,666,081.07
B-18-DP-45-0001	\$2,893,090.81	\$3,666,081.07
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,893,090.81	\$3,666,081.07
B-18-DP-45-0001	\$2,893,090.81	\$3,666,081.07
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,893,090.81	\$3,666,081.07
Horry County	\$2,893,090.81	\$3,666,081.07
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$2,893,090.81	\$3,666,081.07
B-18-DP-45-0001	\$2,893,090.81	\$3,666,081.07
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County was originally awarded \$13,120,685.00 by the Governor's Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to



reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be run by the State and is located in Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties which qualify under Urgent Need.

Location Description:

Horry County

Activity Progress Narrative:

The Horry County Buyout program has currently closed on 52 homes out of 59 available spots. There are currently 5 active cases that are either about to close or are undergoing Tier II reviews. All active application spots have been filled and a waitlist has been created in case an active application is withdrawn. Accomplishment data for the homes within Demolition Phase I will be uploaded when the phase is complete. This activity will focus on the Urgent Need applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3UN Horry Demo 10011326

Activity Title: Horry County Buyout Program Urgent Need Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
03/19/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$300,000.00	\$300,000.00
B-18-DP-45-0001	\$300,000.00	\$300,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$300,000.00	\$300,000.00
B-18-DP-45-0001	\$300,000.00	\$300,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$300,000.00	\$300,000.00
B-18-DP-45-0001	\$300,000.00	\$300,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$6,350.75	\$6,350.75
B-18-DP-45-0001	\$6,350.75	\$6,350.75
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$6,350.75	\$6,350.75
B-18-DP-45-0001	\$6,350.75	\$6,350.75
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$6,350.75	\$6,350.75
South Carolina	\$6,350.75	\$6,350.75
Most Impacted and Distressed Expended	\$6,350.75	\$6,350.75
B-18-DP-45-0001	\$6,350.75	\$6,350.75
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Horry County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Section 3
The Horry County Buyout program will trip Section 3 reporting requirements due to the sum of costs for all



participating homes, which will be owned solely by Horry County. The projections are estimates based off the typical demolition costs and previous hourly data that has collected from housing projects. While all homes within the LMI and UN activities technically form 1 Section 3 project, reporting for this Section 3 project will be divided between the two activities based on whether the labor hours went towards working on an LMI or UN house. Because of this, the hourly projection may change depending on if the activity serves more LMI or UN households than originally anticipated.

Location Description:

Activity Progress Narrative:

This activity will focus on the properties that originally belonged to Urgent Need applicants within Demolition portion of the Buyout Program. The Horry County Buyout program has started demolition for homes within phase I. 10 of the 33 homes have been demolished. An engineering services firm has been selected for phase II of the demolition, with their contract still undergoing negotiation. Section 3 wise, the project was unable to meet its Safe Harbor goals. It has installed signs targeting Section 3 workers in the neighborhood and previously attended a joint job fair held by NC and SC. The contracting and hiring actions for Phase I mostly occurred prior to the demolition phase. Phase II of the project is still within the Buyout Acquisition phase. Next quarter, the State will continue the Phase I demolition and will develop a project manual and demo plans with the selected engineer firm. It also anticipates closing on the five active homes in the queue. Accomplishment data for the homes within Demolition Phase I will be uploaded when the phase is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	545	545/96

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H4LMI Bennettsville Buyout 10010619

Activity Title: City of Bennettsville Buyout Project LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
01/20/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$510,692.43)	\$3,028,918.03
B-18-DP-45-0001	(\$510,692.43)	\$3,028,918.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	(\$510,692.43)	\$3,028,918.03
B-18-DP-45-0001	(\$510,692.43)	\$3,028,918.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	(\$510,692.43)	\$3,028,918.03
B-18-DP-45-0001	(\$510,692.43)	\$3,028,918.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$68,007.89	\$163,723.09
B-18-DP-45-0001	\$68,007.89	\$163,723.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$68,007.89	\$163,723.09
B-18-DP-45-0001	\$68,007.89	\$163,723.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$68,007.89	\$163,723.09
South Carolina	\$68,007.89	\$163,723.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and originally awarded it \$4,933,255. This DRGR activity will focus solely on the Low to Moderate Income aspect of the project.

Location Description:



Activity Progress Narrative:

During this quarter, the State scheduled additional appraisals and is preparing offers to purchase. It is actively searching for comparable dwelling for affected tenants. Next quarter, it anticipates making offers to purchase and possibly close on a few properties before the end of the quarter. This activity focuses on the Low to Moderate Income applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H4LMI Bennettsville Buyout Demo 10011327

Activity Title: City of Bennettsville Buyout Project LMI Demolition

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

2H- Housing

Projected Start Date:

01/20/2022

Benefit Type:

Direct (Person)

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$37,500.00	\$37,500.00
B-18-DP-45-0001	\$37,500.00	\$37,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$37,500.00	\$37,500.00
B-18-DP-45-0001	\$37,500.00	\$37,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$37,500.00	\$37,500.00
B-18-DP-45-0001	\$37,500.00	\$37,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$618.30	\$618.30
B-18-DP-45-0001	\$618.30	\$618.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$618.30	\$618.30
B-18-DP-45-0001	\$618.30	\$618.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$618.30	\$618.30
South Carolina	\$618.30	\$618.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the City of Bennettsville Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

Weston and Sampson was selected to provide engineering services for the demolition project manual and plan set. This activity will focus on the properties that originally belonged to Low to Moderate Income applicants within this Buyout Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H4UN Bennettsville Buyout 10010721

Activity Title: City of Bennettsville Buyout Project UN

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
01/20/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$1,511,942.12	\$3,028,918.03
B-18-DP-45-0001	\$1,511,942.12	\$3,028,918.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$1,511,942.12	\$3,028,918.03
B-18-DP-45-0001	\$1,511,942.12	\$3,028,918.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$1,511,942.11	\$3,028,918.02
B-18-DP-45-0001	\$1,511,942.11	\$3,028,918.02
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$51,217.10	\$127,418.90
B-18-DP-45-0001	\$51,217.10	\$127,418.90
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$51,217.10	\$127,418.90
B-18-DP-45-0001	\$51,217.10	\$127,418.90
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$51,217.10	\$127,418.90
South Carolina	\$51,217.10	\$127,418.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This Low to Moderate Income focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and originally awarded it \$4,933,255. This DRGR activity will focus solely on the Urgent Need aspect of the project.

Location Description:



Activity Progress Narrative:

During this quarter, the State scheduled additional appraisals and is preparing offers to purchase. It is actively searching for comparable dwelling for affected tenants. Next quarter, it anticipates making offers to purchase and possibly close on a few properties before the end of the quarter. This activity will focus on the Urgent Need applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H4UN Bennettsville Buyout Demo 10011328

Activity Title: City of Bennettsville Buyout Project UN Demolition

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

2H- Housing

Projected Start Date:

01/20/2022

Benefit Type:

Direct (Person)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$37,500.00	\$37,500.00
B-18-DP-45-0001	\$37,500.00	\$37,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$37,500.00	\$37,500.00
B-18-DP-45-0001	\$37,500.00	\$37,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$37,500.00	\$37,500.00
B-18-DP-45-0001	\$37,500.00	\$37,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$585.87	\$585.87
B-18-DP-45-0001	\$585.87	\$585.87
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$585.87	\$585.87
B-18-DP-45-0001	\$585.87	\$585.87
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$585.87	\$585.87
South Carolina	\$585.87	\$585.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the City of Bennettsville Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

Weston and Sampson was selected to provide engineering services for the demolition project manual and plan set. This activity will focus on the properties that originally belonged to Urgent Need applicants within this Buyout Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H5LMI Dillon County 10010723

Activity Title: Dillon County Buyout Program LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
09/30/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/20/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$503,811.15)	\$601,188.85
B-18-DP-45-0001	(\$503,811.15)	\$601,188.85
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	(\$503,811.15)	\$601,188.85
B-18-DP-45-0001	(\$503,811.15)	\$601,188.85
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	(\$1,085,000.00)	\$20,000.00
B-18-DP-45-0001	(\$1,085,000.00)	\$20,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,935.60	\$19,153.66
B-18-DP-45-0001	\$3,935.60	\$19,153.66
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,935.60	\$19,153.66
B-18-DP-45-0001	\$3,935.60	\$19,153.66
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
DILLON, COUNTY OF SC	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Dillon County Buyout project. The project will be administered by the State and originally received a total grant award \$2,210,000. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Dillon County Buyout Program. Dillon County can be classified as either a State or a HUD-identified Most Impacted and Distressed County due to the two separate grants. Expenditures are classified as State or HUD-Most Impacted and Distressed depending on if they come out of the B-18-DP-45-0001 or B-19-DT-45-0001 grant allocations.



The State will administer and fund the buyout of six residential structures located within the boundaries of the special flood hazard area near the Little Pee Dee River. The properties previously received substantial damage from the impacts of Hurricane Florence and Hurricane Matthew and remain at risk of flooding from future storm events. The buildings will be acquired and demolished, with the land transformed into open space that will be allowed to revert back to its natural state. At no time will the State own the property. Rather, the property will be held by Dillon County or another local entity. The land will also have a covenant emplaced on the deed that will ban future commercial and residential development. Participation in the program is 100% voluntary.

Previously, this project used to be covered under a matching activity that planned to participate in FEMA's HMGP program. More information can be found in the General Federal Matching Activity. As part of the transition within DRGR, the Dillon County Buyout FEMA HMGP Match activity was edited and renamed as the Dillon County Buyout LMI activity, which now falls under the State's Buyout category. All funds and expenditures from the original project scope were transferred as well. A separate activity was created to track Urgent Need expenditures.

Location Description:

Dillon County, SC

Activity Progress Narrative:

The Dillon County Buyout Program is in the Environmental Assessment phase and is awaiting its Tier II consultation responses. Next quarter, the State will continue working on the Tier IIs and hopes to begin the purchase offer process. This activity will focus on the Low to Moderate Income applicants within the acquisition portion of the buyout program.

Additionally, a DRGR bug is preventing expenditures from properly being reported under this activity. DRGR will incorrectly tell you that your inputs have been saved, but it then fails to actually update the expenditure amounts for the activity. This has caused our expenditures to be approximately \$3.9 thousand short of where they should be. Screenshots of the error have been attached to this activity. The State will notify its HUD representative and the DRGR Help Desk about the error. Once fixed, the State will update the activity to the correct amount next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 2H5LMI Dillon County Demo 10011329

Activity Title: Dillon County Buyout Program LMI Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
09/30/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Dillon County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. The State is currently working through the Environmental Assessment phase and has not yet begun demolition work. This activity will focus on the Low to Moderate Income applicants within the demolition portion of the buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H5UN Dillon County 10010724

Activity Title: Dillon County Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
09/30/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$1,299,813.07	\$2,404,813.07
B-18-DP-45-0001	\$1,299,813.07	\$2,404,813.07
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$1,299,813.07	\$2,404,813.07
B-18-DP-45-0001	\$1,299,813.07	\$2,404,813.07
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$1,299,813.07	\$2,404,813.07
B-18-DP-45-0001	\$1,299,813.07	\$2,404,813.07
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$5,218.06	\$17,054.55
B-18-DP-45-0001	\$5,218.06	\$17,054.55
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$5,218.06	\$17,054.55
B-18-DP-45-0001	\$5,218.06	\$17,054.55
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$5,218.06	\$17,054.55
South Carolina	\$5,218.06	\$17,054.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the Dillon County Buyout project. The project will be administered by the State and originally received a total grant award \$2,210,000. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Dillon County Buyout Program. Dillon County can be classified as either a State or a HUD-identified Most Impacted and Distressed County due to the two separate grants. Expenditures are classified as State or HUD-Most Impacted and Distressed depending on if they come out of the B-18-DP-45-0001 or B-19-DT-45-0001 grant allocations.

The State will administer and fund the buyout of six residential structures located within the boundaries of the



special flood hazard area near the Little Pee Dee River. The properties previously received substantial damage from the impacts of Hurricane Florence and Hurricane Matthew and remain at risk of flooding from future storm events. The buildings will be acquired and demolished, with the land transformed into open space that will be allowed to revert back to its natural state. At no time will the State own the property. Rather, the property will be held by Dillon County or another local entity. The land will also have a covenant emplaced on the deed that will ban future commercial and residential development. Participation in the program is 100% voluntary.

Previously, this project used to be covered under a matching activity that planned to participate in FEMA's HMGP program. More information can be found in the general Matching Activity. As part of the transition to becoming a State-ran project within the Buyout Program, this activity was created to track UN expenditures in DRGR. The DRGR activity tracking LMI expenditures was the original Dillon County Buyout Matching activity prior to this change.

Location Description:

Dillon County, SC

Activity Progress Narrative:

The Dillon County Buyout Program is in the Environmental Assessment phase and is awaiting its Tier II consultation responses. Next quarter, the State will continue working on the Tier IIs and hopes to begin the purchase offer process. This activity will focus on the Urgent Need applicants within the acquisition portion of the buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 2H5UN Dillon County Demo 10011330
Activity Title: Dillon County Buyout Program Urgent Need Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
09/30/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Dillon County Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. The State is currently working through the Environmental Assessment phase and has not yet begun demolition work. This activity will focus on the Urgent Need applicants within the demolition portion of the buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H6LMI Darlington County 10010877

Activity Title: Darlington County Buyout Program LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/05/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$201,151.74	\$4,522,985.24
B-18-DP-45-0001	\$201,151.74	\$4,522,985.24
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$201,151.74	\$4,522,985.24
B-18-DP-45-0001	\$201,151.74	\$4,522,985.24
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$30,678.09	\$57,954.87
B-18-DP-45-0001	\$30,678.09	\$57,954.87
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$30,678.09	\$57,954.87
B-18-DP-45-0001	\$30,678.09	\$57,954.87
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$30,678.09	\$57,954.87
South Carolina	\$30,678.09	\$57,954.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Darlington County Buyout project. The project will be administered by the State and originally received a total grant award \$8,643,667. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Darlington County Buyout Program. It is located in a State-identified Most Impacted and Distressed County.

The State has deemed 40 parcels, split between areas in Hartsville and near the City of Darlington, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. A significant number of these homes are located within flood zones. Once the identified properties have been purchased,



they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to Darlington County but will at no time hold possession of the property.

Location Description:

Darlington County, South Carolina

Activity Progress Narrative:

The Darlington County Buyout Program received its AUGF near the end of April 2024. It has conducted site visits for the tier II work. Next quarter, it anticipates completing the tier II work for the properties and making purchase offers. This activity will focus on the Low to Moderate Income applicants within the acquisition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H6LMI Darlington County Demo 10011331

Activity Title: Darlington County Buyout Program LMI Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
12/05/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Darlington County Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. The project is still within the Environmental Assessment stage and has not yet begun the acquisition or demolition phases. This activity will focus on the Low to Moderate Income applicants within the demolition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H6UN Darlington County 10010878

Activity Title: Darlington County Buyout Program UN

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/05/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$201,151.74	\$4,522,985.24
B-18-DP-45-0001	\$201,151.74	\$4,522,985.24
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$201,151.74	\$4,522,985.24
B-18-DP-45-0001	\$201,151.74	\$4,522,985.24
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$4,321,833.50
B-18-DP-45-0001	\$0.00	\$4,321,833.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$17,444.00	\$41,554.40
B-18-DP-45-0001	\$17,444.00	\$41,554.40
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$17,444.00	\$41,554.40
B-18-DP-45-0001	\$17,444.00	\$41,554.40
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$17,444.00	\$41,554.40
South Carolina	\$17,444.00	\$41,554.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the Darlington County Buyout project. The project will be administered by the State and originally received a total grant award \$8,643,667. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Darlington County Buyout Program. It is located in a State-identified Most Impacted and Distressed County.

The State has deemed 40 parcels, split between areas in Hartsville and near the City of Darlington, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. A significant number of these homes are located within flood zones. Once the identified properties have been purchased,



they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to Darlington County but will at no time hold possession of the property.

Location Description:

Darlington County, SC

Activity Progress Narrative:

The Darlington County Buyout Program received its AUGF near the end of April 2024. It has conducted site visits for the tier II work. Next quarter, it anticipates completing the tier II work for the properties and making purchase offers. This activity will focus on the Urgent Need applicants within the acquisition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H6UN Darlington County Demo 10011332

Activity Title: Darlington County Buyout Program UN Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
09/05/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Darlington County Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. The project is still within the Environmental Assessment stage and has not yet begun the acquisition or demolition phases. This activity will focus on the Urgent Need applicants within the demolition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H7LMI Nichols 10010879

Activity Title: Town of Nichols Buyout Program

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

11/30/2022

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$162,236.85	\$2,010,945.35
B-18-DP-45-0001	\$162,236.85	\$2,010,945.35
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$162,236.85	\$2,010,945.35
B-18-DP-45-0001	\$162,236.85	\$2,010,945.35
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$21,596.08	\$34,573.83
B-18-DP-45-0001	\$21,596.08	\$34,573.83
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$21,596.08	\$34,573.83
B-18-DP-45-0001	\$21,596.08	\$34,573.83
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$21,596.08	\$34,573.83
South Carolina	\$21,596.08	\$34,573.83
Most Impacted and Distressed Expended	\$21,596.08	\$34,573.83
B-18-DP-45-0001	\$21,596.08	\$34,573.83
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Low to Moderate Income (LMI) component of the Town of Nichols Buyout project. The project will be administered by the State and originally received a total grant award \$3,697,417. This specific DRGR Activity's budget represents all LMI related expenditures in connection to the Town of Nichols Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 23 parcels, with more than 20 of them having experienced flooding from the Lumber River, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed



restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the Town of Nichols but will at no time hold possession of the property.

Location Description:

Nichols, SC

Activity Progress Narrative:

The Town of Nichols Buyout Program is awaiting its Tier II consultation responses. Next quarter, it will continue working on its Tier II reviews and anticipates making purchase offers to homes in the program. This activity will focus on the Low to Moderate Income applicants within the acquisition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H7LMI Nichols Demo 10011333

Activity Title: Town of Nichols Buyout Program Demolition

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
2H- Housing

Projected Start Date:
11/30/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Town of Nichols Buyout Program LMI applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. The Project is still conducting Environmental Tier II reviews and has not yet begun property acquisitions or demolition work. This activity will focus on the Low to Moderate Income applicants within the demolition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H7UN Nichols 10010880

Activity Title: Town of Nichols Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
11/30/2022

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$162,236.85	\$2,010,945.35
B-18-DP-45-0001	\$162,236.85	\$2,010,945.35
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$162,236.85	\$2,010,945.35
B-18-DP-45-0001	\$162,236.85	\$2,010,945.35
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,848,708.50
B-18-DP-45-0001	\$0.00	\$1,848,708.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$10,662.88	\$19,052.51
B-18-DP-45-0001	\$10,662.88	\$19,052.51
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$10,662.88	\$19,052.51
B-18-DP-45-0001	\$10,662.88	\$19,052.51
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$10,662.88	\$19,052.51
South Carolina	\$10,662.88	\$19,052.51
Most Impacted and Distressed Expended	\$10,662.88	\$19,052.51
B-18-DP-45-0001	\$10,662.88	\$19,052.51
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Urgent Need (UN) component of the Town of Nichols Buyout project. The project will be administered by the State and originally received a total grant award \$3,697,417. This specific DRGR Activity's budget represents all UN related expenditures in connection to the Town of Nichols Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 23 parcels, with more than 20 of them having experienced flooding from the Lumber River, as eligible to participate in the 100 percent voluntary buyout program of homes impacted by flooding.



Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the Town of Nichols but will at no time hold possession of the property.

Location Description:

Town of Nichols, SC

Activity Progress Narrative:

The Town of Nichols Buyout Program is awaiting its Tier II consultation responses. Next quarter, it will continue working on its Tier II reviews and anticipates making purchase offers to homes in the program. This activity will focus on the Urgent Need applicants within the acquisition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H7UN Nichols Demo 10011334

Activity Title: Town of Nichols Buyout Program Urgent Need Demolition

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

2H- Housing

Projected Start Date:

11/30/2022

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Demolition portion of the Town of Nichols Buyout Program Urgent Need applicants. Any structures on the purchased property will be demolished and a covenant will be emplaced to prevent future unallowed redevelopment. The State anticipates that all combined demolition costs associated with the receiving UGLG will trigger Section 3.

Location Description:



Activity Progress Narrative:

This activity was formed to better track the progress of the Demolition portion of the Buyout program and to allow for the State to report on its Section 3 efforts for the project. The Project is still conducting Tier II Environmental Reviews and has not yet begun property acquisitions or demolition work. This activity will focus on the Urgent Need applicants within the Demolition portion of this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H8LMI Mullins 10010881

Activity Title: City of Mullins Buyout Program

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/12/2022

Benefit Type:
Direct (Person)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,070.08
South Carolina	\$0.00	\$4,070.08
Most Impacted and Distressed Expended	\$0.00	\$4,070.08
B-18-DP-45-0001	\$0.00	\$4,070.08
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Cancellation: Despite strong coordination between the State and the City of Mullins, the State was unable to find participants interested in moving away from their current homes. The Buyout project has been cancelled. Since draws occurred against the project, the project's DRGR activities will remain open temporarily and have their budgets reduced to the currently drawn amount until the draws can properly be recategorized as General Administration costs.

This activity will focus on the Low to Moderate Income (LMI) component of the City of Mullins Buyout project. The project will be administered by the State and has received a total grant award \$2,345,815. This specific



DRGR Activity's budget represents all LMI related expenditures in connection to the City of Mullins Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 19 properties as eligible to participate in the 100 percent voluntary buyout program. The area around these homes has been impacted by flooding from both Hurricane Matthew and Hurricane Florence. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the City of Mullins but will at no time hold possession of the property. Additionally, the project will directly lead to participation in an EPA pilot program that aims to develop green infrastructure projects after Mullins takes over the property.

Location Description:

City of Mullins, SC

Activity Progress Narrative:

Despite strong outreach efforts and coordination with the Town, the Buyout program did not receive any applications. The program was canceled. Since it did not fulfill its National Objective, all program costs will be transferred from this activity to the Administration budget in the future. Once this has been completed, the budget will be zeroed out in DRGR and the DRGR activity will be cancelled. Additionally, the budgets were reduced to their already drawn amounts in order to prevent incorrectly drawing funds from this cancelled activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H8UN Mullins 10010882

Activity Title: City of Mullins Buyout Program

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
12/12/2022

Benefit Type:
Direct (Person)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,954.64
South Carolina	\$0.00	\$3,954.64
Most Impacted and Distressed Expended	\$0.00	\$3,954.64
B-18-DP-45-0001	\$0.00	\$3,954.64
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Cancellation: Despite strong coordination between the State and the City of Mullins, the State was unable to find participants interested in moving away from their current homes. The Buyout project has been cancelled. Since draws occurred against the project, the project's DRGR activities will remain open temporarily and have their budgets reduced to the currently drawn amount until the draws can properly be recategorized as General Administration costs.

This activity will focus on the Urgent Need (UN) component of the City of Mullins Buyout project. The project will be administered by the State and has received a total grant award \$2,345,815. This specific DRGR Activity's



budget represents all UN related expenditures in connection to the City of Mullins Buyout Program. It is located in a HUD-identified Most Impacted and Distressed County.

The State has deemed 19 properties as eligible to participate in the 100 percent voluntary buyout program. The area around these homes has been impacted by flooding from both Hurricane Matthew and Hurricane Florence. Once the identified properties have been purchased, they will undergo demolition and have a permanent deed restriction or covenant that will maintain the properties as either open and public greenspace, wetlands, or other beneficial floodplain restorations. These deed restrictions and covenants will last in perpetuity, with restrictions imposed on the use of land. The State will facilitate the transfer of property from the eligible property owners to the City of Mullins but will at no time hold possession of the property. Additionally, the project will directly lead to participation in an EPA pilot program that aims to develop green infrastructure projects after Mullins takes over the property.

Location Description:

City of Mullins, SC

Activity Progress Narrative:

Despite strong outreach efforts and coordination with the Town, the Buyout program did not receive any applications. The program was canceled. Since it did not fulfill its National Objective, all program costs will be transferred from this activity to the Administration budget in the future. Once this has been completed, the budget will be zeroed out in DRGR and the DRGR activity will be cancelled. Additionally, the budgets were reduced to their already drawn amounts in order to prevent incorrectly drawing funds from this cancelled activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3P- Planning / Planning



Grantee Activity Number: 3P1 Planning

Activity Title: Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3P- Planning

Projected Start Date:

08/19/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/18/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$1,500,000.00	\$1,500,000.00
B-18-DP-45-0001	\$1,500,000.00	\$1,500,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$1,500,000.00	\$1,500,000.00
B-18-DP-45-0001	\$1,500,000.00	\$1,500,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$1,500,000.00	\$1,500,000.00
B-18-DP-45-0001	\$1,500,000.00	\$1,500,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

UPDATE: Action Plan Ammendment 5 split the Planning Activity into two different programs instead of one consolidated activity. The general Planning activity will focus on statewide planning activities and studies, as well as any changes to the Mitigation Action Plan. The Plans and Studies Programs will focus on providing funding and assistance for Units of Local Governments to develop or update hazard mitigation plans, as well as develop flood reduction studies. Within DRGR, the Plans and Studies Program was the original Planning activity and has since been recategorized and edited to become the Plans and Studies Program. This activity, the general Planning Activity was newly created. Additionally, please note that both the general Planning and the Plans and Studies Program Activities will not exceed 15 percent of the total mititgation grants.



The State will utilize planning funds from this activity for the development and amendment of the Mitigation Action Plan. Funds may also be used for statewide planning activities and studies that provide data for use in developing or amending the Action Plan. Combined, the Plans and Studies Program and the Planning activities will not exceed 15 percent of the total grant.

In addition, Community Outreach and Input will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet monthly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

In addition, Community Outreach and Input for the grant will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet quarterly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
 South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

Following the 5th Action Plan Amendment, the State will now host its Stakeholder meetings on a quarterly basis. It will meet in March, June, September, and December.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	1	43/72

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 3P2 Plans and Studies Program

Activity Title: Plans and Studies Program

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3P- Planning

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$6,500,000.00)	\$7,578,600.00
B-18-DP-45-0001	(\$6,500,000.00)	\$6,888,900.00
B-19-DT-45-0001	\$0.00	\$689,700.00
Total Budget	(\$6,500,000.00)	\$7,578,600.00
B-18-DP-45-0001	(\$6,500,000.00)	\$6,888,900.00
B-19-DT-45-0001	\$0.00	\$689,700.00
Total Obligated	(\$6,500,000.00)	\$7,578,600.00
B-18-DP-45-0001	(\$6,500,000.00)	\$6,888,900.00
B-19-DT-45-0001	\$0.00	\$689,700.00
Total Funds Drawdown	\$1,447,378.01	\$5,196,998.35
B-18-DP-45-0001	\$1,010,423.05	\$4,716,623.38
B-19-DT-45-0001	\$436,954.96	\$480,374.97
Program Funds Drawdown	\$1,447,378.01	\$5,196,998.35
B-18-DP-45-0001	\$1,010,423.05	\$4,716,623.38
B-19-DT-45-0001	\$436,954.96	\$480,374.97
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,447,378.01	\$5,196,998.35
City of Conway	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Horry County	\$0.00	\$0.00
South Carolina	\$436,954.96	\$2,062,048.14
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Emergency Management Division	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$386,462.12	\$1,594,156.24
B-18-DP-45-0001	\$379,514.92	\$1,565,499.03
B-19-DT-45-0001	\$6,947.20	\$28,657.21



Activity Description:

UPDATE: Action Plan Amendment 5 split the Planning Activity into two different programs instead of one consolidated activity. The general Planning activity will focus on statewide planning activities and studies, as well as any changes to the Mitigation Action Plan. The Plans and Studies Programs will focus on providing funding and assistance for Units of Local Governments to develop or update hazard mitigation plans, as well as develop flood reduction studies. Within DRGR, this specific activity was the original Planning activity and has since been recategorized and edited to become the Plans and Studies Program. The General Planning Activity will be a newly created activity. Additionally, please note that both the general Planning and the Plans and Studies Program Activities will not exceed 15 percent of the total mitigation grants.

The Plans and Studies Program seeks to provide funding to units of local governments located within SC and HUD identified Most Impacted and Distressed counties and to State agencies for the development or updating of Hazard Mitigation Plans and the development of flood reduction studies to identify future potential projects that can be funded by the Infrastructure program. The program will also fund studies to identify the potential impacts of sea level rise and flood related hazards. Information about the approved Plans and Studies can be found below.

South Carolina Emergency Management Division's Hazard Identification and Risk Assessment

The Statewide Hazard Identification and Risk Assessment (HIRA) seeks to collect data and analyze it to better understand the impacts of disaster events within the State. This assessment will help inform goals and objectives that will guide state agencies in determining mitigation actions and prioritizing projects that most effectively reduce harm to life and property. Conducting the HIRA is a requirement to completing the State Hazard Mitigation Plan Update, which must be up to date in order to participate in FEMA Hazard Mitigation programs. The South Carolina Emergency Management Division (SCEMD) has been awarded \$109,030 in CDBG-MIT funds. In total, SCEMD expects to spend \$400,000 to complete the HIRA.

Marion County Stormwater Master Plan

In March 2021, Marion County's Stormwater Master Plan was awarded \$500,000.00 by the State. Marion County has dealt with significant flooding caused by storms and the confluences of the Great Pee Dee, Little Pee Dee, and Lumber Rivers. The plan seeks to identify flooding issues throughout the county, assess the stormwater system within the county, and eventually use this information to identify and develop mitigation infrastructure projects that can alleviate flooding. Following the completion of the Stormwater Master Plan, Marion will use the information and data acquired to prepare for future infrastructure projects. The creation of the plan will be administered by the State. Marion County is a HUD-identified Most Impacted and Distressed County.

Town of Pamlico Stormwater Study

The State awarded \$500,000 to the Town of Pamlico's Stormwater Study. The activity will be administered by the State, who will utilize contractors to analyze data and create stormwater models. The project will involve collecting GIS and Survey data to create hydrologic and hydraulic models of 2, 10, 50, and 100 year 24 hour storm events. Currently, old and inadequately sized stormwater structures allow for runoff to stand in roadways and surrounding properties during storms with heavy precipitation. The findings of the study will be used to identify infrastructure projects that can address this problem. The town of Pamlico is located in Florence County, a HUD Identified MID County.

Town of Mayesville Stormwater Study

The Town of Mayesville was awarded \$105,000 for its Stormwater Study. This activity will be administered by the State, who will utilize contractors to create a hydrology study to understand the movement and distribution of stormwater within the incorporated area of Mayesville. The Town of Mayesville is located between flood zones and faces inadequate drainage during major storms, which cause flood damage to town facilities and private property, as well as creating hazardous conditions for its residents. This study will later be used to identify future flood mitigation projects. The town of Mayesville is located in Sumter County, a HUD Identified MID County.

City of Conway Stormwater Master Plan

The City of Conway was awarded \$305,000 for its Stormwater Master Plan. This activity will be administered by the City Subrecipient. The City will contract with an engineering firm to inventory and survey the existing storm drainage system, delineate watersheds, create hydraulic modeling of 2 through 100 year 24 hour storm events, and create a final report that will highlight problem areas and include recommendations for improving the stormwater system. The City of Conway is located in Horry County, a HUD Identified MID County.

City of Florence Stormwater Master Plan

The City of Florence was awarded \$500,000 for its Stormwater Master Plan project. This plan will replace the City's outdated 1974 Stormwater master plan, which is based on outdated development trends, technologies, and stormwater mitigation strategies of the time. Additionally, the city has developed significantly since the 1974 plan and is in need of an up to date Stormwater Master Plan. Within recent years, Hurricanes and major storms have caused flooded roadways, impeded emergency response, and caused public and private property damage. The Stormwater Master Plan will be used to inform the City of future projects that could mitigate their current flooding issues. The City of Florence will administer this activity as a subrecipient. The City of Florence is located in Florence County, a HUD Identified MID County.



Darlington County Watershed Study

Darlington County's Watershed Study seeks to analyze local flooding from stormwater, local stream and creeks, and ground inundation, as well as identify and develop mitigation plans and projects. The study will encompass the county and impact approximately 66,618 residents. While local groups have attempted to complete watershed studies in smaller communities, a county-wide study led by local government has not been conducted. The State will administer this Watershed Study and has assigned it a budget of \$300,000. The LMI percentage for the area is 41.43%. Darlington is a State-identified MID county.

The City of Orangeburg's Stormwater Drainage Study

The City of Orangeburg seeks to conduct a Stormwater Drainage Study that will determine future improvement projects within LMI areas of the city. Previously, these areas have suffered from frequent and repetitive damages to their homes and properties from stormwater. The study will focus exclusively on the LMI areas which include crucial roadways around Magnolia Street and John C. Calhoun Boulevard, and the Railroad Corner. The study will beneficially impact around 12,861 people. The Study will be conducted by the State and is assigned a budget of \$300,000. The LMI percentage of the study's area is 54%. The City of Orangeburg is located in a State-identified MID county.

The Town of Summerton's Hydraulic and Hydrology Study

The Town of Summerton's seeks to conduct a hydraulic and hydrology study to determine the location and distribution of stormwater within the incorporated area of the town and to identify future mitigation projects that can address possible flood and storm damage. The LMI percentage of the study is 69%. The Study's budget is set at \$150,000 and will be administered by the State. Summerton is located in Clarendon, a HUD-identified MID county.

The Citadel's Multi-Hazard Mitigation Plan Update

The Citadel is a Military College located in Charleston, SC. It is seeking to update its Multi-Hazard Mitigation Plan which was originally written and adopted in 2017. In order to maintain its Disaster Resistance University Status and remain eligible for future disaster relief funding, the Multi-Hazard Mitigation Plan must be updated every five years. The Plan is expected to cost \$44,000. The Citadel will contribute \$11,000 to the project, with the State providing \$33,000. The location of the study is in Charleston, a HUD-identified MID county.

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic Study

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic study seeks to assess the existing drainage conditions and identify improvements throughout both counties. Specifically, this study will assess the existing drainage systems, develop, assess, and prioritize projects, and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Georgetown and Williamsburg Counties. The State will administer this study and has awarded the project \$900,750. The area covered by this study is located in HUD-identified Most Impacted and Distressed Counties.

Horry County Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study

Horry County's Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study will focus on one of the three main focus areas from Horry County's Flood Resilience Master Plan. It seeks to identify potential projects that will improve the drainage system and reduce potential flood impacts throughout the Buck Creek and Simpson Creek Watersheds. The study will identify and prioritize a list of projects that include traditional infrastructure projects and natural stormwater solutions that could include projects that remove existing structures from the landscape and reclaim natural areas. This study will be administered by the Subrecipient and has been awarded \$750,000 by the State. The area covered by the study is located in a HUD-identified Most Impacted and Distressed County.

Orangeburg County Hydrologic and Hydraulic Study

Orangeburg County's Hydrologic and Hydraulic Study seeks to examine flooding issues and identify projects that can reduce future damage. The study will assess existing drainage systems; develop, assess, and prioritize projects; and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Orangeburg County. This study will be run by the State and has been awarded \$450,000. The area covered by the study is located in a South Carolina-identified Most Impacted and Distressed County.

Town of James Island Creek Basin Drainage Master Plan

The Town of James Island is seeking to create a Hydrologic and Hydraulic Study that will aid in the creation of a Drainage Master Plan. The study will focus on the James Island Creek Basin, which was identified as a priority in a previous study. The result of this plan will be the development of a stormwater management plan for that basin that can be used to inform future programs and projects. The State has awarded the project \$150,000 and will administer the study. The Town of James Island is located in Charleston County, a HUD identified Most Impacted and Distressed County.

Chesterfield County Hydrologic and Hydraulic Study

Chesterfield County seeks to create a Hydrologic and Hydraulic Study to assess existing drainage conditions across the county, with a specific focus on the towns of Chesterfield and Patrick. Additionally, it will be used to develop, assess, and prioritize potential projects and establish an implementation strategy that will improve drainage and mitigate against future flooding. This study will be run by the State and has been awarded

\$500,000. Chesterfield is a South Carolina identified Most Impacted and Distressed County.

Calhoun County Hydrologic and Hydraulic Study

Calhoun County seeks to create a Hydrologic and Hydraulic Study to address inadequate road drainage and flooding throughout the county. The county has identified two focus areas, the Town of Cameron and the unincorporated community of Sandy Run. The State has awarded this study \$350,000 and will administer the study. Calhoun is a South Carolina identified Most Impacted and Distressed County.

Town of Lamar Stormwater Master Plan

This project will cover the Town of Lamar's Stormwater Master Plan, which seeks to address decades of severe flooding. The plan will identify and quantify existing flood conditions throughout the town and recommend mitigation solutions and projects that would minimize or eliminate flooding.

This project will occur in a South Carolina-identified Most Impacted and Distressed County. The State awarded the project \$145,200.00 and will administer the study.

Town of Society Hill Stormwater Master Plan

This project will cover the Town of Society Hill Stormwater Master Plan, which seeks to address decades of severe flooding. The plan will identify and quantify existing flood conditions throughout the town and assist the town in identifying and quantifying storm water projects that will minimize or eliminate flooding within the town.

This project will occur in a South Carolina-identified Most Impacted and Distressed County. The State awarded the project \$138,800.00 and will administer the study.

Santee-Lynches COG Hazard Mitigation Plan Update

Santee-Lynches COG Hazard Mitigation Plan Update was awarded \$80,650 by the Mitigation Special Case Panel in December 2022. The Santee Lynches Council of Governments is one of ten regional, sub-state districts within South Carolina and is comprised of Clarendon, Kershaw, Lee, and Sumter counties. This project will focus on updating their FEMA approved Hazard Mitigation Plan, which is currently out of date and risks creating further community vulnerability from Natural Hazard Events. The plan update will be administered by the State and will serve both HUD and State-identified MID counties.

Town of Pinewood Hydrologic and Hydraulic Study

The Town of Pinewood Hydrologic and Hydraulic Study was awarded \$150,000 by the Mitigation Special Case Panel in October 2022. The Town of Pinewood experiences perennial flooding from storm events that damage public and private property, as well threatening residents' safety. A hydrologic and hydraulic study is needed to identify both the causes of the flooding and potential mitigation projects that can address it. The Study will be administered by the State. The Town of Pinewood is located in Sumter, a HUD identified MID county.

Williamsburg County Comprehensive Plan

The Williamsburg County Comprehensive Plan was awarded \$144,000.00 in August 2023. The plan will include an analysis of Williamsburg County's land use, population, housing, economy, transportation, cultural resources, community facilities, resilience and natural resources, capital needs, in accordance with the comprehensive planning requirements defined by the South Carolina Local Government Planning and Enabling Act. The planning process will include community meetings and public input gathering to identify preferred development alternatives for future growth and investment. The Study will be administered by the State. Williamsburg is classified as a HUD identified Most Impacted and Distressed County.

Update: Georgetown County has withdrawn its Comprehensive Plan application from the CDBG-MIT program. No funds were drawn for this project.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

Around \$6 million has been awarded to 20 projects for State Agencies and UGLGs across South Carolina for Plans and Studies, which is approximately 46% of the assigned budget for this activity.

The Citadel Hazard Mitigation Plan Update is completed and is undergoing project closeout.

The Town of Summerton's Hydrology Study has completed all work for the project, with the final deliverables and the report being reviewed by the Town and the State. The State has completed its closeout process for the project. The Final Report and its Appendices can be found at <https://scor.sc.gov/mitigation-projects> within the Plans and Studies Tab and under the Town of Summerton Hydrologic and Hydraulic Study section.



Darlington County's Watershed Study was reopened address corrections found during its Quality Assurance and Quality Control portion of the Closeout process. The contracted firm has been notified about the necessary corrections within the modeling and study portion of the project. Next quarter, the State anticipates restarting Closeout Review for the project following the implementation of the required corrections.

The Town of Pamplico Stormwater Study has completed all work related to the study. The Plan can be accessed on the SCOR website at [https://scor.sc.gov/sites/scor/files/Documents/Pamplico%20Final%20Deliverable%20-%20Report_optimized%20\(5\)%20with%20Redacted%20Pages%2C%20version%202.pdf](https://scor.sc.gov/sites/scor/files/Documents/Pamplico%20Final%20Deliverable%20-%20Report_optimized%20(5)%20with%20Redacted%20Pages%2C%20version%202.pdf)

The City of Florence Stormwater Masterplan is more than two thirds complete and is on schedule. The development of the Masterplan was the main focus this quarter. It will include the H and H modeling data that was completed prior to this quarter. The City has been given access to a file sharing platform to provide project deliverables to the State for invoicing and reimbursement, as well as to prepare for project closeout. The Masterplan is expected to be completed in the near future.

The Georgetown and Williamsburg Hydrologic and Hydraulic Study project has completed its final briefing and has completed the draft of the Final Report. All project tasks, excluding the final delivery of project materials, has been completed. The project team will revise its deliverables based on any comments provided by the State during its review of the study. Next quarter, the project will finalize any outstanding project materials and complete the delivery of primary and peripheral deliverables, such as GIS, models, reports, and other information. The project will begin its closeout process soon after its completion.

The City of Conway Stormwater Master Plan is complete and has finished the project closeout process.

The Final report for the Horry County Buck Creek and Simpson Creek Watersheds Hydraulic and Hydrologic Study was submitted to Horry County and the State on April 30th. Additionally, work conducted this quarter involved finalizing the boundary file for the new regulatory floodzone, regulation recommendations for the new flood zone, and additional modeling of the Big Cedar Branch tributary of Buck Creek. The contracted engineering firm will continue to work on these tasks during the next quarter.

The Marion County Stormwater Master Plan is complete and finished with closeout. The study can be found here. https://scor.sc.gov/sites/scor/files/Documents/Marion%20County%20SWP%20Final%20Report_FINAL_2022-12-14%20with%20Redacted%20Pages%20final%20v3%20optimized.pdf

The City of Orangeburg Stormwater Drainage Study's contracted firm has completed the Final Report. It is pending final submission for review by the State. Next quarter, the project will undergo Closeout Review. Additionally, Data from this study will be considered in the Orangeburg County Hydrology study as well.

The Orangeburg County Hydrology Study's procured firm has completed the Final Report. It is pending final submission for review by the State. Next quarter, the project will undergo Closeout Review.

The Town of Mayesville Stormwater Study is complete and has finished the project closeout process. The Plan can be accessed on the SCOR website at https://scor.sc.gov/sites/scor/files/Documents/Mitigation/Town%20of%20Mayesville%20-%20Stormwater%20Study%20Final%20_Public%20Website%20Access%20Version.pdf

The South Carolina Emergency Management HIRA was completed by USC HVRI and integrated into the State Hazard Mitigation Plan, which was approved in August 2023. USC HVRI provided in kind labor to the match requirements for the grant. This project is undergoing closeout with SCOR.

The Town of James Island Creek Basin Drainage Master Plan is experiencing some delays, with a revised schedule extension request expected to occur after a meeting with the town on July 10th. During this quarter, development of proposed solutions to reduce flooding in the project area were documented and provided in the Alternatives Analysis Report submitted on May 10th to the State and Town. Next quarter, the procured firm anticipates completing the Project Recommendations and Final Report portions of the project.

The Chesterfield County Hydrologic and Hydraulic Study project is 100 percent complete with the Existing Conditions Modeling, 80 percent complete with the Proposed Conditions Modeling, 70 percent complete with the Alternative Analysis phase, and 50 percent complete with the Final Report. Work completed during this quarter involved Public engagement, coordinating with the surveyor, additional site visits, identifying substandard infrastructure, modeling existing infrastructure and hydrologic features, scenario analysis, and other work that contributed to completing project milestones. Next quarter, work on the project will involve finalizing H and H modeling and alternative analysis, completing the Develop Design criteria, finishing Cost Estimates, and completing the Summary Report and Briefing.

The Calhoun County Hydrologic and Hydraulic Study is complete and is currently undergoing its project closeout

phase. The Plan can be accessed on the SCOR website at https://scor.sc.gov/sites/scor/files/Documents/Mitigation/Calhoun%20Final%20Report_Redacted.pdf

The Town of Lamar Stormwater Masterplan project is complete with the LMI, BCA, and Project Recommendations phase. The Final Report briefing between the Town and the State occurred on June 27th. Next quarter, the project will begin the Closeout Process.

The Town of Society Hill Stormwater Masterplan is 95 percent complete with the Public Engagement phase, 80 percent complete with the Existing Conditions Modeling, and 50 percent complete with the Proposed Conditions Modeling. During this quarter, the procured contractor analyzed Survey Responses, conducted site visits, identified substandard infrastructure, worked on the Alternative Analysis and Lidar Analysis, and submitted the Existing Conditions draft for review by the State in May. The State also visited Society Hill in May during a Town Council Meeting to update the citizens and officials on the status of the project. Some adjustments have been made based on the comments from the Major and members of the town council. Survey work was also completed. Next quarter, work will continue on the H and H modeling, alternative analysis, and summary report. The Final Report draft will also likely be completed and undergo review by the State.

The Town of Pinewood Hydrologic and Hydraulic Study Contracted has completed its Project Administration, Site Assessment, Site Recommendations and Selection, Field Survey, Existing and Future Conditions Modeling, Alternative Analysis, and LMI Assessment and Final Project Recommendations phases. The Final Report is being finalized. Next quarter, the final report recommendations will be presented to the town and the State and any Final Report comments will be addressed. Once completed, Project Closeout will begin.

The Santee-Lynches COG Hazard Mitigation Plan Update has officially been canceled.

The Williamsburg County Comprehensive Plan is in the middle of the procurement phase. During this quarter, RFQ interviews were held and negotiations are underway with the selected firm. Next quarter, the State anticipates awarding the project contract to the selected firm and provide them with the Notice to Proceed to begin the project.

Additionally, the Mitigation Special Case Panel approved a new Plans and Studies project for the Town of Latta on July 1st, right after the end of Quarter 2 2024. Information for this project will be inputted in the Q3 2024 QPR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	0/0
# of Plans or Planning Products	3	5/20
# of water management/flood	3	5/17

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None

Project # / 4M- Matching / Federal Funding Match



Grantee Activity Number: 4M1-Matching

Activity Title: Federal Funding Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$138,675.72	\$576,206.71
B-18-DP-45-0001	\$138,675.72	\$576,206.71
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$138,675.72	\$576,206.71
B-18-DP-45-0001	\$138,675.72	\$576,206.71
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the usage of CDBG-MIT funds to help units of general local government (UGLG)s meet their cost-sharing requirements for federal matching programs, such as FEMA's Hazard Mitigation Grant Program (HMGP), Building Resilient Infrastructure and Communities (BRIC), and Flood Mitigation Assistance (FMA). Different funding rules apply for each program, but FEMA's programs currently match up to a 75% Federal and 25% Local cost sharing basis.



The South Carolina Office of Resilience (SCOR) will work in conjunction with the Emergency Management Division (SCEMD), which manages the HMGP and BRIC programs within South Carolina, and the Department of Natural Resources (SCDNR), which manages the FMA program within South Carolina, to increase UGLG access to funds for federal matching programs.

2022 Note: As part of Amendment 2 to the paper Action Plan, all unallocated budget funds for Matching activities were transferred over to Mitigation Buyout activities.

Additionally, the Dillon County Buyout FEMA HMGP Match Activity was recategorized as a Housing Buyout Activity. More information can be found in the Dillon County Buyout activities. Within DRGR, the Dillon County Buyout FEMA HMGP Match Activity will be edited and recategorized as the Dillon County Buyout LMI Activity instead of undergoing deletion. This is done to ensure relevant costs transfer over. A separate Dillon County Buyout UN Activity will be created as well.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of June 30th, the State has approved 8 Federal Matching projects for around \$2 million. These funds will assist UGLGs and the State fund their portion of the Local Federal match for Hazard Mitigation Grant Program (HMGP), Pre-Disaster Mitigation (PDM), Economic Development Administration (EDA), and other Federal grant programs.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M10 Marion County Structure 10010654

Activity Title: Marion County Structure Elevation Matching Project

Activity Type:

MIT - Rehabilitation/reconstruction of residential structures

Project Number:

4M- Matching

Projected Start Date:

03/30/2022

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

MARION, COUNTY OF

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$542,172.50
B-18-DP-45-0001	\$0.00	\$542,172.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,856.83	\$8,806.03
B-18-DP-45-0001	\$2,856.83	\$8,806.03
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,856.83	\$8,806.03
B-18-DP-45-0001	\$2,856.83	\$8,806.03
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,856.83	\$8,806.03
MARION, COUNTY OF	\$2,856.83	\$8,806.03
Most Impacted and Distressed Expended	\$2,856.83	\$8,806.03
B-18-DP-45-0001	\$2,856.83	\$8,806.03
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Marion County seeks to reduce flood damage by future storms through elevating residential structures above the Base Flood Elevation. The project is being funded by FEMA's HMGP, which utilizes a 75% Federal and 25% Local cost share to assist local governments. The State has awarded this project \$542,172.50, which will cover the Local match portion of the HMGP grant. This Urgent Need matching project will be administered by the subrecipient and will occur within a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

The Marion County project is currently reviewing management options provided by SCEMD to determine which phased approach to use when securing a qualified contracting firm that meets SCOR requirements. The county administrator is meeting with the county council to decide on the option we will select to move forward with the home elevation project. SCOR is working with SCEMD to discuss its next steps with reposting the RFQ for a qualified contractor and project manager that meets SCOR requirements.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M11 Georgetown County Andrews 10010715

Activity Title: Georgetown County Andrews Local Flood Reduction Study Phase II Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

07/21/2022

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Georgetown County SC

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,136,865.00
B-18-DP-45-0001	\$0.00	\$1,136,865.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$4,699.00	\$8,910.02
B-18-DP-45-0001	\$4,699.00	\$8,910.02
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$4,699.00	\$8,910.02
B-18-DP-45-0001	\$4,699.00	\$8,910.02
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$4,699.00	\$8,910.02
Georgetown County SC	\$4,699.00	\$8,910.02
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$4,699.00	\$8,910.02
B-18-DP-45-0001	\$4,699.00	\$8,910.02
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Federal Funds Match for Georgetown County Andrews Local Flood Reduction Study. Phase I of the study was completed in November 2020, which consisted of a feasibility study, Hydraulic and Hydrologic model, and design drawings. Phase II will include demolition of existing stormwater infrastructure when applicable and the construction of an improved storm drainage system, which will involve adding new pipe, installing new drainage ditches, manholes, and inlets. Additionally Phase II will include installing



sidewalks, improving existing drainage ditches, and repairing roads. The total cost for the project will be \$4,885,368, with the FEMA HMGP Federal cost share consisting of \$3,664,026. The Local cost share for this project is \$1,221,342. The State will contribute \$1,136,865, with Georgetown being responsible for the remaining cost share.

Georgetown is a HUD identified Most Impacted and Distressed County. Over 50% of the project area's population consists of Low to Moderate income households. The activity will be administered by the subrecipient.

Location Description:

Activity Progress Narrative:

The project Environmental Assessment was sent to HUD at the end of last quarter. HUD has since approved it and give SCOR the AUGF for the project. Georgetown County is placing an advertisement for bids to be received in late July and early August.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M12 Bennettsville Crooked Creek 10010716

Activity Title: City of Bennettsville Crooked Creek Stormwater Study Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

07/21/2022

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

BENNETTSVILLE, CITY OF

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$56,250.00
B-18-DP-45-0001	\$0.00	\$56,250.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$450.75	\$2,223.81
B-18-DP-45-0001	\$450.75	\$2,223.81
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$450.75	\$2,223.81
B-18-DP-45-0001	\$450.75	\$2,223.81
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$450.75	\$2,223.81
BENNETTSVILLE, CITY OF	\$450.75	\$2,223.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Federal Funds Match for the City of Bennettsville Crooked Creek Stormwater Study. The Study will consist of inventorying and surveying the existing stormwater drainage system, delineating watersheds, hydraulic modeling, and the creation of a Final Report and Stormwater Master Plan. The project's area consists of more than 50% Low to Moderate Income households. The State has awarded the project \$56,250, which will count as the project's Local Match. The total cost of the Study will be \$225,000, with \$168,750 of that amount being covered by the Federal cost share.



Bennettsville is located in Marlboro County, a South Carolina Identified Most Impacted and Distressed County. The activity will be administered by the subrecipient.

Location Description:

Activity Progress Narrative:

The City of Bennettsville Crooked Creek Stormwater Study Match engineering firm has completed the Field Survey and has started building the Hydraulic Model. It is 95 percent complete with the Project Area Definition.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M13 Hobcaw 10010795

Activity Title: Mt Pleasant Hobcaw Basin Phase 1 HMGP match

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
4M- Matching

Projected Start Date:
08/17/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Federal Funding Match

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
MOUNT PLEASANT, TOWN OF

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$180,278.66
B-18-DP-45-0001	\$0.00	\$180,278.66
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,076.26	\$2,665.05
B-18-DP-45-0001	\$1,076.26	\$2,665.05
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,076.26	\$2,665.05
B-18-DP-45-0001	\$1,076.26	\$2,665.05
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,076.26	\$2,665.05
MOUNT PLEASANT, TOWN OF	\$1,076.26	\$2,665.05
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$1,076.26	\$2,665.05
B-18-DP-45-0001	\$1,076.26	\$2,665.05
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Phase 1 match for Mt Pleasant's Hobcaw Basin project. Phase 1 will consist of Hydraulic and Hydrologic modeling, a design survey, final design, permitting, and development of construction plans. Phase 1 has been approved for an HMGP grant and the State will cover the local cost share amount of \$180,278.66. The Hobcaw Basin project will be administered by the subrecipient. This project will occur in a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

The cost estimates for the original project significantly exceeded the original budget. The Town's consultant worked through value engineering comments and public input comments to reduce the scope of the construction drawings. Value engineering of all 6 basins resulted in a project that still exceeded the original budget. Therefore, a Scope of work change was submitted to SCEMD and SCOR in June 2024 to remove the West Molasses and Muirhead basins from this phase of construction. A small section of valley gutter along Hobcaw Drive was added to fix a minor erosion and flooding problem. The town is still awaiting signed easements from homeowners within the project area. The project has received its MS4 permit and is awaiting its CZC, NPDES, USACE, and Critical Area permits. Next quarter, the town expects to hear back about its permits and can possibly begin working on the construction bid phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M2 Cheraw 10010333

Activity Title: Town of Cheraw's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$65,862.50
B-18-DP-45-0001	\$0.00	\$65,862.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$960.68	\$5,407.53
B-18-DP-45-0001	\$960.68	\$5,407.53
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$960.68	\$5,407.53
B-18-DP-45-0001	\$960.68	\$5,407.53
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$960.68	\$5,407.53
South Carolina	\$960.68	\$5,407.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Town of Cheraw’s FEMA Hazard Mitigation Grant Program Match. The Town of Cheraw seeks to create a Stormwater Master plan that will identify existing flooding hazards and recommend hazard mitigation strategies. The plan update will include data gathering, field investigation, modeling and flood hazard assessment, and flood hazard mitigation planning. The project has a total budget of \$263,450, with a federal cost-share of \$197,587.50 and a local cost-share of \$65,862.50.



The State will run the activity and assist the Town of Cheraw by providing the local cost-share of \$65,862.50. The activity is based within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, SC

Activity Progress Narrative:

The Plan has been completed and submitted to the Town of Cheraw. FEMA has completed its reimbursement process. The State reimbursement and project closeout processes are still ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M3 City of Dillon 10010336

Activity Title: City of Dillon's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$60,000.00
B-18-DP-45-0001	\$0.00	\$60,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$669.12	\$3,795.69
B-18-DP-45-0001	\$669.12	\$3,795.69
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$669.12	\$3,795.69
B-18-DP-45-0001	\$669.12	\$3,795.69
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$669.12	\$3,795.69
South Carolina	\$669.12	\$3,795.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: The City of Dillon Stormwater Management Plan has been completed and is publicly available. Besides the earlier link, the Plan can be found at the URL below, under the Match Category Tab.
<https://scor.sc.gov/mitigation-projects>

This activity will cover the City of Dillon's FEMA Hazard Mitigation Grant Program Match. The City of Dillon seeks to create a Stormwater Management Plan focused solely on the city. This plan will become an annex to the preexisting Hazard Mitigation Plan for Dillon County. The current Hazard Mitigation Plan does not go into depth about specific flooding mitigation for the City. The total project will be \$240,000, with the Federal cost-share



being \$180,000 and the Local cost-share being \$60,000. The State will provide the \$60,000 for the local cost-share and conduct the study.

This activity will be administered by the State. As allowed by Public Law for 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. This means that Dillon is now a HUD-identified MID County.

Location Description:

Dillon, SC

Activity Progress Narrative:

The City of Dillon Stormwater Management Plan has been completed. Information obtained from the Plan has led to \$3,800,000 in Mitigation projects being awarded. FEMA has reimbursed the Town of Cheraw. The State reimbursement and project closeout processes are still ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M5 Dillon County 10010335

Activity Title: Dillon County's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$25,000.00
B-18-DP-45-0001	\$0.00	\$25,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$686.65	\$3,958.58
B-18-DP-45-0001	\$686.65	\$3,958.58
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$686.65	\$3,958.58
B-18-DP-45-0001	\$686.65	\$3,958.58
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$686.65	\$3,958.58
South Carolina	\$686.65	\$3,958.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on Dillon County's FEMA Hazard Mitigation Grant Program Match. Dillon County seeks to create a flood management study to determine the best course of action to mitigate and alleviate water damage amongst its communities. The county is also requesting that the study become the Flood Management Annex to the Dillon County Hazard Mitigation Plan. The project has a total budget of \$100,000, with the Federal cost-share at \$75,000 and the local cost-share at \$25,000. The State will provide the \$25,000 local cost-share and will conduct the study. Also, as allowed by Public Law for the 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. Because of this, Dillon county is now classified as a HUD-identified MID county.



Location Description:

Dillon County

Activity Progress Narrative:

The Dillon County Stormwater Study has been completed. The State is still awaiting FEMA reimbursement for the project. Once reimbursed, the project will begin closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M6 SCEMD 10010346

Activity Title: South Carolina Emergency Management Division's PDM Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$30,750.00
B-18-DP-45-0001	\$0.00	\$30,750.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$676.95	\$3,965.96
B-18-DP-45-0001	\$676.95	\$3,965.96
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$676.95	\$3,965.96
B-18-DP-45-0001	\$676.95	\$3,965.96
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$676.95	\$3,965.96
South Carolina	\$0.00	\$0.00
South Carolina Emergency Management Division	\$676.95	\$3,965.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Federal Funding Match for South Carolina Emergency Management Division's (SCEMD) Hazard Mitigation Plan. This plan will also receive funding from FEMA's Pre-Disaster Mitigation (PDM) Program, which utilizes a Local-Federal cost-sharing strategy to assist local and state governments fund mitigation projects. The State has awarded SCEMD with \$30,750.00 in CDBG-MIT funds, which will go towards



the 25% Local portion of the cost-share. Combined with PDM's Federal cost-share, the State Hazard Mitigation Plan Update is budgeted at \$123,000.

SCEMD plans to utilize these funds to update the State Hazard Mitigation Plan to reflect new and updated data and information since the previous five-year plan approved in 2018. State Hazard Mitigation Plans are valid for five years and the current one will expire by 2023. SCEMD will complete the plan, go through the approval process, and adopt it no later than October 1st, 2023.

Location Description:

The State of South Carolina

Activity Progress Narrative:

The State Hazard Mitigation Plan has been developed, reviewed, and approved by FEMA. The project is revising its final invoice for reimbursement and is preparing for final closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M7 FMU EDA 10010484

Activity Title: Francis Marion University EDA Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

08/18/2021

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Francis Marion University

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,687.01
Francis Marion University	\$0.00	\$5,687.01
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$5,687.01
B-18-DP-45-0001	\$0.00	\$5,687.01
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Cancellation:

After much discussion with Francis Marion University, the project will no longer utilize CDBG-MIT funds as part of the project match. Instead, they will utilize the South Carolina Office of Resilience’s Reserve Fund to serve as the local match to their EDA grant.

Since funds have been drawn against the activity in DRGR, the drawn funds must either be reimbursed or reallocated to another activity. Within DRGR, a voucher revision will be created to reassign the drawn funds to a new activity, which will be selected in the near future. The changes will be noted in both activities. The activity



budget will be lowered to match the current drawn amount to prevent further draws. Once the necessary changes have been made, the activity will be canceled- but not deleted- in DRGR. Outside of DRGR, all expenditures related to the match will be reimbursed by SCOR's Reserve Fund. After these changes, no CDBG-MIT funds will be associated with this project.

Activity Description:

Francis Marion has been awarded grants by the Economic Development Administration and the State to replace and upsize the stormwater infrastructure around its campus in six areas. This action was recommended after analysis by AECOM determined that non-action would result in adverse environmental conditions and that maintenance on the current infrastructure would not result in sufficient stormwater management. The original total project cost is estimated to be \$874,279, with 80% of the Federal Cost Share being \$699,279 and the remaining 20% of the non-Federal Cost Share being \$175,000. The State will provide the non-Federal Cost Share match. The project will occur at Francis Marion University in Florence County, a HUD-identified Most Impacted and Distressed County. The project will be administered by the Subrecipient.

2022 UPDATE:

Francis Marion University's received additional EDA funds and has increased the scope of the project. The new total project costs is now \$1,942,497.00, with the Federal Cost Share being \$1,499,279.00. The State is now contributing \$443,218.00 to the project's Local Cost Share.

Location Description:

Activity Progress Narrative:

The Francis Marion University project is no longer utilizing HUD CDBG MIT funds to match its EDA funds. The project will still continue, with the match will be funded by the South Carolina Office of Resilience Reserve Fund. As mentioned in the activity description, the activity has several drawdowns that need to be addressed prior to canceling the activity. The State will use a voucher revision to transfer the drawn amount to another activity and annotate the move in both activities. It has not yet completed this step. As mentioned in the activity description, all previous and future costs associated with the Francis Marion Match Activity will be funded by the State Reserve Fund. The freed up funds from this reimbursement will go towards another to be determined activity in the future. In the end, all Non CDBG MIT costs will be funded with State dollars and all CDBG MIT costs will be funded with HUD dollars.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	0	3213/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M8 SCDNR 10010491

Activity Title: SCDNR 2 Dimensional Modeling Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

09/15/2021

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Department of Natural Resources

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,035.03
B-18-DP-45-0001	\$0.00	\$2,035.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,035.03
B-18-DP-45-0001	\$0.00	\$2,035.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,035.03
B-18-DP-45-0001	\$0.00	\$2,035.03
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$2,035.03
B-18-DP-45-0001	\$0.00	\$2,035.03
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$2,035.03
B-18-DP-45-0001	\$0.00	\$2,035.03
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,035.03
South Carolina	\$0.00	\$0.00
South Carolina Department of Natural Resources	\$0.00	\$2,035.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Withdrawal: SCDNR has decided to utilize other funding for their project and has withdrawn from the CDBG-MIT Matching program. Since activity drawdowns were made to support the project and the project did not achieve its National Objective goal, all drawn funds will be moved to the Administration activity and count towards the 5 percent Administration limit. This will be done through a voucher revision in the near future. The budget has been lowered to the current drawn amount in order to prevent continued accidental withdrawals. Once the associated costs have been moved, the activity will be canceled, but not deleted, in DRGR.



South Carolina's Department of Natural Resources (SCDNR) was awarded \$140,710.75 by the State as part of the 75% Federal and 25% Local cost share Hazard Mitigation Grant Program (HMGP). The total project cost is \$562,843. SCDNR will use the funds of these grants to develop HEC-RAS 2-dimensional models based on HUC 8 watersheds. These models will be able to provide real-time inundation mapping based on the flood event. This project will be run by SCDNR.

Location Description:

Activity Progress Narrative:

During Q3 2023, SCDNR informed SCOR of their decision to withdraw from the program. They will be using alternative state dollars to fund their HMGP match. The project will be canceled in DRGR once a voucher revision for the project drawdowns has been completed and the funds are moved under the Administration Activity, since it did not achieve its original National Objective.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 5I - Infrastructure / Infrastructure Projects



Grantee Activity Number: 5I1-Infrastructure

Activity Title: General Infrastructure Application and Oversight

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
08/20/2020

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$24,384,162.30)	\$21,358,347.93
B-18-DP-45-0001	(\$24,384,162.30)	\$21,358,347.93
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	(\$24,384,162.30)	\$21,358,347.93
B-18-DP-45-0001	(\$24,384,162.30)	\$21,358,347.93
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	(\$45,732,510.23)	\$10,000.00
B-18-DP-45-0001	(\$45,732,510.23)	\$10,000.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$3,084.30
B-18-DP-45-0001	\$0.00	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$3,084.30
B-18-DP-45-0001	\$0.00	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,084.30
South Carolina	\$0.00	\$3,084.30
South Carolina Department of Administration	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

In order to increase storm and flood defenses, the State will provide funds for infrastructure projects to units of general local government (UGLG). In order to receive funding, UGLGs must apply with a detailed plan of what their projects and must receive the State's approval of their project. All projects must undergo a Benefit Cost Analysis (BCA) and must meet the requirement scores. An exception to this may be made for projects that provide noteworthy benefits to the LMI community that aren't easily captured by the BCA. The goal of these



infrastructure projects is to better protect local communities from preventable flood damage. These projects will be overseen by the State, but administered by UGLGs.

This specific activity will focus on the application process of the UGLG projects and track their progression. All infrastructure funds will be held in this activity until they are allocated to a specific infrastructure project. Once the projects have been approved, a new activity will be created to track the narrative, financial, and statistical progress of the infrastructure project. The State will divide this activity into three funding phases, with the first phase will provide funding for "shovel-ready" projects that can begin relatively soon.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

The Mitigation Steering Committee met in May and approved a combined \$19,705,915.42 to 7 new infrastructure projects. It approved 1 project for Darlington County, 1 project for the City of Marion, 1 project for the City of Orangeburg, 1 project for the Georgetown County, 2 projects for Orangeburg County, and 1 project for the Town of Pamlico. Some of the projects are directly linked to Plans and Studies that were funded earlier by this CDBG MIT grant. In total, the Mitigation grant has approved 27 projects and approximately \$98 million out of its \$100 million budget. The remaining, unallocated funds will go towards current projects that experience anticipated cost increases. The 7 new projects will be added in DRGR during Q3 2024 after the award letters have been signed and accepted by their applicants.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I10 Crosswell 10010348

Activity Title: City of Sumter's Crosswell Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Sumter

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

\$273,602.68 \$2,378,238.68

\$273,602.68 \$2,378,238.68

\$0.00 \$0.00

\$273,602.68 \$2,378,238.68

\$273,602.68 \$2,378,238.68

\$0.00 \$0.00

\$0.00 \$2,104,636.00

\$0.00 \$2,104,636.00

\$0.00 \$0.00

\$1,811.29 \$50,790.87

\$1,811.29 \$50,790.87

\$0.00 \$0.00

\$1,811.29 \$50,790.87

\$1,811.29 \$50,790.87

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$1,811.29 \$50,790.87

\$1,811.29 \$50,790.87

\$1,811.29 \$50,790.87

\$1,811.29 \$50,790.87

\$0.00 \$0.00

Activity Description:

Update: The activity budget was increased in early 2024 to include a better estimate of the Activity Delivery Costs incurred by the State for the project.

This Activity will focus on the City of Sumter's Crosswell Stormwater Infrastructure project, which was originally awarded \$2,104,636.00. The City will add in \$750,000, making the Grand Total Project budget \$2,854,636. The Crosswell Neighborhood has experienced flooding during everyday storms, with additional stress caused by large tropical storms. The project seeks to address this by increasing capacity of the existing storm drain lines and adding approximately 13,000 linear feet of new storm drain lines and inlets.



The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. It will be run by the City of Sumter.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter Crosswell project has substantially completed most of its plans and project specifications. It has also received its SCDOT encroachment permit and City Stormwater approval. Next quarter, it anticipates hearing back from USACE about its wetlands permit. Once received, it plans on finalizing the environmental assessment and submitting it to HUD for approval. Construction work for this project cannot begin until after phase 1 of a FEMA grant for the city has been completed. So far, that FEMA funded project has not received any bids and will go out to rebid later this summer.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I11 Lafayette 10010349

Activity Title: City of Sumter's Lafayette Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Sumter

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

\$2,647,937.67 \$4,163,026.67

\$2,647,937.67 \$4,163,026.67

\$0.00 \$0.00

\$2,647,937.67 \$4,163,026.67

\$2,647,937.67 \$4,163,026.67

\$0.00 \$0.00

\$0.00 \$1,515,089.00

\$0.00 \$1,515,089.00

\$0.00 \$0.00

\$13,306.23 \$153,515.31

\$13,306.23 \$153,515.31

\$0.00 \$0.00

\$13,306.23 \$153,515.31

\$13,306.23 \$153,515.31

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$13,306.23 \$153,515.31

\$13,306.23 \$153,515.31

\$13,306.23 \$153,515.31

\$13,306.23 \$153,515.31

\$0.00 \$0.00

Activity Description:

This Activity will focus on the City of Sumter's Lafayette Stormwater Infrastructure project, which seeks to address flooding along Mile Branch between Lafayette Drive and US Highway 76. The scope of work includes constructing a new stormwater conveyance that's approximately 3,900 linear feet. Additionally, an existing 48" Corrugated Metal Pipe trunk line will be replaced with a new 60" Reinforced Concrete Pipe that will provide additional capacity and last longer. A 60" outfall will be installed as well, which will replace the area's currently undersized one.



The City of Sumter was originally awarded \$1,515,089.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County.

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter Lafayette project has substantially completed most of its plans and project specifications. It has also submitted its SCDOT encroachment permit and City Stormwater applications. At this time, SCDOT will not issue an encroachment permit without the pipe beneath Highway 378 being upsized. This will mean changing the Phase II project application to eliminate stream reconstruction in favor of boring under 378 to satisfy SCOT concerns for Phase I. It also is working with AECOM on the FEMA CLOMR Study. Next quarter, it anticipates hearing back about its wetlands permit from USACE, its City Stormwater application, and SCDOT encroachment permit.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I12 Miller to Morgan 10010350

Activity Title: City of Sumter's Miller to Morgan Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Sumter

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$1,047,038.82	\$2,631,726.82
B-18-DP-45-0001	\$1,047,038.82	\$2,631,726.82
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$1,047,038.82	\$2,631,726.82
B-18-DP-45-0001	\$1,047,038.82	\$2,631,726.82
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,584,688.00
B-18-DP-45-0001	\$0.00	\$1,584,688.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$11,002.67	\$123,891.59
B-18-DP-45-0001	\$11,002.67	\$123,891.59
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$11,002.67	\$123,891.59
B-18-DP-45-0001	\$11,002.67	\$123,891.59
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$11,002.67	\$123,891.59
City of Sumter	\$11,002.67	\$123,891.59
Most Impacted and Distressed Expended	\$11,002.67	\$123,891.59
B-18-DP-45-0001	\$11,002.67	\$123,891.59
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

Update: Due to increased costs from inflation, the project budget has been increased to \$1,584,688.00.



This Activity will focus on the City of Sumter's Miller Road Infrastructure Project, which seeks to create a new stormwater conveyance system to alleviate flooding in the area between Jackson Street, Broad Street, Miller Road, and Morgan Avenue in Sumter, SC. The lack of an outfall to Shot Pouch Branch is contributing to the flooding. The project will involve replacing the existing 48" Corrugated Metal Pipe storm drain outfall with 2,600 feet of new 54" Reinforced Concrete Pipe outfall and inlets.

The City of Sumter was awarded \$1,230,000.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter Miller to Morgan held its second bid opening on June 11th after the first one came back overbudget and was rejected. Only one bid was submitted this time and was approximately \$1.4 million dollars over budget. The bid is still under review. Next quarter, a final decision will be made about the bid. If it is not approved, the project will be put out to bid for a third time.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I13 Isle of Palms Stormwater 10010626

Activity Title: Isle of Palms Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$1,323,286.57	\$3,449,086.57
B-18-DP-45-0001	\$1,323,286.57	\$3,449,086.57
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$1,323,286.57	\$3,449,086.57
B-18-DP-45-0001	\$1,323,286.57	\$3,449,086.57
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$1,323,286.57	\$3,449,086.57
B-18-DP-45-0001	\$1,323,286.57	\$3,449,086.57
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,433,830.18	\$2,669,013.79
B-18-DP-45-0001	\$2,433,830.18	\$2,669,013.79
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,433,830.18	\$2,669,013.79
B-18-DP-45-0001	\$2,433,830.18	\$2,669,013.79
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,433,830.18	\$2,669,013.79
South Carolina	\$2,433,830.18	\$2,669,013.79
Most Impacted and Distressed Expended	\$2,433,830.18	\$2,669,013.79
B-18-DP-45-0001	\$2,433,830.18	\$2,669,013.79
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

Update: During 2022, the City of the Isle of Palms requested an amendment to the scope of their approved CDBG-MIT Infrastructure project, which would involve adding 423 feet of pipe to the previously proposed storm drain pipes and extending the pipes to the limits of the SCDOT right of way of 41st Avenue. The Mitigation Special Case Panel approved their change order request, which increased the project's awarded amount to \$2,125,800.00.



The City of Isle of Palms Stormwater Infrastructure Project seeks to minimize and eliminate wide spread flooding throughout the City. The Isle of Palms has experience increased occurrences of flooding due to heavy rainfall events, extreme high tides, sea level rise, high-water table conditions, and intense coastal storms. These conditions, combined with an inadequate drainage system and the low lying topography of the island, have create flooding conditions throughout the City. The Infrastructure project will focus on the area surrounding the 41st Avenue Outfall. This infrastructure project is classified as Urgent Need and will be administered by the State. The Urgent Need project was awarded \$1,396,700 and is located in a HUD-identified Most Impacted and Distressed County.

Location Description:

Project Area: 41st Avenue Outfall,
The City of the Isle of Palms, South Carolina.

Activity Progress Narrative:

During this quarter, the Isle of Palms project finished installing all infrastructure for the project, including the headwall. It also completed final grading and site restoration and conducted the project substantial completion inspection. Next quarter, the State will complete the punch list from the inspection, complete the construction phase, and begin the closeout process. Section 3 wise, the project did not meet its Regular and Targeted Section 3 hourly goals. The State did try to recruit Section 3 workers in prior quarters by advertising the project on social media, posting large Section 3 signage near the project sites, and attending job fairs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	2404	3351/3351

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I14 Cheraw Second Street 10010627

Activity Title: Town of Cheraw's Second Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

01/20/2022

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

Apr 1 thru Jun 30, 2024 **To Date**

\$1,758,014.27

\$5,191,987.26

B-19-DT-45-0001

\$1,758,014.27

\$5,191,987.26

Total Budget

\$0.00

\$0.00

B-18-DP-45-0001

\$1,758,014.27

\$5,191,987.26

B-19-DT-45-0001

\$0.00

\$0.00

Total Obligated

B-18-DP-45-0001

\$0.00

\$3,433,973.00

B-19-DT-45-0001

\$0.00

\$0.00

Total Funds Drawdown

B-18-DP-45-0001

\$35,508.15

\$264,962.11

B-19-DT-45-0001

\$35,508.15

\$264,962.11

Program Funds Drawdown

B-18-DP-45-0001

\$0.00

\$3,433,973.00

B-19-DT-45-0001

\$0.00

\$0.00

Program Income Drawdown

B-18-DP-45-0001

\$0.00

\$0.00

B-19-DT-45-0001

\$0.00

\$0.00

Program Income Received

B-18-DP-45-0001

\$0.00

\$0.00

B-19-DT-45-0001

\$0.00

\$0.00

Total Funds Expended

South Carolina

\$35,508.15

\$264,962.11

South Carolina

\$0.00

\$8,038.95

\$0.00

\$0.00

Most Impacted and Distressed Expended

B-18-DP-45-0001

\$0.00

\$0.00

B-19-DT-45-0001

\$0.00

\$0.00

\$0.00

\$0.00

Activity Description:

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

Second Update: Despite all the similarities, enough differences exist administratively to split the projects back into two separate activities. All project updates, budgets, and information will be reported with their



respective project activity in DRGR.

Third Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. The Second Street project area starts at the intersection of Second and Third Street and stops near the intersection of Second and Powe Street. Drainage improvements will include 35 storm drainage structures, 3,246 linear feet of stormwater pipe, 10,814 linear feet of curbing, and 4,773 square yards of required paving/resurfacing and is expected to provide around 155 acres of drainage relief for the town. The Low to Moderate Income focused project will be administered by the State and will occur within a South Carolina-identified Most Impacted and Distressed County.

Location Description:

Activity Progress Narrative:

Due to its growing differences with its sister project, the Town of Cheraw Second Street project was split into its own separate project. During this quarter, easement work for the project was conducted by the State and the Town of Cheraw. Five of the eight required easements for the project have been acquired. Additionally, Data gathering, including SUE, has been completed. The NPDES Permit application and supporting documentation has been resubmitted to SCDHEC. Around 90 percent of the design deliverables are completed. The draft project manual has been reviewed by the State and comments resulting from the review have been addressed. Next quarter, the State will hold its second public meeting in the Town of Cheraw. It will submit the project manual and specifications to the Office of State Engineer for final review and approval prior to putting the project out for bid on SCBO.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I15 Cheraw Washington 10010628

Activity Title: Town of Cheraw Washington and RR Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$3,299,411.55	\$9,058,458.55
B-18-DP-45-0001	\$3,299,411.55	\$9,058,458.55
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$3,299,411.55	\$9,058,458.55
B-18-DP-45-0001	\$3,299,411.55	\$9,058,458.55
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$5,759,047.00
B-18-DP-45-0001	\$0.00	\$5,759,047.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$91,739.57	\$617,104.78
B-18-DP-45-0001	\$91,739.57	\$617,104.78
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$91,739.57	\$617,104.78
B-18-DP-45-0001	\$91,739.57	\$617,104.78
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$91,739.57	\$617,104.78
South Carolina	\$91,739.57	\$617,104.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

Second Update: Despite all the similarities, enough differences exist administratively to split the projects back into two separate activities. All project updates, budgets, and information will be reported with their respective project activity in DRGR.



Third Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. This activity will focus on the Washington and RR Stormwater Infrastructure project. This project will begin by upsizing the downstream pipes under the Washington Street dirt road and CSX railroad, with project improvements continuing near the intersection of Front and Marlboro Streets and follow a general path around Church Street. The project will then branch off from the trunk line at Third Street and end at the intersection of Third and Market Street. The trunk line improvements will end on Green Street near Cheraw First Baptist Church. The project will provide approximately 190 acres of drainage relief to the town, which include building 51 storm drainage structures, installing 5,800 linear feet of stormwater pipe, rehabilitating 606 linear feet of preexisting stormwater pipe, and 18,695 square yards of required paving and resurfacing.

Location Description:

Near Washington Street and the CSW Railroad,
The Town of Cheraw, SC

Activity Progress Narrative:

Due to its growing differences with its sister project, the Town of Cheraw Washington and Railroad project was split into its own separate project. During this quarter, easement work for the project was conducted by the State and the Town of Cheraw. Five of the eight required easements for the project have been acquired. Additionally, Data gathering, including SUE, has been completed. The NPDES Permit application and supporting documentation has been resubmitted to SCDHEC. Around 90 percent of the design deliverables are completed. The draft project manual has been reviewed by the State and comments resulting from the review have been addressed. Next quarter, the State will hold its second public meeting in the Town of Cheraw. It will submit the project manual and specifications to the Office of State Engineer for final review and approval prior to putting the project out for bid on SCBO.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I16 Horry McCormick 10010625

Activity Title: Horry County McCormick Road Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
Horry County

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$50,393.50	\$896,843.50
B-18-DP-45-0001	\$50,393.50	\$896,843.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$50,393.50	\$896,843.50
B-18-DP-45-0001	\$50,393.50	\$896,843.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$846,450.00
B-18-DP-45-0001	\$0.00	\$846,450.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$67,531.28	\$181,292.28
B-18-DP-45-0001	\$67,531.28	\$181,292.28
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$67,531.28	\$181,292.28
B-18-DP-45-0001	\$67,531.28	\$181,292.28
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$67,531.28	\$181,292.28
Horry County	\$67,531.28	\$181,292.28
Most Impacted and Distressed Expended	\$67,531.28	\$181,292.28
B-18-DP-45-0001	\$67,531.28	\$181,292.28
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

Horry County seeks to address flooding from Socastee Creek, which has caused flooding from the 2015 Severe Storm, 2016 Hurricane Matthew, and 2018 Hurricane Florence disasters and cut off access to several local roads. Utilizing a grant provided by SCDHEC, Horry County initiated a study to address the flooding and discovered that waterflow is impeded as it passes under the McCormick Road. This project will construct a supplemental culvert under McCormick Road that would reduce the amount of water that is backed up during



flood events. This Urgent Need project has been awarded \$846,450.00. It will occur in a HUD-identified Most Impacted and Distressed County and will be administered by the subrecipient.

Location Description:

McCormick Road at the Socastee Creek Crossing.

In Unincorporated Horry County, close to Myrtle Beach, South Carolina.

The Project will directly affect the Socastee and Forestbrook areas

Activity Progress Narrative:

During this quarter, the State submitted its response and revised its submittal to FEMA for CLOMR. It also coordinated with SCDOT about the encroachment permit and received its task order for elevation certificates of potentially affected homes. Next quarter, the State anticipates responding to any additional FEMA CLOMR comments, preparing for the necessary property acquisition work following EA and SCDOT encroachment permits approval, and preparing construction bid documents.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I17 Florence Church 10010624

Activity Title: City of Florence Church and Oakland Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Florence2

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$399,529.52	\$3,472,833.52
B-18-DP-45-0001	\$399,529.52	\$3,472,833.52
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$399,529.52	\$3,472,833.52
B-18-DP-45-0001	\$399,529.52	\$3,472,833.52
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$3,073,304.00
B-18-DP-45-0001	\$0.00	\$3,073,304.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$117,456.18	\$162,545.19
B-18-DP-45-0001	\$117,456.18	\$162,545.19
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$117,456.18	\$162,545.19
B-18-DP-45-0001	\$117,456.18	\$162,545.19
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$117,456.18	\$162,545.19
City of Florence2	\$117,456.18	\$162,545.19
Most Impacted and Distressed Expended	\$117,456.18	\$162,545.19
B-18-DP-45-0001	\$117,456.18	\$162,545.19
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

The City of Florence seeks to upgrade the stormwater infrastructure, which includes pipes, inlets, and junction boxes, within the vicinity of North Church Street and Oakland Avenue. Within this drainage basin there is little stormwater infrastructure within some areas, much of which is undersized for the area's needs. The project upgrades will provide efficient drainage to the area and help prevent future property damage, road closures,



and road repair from flooding and water damage. This project has been awarded \$3,073,304.00. The subrecipient will administer the Low to Moderate Income focused project, which is based within a HUD-identified Most Impacted and Distressed County.

Location Description:

Near North Church Street and Oakland Avenue
The City of Florence, SC

Activity Progress Narrative:

The City of Florence Church and Oakland project has finished its final construction drawings and has started the SWPPP for stormwater permitting. Next quarter, the project will undergo the SCDOT permitting process and will begin advertising the construction bid.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I18 Dillon County Riverdale 10010620

Activity Title: Dillon County Riverdale Storm Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, COUNTY OF SC

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$1,142,600.00	\$2,562,600.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$1,142,600.00	\$2,562,600.00
Total Budget	\$1,142,600.00	\$2,562,600.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$1,142,600.00	\$2,562,600.00
Total Obligated	\$1,142,600.00	\$2,562,600.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$1,142,600.00	\$2,562,600.00
Total Funds Drawdown	\$49,268.27	\$125,834.84
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$49,268.27	\$125,834.84
Program Funds Drawdown	\$49,268.27	\$125,834.84
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$49,268.27	\$125,834.84
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$49,268.27	\$125,834.84
DILLON, COUNTY OF SC	\$49,268.27	\$125,834.84
Most Impacted and Distressed Expended	\$49,268.27	\$125,834.84
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$49,268.27	\$125,834.84

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

Dillon County seeks to improve the storm drainage infrastructure of the Riverdale Community, which is undersized and needs to be replaced with additional drainage capacity. The work will include around 5,500 linear feet of open channel and ditch widening as well as 1,000 linear feet of storm drainage lines and culvert crossings. This project was one of the projects identified within Dillon County's Stormwater Study. The State has awarded \$1,420,000.00 to the project. The project will be administered by the State and will focus on the



area's Low to Moderate Income population. It will occur within a HUD-identified Most Impacted and Distressed County.

Location Description:

The Riverdale Community
Within Unincorporated Dillon County
Near Dillon, SC

Activity Progress Narrative:

The City of Dillon Riverdale Stormwater project Basis of Design recommendations were submitted to the County and the State on May 3rd. After some additional field work, Weston and Sampson presented their recommendations, which include regrading and replacing pipes, daylighting the channel in the South, and determining that the pond area in the north was recommended but not required. The design firm will incorporate the feedback it has received and will move forward to the next design phase of the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I19 Dillon Stormwater 10010621

Activity Title: City of Dillon Stormwater Improvement Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, CITY OF

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$8,923,773.63	\$9,875,773.63
B-18-DP-45-0001	\$7,897,486.39	\$8,849,486.39
B-19-DT-45-0001	\$1,026,287.24	\$1,026,287.24
Total Budget	\$8,923,773.63	\$9,875,773.63
B-18-DP-45-0001	\$7,897,486.39	\$8,849,486.39
B-19-DT-45-0001	\$1,026,287.24	\$1,026,287.24
Total Obligated	\$8,923,773.63	\$9,875,773.63
B-18-DP-45-0001	\$7,897,486.39	\$8,849,486.39
B-19-DT-45-0001	\$1,026,287.24	\$1,026,287.24
Total Funds Drawdown	\$33,108.72	\$112,088.22
B-18-DP-45-0001	\$33,108.72	\$112,088.22
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$33,108.72	\$112,088.22
B-18-DP-45-0001	\$33,108.72	\$112,088.22
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$33,108.72	\$112,088.22
DILLON, CITY OF	\$33,108.72	\$112,088.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Q1 2024 Update: The three portions of the City of Dillon Stormwater Improvement Project must be recombined in order to best meet program requirements. Within DRGR, all available funds will be transferred to what was formerly the Lucius portion of the project. Drawdowns that were already made will be transferred over to the recombined project activity through voucher revisions. Once all funds and draws have successfully been transferred to the new recombined activity, the Railroad and Dargan portions of the Infrastructure project will be canceled in DRGR.



The City of Dillon Stormwater Improvement project was recombined to handle the synergetic projects located at Lucius Road, Dargan Street to Washington Street, and Railroad Crossing to South Railroad Avenue. Utilizing information acquired from its Stormwater Management Plan, the City of Dillon seeks to reduce flooding around the Dargan Street, Lucius Road, and South Railroad Avenue areas. This activity will focus on the Lucius Road project, which will work in synch with the Dargan and Railroad activities. The three project areas will improve stormwater drainage in a large part of the City by conveying runoff through the outfall to Maple Swamp. All three areas are located in the largest and mostly densely populated watershed in the City and serve the Low to Moderate Income population. The projects will also assist and work in conjunction with future City Stormwater Infrastructure projects.

The portion of the project around Lucius Road seeks to improve drainage that enters the Lucius Road Outfall, which will convey the water to Maple Swamp. The project will involve improving the culverts underneath Lucius road and increasing the capacity of the Lucius Drainage Channel. It will add 1 new 48 inch pipe, lower an existing 48 inch, lower the existing TRICO waterline, and widen the Channel from Lucius to Highway 301.

The portion of the project Dargan to Washington Street seeks to replace the existing pipes with 1,032 Linear Feet of 60 inch pipe, 392 Linear Feet of 54 inch pipe, 786 Linear Feet of 48 inch pipe, 546 Linear Feet of 42 inch pipe, and 280 Linear feet of 18 inch pipe. These upgrades will increase the capacity of a main stormwater outfall that connects to Lucius Road Outfall.

The portion of the project around Railroad Crossing at South Railroad Avenue seeks to install new pipes under the railroad to increase capacity. It will replace the existing 48 inch of pipe from Lucius Channel to E. Earl Street and 4th Avenue with 185 Linear Feet of 60 inch RCP, replace 24 inch pipe extending west along E. Earl Street from S. 4th Avenue to the open ditch along the north side of 4th Avenue with 445 Linear Feet of 60 inch RCP, Increase capacity for the 250 Linear Feet of roadside ditch extending west along the North side of E. Earl Street or replace it with 60 inch pipe, and replace the existing 30 inch pipe crossing underneath the CSX Railroad and the existing pipes and ditch that go to the intersection of S. 1st Avenue and W. Earl Street with 560 Linear Feet of 60 inch RCP.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Since the project uses funds from the B-19-DT-45-0001 and the B-18-DP-45-0001 allocations, the project is both a HUD identified and State identified Most Impacted and Distressed (MID) project. The status of the HUD identified MID funding will be determined by the funding source. Expenditures from B-18-DP-45-0001 will be counted as State identified MID, since that allocation is based on the 2015 and 2016 Disaster Recovery Grants. Expenditures from B-19-DT-45-0001 will be counted as HUD identified MID, since the allocation is based on the 2018 Disaster Recovery Grant.

Below is the Activity information from when it solely focused on the City of Dillon Lucius Stormwater portion of the project. ~~Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.~~
The City of Dillon has been awarded \$952,000.00 for its Lucius Outfall Stormwater Infrastructure Project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and seeks to address this by adding an additional 48 inch pipe, lowering a preexisting 48 inch culvert pipe that runs underneath Lucius Road, lowering a preexisting TRICO water line that runs along Lucius Road, and widening the Lucius Drainage Channel from Lucius Road to Highway 301. Because of the downstream nature of the site, this one will be constructed first to allow stormwater to clearly flow to the ultimate outfall of Maple Swamp. This project will work in synch with its fellow City of Dillon Dargan Street and Railroad Crossing Infrastructure projects.

Location Description:

Dillon, SC

Activity Progress Narrative:

Due to project requirements and increased project synergies, the City of Dillon Stormwater Infrastructure project has been remerged into 1 combined project. Within DRGR, the Lucius activity was rechosen to host the combined activity. During this quarter, the 100 percent Plan Review was completed by the City of Dillon, the selected design contractor, and the State on May 2nd. A notice of proceed was given to the Weston and Sampson for a Change Order to research and produce plats for individual easement exhibits. The State has provided comments and edits to the 100 percent plan set and project bid specifications. Next quarter, the State anticipates submitting the Environmental Assessment for the project following the completion of the public review period.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I2 Ehrhardt 10010331

Activity Title: City of Charleston's Ehrhardt Drainage Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Charleston

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$488,494.33	\$10,452,684.33
B-18-DP-45-0001	\$488,494.33	\$10,452,684.33
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$488,494.33	\$10,452,684.33
B-18-DP-45-0001	\$488,494.33	\$10,452,684.33
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$488,494.33	\$10,452,684.33
B-18-DP-45-0001	\$488,494.33	\$10,452,684.33
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,908,607.07	\$10,021,577.48
B-18-DP-45-0001	\$2,908,607.07	\$10,021,577.48
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,908,607.07	\$10,021,577.48
B-18-DP-45-0001	\$2,908,607.07	\$10,021,577.48
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,908,607.07	\$10,021,577.48
City of Charleston	\$2,908,607.07	\$10,021,577.48
Most Impacted and Distressed Expended	\$2,908,607.07	\$10,021,577.48
B-18-DP-45-0001	\$2,908,607.07	\$10,021,577.48
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus solely on the city of Charleston's Medical District Drainage Tunnel Extension at Ehrhardt Street. The city was originally awarded \$9,964,190.00 for this infrastructure project by the Governor's Appointed Committee. The area is routinely impacted by substantial flooding that can prevent patients, emergency vehicles, and staff from reaching the hospital during a storm. In just 2019, the medical district had 89 flood events.



The tunnel will run beneath Ehrhardt Street on the Medical University of South Carolina's campus towards President and Cannon Streets. Water will go through this tunnel until it reaches the city's Spring/Fishburne drainage improvement project. The infrastructure project will be run by the city of Charleston. Charleston is a HUD-identified Most Impacted and Distressed County.

Location Description:

Medical District Drainage Tunnel Extension at Ehrhardt Street
Charleston, SC

Activity Progress Narrative:

The City of Charleston has completed all construction work and is conducting project closeout. A ribbon cutting event was held on Tuesday June 11th and was attended by Governor Henry McMaster, Charleston Mayor William Cogswell, the President of MUSC, and others involved with the project. The project is now undergoing Closeout Review.

A quick description of the Ribbon Cutting event can be found at:
<https://www.charleston-sc.gov/CivicAlerts.aspx?AID=1299>

Since the commencement of construction in 2022, this project continues to record its labor hours for Section 3 reporting. While the city did not achieve its Section 3 goals for this quarter, it has made strong efforts throughout the life of the project. It continues to maintain Section 3 signage around the job site. Previous Section 3 recruitment efforts include advertising the project to Section 3 businesses and workers located in the Greater Charleston area, advertising the project as a Section 3 opportunity at the City of Charleston Small and Minority Business Expo, installing signage at the project with Section 3 language, posting copies of the job notices that advertise Section 3 opportunities at the work sites, and uploading the job notice to the SC Works Jobs Portal to connect with a larger network of job seekers. After this quarter, no further Section 3 hours are likely to occur with the completion of all construction work. The majority of future work on the project will involve project closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/0
# of Total Labor Hours	4011	56907/52896

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I20 Dillon Dargan Stormwater 10010623

Activity Title: City of Dillon Dargan Street Infrastructure

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2023

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$1,861,057.39)	\$74,942.61
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	(\$1,861,057.39)	\$74,942.61
Total Budget	(\$1,861,057.39)	\$74,942.61
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	(\$1,861,057.39)	\$74,942.61
Total Obligated	(\$1,861,057.39)	\$74,942.61
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	(\$1,861,057.39)	\$74,942.61
Total Funds Drawdown	\$0.00	\$74,942.61
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$74,942.61
Program Funds Drawdown	\$0.00	\$74,942.61
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$74,942.61
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,942.61
South Carolina	\$0.00	\$74,942.61
Most Impacted and Distressed Expended	\$0.00	\$74,942.61
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$74,942.61

Activity Description:

Q1 2024 Update: The three portions of the City of Dillon Stormwater Improvement Project must be recombined in order to best meet program requirements. Within DRGR, all available funds will be transferred to what was formerly the Lucius portion of the project. Already made drawdowns will be transferred over to the recombined project activity through voucher revisions. Once all funds and draws have successfully been transferred to the new recombined activity, the project will be canceled out in DRGR.

Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the



projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.

The City of Dillon has been awarded \$1,936,000.00 for its Dargan Street Stormwater Infrastructure project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and desires to limit flooding through three infrastructure projects. This specific project seeks to replace the preexisting 40 inch pipe from the Lucius Discharge Channel tie in to the intersection of E. Dargan Street and US Highway 301, replace the preexisting 30 inch pipe extending north up US Highway 301 to the intersection of E. Hampton Street with 1,032 LF of 60 inch pipe, replace the preexisting 30 inch pipe along E. Hampton Street with 692 LF of 54 inch pipe that extends to the intersection of E. Hampton and S. 6th Avenue, replace the preexisting 24 inch pipe along S. 6th Avenue that extends to the intersection of E. Harrison Street with 786 LF of 48 inch pipe, replace the preexisting 20 inch pipe along S. 6th Avenue that extends from the intersection of E. Harrison to the Intersection of E. Washington Street with 546 LF of 42 inch pipe, and replace the preexisting 12 inch lateral pipes at the intersection of E. Harrison and N. 6th Avenue with 280 LF of 18 inch pipe.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 allocation, it is categorized as a HUD identified Most Impacted and Distressed project.

Location Description:

The area around Dargan Street
Dillon, SC

Activity Progress Narrative:

Project synergies and requirements have forced the three, previously separate, City of Dillon Stormwater Infrastructure projects to be merged together. All future reporting will occur within the combined City of Dillon Stormwater Infrastructure project. In the near future, all previous expenditures and drawdowns will be transferred over to the combined City of Dillon project prior to canceling this activity in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I21 Dillon Railroad Stormwater 10010622

Activity Title: City of Dillon Railroad Crossing Stormwater Infrastructure

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	(\$897,310.71)	\$60,689.29
B-18-DP-45-0001	(\$589,480.86)	\$46,119.14
B-19-DT-45-0001	(\$307,829.85)	\$14,570.15
Total Budget	(\$897,310.71)	\$60,689.29
B-18-DP-45-0001	(\$589,480.86)	\$46,119.14
B-19-DT-45-0001	(\$307,829.85)	\$14,570.15
Total Obligated	(\$897,310.71)	\$60,689.29
B-18-DP-45-0001	(\$589,480.86)	\$46,119.14
B-19-DT-45-0001	(\$307,829.85)	\$14,570.15
Total Funds Drawdown	\$0.00	\$60,689.29
B-18-DP-45-0001	\$0.00	\$46,119.14
B-19-DT-45-0001	\$0.00	\$14,570.15
Program Funds Drawdown	\$0.00	\$60,689.29
B-18-DP-45-0001	\$0.00	\$46,119.14
B-19-DT-45-0001	\$0.00	\$14,570.15
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,689.29
South Carolina	\$0.00	\$60,689.29
Most Impacted and Distressed Expended	\$0.00	\$14,570.15
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$14,570.15

Activity Description:

Q1 2024 Update: The three portions of the City of Dillon Stormwater Improvement Project must be recombined in order to best meet program requirements. Within DRGR, all available funds will be transferred to what was formerly the Lucius portion of the project. Already made drawdowns will be transferred over to the recombined project activity through voucher revisions. Once all funds and draws have successfully been transferred to the new recombined activity, the project will be canceled out in DRGR.



~~Update: Due to the synchronous nature of the projects, three City of Dillon Stormwater Infrastructure projects were combined in DRGR. Despite all the similarities, enough differences exist administratively to split the projects back into three separate activities. This was done by editing the original City of Dillon Stormwater Infrastructure DRGR activity to solely focus on the Lucius project and creating two additional activities for the City of Dillon's Dargan Street and Railroad Crossing projects. All project updates, budgets, and information will be reported within their respective project activity in DRGR.~~

The City of Dillon has been awarded \$958,000.00 for its Dargan Street Stormwater Infrastructure project. The City has identified the Lucius Road Outfall as a major influence on flood conditions for the City and desires to limit flooding through three infrastructure projects. This specific project seeks to replace the preexisting 48 inch pipe extending south from Lucius Channel to E. Earl Street and 4th Avenue with 185 LF of 60 inch RCP, replace the preexisting 24 inch pipes extending west along E. Earl Street from S. 4th Avenue to the open ditch along the north side of 4th avenue with 445 LF of 60 inch RCP, either increase the capacity for the 250 LF of roadside ditch that extends west along the north side of E. Earl Street or replace it with 60 inch pipe, and replace the preexisting 30 inch pipe that crosses underneath the CSX Railroad and the other pipes ditch that goes to the intersection of S. 1st Avenue and W. Earl Street with 560 LF of 60 inch RCP.

This project will be administered by the State and will serve the Low to Moderate Income community within the area. Because the funding of this project comes from the B-19-DT-45-0001 and the B-18-DP-45-0001 grants, this project will be considered both a State and HUD identified Most Impacted and Distressed project. Costs will be appropriately identified as State or HUD MID based off which grant the funding comes from respectively.

Location Description:

Dargan Street
Dillon, SC

Activity Progress Narrative:

Project synergies and requirements have forced the three, previously separate, City of Dillon Stormwater Infrastructure projects to be merged together. All future reporting will occur within the combined City of Dillon Stormwater Infrastructure project. In the near future, all previous expenditures and drawdowns will be transferred over to the combined City of Dillon project prior to canceling this activity in DRGR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I22 Manning Phase 2 10011050

Activity Title: City of Manning Stormwater Improvement Infrastructure Project, Phase 2

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$283,622.50	\$2,465,334.06
B-18-DP-45-0001	\$283,622.50	\$2,465,334.06
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$283,622.50	\$2,465,334.06
B-18-DP-45-0001	\$283,622.50	\$2,465,334.06
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,181,711.56
B-18-DP-45-0001	\$0.00	\$2,181,711.56
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$5,702.75	\$32,093.50
B-18-DP-45-0001	\$5,702.75	\$32,093.50
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$5,702.75	\$32,093.50
B-18-DP-45-0001	\$5,702.75	\$32,093.50
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$5,702.75	\$32,093.50
South Carolina	\$5,702.75	\$32,093.50
Most Impacted and Distressed Expended	\$5,702.75	\$32,093.50
B-18-DP-45-0001	\$5,702.75	\$32,093.50
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project



award now being \$8,249,719.00.

2nd Update: Based on the increased scope of the project and the different geographic areas being served, the City of Manning Stormwater Project will be split into three project phases that focus on separate geographic areas. Phase 2 will focus on the areas around Mills and Huggins Streets, Dinkins and Church Streets, and on S. Church Street between Huggins and Winfield Drive. This DRGR activity will now only focus on the progress and costs associated with Phase 2.

3rd Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unlined sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00. The project will be run by the city. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

City of Manning
Clarendon County

Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grew and became more distinct. The project due to the differing real estate needs and environmental complications of the phases, was split up into 3 distinct phases. Phase II is still working on the Environmental Assessment phase. SCDOT is requiring that the culverts under the roadways be designed for a 25 year storm event, which means that the designs must be adjusted to handle the downstream impact of the changes. Survey work was conducted on the project area and has identified small issues regarding groundwater monitoring wells and trees that will need to be addressed prior to the construction phase. Next quarter, the State anticipates having finalized easement drawings after SCDOT reviews them.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I23 Manning Phase 3 10011051

Activity Title: City of Manning Stormwater Improvement Infrastructure Project, Phase 3

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024

To Date

\$463,581.04	\$4,029,587.27
\$463,581.04	\$4,029,587.27
\$0.00	\$0.00
\$463,581.04	\$4,029,587.27
\$463,581.04	\$4,029,587.27
\$0.00	\$0.00
\$0.00	\$3,566,006.23
\$0.00	\$3,566,006.23
\$0.00	\$0.00
\$8,953.71	\$32,483.17
\$8,953.71	\$32,483.17
\$0.00	\$0.00
\$8,953.71	\$32,483.17
\$8,953.71	\$32,483.17
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$8,953.71	\$32,483.17
\$8,953.71	\$32,483.17
\$8,953.71	\$32,483.17
\$0.00	\$0.00

Activity Description:

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project



award now being \$8,249,719.00.

2nd Update: Based on the increased scope of the project and the different geographic areas being served, the City of Manning Stormwater Project will be split into three project phases that focus on separate geographic areas. Phase 1 will focus on the areas of Brooks and Memorial, Collins and Boyce, Keith and Walker, and Gibbons and Mill. This DRGR activity will now only focus on the progress and costs associated with Phase 1.

3rd Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unlined sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00 and will be administered by the State. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

City of Manning
Clarendon County

Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grew and became more distinct. The project due to the differing real estate needs and environmental complications of the phases, was split up into 3 distinct phases. Phase III is still working on the Environmental Assessment phase. The State has identified the necessary easements for the project and AECOM is working with the City of Manning to procure them. Next quarter, it will reach out to the commercial properties along the stream to notify them about the project and to facilitate easement discussions.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I3 Manning Phase 1 10010334

Activity Title: City of Manning Stormwater Improvement Infrastructure Project, Phase 1

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$325,260.16	\$2,827,261.37
B-18-DP-45-0001	\$325,260.16	\$2,827,261.37
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$325,260.16	\$2,827,261.37
B-18-DP-45-0001	\$325,260.16	\$2,827,261.37
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,502,001.21
B-18-DP-45-0001	\$0.00	\$2,502,001.21
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$16,322.44	\$370,843.20
B-18-DP-45-0001	\$16,322.44	\$370,843.20
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$16,322.44	\$370,843.20
B-18-DP-45-0001	\$16,322.44	\$370,843.20
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$16,322.44	\$370,843.20
South Carolina	\$16,322.44	\$370,843.20
Most Impacted and Distressed Expended	\$16,322.44	\$370,843.20
B-18-DP-45-0001	\$16,322.44	\$370,843.20
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: When the City of Manning scoped the project in 2020, they did not have a Hydrologic and Hydraulic study of the city and corresponding watersheds. This project was approved by the Steering Committee with the understanding that the scope and cost of the project would change during the design phase. Following the project approval, AECOM entered into a contract with the State to design, permit, and inspect construction engineering of stormwater infrastructure to alleviate flooding in 8 specific areas, as well as create an H and H study. The new designs include extending pipes, rerouting existing pipe runs, increasing capacity, and providing outfalls further downstream so the increased amount of water does not move the problem further downstream. These changes were approved in 2022 by the Mitigation Special Case Panel, with the total project



award now being \$8,249,719.00.

2nd Update: Based on the increased scope of the project and the different geographic areas being served, the City of Manning Stormwater Project will be split into three project phases that focus on separate geographic areas. Phase 1 will focus on the areas of Brooks and Memorial, Collins and Boyce, Keith and Walker, and Gibbons and Mill. This DRGR activity will now only focus on the progress and costs associated with Phase 1.

3rd Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging unlined sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00 and will be administered by the State. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

City of Manning
Clarendon County

Activity Progress Narrative:

The City of Manning Stormwater Infrastructure project, as expected since its application approval, has changed in size and costs as the different subprojects grew and became more distinct. The project due to the differing real estate needs and environmental complications, was split up into 3 distinct phases. Phase 1 previously submitted its Environmental Assessment to HUD and has received its Authority to Use Grant Funds. During this quarter, a final affidavit from the Manning Times, a local newspaper, was acquired after numerous, earlier attempts. Comments were provided to AECOM regarding the front end bid documents. Next quarter, the Phase 1 final plans and specifications will be submitted to the Office of State Engineer for their final review and approval. Following their approval, the construction portion of the project will be put out for bid.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 514 HWY 52 10010337

Activity Title: Lake City Highway 52 Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
51 - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$85,429.80	\$2,933,089.80
B-18-DP-45-0001	\$85,429.80	\$2,933,089.80
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$85,429.80	\$2,933,089.80
B-18-DP-45-0001	\$85,429.80	\$2,933,089.80
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,847,660.00
B-18-DP-45-0001	\$0.00	\$2,847,660.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$43,483.76	\$269,528.46
B-18-DP-45-0001	\$43,483.76	\$269,528.46
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$43,483.76	\$269,528.46
B-18-DP-45-0001	\$43,483.76	\$269,528.46
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$43,483.76	\$269,528.46
South Carolina	\$43,483.76	\$269,528.46
Most Impacted and Distressed Expended	\$43,483.76	\$269,528.46
B-18-DP-45-0001	\$43,483.76	\$269,528.46
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus solely on the Lake City Highway 52 Storm Drain Improvements project. It seeks to improve and enhance approximately 5750 linear feet of stormwater ditches and 3640 linear feet of stormwater pipes. The project will remove the existing inadequate drainage infrastructure. Lake City completed Phase 1A of its stormwater drainage goal in 2019, using \$755,212.71 from Penny Tax revenues. It seeks to use CDBG-MIT funds to complete Phase 1 and Phase 2 of its drainage project. The project will benefit the community by



allowing surface flow to move more efficiently through the improved infrastructure and help prevent road flooding.

The remaining part of Phase 1 and Phase 2 will run by the State. Originally, the project has been awarded \$2,847,660.00. The Lake City Highway 52 Storm Drain Improvements project will take place in Florence County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Lake City, SC

Activity Progress Narrative:

During this quarter, the State held a preconstruction public meeting and worked through the preconstruction steps with its procured contractor, which include receiving the SE 580 Office of State Engineer permit, project signs, and final submittals to AECOM for review. Next quarter, the State anticipates issuing the Notice to Proceed, distributing door hanger flyers within the neighborhood of the project, and beginning construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I5 McQueen 10010338

Activity Title: City Of Florence McQueen Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Florence2

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Florence2

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

\$1,717,456.30 \$4,402,790.30

\$1,717,456.30 \$4,402,790.30

\$0.00 \$0.00

\$1,717,456.30 \$4,402,790.30

\$1,717,456.30 \$4,402,790.30

\$0.00 \$0.00

\$0.00 \$2,685,334.00

\$0.00 \$2,685,334.00

\$0.00 \$0.00

\$7,052.71 \$227,654.07

\$7,052.71 \$227,654.07

\$0.00 \$0.00

\$7,052.71 \$227,654.07

\$7,052.71 \$227,654.07

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$7,052.71 \$227,654.07

\$7,052.71 \$227,654.07

\$7,052.71 \$227,654.07

\$7,052.71 \$227,654.07

\$0.00 \$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus on the City of Florence's McQueen Street Stormwater Infrastructure project. The City seeks to upgrade the 1930's era stormwater drainage system that serves the westside of downtown Florence and the neighborhoods along the South McQueen Street corridor. The project will involve repairing and upgrading the trunk line, upgrading and increasing the size of stormwater inlets, and upsizing or repairing



drainage branch lines. This project will also work in synergy with another CDBG-MIT project at West Cedar Street.

The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$2,685,334.00.

Location Description:

Florence, SC

Activity Progress Narrative:

A General Contractor has been selected for the City of Florence McQueen Street project. During this quarter, multiple discussions and comments were addressed for SCDOT about the construction drawings. Next quarter, the city anticipates receiving the encroachment permit for the project from SCDOT and beginning construction soon afterwards.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 516 West Cedar 10010339

Activity Title: City of Florence West Cedar Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Florence2

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Florence2

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2024 To Date

\$331,656.23 \$1,695,133.23

\$331,656.23 \$1,695,133.23

\$0.00 \$0.00

\$331,656.23 \$1,695,133.23

\$331,656.23 \$1,695,133.23

\$0.00 \$0.00

\$0.00 \$1,363,477.00

\$0.00 \$1,363,477.00

\$0.00 \$0.00

\$3,315.56 \$180,952.42

\$3,315.56 \$180,952.42

\$0.00 \$0.00

\$3,315.56 \$180,952.42

\$3,315.56 \$180,952.42

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$3,315.56 \$180,952.42

\$3,315.56 \$180,952.42

\$3,315.56 \$180,952.42

\$3,315.56 \$180,952.42

\$0.00 \$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus on the West Cedar Street Stormwater Infrastructure project. The City of Florence seeks to upgrade the current stormwater infrastructure around West Cedar Street by running new reinforced concrete piping to the South McQueen Street basin in order to drain a current trouble spot, replace old catch basin infrastructure with more efficient ones, increase branch pipe sizes to accommodate increased flow from the



new basins, and clean and repair damage pipes as needed throughout the existing system. This project will also work in synergy with another CDBG-MIT project at McQueen Street.

The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$1,363,477.00.

Location Description:

Florence, SC

Activity Progress Narrative:

A General Contractor has been selected for the City of Florence West Cedar project. During this quarter, multiple discussions and comments were addressed for SCDOT about the construction drawings. Next quarter, the city anticipates receiving the encroachment permit for the project from SCDOT and beginning construction soon afterwards.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 517 Mingo Pond 10010340

Activity Title: Georgetown County Mingo Pond Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
Area (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$2,479,498.08	\$3,419,027.10
B-18-DP-45-0001	\$2,479,498.08	\$3,419,027.10
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$2,479,498.08	\$3,419,027.10
B-18-DP-45-0001	\$2,479,498.08	\$3,419,027.10
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$939,529.02
B-18-DP-45-0001	\$0.00	\$939,529.02
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$468,513.59	\$577,434.63
B-18-DP-45-0001	\$468,513.59	\$577,434.63
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$468,513.59	\$577,434.63
B-18-DP-45-0001	\$468,513.59	\$577,434.63
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$468,513.59	\$577,434.63
South Carolina	\$468,513.59	\$577,434.63
Most Impacted and Distressed Expended	\$468,513.59	\$577,434.63
B-18-DP-45-0001	\$468,513.59	\$577,434.63
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This activity will focus on the Mingo Pond Stormwater Infrastructure Project. Georgetown County seeks to prevent flooding and standing water along US-17 by installing 675 linear feet of new drainage infrastructure, a new pond outfall structure, and perform ditch maintenance on existing ditches in Pawleys Island. US Highway 17 is the primary north and south evacuation route going through Georgetown County and has previously faced



standing water for several days because of storms.

The project will occur in Georgetown County, which is identified as a HUD Most Impacted and Distressed County. The project will be run by the State and has a budget of \$939,529.02.

Location Description:

Georgetown County

Activity Progress Narrative:

The Georgetown County Mingo Pond project finalized utility coordination, installed the GCWSD Force Main and Water Main, has completed the Jack and Bore work under Highway 17, and has installed all project stormwater infrastructure. Next quarter, the State anticipates completing the roadway milling and paving, as well as the site restoration. It anticipates achieving substantial completion soon and will begin the closeout phase in the near future.

Section 3 wise, the State was unable to meet its 5% Targeted Section 3 hours goal this quarter, but did meet its 25% regular Section 3 hours goal. While one of the Section 3 workers lived within a few miles of the job site, they did not live within the Targeted Section 3 area. Since all hiring actions for the project occurred prior to construction, most Section 3 hiring efforts occurred before this quarter. Previous recruiting efforts involved Social Media posts, advertising at job fairs, and maintain signage.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	1175	1846/836
# of Total Labor Hours	4358	6375/3344

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 518 Cowford 10010343

Activity Title: Horry County Cowford Swamp Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

51 - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$72,475.00	\$1,654,975.00
B-18-DP-45-0001	\$72,475.00	\$1,654,975.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$72,475.00	\$1,654,975.00
B-18-DP-45-0001	\$72,475.00	\$1,654,975.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,582,500.00
B-18-DP-45-0001	\$0.00	\$1,582,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$38,862.36	\$220,294.06
B-18-DP-45-0001	\$38,862.36	\$220,294.06
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$38,862.36	\$220,294.06
B-18-DP-45-0001	\$38,862.36	\$220,294.06
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$38,862.36	\$220,294.06
Horry County	\$38,862.36	\$220,294.06
Most Impacted and Distressed Expended	\$38,862.36	\$220,294.06
B-18-DP-45-0001	\$38,862.36	\$220,294.06
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This Activity will focus on Horry County's Cowford Swamp Channel Infrastructure project. Horry County was originally awarded \$1,582,500.00 for this project. The Bucksport community faces flooding conditions when flood waters back up from the Pee Dee River into Cowford Swamp and the unnamed wetland tributary. The project will construct a tributary relief channel/culvert that would direct flood waters to an unnamed tributary wetland to the west and to the Waccamaw River, which has historically had lower water elevation changes than



the Pee Dee River. This project will work in synergy with the Big Bull Landing Road CDBG-MIT project.

The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Horry County

Activity Progress Narrative:

The Cowford Swamp project has completed its Environmental Review in HUDs HEROS system and it is undergoing State review. During this quarter, Horry County received a letter from SCDNR that was sent to USACE, SCDHEC BOW, and OCRM CZC objecting to the relief channel. They discussed alternatives to the Cowford Swamp project in light of SCDNR comments and forwarded them to SCOR. Additionally, they attended a SCDHEC public hearing on May 22nd. Next quarter, they will discuss the remaining scope of work for the project in light of SCDNR comments. Based on those discussions, they will revise and resubmit the EA as appropriate.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 519 Big Bull Landing 10010344

Activity Title: Horry County Big Bull Landing Road

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

51 - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$29,468.75	\$945,562.50
B-18-DP-45-0001	\$29,468.75	\$945,562.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Budget	\$29,468.75	\$945,562.50
B-18-DP-45-0001	\$29,468.75	\$945,562.50
B-19-DT-45-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$916,093.75
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$28,617.04	\$177,273.77
B-18-DP-45-0001	\$28,617.04	\$177,273.77
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$28,617.04	\$177,273.77
B-18-DP-45-0001	\$28,617.04	\$177,273.77
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$28,617.04	\$177,273.77
Horry County	\$28,617.04	\$177,273.77
Most Impacted and Distressed Expended	\$28,617.04	\$177,273.77
B-18-DP-45-0001	\$28,617.04	\$177,273.77
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Update: In March 2024, the budget was adjusted to better reflect projected Activity Delivery Costs incurred by the State and other budgetary increases for the project.

This Activity will focus on Horry County's Big Bull Landing Road Infrastructure project. Horry County was originally awarded \$893,750.00 for this project. Bucksport, the community where Big Bull Landing Road is located, receives significant flooding when the Pee Dee backs up from storms. Horry County seeks to elevate Big Bull Landing Road to the adjacent high point grades that would make flooding less likely. It will also create a levee/dam on the existing drainage feature to prevent backup from the Pee Dee River.



The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Horry County

Activity Progress Narrative:

The Big Bull Landing project has completed its Environmental Review in HUDs HEROS system and it is undergoing State review. During this quarter, Horry County received a letter from SCDNR regarding the Cowford Swamp project it shares many synergies with. It also attended a SCDHEC public hearing on May 22nd. Horry County is in the process of preparing a Change Order to address additional services that were not within the original project scope, such as additional permitting, updating the Environmental Assessment phase, additional property acquisition, and other required changes. Next quarter, the county will updated the Environmental Assessment for Big Bull Landing following State approval and may possibly reissue another public notice. They will, following State approval and EA approval, proceed with required property acquisition work, which will include appraisals and title research. Additionally, they will begin preparing bid documents for the construction phase of the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	27
Monitoring Visits	0	5
Audit Visits	0	22
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

