

Grantee: South Carolina

Grant: P-18-SC-45-MIT1

October 1, 2021 thru December 31, 2021

Grant Number: P-18-SC-45-MIT1	Obligation Date:	Award Date:
Grantee Name: South Carolina	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$162,188,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$0.00	Estimated PI/RL Funds:	
Total Budget: \$162,188,000.00		

Disasters:

Declaration Number

FEMA-4241-SC
FEMA-4286-SC
FEMA-4394-SC

Narratives

Mitigation Needs Assessment:

Within 4 years, 3 major storms have impacted the State of South Carolina, causing immense damage and several casualties. In October 2015, the state was devastated by over 20 inches of rainfall from an extratropical storm worsened by nearby Hurricane Joaquin, which caused significant flooding and storm damage throughout the state. A year later, Hurricane Matthew entered the state near McClellanville, South Carolina as a Category 1 Hurricane, unleashing strong winds and torrential rainfall throughout the eastern part of the state. Most recently, in September 2018, Hurricane Florence made landfall just north of South Carolina in Wrightsville Beach, North Carolina. While North Carolina experienced the worst of the storm, South Carolina suffered from heavy rainfall and flooding from the downriver watersheds shared with North Carolina. The effects of these storms will be felt for decades.

Despite advances in meteorology, it's impossible to know where a storm and its accompanying damage will exactly hit until it's often too late. However, we are able to identify and model the flood risk an area faces. Damage from these storms was not equally distributed. 30 out of 46 counties in South Carolina received CDBG-DR assistance from one of these three storms. 5 of these counties suffered damage from all three major storms. Most of the damage was centralized around the Pee Dee and Santee Watersheds. Having suffered through so many storms in a short period, South Carolina is striving to preemptively prevent or minimize future, avoidable damage. The State will focus its Mitigation efforts on counties within these regions in order to maximize the Mitigation Grant's benefits for South Carolinians.

Proposed Use of Funds:

In 2018, Congress passed Public Law 115-123, which awarded \$12 billion to previous CDBG-DR grant recipients that were impacted by disasters from 2015 to 2017. Of this award, South Carolina is designated to receive \$157,590,000 in mitigation funds for the Most Impacted and Distressed (MID) counties from the 2015 Severe Storm disaster (Public Law 114-113) and the MID counties from the 2016 Hurricane Matthew disaster (Public Law 114-254). Additionally, Richland County will receive \$21,864,000, Lexington County will receive \$15,185,000, and the City of Columbia will receive \$18,585,000 in mitigation funds as a result of the 2015 Severe Storm (Public Law 114-113). In January 2021, the State received \$4,598,000 in additional mitigation funding to address unmet disaster recovery need. This was in response to the damage from Hurricane Florence (Public Law 115-123), which was not captured in the original Mitigation Grant award. In total, the people of South Carolina will be awarded \$217,822,000, with the State being responsible for \$162,188,000 of the awarded grants. Of this \$162,188,000, a minimum of \$50,978,000 must be spent in or for HUD-identified MID counties from the initial Public Law. Additionally, a minimum of \$3,678,400 must be spent in MID counties from the 2018 Hurricane Florence disaster, which include Dillon, Horry, and Marion counties. The remainder will be spent in counties identified as either SC-MID or HUD-MID.



With this grant, the State seeks to enhance mitigation efforts within the Pee Dee and Santee Watershed Area and prevent future avoidable flood damage. Part of this award will go towards mitigation for houses threatened by flooding. The State will create a buyout program to purchase flood-threatened houses and transform the land into protective flood plains. The State will provide funding and oversight to qualified units of general local government (UGLG) applicants. The program will primarily target the Low-to-Moderate Income (LMI) community with its housing efforts, as they are often unequally affected by storm damage. At the same time, it will aid those who display an Urgent Need (UN) to leave Flood-prone areas, especially if it helps the community at large. The State is cognizant of the difficulties of relocating to a new home and will allow for UGLGs to offer Housing Incentives to the LMI community when applicable. Once the houses have been bought out, the State plans to make the land ineligible for further development through conservation easements and transfer the land to another governmental, non-profit, or other entities. This will expand the drainage capacity of the local watershed and help protect the nearby community.

Additionally, some CDBG-MIT Grant funds will go towards infrastructure projects of applying UGLGs. Infrastructure projects must have or surpass a 1.0 Benefit Cost Analysis (BCA). Exceptions may be made for projects which primarily help the LMI community and have benefits that aren't captured by the BCA. The state will oversee the application and building process. Grant funds will also be made available for eligible FEMA-HMGP fund matching. The CDBG-MIT funds can be counted as the UGLG's portion of their match for FEMA-HMGP projects. The State will oversee the application process for providing these funds for the UGLG's FEMA-HMGP projects.

Also, a portion of the grant will go towards assisting UGLG's fund Hazard Mitig

Proposed Use of Funds:

ation Plans and flood reduction studies and maps. Some local governments may lack or have older flood maps or Hazard Mitigation Plans. By arming these UGLGs with up-to-date flood maps and Hazard Mitigation Plans, they will be able to make better informed decisions about developing near flood plains and be better prepared for future disasters.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$4,598,000.00	\$162,188,000.00
B-18-DP-45-0001	\$0.00	\$157,590,000.00
B-19-DT-45-0001	\$4,598,000.00	\$4,598,000.00
Total Budget	\$4,598,000.00	\$162,188,000.00
B-18-DP-45-0001	\$0.00	\$157,590,000.00
B-19-DT-45-0001	\$4,598,000.00	\$4,598,000.00
Total Obligated	(\$778,155.40)	\$94,476,874.46
B-18-DP-45-0001	(\$778,155.40)	\$94,476,874.46
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,569,243.14
B-18-DP-45-0001	\$0.00	\$1,569,243.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,569,243.14
B-18-DP-45-0001	\$0.00	\$1,569,243.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,569,243.14
B-18-DP-45-0001	\$0.00	\$1,569,243.14
B-19-DT-45-0001	\$0.00	\$0.00
HUD Identified Most Impacted and Distressed	\$0.00	\$664,371.48
B-18-DP-45-0001	\$0.00	\$664,371.48
B-19-DT-45-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
----------------	--------------------	----------------



City of Charleston	\$ 0.00	\$ 0.00
City of Florence2	\$ 0.00	\$ 0.00
City of Sumter	\$ 0.00	\$ 0.00
Horry County	\$ 0.00	\$ 0.00
South Carolina	\$ 0.00	\$ 0.00
South Carolina Department of Administration	\$ 0.00	\$ 205,500.00
South Carolina Emergency Management Division	\$ 0.00	\$ 0.00
South Carolina Office of Resilience	\$ 0.00	\$ 1,363,743.14

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	63.80%	.00%
Overall Benefit Amount	\$77,039,300.00	\$98,302,639.72	\$.00
Limit on Public Services	\$.00	\$.00	\$.00
Limit on Admin/Planning	\$.00	\$8,109,400.00	\$864,379.12
Limit on Admin	\$.00	\$8,109,400.00	\$864,379.12
Most Impacted and Distressed	\$.00	\$162,188,000.00	\$664,371.48

Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 5th published for grant number P-18-SC-45-MIT1, which includes grants B-DP-18-45-0001 and B-DT-19-0001, by the State of South Carolina, home of the 2021 Duke Mayo bowl winner, The University of South Carolina. The South Carolina Office of Resilience through the South Carolina Disaster Recovery Office (the State) will discuss its progress between 1 October and 31 December in the QPR below. The State's efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to help mitigate risks associated with the natural disasters that occurred nationwide in 2015, 2016, 2017, and 2018.

The State of South Carolina received \$162,188,000 in Community Development Block Grant Mitigation (CDBG-MIT) funds to increase flood and storm mitigation within the 17 HUD and State identified Most Impacted and Distressed (MID) counties. The State has allocated its grant funds across its 4 program pillars, with \$100 million dedicated to Infrastructure projects, \$35 million dedicated to Buyout Programs, \$5 million dedicated to matching federal programs, and \$14 million dedicated to program planning. These programs will either be run by the State or by the applying subrecipient.

As of December 31st, the State has awarded approximately \$30 million for Infrastructure projects, \$14.4 million for Buyout projects, \$940,000 to Matching Funds projects, and \$2.4 million for Plans and Studies projects to Units of General Local Government and other state agencies, approximately 29% of the \$162 million mitigation funds. The State continues to review applications for Federal Funds Matching projects and Plans and Studies on a rolling, yearlong basis. During this Quarter, it approved 4 Plans and Studies and 1 Federal Funds Matching project. Additionally, the State opened up its Phase 1, 2021 Application period for Infrastructure and Buyout projects from August 4th through October 6th. By the end of the application period, it received 2 Buyout and 12 Infrastructure project applications. The State has spent the quarter reviewing the applications and preparing them for the Mitigation Steering Committee meeting in January, when they will decide on which applications to award and go forward with. Due to the nature of projects with long timelines and some of the projects receiving reimbursement upon completion, no draws occurred this quarter.

Section 3 reporting under the new CFR 24 part 75 rules began last quarter. The State will be responsible for reporting all labor hours, Section 3 labor hours, and Targeted Section 3 labor hours in the QPR continuing onwards. Currently, grant projects are either in the preconstruction phase or are working on non-applicable planning products. Because of this, the State has no applicable Section 3 hours to report for this quarter.

The State continues to take action to affirmatively further fair housing throughout our CDBG-DR and CDBG-MIT programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

In January 2021, HUD awarded the State of South Carolina \$4,598,000 in Mitigation funds through grant B-DT-19-0001 due to the damage it received from the 2018 Hurricane Florence. Amendment 1 of the Mitigation Action Plan mentions how this additional award was allocated.

The contract report required by Public Law 115-254 and Public Law 116-20 is attached to the Administration Activity.



Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1A- Administration, Program Administration	\$0.00	\$8,109,400.00	\$864,379.12
B-18-DP-45-0001	\$0.00	\$7,879,500.00	\$864,379.12
B-19-DT-45-0001	\$0.00	\$229,900.00	\$0.00
2H- Housing, Housing Programs	\$0.00	\$35,000,000.00	\$1,282.43
B-18-DP-45-0001	\$0.00	\$31,321,600.00	\$1,282.43
B-19-DT-45-0001	\$0.00	\$3,678,400.00	\$0.00
3P- Planning, Planning	\$0.00	\$14,078,600.00	\$703,581.59
B-18-DP-45-0001	\$0.00	\$13,388,900.00	\$703,581.59
B-19-DT-45-0001	\$0.00	\$689,700.00	\$0.00
4M- Matching, Federal Funding Match	\$0.00	\$5,000,000.00	\$0.00
B-18-DP-45-0001	\$0.00	\$5,000,000.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
5I - Infrastructure, Infrastructure Projects	\$0.00	\$100,000,000.00	\$0.00
B-18-DP-45-0001	\$0.00	\$100,000,000.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00

Activities

Project # / 1A- Administration / Program Administration



Grantee Activity Number: 1A1-Administration

Activity Title: Program Administration

Activity Type:

Administration

Project Number:

1A- Administration

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2021 To Date

\$0.00 \$8,109,400.00

Total Budget

\$229,900.00 \$8,109,400.00

Total Obligated

\$0.00 \$7,879,500.00

Total Funds Drawdown

\$0.00 \$864,379.12

Program Funds Drawdown

\$0.00 \$864,379.12

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$864,379.12

South Carolina Department of Administration

\$0.00 \$0.00

South Carolina Office of Resilience

\$0.00 \$864,379.12

Most Impacted and Distressed Expended

\$0.00 \$432,189.56

Activity Description:

This activity will cover the general administration of the program by the South Carolina Office of Resilience.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms.

HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg

South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:



Drawdowns completed this quarter were for the general administration of this program.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2H- Housing / Housing Programs



Grantee Activity Number: 2H1- Housing

Activity Title: Housing Buyout Program

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

South Carolina Office of Resilience

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$19,759,925.88
Total Budget	\$0.00	\$19,759,925.88
Total Obligated	\$0.00	\$19,759,925.88
Total Funds Drawdown	\$0.00	\$1,282.43
Program Funds Drawdown	\$0.00	\$1,282.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,282.43
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$1,282.43
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Since 2015, there have been three presidentially-declared disasters: 2015 Hurricane Joaquin, 2016 Hurricane Matthew, and 2018 Hurricane Florence. The bulk of the damage was not due to wind or storm surge, but from flooding. Due to a lack of flood maps or topographic changes, a significant number of homes were developed in what is now identified as the flood plain. While some homes are able to, at great cost, elevate or mitigate their flood risk; many, including the LMI community, face difficulty in storm proofing their homes or recovering from flood damage. Additionally, once identified as being within a flood zone or having been flood damaged, the homeowner faces great difficulty in selling their property at its pre-damage worth and moving to a safer location nearby. In order to preemptively lower the damage and costs to homes, communities, and local governments, the State is providing funding for units of general local government (UGLG) to buy out homes from the LMI community or those displaying an Urgent Need.

The buyout program, which has seen great success in other cities and states, seeks to achieve two main objectives. First, it seeks to lower or eliminate future damage and costs by investing in buying out homes in the flood plain. This will allow the bought-out homeowners to move to a safer location in the nearby community. LMI homeowners will be able to apply for moving assistance through a housing incentive that will help prevent them from being displaced with no property ownership. Second, once the houses are bought out, the UGLGs will demolish the homes and transform the land into part of the flood plain. This will assist the nearby community, as it increases the absorption of the nearby watershed and helps protect neighboring buildings. Once demolished, a covenant will be tied to the land that prevents any non-recreational future development. The UGLGs will retain ownership of the land and its maintenance responsibilities. If they desire, the land and its

maintenance responsibilities can be transferred to other entities.

This activity will describe the application progress of the Buyout Program. A new activity will be created in DRGR each time the State awards a UGLG funds for their Buyout Activity.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Dillon, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of this quarter, 2 Buyout projects have been awarded a total of \$14,483,365, with \$20,516,635 available for future applicant projects. The State will run the buyout program for the Town of Cheraw in Chesterfield county, while Horry County will administer their own buyout program as a subrecipient. Any Buyout programs that are utilizing Federal Matching funds will be covered under their respective matching activities. The State anticipates adding more Buyout projects from the Phase 1, 2021 Application period following the Mitigation Steering Committee in January.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H2 Cheraw 10010332

Activity Title: Town of Cheraw Buyout Project

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2021 To Date

\$0.00 \$1,791,372.00

Total Budget

\$0.00 \$1,791,372.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

South Carolina Office of Resilience

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

The Town of Cheraw was awarded \$1,747,680.00 by the State for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

The program will be ran by the State. Program Participation will be 100% voluntary. The activity will occur within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county. The activity in DRGR has been budgeted for \$1,791,372.00.

Location Description:

Cheraw, South Carolina



Activity Progress Narrative:

This activity is finishing up the Environmental Assessment phase, which will analyze the environmental impact the Cheraw Buyout program will have on the surrounding area and be used to comply with Federal, State, and Local regulations in order to prevent choice limiting actions. Eligibility determinations and the Duplication of Benefits analysis process were also completed this quarter.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 2H3 Horry 10010341

Activity Title: Horry County Buyout Program

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2021 To Date

\$0.00 \$13,448,702.12

Total Budget

\$0.00 \$13,448,702.12

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Horry County

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor’s Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home’s pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that’s at risk for serious flood damage, allow the homeowner to move to housing that’s safer, and increases the floodplain, which will help reduce the risk of flooding nearby.

Program Participation will be 100% voluntary. The program will be ran by Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$13,448,702.13

Location Description:

Horry County



Activity Progress Narrative:

Horry County is currently coordinating with the State on reviewing Duplicate of Benefit issues. The county staff also completed HUD OIG training this quarter and have submitted the first property for its Environmental Tier 2 analysis.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3P- Planning / Planning



Grantee Activity Number: 3P1- Planning

Activity Title: Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3P- Planning

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

South Carolina

South Carolina Department of Administration

South Carolina Office of Resilience

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Oct 1 thru Dec 31, 2021 To Date

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$28,157,200.00
B-18-DP-45-0001	\$3,678,400.00	\$14,078,600.00
B-19-DT-45-0001	\$689,700.00	\$14,078,600.00
Total Budget	\$4,368,100.00	\$28,157,200.00
B-18-DP-45-0001	\$3,678,400.00	\$14,078,600.00
B-19-DT-45-0001	\$689,700.00	\$14,078,600.00
Total Obligated	\$0.00	\$9,710,500.00
B-18-DP-45-0001	\$0.00	\$9,710,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$703,581.59
B-18-DP-45-0001	\$0.00	\$703,581.59
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$703,581.59
B-18-DP-45-0001	\$0.00	\$703,581.59
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$703,581.59
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$205,500.00
South Carolina Office of Resilience	\$0.00	\$498,081.59
Most Impacted and Distressed Expended	\$0.00	\$232,181.92
B-18-DP-45-0001	\$0.00	\$232,181.92
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will cover all program planning actions for the Mitigation Grant and its activities. Planning funds will also be used to pay for Hazard or Flood plans produced for both the State and its units of general local government (UGLG)s. Additionally, in preparation for the Mitigation Grant, the State contracted with AECOM to produce a watershed study of the Pee Dee and Santee regions, which received the most flood damage from our previous storms. This watershed study will be used to help guide future decisions concerning buyout and infrastructure projects. The Plans and Studies that have received awards from the State are listed below:



South Carolina Emergency Management Division's Hazard Identification and Risk Assessment

The Statewide Hazard Identification and Risk Assessment (HIRA) seeks to collect data and analyze it to better understand the impacts of disaster events within the State. This assessment will help inform goals and objectives that will guide state agencies in determining mitigation actions and prioritizing projects that most effectively reduce harm to life and property. Conducting the HIRA is a requirement to completing the State Hazard Mitigation Plan Update, which must be up to date in order to participate in FEMA Hazard Mitigation programs. The South Carolina Emergency Management Division (SCEMD) has been awarded \$109,030 in CDBG-MIT funds. In total, SCEMD expects to spend \$400,000 to complete the HIRA.

Marion County Stormwater Master Plan

In March 2021, Marion County's Stormwater Master Plan was awarded \$500,000.00 by the State. Marion County has dealt with significant flooding caused by storms and the confluences of the Great Pee Dee, Little Pee Dee, and Lumber Rivers. The plan seeks to identify flooding issues throughout the county, assess the stormwater system within the county, and eventually use this information to identify and develop mitigation infrastructure projects that can alleviate flooding. Following the completion of the Stormwater Master Plan, Marion will use the information and data acquired to prepare for future infrastructure projects. The creation of the plan will be administered by the State. Marion County is a HUD-identified Most Impacted and Distressed County.

Town of Pamplico Stormwater Study

The State awarded \$500,000 to the Town of Pamplico's Stormwater Study. The activity will be administered by the State, who will utilize contractors to analyze data and create stormwater models. The project will involve collecting GIS and Survey data to create hydrologic and hydraulic models of 2, 10, 50, and 100 year 24 hour storm events. Currently, old and inadequately sized stormwater structures allow for runoff to stand in roadways and surrounding properties during storms with heavy precipitation. The findings of the study will be used to identify infrastructure projects that can address this problem. The town of Pamplico is located in Florence County, a HUD Identified MID County.

Town of Mayesville Stormwater Study

The Town of Mayesville was awarded \$105,000 for its Stormwater Study. This activity will be administered by the State, who will utilize contractors to create a hydrology study to understand the movement and distribution of stormwater within the incorporated area of Mayesville. The Town of Mayesville is located between 100 year flood zones and faces inadequate drainage during major storms, which cause flood damage to town facilities and private property, as well as creating hazardous conditions for its residents. This study will later be used to identify future flood mitigation projects. The town of Mayesville is located in Sumter County, a HUD Identified MID County.

City of Conway Stormwater Master Plan

The City of Conway was awarded \$305,000 for its Stormwater Master Plan. This activity will be administered by the City Subrecipient. The City will contract with an engineering firm to inventory and survey the existing storm drainage system, delineate watersheds, create hydraulic modeling of 2 through 100 year 24 hour storm events, and create a final report that will highlight problem areas and include recommendations for improving the stormwater system. The City of Conway is located in Horry County, a HUD Identified MID County.

City of Florence Stormwater Master Plan

The City of Florence was awarded \$500,000 for its Stormwater Master Plan project. This plan will replace the City's outdated 1974 Stormwater master plan, which is based on outdated development trends, technologies, and stormwater mitigation strategies of the time. Additionally, the city has developed significantly since the 1974 plan and is in need of an up to date Stormwater Master Plan. Within recent years, Hurricanes and major storms have caused flooded roadways, impeded emergency response, and caused public and private property damage. The Stormwater Master Plan will be used to inform the City of future projects that could mitigate their current flooding issues. The City of Florence will administer this activity as a subrecipient. The City of Florence is located in Florence County, a HUD Identified MID County.

Darlington County Watershed Study

Darlington County's Watershed Study seeks to analyze local flooding from stormwater, local stream and creeks, and ground inundation, as well as identify and develop mitigation plans and projects. The study will encompass the county and impact approximately 66,618 residents. While local groups have attempted to complete watershed studies in smaller communities, a county-wide study led by local government has not been conducted. The State will administer this Watershed Study and has assigned it a budget of \$300,000. The LMI percentage for the area is 41.43%. Darlington is a State-identified MID county.

The City of Orangeburg's Stormwater Drainage Study

The City of Orangeburg seeks to conduct a Stormwater Drainage Study that will determine future improvement projects within LMI areas of the city. Previously, these areas have suffered from frequent and repetitive damages to their homes and properties from stormwater. The study will focus exclusively on the LMI areas which include crucial roadways around Magnolia Street and John C. Calhoun Boulevard, and the Railroad Corner. The study will beneficially impact around 12,861 people. The Study will be conducted by the State and is assigned a budget of \$300,000. The LMI percentage of the study's area is 54%. The City of Orangeburg is located in a State-identified MID county.

The Town of Summerton's Hydraulic and Hydrology Study



The Town of Summerton's seeks to conduct a hydraulic and hydrology study to better understand the movement and distribution of stormwater within the incorporated area of the town and to identify future mitigation projects that can address possible flood and storm damage. The LMI percentage of the study is 69%. The Study's budget is set at \$150,000 and will be administered by the State. Summerton is located in Clarendon, a HUD-identified MID county.

The Citadel's Multi-Hazard Mitigation Plan Update

The Citadel is a Military College located in Charleston, SC. It is seeking to update its Multi-Hazard Mitigation Plan which was originally written and adopted in 2017. In order to maintain its Disaster Resistance University Status and remain eligible for future disaster relief funding, the Multi-Hazard Mitigation Plan must be updated every five years. The Plan is expected to cost \$44,000. The Citadel will contribute \$11,000 to the project, with the State providing \$33,000. The location of the study is in Charleston, a Hud-identified MID county.

In addition, Community Outreach and Input will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet monthly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

This quarter, four Plans and Studies projects were approved by the Mitigation Special Case Panel for the City of Orangeburg, Darlington County, the Town of Summerton, and the Citadel Military College. Approximately \$2.6 million has been awarded to 10 projects for State Agencies and UGLGs across South Carolina, leaving around \$10.4 million of the Plans and Studies Activity Budget is still available for interested UGLGs and other state agencies.

The Town of Mayesville was awarded \$105,000 for its Stormwater Study last quarter, which will be ran by the State. It has successfully gone through the Request for Qualifications and selection process and has chosen Wood as the firm to review and complete the study.

The City of Conway was awarded \$305,000 for its Stormwater Master Plan and will administer their project as a subrecipient. This quarter, Davis and Floyd was chosen as the contractor for preparing and creating the study and has already begun work.

The City of Florence was awarded \$250,000 for its Stormwater Master Plan, which will be a sub-recipient ran project. The subrecipient created a Request for Qualifications from engineering firms interested in preparing and creating the study. The submission deadline for the request occurred on December 28th.

Last Quarter, the State has selected Michael Baker International as the firm to conduct the Marion County Stormwater Master Plan on September 1st. As one part of the analysis, the study will focus on the areas around the towns of Mullins, Nichols, and Sellers

The South Carolina Emergency Management Division (SCEMD) is in the process of creating its HIRA plan as a subrecipient. Its progress is being monitored by the State Hazard Mitigation Plan Steering Committee. It is working with its vendors, conducting technical working group meetings with them, and editing and formatting the last data deliverables it has received.

The State selected Kimley Horn as the firm to conduct the Town of Pamplico Stormwater Master Plan on September 1st. It currently has a Public Meeting about the Master Plan scheduled next quarter for February 8th.

The State awarded the City of Orangeburg's Stormwater Drainage Study \$300,000 this quarter. The study will be conducted by the State and will soon initiate the Request for Qualifications process for interested firms.

This quarter, Darlington County's Watershed Study was awarded \$300,000 and will be administered by the State. It will soon initiate the Request for Qualifications process for interested firms.

The Citadel, a Military College in Charleston, SC, was awarded \$33,000 in December for their Multi-Hazard Mitigation Plan Update, which is expected to have a total cost of \$44,000. The State will soon initiate the Request for Qualifications process for firms interested in conducting the update.

The Town of Summerton, located in Clarendon County, was awarded \$150,000 to complete a Hydrology Study in December by the Mitigation Special Case Panel.

The State will continue to receive, review, and approve Plans and Studies project applications on a year-round basis.

Due to COVID-19, the State is hosting its monthly stakeholder meetings online through Zoom.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 4M- Matching / Federal Funding Match



Carolina, and the Department of Natural Resources (SCDNR), which manages the FMA program within South Carolina, to increase UGLG access to funds for federal matching programs.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of September 30th, the State approved 7 Federal Matching projects for a total award of \$940,738.50. These funds will assist UGLGs and the State fund their portion of the Local/Federal match of the Hazard Mitigation Grant Program (HMGP), Pre-Disaster Mitigation (PDM), Economic Development Administration (EDA), and other Federal grant programs. \$4,059,261.5 of the Federal Matching budget remains available for interested UGLGS and other state agencies. During this quarter, the State awarded the Dillon County Buyout program \$443,465.25 for their HMGP local cost share. Additionally, new activities were created for Francis Marion and South Carolina's Department of Natural Resources this quarter since they were unable to be added to DRGR in time for the QPR. These funds were transferred from the budget of this activity to the activity budgets of the Dillon County Buyout, Francis Marion, and South Carolina's Department of Natural Resources matching projects.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 4M2 Cheraw 10010333

Activity Title: Town of Cheraw's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$67,457.81
Total Budget	\$0.00	\$67,457.81
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the Town of Cheraw’s FEMA Hazard Mitigation Grant Program Match. The Town of Cheraw seeks to create a Stormwater Master plan that will identify existing flooding hazards and recommend hazard mitigation strategies. The plan update will include data gathering, field investigation, modeling and flood hazard assessment, and flood hazard mitigation planning. The project has a total budget of \$263,450, with a federal cost-share of \$197,587.50 and a local cost-share of \$65,862.50.

The State will run the activity and assist the Town of Cheraw by providing the local cost-share of \$65,862.50. The activity in DRGR will be budgeted at \$67,457.81. The activity is based within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, SC

Activity Progress Narrative:

The Town of Cheraw’s Stormwater Master Plan was completed this quarter. The Town is currently working with FEMA to navigate their reimbursement and closeout process. The study was funded by a combination of Federal



HMGP and State CDBG-MIT funds.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M3 City of Dillon 10010336

Activity Title: City of Dillon's FEMA HMGP Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$61,500.00
Total Budget	\$0.00	\$61,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the City of Dillon’s FEMA Hazard Mitigation Grant Program Match. The City of Dillon seeks to create a Stormwater Management Plan focused solely on the city. This plan will become an annex to the preexisting Hazard Mitigation Plan for Dillon County. The current Hazard Mitigation Plan does not go into depth about specific flooding mitigation for the City. The total project will be \$240,000, with the Federal cost-share being \$180,000 and the Local cost-share being \$60,000. The State will provide the \$60,000 for the local cost-share and conduct the study.

This activity will be administered by the State. As allowed by Public Law for 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. This means that Dillon is now a HUD-identified MID County. Its budget is set at \$61,500 in DRGR.

Location Description:

Dillon, SC

Activity Progress Narrative:

The City of Dillon Stormwater Management Plan is currently underway and will continue to provide updates in future Quarterly Progress Reports. They have completed Facility Inventory and Mapping as well as Hydrologic and Hydraulic Analysis for their Stormwater Management Plan. It has also completed the Implementation Plan



this quarter and is most of the way complete with the Master Plan. The study is being funded by a combination of Federal HMGP and State CDBG-MIT funds.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M5 Dillon County 10010335**Activity Title: Dillon County's FEMA HMGP Match****Activity Type:**

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

South Carolina Office of Resilience

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2021 To Date**

\$0.00 \$25,625.00

Total Budget

\$0.00 \$25,625.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

South Carolina Office of Resilience

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

This activity will focus on Dillon County's FEMA Hazard Mitigation Grant Program Match. Dillon County seeks to create a flood management study to determine the best course of action to mitigate and alleviate water damage amongst its communities. The county is also requesting that the study become the Flood Management Annex to the Dillon County Hazard Mitigation Plan. The project has a total budget of \$100,000, with the Federal cost-share at \$75,000 and the local cost-share at \$25,000. The State will provide the \$25,000 local cost-share and will conduct the study. Also, as allowed by Public Law for the 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. Because of this, Dillon county is now classified as a HUD-identified MID county. The DRGR activity budget is set at \$25,625.00.

Location Description:

Dillon County

Activity Progress Narrative:

The Dillon County Stormwater Study is currently underway and will continue to provide updates in future Quarterly Progress Reports. A final draft is in progress and a final public meeting will occur once completed. It has completed the Facility Inventory and Mapping phases, as well as the Implementation Plan of potential future projects. The study is being funded by a combination of Federal HMGP and State CDBG-MIT funds.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M6 SCEMD 10010346

Activity Title: South Carolina Emergency Management Division's PDM

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$31,518.75
Total Budget	\$0.00	\$31,518.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
South Carolina Emergency Management Division	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the Federal Funding Match for South Carolina Emergency Management Division's (SCEMD) Hazard Mitigation Plan. This plan will also receive funding from FEMA's Pre-Disaster Mitigation (PDM) Program, which utilizes a Local-Federal cost-sharing strategy to assist local and state governments fund mitigation projects. The State has awarded SCEMD with \$30,750.00 in CDBG-MIT funds, which will go towards the 25% Local portion of the cost-share. Combined with PDM's Federal cost-share, the State Hazard Mitigation Plan Update is budgeted at \$123,000.

SCEMD plans to utilize these funds to update the State Hazard Mitigation Plan to reflect new and updated data and information since the previous five-year plan approved in 2018. State Hazard Mitigation Plans are valid for five years and the current one will expire by 2023. SCEMD will complete the plan, go through the approval process, and adopt it no later than October 1st, 2023. This Activity is budgeted for \$31,518.75 in DRGR.

Location Description:



Activity Progress Narrative:

The State Hazard Mitigation Plan Steering Committee has recurring meetings to go over the update's progress. Additionally, it has conducted HIRA Technical Working Group meetings and Workshops with State Agency partners. This quarter, it has revised Sections I and III of the State Hazard Mitigation Plan. The Plan is on schedule to be completed before its 5 year requirement in 2023.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M7 FMU EDA 10010484

Activity Title: Francis Marion University EDA Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Activity Status:

Under Way

Project Number:

4M- Matching

Project Title:

Federal Funding Match

Projected Start Date:

08/18/2021

Projected End Date:

08/19/2032

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Francis Marion University

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$179,375.00
Total Budget	\$179,375.00	\$179,375.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Francis Marion University	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Francis Marion has been awarded grants by the Economic Development Administration and the State to replace and upsize the stormwater infrastructure around its campus in six areas. This action was recommended after analysis by AECOM determined that non-action would result in adverse environmental conditions and that maintenance on the current infrastructure would not result in sufficient stormwater management. The total project cost is estimated to be \$874,279, with 80% of the Federal Cost Share being \$699,279 and the remaining 20% of the non-Federal Cost Share being \$175,000. The State will provide the non-Federal Cost Share match. Within DRGR, this activity is budgeted at \$179,375. The project will occur at Francis Marion University in Florence County, a HUD-identified Most Impacted and Distressed County. The project will be administered by the Subrecipient.

Location Description:

Activity Progress Narrative:

Last quarter, the Mitigation Steering Committee awarded Francis Marion University a \$175,000 cost share match for its Economic Development Administration grant. This activity is Subrecipient ran. It has contracted with Johnson, Mirmiran, & Thompson Inc (JMT) for Architectural and Engineering services and will meet with JMT in January to discuss their conceptual plan. Funds for this activity's budget were transferred from the Federal Matching activity budget.



Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M8 SCDNR 10010491**Activity Title: SCDNR 2 Dimensional Modeling Match****Activity Type:**

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

09/15/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

South Carolina Department of Natural Resources

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2021 To Date**

\$0.00 \$144,228.52

Total Budget

\$144,228.52 \$144,228.52

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

South Carolina

\$0.00 \$0.00

South Carolina Department of Natural Resources

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

South Carolina's Department of Natural Resources (SCDNR) was awarded \$140,710.75 by the State as part of the 75% Federal and 25% Local cost share Hazard Mitigation Grant Program (HMGP). The total project cost is \$562,843. SCDNR will use the funds of these grants to develop HEC-RAS 2-dimensional models based on HUC 8 watersheds. These models will be able to provide real-time inundation mapping based on the flood event. Within DRGR, this activity is budgeted at \$144,228.52. This project will be run by SCDNR.

Location Description:**Activity Progress Narrative:**

Last quarter, the Mitigation Steering Committee awarded the South Carolina Department of Natural Resources (SCDNR) a \$140,710.75 cost share match for its FEMA Hazard Mitigation Grant Program grant. The grant agreement between the State and SCDNR has been signed as well. This activity will be Subrecipient ran and is currently in progress. Funds for this activity were transferred from the Federal Matching activity this quarter.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

**Grantee Activity Number: 4M9 Dillon County Buyout Match
10010532**

Activity Title: Dillon County Buyout FEMA HMGP Match

Activity Type:

MIT - Buyout of Properties

Project Number:

4M- Matching

Projected Start Date:

09/30/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/20/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$454,551.88
Total Budget	\$454,551.88	\$454,551.88
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is a Subrecipient-ran FEMA HMGP Match project that will focus on removing 7 residential homes from a special flood hazard area. The properties were substantially damaged by Hurricanes Florence and Matthew and are at risk for future flood and storm events. The structures will be acquired, demolished, and then maintained as an open space in perpetuity under its natural state. The total project is expected to cost \$1,330,395.75, with the non-federal cost share being \$443,465.25. The budget in DRGR is set at \$454,551.88. This activity is considered an South Carolina-identified MID for grant B-18-DP-45-0001 and as a HUD-identified MID for grant B-19-DT-45-0001.

Location Description:

Activity Progress Narrative:

This quarter, the State awarded the \$443,465.25 Local cost share portion to Dillon County for their Buyout program. The full cost of the program, including FEMA's HMGP Federal cost share, will be \$1,773,861.00. They have identified 7 properties and are working with Jeff Word and Associates to manage the project. Within DRGR, funds have been transferred from the Federal Matching activity budget to this project's budget.

Section 3 Qualitative Efforts:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / 5I - Infrastructure / Infrastructure Projects

Grantee Activity Number: 5I1-Infrastructure

Activity Title: General Infrastructure Application and Oversight

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

South Carolina Office of Resilience

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$69,141,636.96
Total Budget	\$0.00	\$69,141,636.96
Total Obligated	\$0.00	\$53,091,205.54
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

In order to increase storm and flood defenses, the State will provide funds for infrastructure projects to units of general local government (UGLG). In order to receive funding, UGLGs must apply with a detailed plan of what their projects and must receive the State's approval of their project. All projects must undergo a Benefit Cost Analysis (BCA) and must meet the requirement scores. An exception to this may be made for projects that provide noteworthy benefits to the LMI community that aren't easily captured by the BCA. The goal of these infrastructure projects is to better protect local communities from preventable flood damage. These projects will be overseen by the State, but administered by UGLGs.

This specific activity will focus on the application process of the UGLG projects and track their progression. All infrastructure funds will be held in this activity until they are allocated to a specific infrastructure project. Once the projects have been approved, a new activity will be created to track the narrative, financial, and statistical progress of the infrastructure project. The State will divide this activity into three funding phases, with the first phase will provide funding for "shovel-ready" projects that can begin relatively soon.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of this quarter, 11 Infrastructure projects have been awarded a total of \$30,105,720.00 dollars. All approved projects are located in Hud-identified Most Impacted and Distressed counties. The State anticipates adding more Infrastructure projects from the Phase 1, 2021 Application period following the Mitigation Steering Committee in January.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I10 Crosswell 10010348

Activity Title: City of Sumter's Crosswell Stormwater Infrastructure

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Activity Status:

Under Way

Project Number:

5I - Infrastructure

Project Title:

Infrastructure Projects

Projected Start Date:

03/09/2021

Projected End Date:

08/19/2032

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Sumter

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$2,157,251.90
Total Budget	\$0.00	\$2,157,251.90
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumter	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Crosswell Stormwater Infrastructure project, which was awarded \$2,104,636.00. The City will add in \$750,000, making the Grand Total Project budget \$2,854,636. The Crosswell Neighborhood has experienced flooding during everyday storms, with additional stress caused by large tropical storms. The project seeks to address this by increasing capacity of the existing storm drain lines and adding approximately 13,000 linear feet of new storm drain lines and inlets.

The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. It will be run by the City of Sumter. Its budget in DRGR is set at \$2,157,251.90.

Location Description:

Sumter, SC

Activity Progress Narrative:



The City of Sumter Crosswell Infrastructure project is in the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. They posted a Request for Qualifications in August for Design Engineering services.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I11 Lafayette 10010349

Activity Title: City of Sumter's Lafayette Stormwater Infrastructure

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,552,966.23
Total Budget	\$0.00	\$1,552,966.23
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumter	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Lafayette Stormwater Infrastructure project, which seeks to address flooding along Mile Branch between Lafayette Drive and US Highway 76. The scope of work includes constructing a new stormwater conveyance that's approximately 3,900 linear feet. Additionally, an existing 48" Corrugated Metal Pipe trunk line will be replaced with a new 60" Reinforced Concrete Pipe that will provide additional capacity and last longer. A 60" outfall will be installed as well, which will replace the area's currently undersized one.

The City of Sumter was awarded \$1,515,089.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. Its budget in DRGR is set at \$1,552,966.23.

Location Description:

Sumter, SC



Activity Progress Narrative:

The City of Sumter Lafayette Infrastructure project is in the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. They posted a Request for Qualifications in August for Design Engineering services.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 5I12 Miller to Morgan 10010350

Activity Title: City of Sumter's Miller to Morgan Stormwater Infra

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,260,750.00
Total Budget	\$0.00	\$1,260,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumter	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Miller Road Infrastructure Project, which seeks to create a new stormwater conveyance system to alleviate flooding in the area between Jackson Street, Broad Street, Miller Road, and Morgan Avenue in Sumter, SC. The lack of an outfall to Shot Pouch Branch is contributing to the flooding. The project will involve replacing the existing 48" Corrugated Metal Pipe storm drain outfall with 2,600 feet of new 54" Reinforced Concrete Pipe outfall and inlets.

The City of Sumter was awarded \$1,230,000.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. Its budget in DRGR is set at \$1,260,750.00.

Location Description:

Sumter, SC



Activity Progress Narrative:

The City of Sumter Miller to Morgan Infrastructure project is in the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. They posted a Request for Qualifications in August for Design Engineering services.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 512 Erhardt 10010331

Activity Title: City of Charleston's Erhardt Drainage Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Charleston

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$10,213,294.75
Total Budget	\$0.00	\$10,213,294.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Charleston	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the city of Charleston's Medical District Drainage Tunnel Extension at Ehrhardt Street. The city was awarded \$10,213,294.75 for this infrastructure project by the Governor's Appointed Committee. The area is routinely impacted by substantial flooding that can prevent patients, emergency vehicles, and staff from reaching the hospital during a storm. In just 2019, the medical district had 89 flood events.

The tunnel will run beneath Ehrhardt Street on the Medical University of South Carolina's campus towards President and Cannon Streets. Water will go through this tunnel until it reaches the city's Spring/Fishburne drainage improvement project. The infrastructure project will be run by the city of Charleston. The activity in DRGR has been budgeted for \$1,791,372.00. Charleston is a HUD-identified Most Impacted and Distressed County.

Location Description:

Charleston, SC



Activity Progress Narrative:

The City of Charleston has completed Environmental permitting and is advertising the project for bidding. It is ensuring that Section 3 information is included as part of the informative bid package to prospective bidders. It anticipates approving the construction contract and Notice of Award next quarter.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 513 Manning 10010334

Activity Title: City of Manning Stormwater Improvement Infrastruct

Activitiy Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$5,104,043.88
Total Budget	\$0.00	\$5,104,043.88
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging un piped sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00. The project will be run by the city. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR will be budgeted at \$5,104,043.88.

Location Description:

City of Manning

Activity Progress Narrative:

The City of Manning Storm Improvement project is in the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. The State has posted a Request for Qualifications for contractors interested in designing the storm improvement structures.

Section 3 Qualitative Efforts:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 514 HWY 52 10010337**Activity Title: Lake City Highway 52 Infrastructure Project****Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

South Carolina Office of Resilience

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$2,918,851.50
Total Budget	\$0.00	\$2,918,851.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the Lake City Highway 52 Storm Drain Improvements project. It seeks to improve and enhance approximately 5750 linear feet of stormwater ditches and 3640 linear feet of stormwater pipes. The project will remove the existing inadequate drainage infrastructure. Lake City completed Phase 1A of its stormwater drainage goal in 2019, using \$755,212.71 from Penny Tax revenues. It seeks to use CDBG-MIT funds to complete Phase 1 and Phase 2 of its drainage project. The project will benefit the community by allowing surface flow to move more efficiently through the improved infrastructure and help prevent road flooding.

The remaining part of Phase 1 and Phase 2 will run by the State. The project has been awarded \$2,847,660.00 and is budgeted in DRGR for \$2,918,851.50. The Lake City Highway 52 Storm Drain Improvements project will take place in Florence County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Lake City, SC

Activity Progress Narrative:

The Lake City Highway 52 project is split into two phases with both the Environmental Assessments nearing completion. This Assessment seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 515 McQueen 10010338**Activity Title: City Of Florence McQueen Street Stormwater Infrast****Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

Project Number:

51 - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

City of Florence2

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$2,752,467.35
Total Budget	\$0.00	\$2,752,467.35
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the City of Florence's McQueen Street Stormwater Infrastructure project. The City seeks to upgrade the 1930's era stormwater drainage system that serves the westside of downtown Florence and the neighborhoods along the South McQueen Street corridor. The project will involve repairing and upgrading the trunk line, upgrading and increasing the size of stormwater inlets, and upsizing or repairing drainage branch lines. This project will also work in synergy with another CDBG-MIT project at West Cedar Street.

The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$2,685,334.00. The project's budget in DRGR is set at \$2,752,467.35.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence completed its Environmental Assessment has submitted it for HUD and State review. Additionally, it has sent in its Request for Release of Funds. Next Quarter, they will be working towards securing contracts with a qualified engineering firm and beginning permitting and design work. They anticipate acquiring property for the stream restoration portion of their project in January.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 516 West Cedar 10010339**Activity Title: City of Florence West Cedar Street Stormwater Infr****Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

City of Florence2

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,397,563.93
Total Budget	\$0.00	\$1,397,563.93
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Florence2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the West Cedar Street Stormwater Infrastructure project. The City of Florence seeks to upgrade the current stormwater infrastructure around West Cedar Street by running new reinforced concrete piping to the South McQueen Street basin in order to drain a current trouble spot, replace old catch basin infrastructure with more efficient ones, increase branch pipe sizes to accommodate increased flow from the new basins, and clean and repair damage pipes as needed throughout the existing system. This project will also work in synergy with another CDBG-MIT project at McQueen Street.

The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$1,363,477.00. The project's budget in DRGR is set at \$1,397,563.93.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence completed its Environmental Assessment has submitted it for HUD and State review. Additionally, it has sent in its Request for Release of Funds. Next Quarter, they will be working towards securing contracts with a qualified engineering firm and beginning permitting and design work.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 517 Mingo Pond 10010340

Activity Title: Georgetown County Mingo Pond Stormwater Infrastruc

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$963,017.25
Total Budget	\$0.00	\$963,017.25
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Carolina Office of Resilience	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will focus on the Mingo Pond Stormwater Infrastructure Project. Georgetown County seeks to prevent flooding and standing water along US-17 by installing 675 linear feet of new drainage infrastructure, a new pond outfall structure, and perform ditch maintenance on existing ditches in Pawleys Island. US Highway 17 is the primary north and south evacuation route going through Georgetown County and has previously faced standing water for several days because of storms.

The project will occur in Georgetown County, which is identified as a HUD Most Impacted and Distressed County. The project will be run by the State and has a budget of \$939,529.02. The project's budget in DRGR is set at \$963,017.25.

Location Description:

Georgetown County



Activity Progress Narrative:

Georgetown County Mingo Pond Infrastructure project is in the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. They are negotiating their contract for Design Engineering for the structures of the project.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 518 Cowford 10010343

Activity Title: Horry County Cowford Swamp Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall

	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,622,062.50
Total Budget	\$0.00	\$1,622,062.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Horry County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County’s Cowford Swamp Channel Infrastructure project. Horry County was awarded \$1,582,500.00 for this project. The Bucksport community faces flooding conditions when flood waters back up from the Pee Dee River into Cowford Swamp and the unnamed wetland tributary. The project will construct a tributary relief channel/culvert that would direct flood waters to an unnamed tributary wetland to the west and to the Waccamaw River, which has historically had lower water elevation changes than the Pee Dee River. This project will work in synergy with the Big Bull Landing Road CDBG-MIT project.

The project will be ran by Horry County, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$1,622,062.50.

Location Description:

Horry County



Activity Progress Narrative:

The Horry County Cowford Swamp Infrastructure project is in the Environmental Assessment phase. This phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. They are negotiating their contract for Design Engineering for the structures of the project.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 519 Big Bull Landing 10010344

Activity Title: Horry County Big Bull Landing Road

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Activity Status:

Under Way

Project Number:

51 - Infrastructure

Project Title:

Infrastructure Projects

Projected Start Date:

03/09/2021

Projected End Date:

08/19/2032

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Horry County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2021 To Date

\$0.00 \$916,093.75

Total Budget

\$0.00 \$916,093.75

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Horry County

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

This Activity will focus on Horry County's Big Bull Landing Road Infrastructure project. Horry County was awarded \$893,750.00 for this project. Bucksport, the community where Big Bull Landing Road is located, receives significant flooding when the Pee Dee backs up from storms. Horry County seeks to elevate Big Bull Landing Road to the adjacent high point grades that would make flooding less likely. It will also create a levee/dam on the existing drainage feature to prevent backup from the Pee Dee River.

The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$916,093.75.

Location Description:

Horry County

Activity Progress Narrative:

The Horry County Big Bull Landing Road Infrastructure project is in the Environmental Assessment phase. This



phase seeks to analyze the site-specific environmental impact the infrastructure project will have on the surrounding area and community. This process is required before any funds can be released for this project, in order to avoid choice limiting actions. They are negotiating their contract for Design Engineering for the structures of the project.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None