

Grantee: South Carolina

Grant: P-18-SC-45-MIT1

April 1, 2022 thru June 30, 2022 Performance Report

Grant Number:

P-18-SC-45-MIT1

Obligation Date:**Award Date:****Grantee Name:**

South Carolina

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$162,188,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$0.00

Estimated PI/RL Funds:**Total Budget:**

\$162,188,000.00

Disasters:

Declaration Number

FEMA-4241-SC

FEMA-4286-SC

FEMA-4394-SC

Narratives

Mitigation Needs Assessment:

Within 4 years, 3 major storms have impacted the State of South Carolina, causing immense damage and several casualties. In October 2015, the state was devastated by over 20 inches of rainfall from an extratropical storm worsened by nearby Hurricane Joaquin, which caused significant flooding and storm damage throughout the state. A year later, Hurricane Matthew entered the state near McClellanville, South Carolina as a Category 1 Hurricane, unleashing strong winds and torrential rainfall throughout the eastern part of the state. Most recently, in September 2018, Hurricane Florence made landfall just north of South Carolina in Wrightsville Beach, North Carolina. While North Carolina experienced the worst of the storm, South Carolina suffered from heavy rainfall and flooding from the downriver watersheds shared with North Carolina. The effects of these storms will be felt for decades.

Despite advances in meteorology, it's impossible to know where a storm and its accompanying damage will exactly hit until it's often too late. However, we are able to identify and model the flood risk an area faces. Damage from these storms was not equally distributed. 30 out of 46 counties in South Carolina received CDBG-DR assistance from one of these three storms. 5 of these counties suffered damage from all three major storms. Most of the damage was centralized around the Pee Dee and Santee Watersheds. Having suffered through so many storms in a short period, South Carolina is striving to preemptively prevent or minimize future, avoidable damage. The State will focus its Mitigation efforts on counties within these regions in order to maximize the Mitigation Grant's benefits for South Carolinians.

Proposed Use of Funds:

In 2018, Congress passed Public Law 115-123, which awarded \$12 billion to previous CDBG-DR grant recipients that were impacted by disasters from 2015 to 2017. Of this award, South Carolina is designated to receive \$157,590,000 in mitigation funds for the Most Impacted and Distressed (MID) counties from the 2015 Severe Storm disaster (Public Law 114-113) and the MID counties from the 2016 Hurricane Matthew disaster (Public Law 114-254). Additionally, Richland County will receive \$21,864,000, Lexington County will receive \$15,185,000, and the City of Columbia will receive \$18,585,000 in mitigation funds as a result of the 2015 Severe Storm (Public Law 114-113). In January 2021, the State received \$4,598,000 in additional mitigation funding to address unmet disaster recovery need. This was in response to the damage from Hurricane Florence (Public Law 115-123), which was not captured in the original Mitigation Grant award. In total, the people of South Carolina will be awarded \$217,822,000, with the State being responsible for \$162,188,000 of the awarded grants. Of this \$162,188,000, a minimum of \$50,978,000 must be spent in or for HUD-identified MID counties from the initial Public Law. Additionally, a minimum of \$2,299,000 must be spent in MID counties from the 2018 Hurricane Florence disaster, which include Dillon, Horry, and Marion counties. The remainder will be spent in counties identified as either SC-MID or HUD-MID.



With this grant, the State seeks to enhance mitigation efforts within the Pee Dee and Santee Watershed Area and prevent future avoidable flood damage. Part of this award will go towards mitigation for houses threatened by flooding. The State will create a buyout program to purchase flood-threatened houses and transform the land into protective flood plains. The State will provide funding and oversight to qualified units of general local government (UGLG) applicants. The program will primarily target the Low-to-Moderate Income (LMI) community with its housing efforts, as they are often unequally affected by storm damage. At the same time, it will aid those who display an Urgent Need (UN) to leave Flood-prone areas, especially if it helps the community at large. The State is cognizant of the difficulties of relocating to a new home and will allow for UGLGs to offer Housing Incentives to the LMI community when applicable. Once the houses have been bought out, the State plans to make the land ineligible for further development through conservation easements and transfer the land to another governmental, non-profit, or other entities. This will expand the drainage capacity of the local watershed and help protect the nearby community.

Additionally, some CDBG-MIT Grant funds will go towards infrastructure projects of applying UGLGs. Infrastructure projects must have or surpass a 1.0 Benefit Cost Analysis (BCA). Exceptions may be made for projects which primarily help the LMI community and have benefits that aren't captured by the BCA. The state will oversee the application and building process. Grant funds will also be made available for eligible FEMA-HMGP fund matching. The CDBG-MIT funds can be counted as the UGLG's portion of their match for FEMA-HMGP projects. The State will oversee the application process for providing these funds for the UGLG's FEMA-HMGP projects.

Also, a portion of the grant will go towards assisting UGLG's fund Hazard Mitig

Proposed Use of Funds:

ation Plans and flood reduction studies and maps. Some local governments may lack or have older flood maps or Hazard Mitigation Plans. By arming these UGLGs with up-to-date flood maps and Hazard Mitigation Plans, they will be able to make better informed decisions about developing near flood plains and be better prepared for future disasters.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$0.01)	\$162,188,000.00
B-18-DP-45-0001	(\$0.01)	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Budget	(\$0.01)	\$162,188,000.00
B-18-DP-45-0001	(\$0.01)	\$157,590,000.00
B-19-DT-45-0001	\$0.00	\$4,598,000.00
Total Obligated	\$54,985,905.77	\$149,462,780.23
B-18-DP-45-0001	\$53,530,405.77	\$148,007,280.23
B-19-DT-45-0001	\$1,455,500.00	\$1,455,500.00
Total Funds Drawdown	\$3,769,330.58	\$5,338,573.72
B-18-DP-45-0001	\$3,769,330.58	\$5,338,573.72
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,769,330.58	\$5,338,573.72
B-18-DP-45-0001	\$3,769,330.58	\$5,338,573.72
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,769,330.58	\$5,338,573.72
B-18-DP-45-0001	\$3,766,246.28	\$5,335,489.42
B-19-DT-45-0001	\$3,084.30	\$3,084.30
HUD Identified Most Impacted and Distressed	\$3,267,762.24	\$3,932,133.72
B-18-DP-45-0001	\$3,267,762.24	\$3,932,133.72
B-19-DT-45-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
----------------	--------------------	----------------



City of Charleston	\$ 25,254.04	\$ 25,254.04
South Carolina Emergency Management Division	\$ 2,175.94	\$ 2,175.94
South Carolina Office of Resilience	\$ 1,480,412.33	\$ 2,844,155.47
City of Florence2	\$ 89,674.77	\$ 89,674.77
City of Sumter	\$ 9,049.78	\$ 9,049.78
DILLON, CITY OF	\$ 3,349.06	\$ 3,349.06
DILLON, COUNTY OF SC	\$ 0.00	\$ 0.00
Horry County	\$ 2,150,028.38	\$ 2,150,028.38
MARION, COUNTY OF	\$ 413.09	\$ 413.09
South Carolina	\$ 8,973.19	\$ 8,973.19
South Carolina Department of Administration	\$ 0.00	\$ 205,500.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	62.31%	.00%
Overall Benefit Amount	\$77,039,300.00	\$96,003,410.97	\$.00
Limit on Public Services	\$.00	\$.00	\$.00
Limit on Admin/Planning	\$.00	\$8,109,400.00	\$864,379.12
Limit on Admin	\$.00	\$8,109,400.00	\$864,379.12
Most Impacted and Distressed	\$.00	\$162,188,000.00	\$3,932,133.72

Overall Progress Narrative:

This Quarterly Progress Report (QPR) is the 7th published for grant number P-18-SC-45-MIT1, which includes grants B-DP-18-45-0001 and B-DT-19-0001, by the state of South Carolina, where the University of South Carolina's Women's Basketball team won the 2022 NCAA Championship. The South Carolina Office of Resilience through the South Carolina Disaster Recovery Office (the State) will discuss its progress between 1 April and 30 June in the QPR below. The State's efforts reflect a grant it received from the Department of Housing and Urban Development (HUD) to help mitigate risks associated with the natural disasters that occurred nationwide in 2015, 2016, 2017, and 2018.

The State of South Carolina received \$162,188,000 in Community Development Block Grant Mitigation (CDBG-MIT) funds to increase flood and storm mitigation within the 18 HUD and State identified Most Impacted and Distressed (MID) counties. The State has allocated its grant funds across its 4 program pillars, with \$100 million dedicated to Infrastructure projects, \$35 million dedicated to Buyout Programs, \$5 million dedicated to matching federal programs, and \$9.7 million dedicated to program planning. These programs will either be run by the State or by the applying subrecipient.

As of June 30th, the State has awarded \$77,495,707.30 to Units of General Local Government and other state agencies, approximately 48% of the \$162 million mitigation funds. The State continues to review applications for Federal Funds Matching projects and Plans and Studies on a rolling, yearlong basis. During this Quarter, it approved 3 Plans and Studies projects and 2 Federal Funds Matching projects. Additionally, the State is increasing the frequency of application periods for Buyout projects. It anticipates holding application periods for interested UGLGs every 3 months for the foreseeable future, beginning in July.

Section 3 reporting under the new CFR 24 Part 75 rules is now being done through the Quarterly Progress Report in the Disaster Recovery Grant Reporting system. The State will be responsible for reporting all labor hours, Section 3 labor hours, and Targeted Section 3 hours in the QPR. Section 3 hours will be reported in their respective activities. This quarter, one project qualified as a Section 3 project with reportable hours.

The State continues to take action to affirmatively further fair housing throughout our CDBG-DR and CDBG-MIT programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly, disabled, and female-headed households.

The contract report required by Public Law 115-254 and Public Law 116-20 is attached to the Administration Activity.



Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1A- Administration, Program Administration	\$1,103,738.83	\$8,109,400.00	\$1,968,117.95
B-18-DP-45-0001	\$1,103,738.83	\$7,879,500.00	\$1,968,117.95
B-19-DT-45-0001	\$0.00	\$229,900.00	\$0.00
2H- Housing, Housing Programs	\$2,227,849.43	\$35,000,000.00	\$2,229,131.86
B-18-DP-45-0001	\$2,227,849.43	\$35,000,000.00	\$2,229,131.86
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
3P- Planning, Planning	\$121,670.35	\$14,078,600.00	\$825,251.94
B-18-DP-45-0001	\$121,670.35	\$13,388,900.00	\$825,251.94
B-19-DT-45-0001	\$0.00	\$689,700.00	\$0.00
4M- Matching, Federal Funding Match	\$13,863.32	\$5,000,000.00	\$13,863.32
B-18-DP-45-0001	\$13,863.32	\$5,000,000.00	\$13,863.32
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00
5I - Infrastructure, Infrastructure Projects	\$302,208.65	\$100,000,000.00	\$302,208.65
B-18-DP-45-0001	\$302,208.65	\$96,321,600.00	\$302,208.65
B-19-DT-45-0001	\$0.00	\$3,678,400.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00	\$0.00

Activities

Project # / 1A- Administration / Program Administration



Grantee Activity Number: 1A1-Administration

Activity Title: Program Administration

Activity Type:

Administration

Project Number:

1A- Administration

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$16,218,800.00
B-18-DP-45-0001	\$0.00	\$8,109,400.00
B-19-DT-45-0001	\$0.00	\$8,109,400.00
Total Budget	\$0.00	\$16,218,800.00
B-18-DP-45-0001	\$0.00	\$8,109,400.00
B-19-DT-45-0001	\$0.00	\$8,109,400.00
Total Obligated	\$0.00	\$7,879,500.00
B-18-DP-45-0001	\$0.00	\$7,879,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,103,738.83	\$1,968,117.95
B-18-DP-45-0001	\$1,103,738.83	\$1,968,117.95
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,103,738.83	\$1,968,117.95
B-18-DP-45-0001	\$1,103,738.83	\$1,968,117.95
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,103,738.83	\$1,968,117.95
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$1,103,738.83	\$1,968,117.95
Most Impacted and Distressed Expended	\$750,542.40	\$1,182,731.96
B-18-DP-45-0001	\$750,542.40	\$1,182,731.96
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the general administration of the program by the South Carolina Office of Resilience.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms.



HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg

South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

Drawdowns completed this quarter were for the general administration of this program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2H- Housing / Housing Programs



from the LMI community or those displaying an Urgent Need.

The buyout program, which has seen great success in other cities and states, seeks to achieve two main objectives. First, it seeks to lower or eliminate future damage and costs by investing in buying out homes in the flood plain. This will allow the bought-out homeowners to move to a safer location in the nearby community. LMI homeowners will be able to apply for moving assistance through a housing incentive that will help prevent them from being displaced with no property ownership. Second, once the houses are bought out, the UGLGs will demolish the homes and transform the land into part of the flood plain. This will assist the nearby community, as it increases the absorption of the nearby watershed and helps protect neighboring buildings. Once demolished, a covenant will be tied to the land that prevents any non-recreational future development. The UGLGs will retain ownership of the land and its maintenance responsibilities. If they desire, the land and its maintenance responsibilities can be transferred to other entities.

This activity will describe the application progress of the Buyout Program. A new activity will be created in DRGR each time the State awards a UGLG funds for their Buyout Activity.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Dillon, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of this quarter, 3 buyout projects have been awarded a total of \$19,416,590, with around \$15.6 million available for future applicant projects. The State will run the buyout program for the Town of Cheraw in Chesterfield County and the City of Bennettsville in Marlboro County, while Horry County will administer their own buyout program as a subrecipient.

The Buyout program is increasing the number of application periods, which will now begin to occur approximately every 3 months. The first application window for this new schedule will occur during July 2022.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H2 Cheraw 10010332

Activity Title: Town of Cheraw Buyout Project

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,582,744.00
B-18-DP-45-0001	\$0.00	\$1,791,372.00
B-19-DT-45-0001	\$0.00	\$1,791,372.00
Total Budget	\$0.00	\$3,582,744.00
B-18-DP-45-0001	\$0.00	\$1,791,372.00
B-19-DT-45-0001	\$0.00	\$1,791,372.00
Total Obligated	\$1,791,372.00	\$1,791,372.00
B-18-DP-45-0001	\$1,791,372.00	\$1,791,372.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$76,901.19	\$76,901.19
B-18-DP-45-0001	\$76,901.19	\$76,901.19
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$76,901.19	\$76,901.19
B-18-DP-45-0001	\$76,901.19	\$76,901.19
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$76,901.19	\$76,901.19
South Carolina Office of Resilience	\$76,901.19	\$76,901.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The Town of Cheraw was awarded \$1,747,680.00 by the State for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.



The program will be run by the State. Program Participation will be 100% voluntary. The activity will occur within Chesterfield county, which is classified as a South Carolina-identified Most Impacted and Distressed county. The activity in DRGR has been budgeted for \$1,791,372.00.

Location Description:

Cheraw, South Carolina

Activity Progress Narrative:

Due to project similarities and synergies, the Town of Cheraw Second Street and Town of Cheraw Washington and RR activities have been merged into one activity. The budgets for these two activities have been combined into one in DRGR. This quarter, the Kick off meeting with the city was conducted in April.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3LMI Horry 10010341

Activity Title: Horry County Buyout Program LMI

Activity Type:

MIT - Buyout of Properties

Project Number:

2H- Housing

Projected Start Date:

03/19/2021

Benefit Type:

N/A

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Housing Programs

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,379,480.86
B-18-DP-45-0001	\$2,689,740.43	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$2,689,740.43
Total Budget	\$2,689,740.43	\$5,379,480.86
B-18-DP-45-0001	\$2,689,740.43	\$2,689,740.43
B-19-DT-45-0001	\$0.00	\$2,689,740.43
Total Obligated	\$2,689,740.00	\$2,689,740.00
B-18-DP-45-0001	\$2,689,740.00	\$2,689,740.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,068,384.21	\$2,068,384.21
B-18-DP-45-0001	\$2,068,384.21	\$2,068,384.21
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,068,384.21	\$2,068,384.21
B-18-DP-45-0001	\$2,068,384.21	\$2,068,384.21
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,068,384.21	\$2,068,384.21
Horry County	\$2,068,384.21	\$2,068,384.21
Most Impacted and Distressed Expended	\$2,068,384.21	\$2,068,384.21
B-18-DP-45-0001	\$2,068,384.21	\$2,068,384.21
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor's Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.



Program Participation will be 100% voluntary. The program will be run by Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties whose households qualify as Low to Moderate Income and has been budgeted at \$2,689,740.43.

Location Description:

Activity Progress Narrative:

Horry County has closed on 10 buyout properties, with an additional 14 under contract. More closings will occur during next quarter. This activity will focus on the Low to Moderate Income applicants within the Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H3UN Horry 10010342

Activity Title: Horry County Buyout Program Urgent Need

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
Horry County

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$21,517,923.40
B-18-DP-45-0001	\$988,659.58	\$10,758,961.70
B-19-DT-45-0001	(\$3,678,400.00)	\$10,758,961.70
Total Budget	(\$2,689,740.42)	\$21,517,923.40
B-18-DP-45-0001	\$988,659.58	\$10,758,961.70
B-19-DT-45-0001	(\$3,678,400.00)	\$10,758,961.70
Total Obligated	\$10,758,961.00	\$10,758,961.00
B-18-DP-45-0001	\$10,758,961.00	\$10,758,961.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$71,936.19	\$71,936.19
B-18-DP-45-0001	\$71,936.19	\$71,936.19
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$71,936.19	\$71,936.19
B-18-DP-45-0001	\$71,936.19	\$71,936.19
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$71,936.19	\$71,936.19
Horry County	\$71,936.19	\$71,936.19
Most Impacted and Distressed Expended	\$71,936.19	\$71,936.19
B-18-DP-45-0001	\$71,936.19	\$71,936.19
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County was awarded \$13,120,685.00 by the Governor's Appointed Committee for their Buyout program. The program seeks to lower housing stock from the 100 year floodplain that has been damaged by flooding from previous storms or are likely to be flooded from future storms. Applicants will receive an offer for the home's pre-storm damage fair market value and possibly receive a moving incentive. Once the house has been purchased, it will be demolished with a non-development covenant emplaced. This program seeks to reduce the housing stock that's at risk for serious flood damage, allow the homeowner to move to housing that's safer, and increases the floodplain, which will help reduce the risk of flooding nearby.



Program Participation will be 100% voluntary. The program will be run by Horry County, which is classified as a HUD-identified Most Impacted and Distressed County. This activity in DRGR will focus on properties which qualify under Urgent Need and has been budgeted at \$10,758,961.70

Location Description:

Horry County

Activity Progress Narrative:

Horry County has closed on 10 buyout properties, with an additional 14 under contract. More closings will occur during next quarter. This activity will focus on the Urgent Need applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 2H4LMI Bennettsville Buyout 10010619

Activity Title: City of Bennettsville Buyout Project LMI

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$7,079,220.92
B-18-DP-45-0001	\$3,539,610.46	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$3,539,610.46
Total Budget	\$3,539,610.46	\$7,079,220.92
B-18-DP-45-0001	\$3,539,610.46	\$3,539,610.46
B-19-DT-45-0001	\$0.00	\$3,539,610.46
Total Obligated	\$3,539,610.00	\$3,539,610.00
B-18-DP-45-0001	\$3,539,610.00	\$3,539,610.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$778.70	\$778.70
B-18-DP-45-0001	\$778.70	\$778.70
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$778.70	\$778.70
B-18-DP-45-0001	\$778.70	\$778.70
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$778.70	\$778.70
South Carolina Office of Resilience	\$778.70	\$778.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This Low to Moderate Income focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and has awarded it \$4,933,255. This activity will focus solely on applicants who are classified as Low to Moderate Income and has been budgeted at \$3,539,610.46 in DRGR.

Location Description:



Activity Progress Narrative:

The State held a Town Hall for the project back in April and started intake for the project in May. It is working on reviewing applications for eligibility and acquiring services for its Tier 1 and Tier 2 Environmental Reviews. This activity will focus on the Low to Moderate Income applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 2H4UN Bennettsville Buyout 10010721

Activity Title: City of Bennettsville Buyout Project UN

Activity Type:
MIT - Buyout of Properties

Project Number:
2H- Housing

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Housing Programs

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,033,951.82
B-18-DP-45-0001	\$1,516,975.91	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$1,516,975.91
Total Budget	\$1,516,975.91	\$3,033,951.82
B-18-DP-45-0001	\$1,516,975.91	\$1,516,975.91
B-19-DT-45-0001	\$0.00	\$1,516,975.91
Total Obligated	\$1,516,975.00	\$1,516,975.00
B-18-DP-45-0001	\$1,516,975.00	\$1,516,975.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$9,849.14	\$9,849.14
B-18-DP-45-0001	\$9,849.14	\$9,849.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$9,849.14	\$9,849.14
B-18-DP-45-0001	\$9,849.14	\$9,849.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$9,849.14	\$9,849.14
South Carolina Office of Resilience	\$9,849.14	\$9,849.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Bennettsville seeks to address the repetitive flooding within its Shady Rest and Richardson Park neighborhoods, which sit within a floodplain, through a buyout program that will allow the residents to relocate to a safer area. The buyout program has identified 51 possible properties across the two neighborhoods. Once the properties have been purchased, the properties' structures will be demolished and the land will be returned to undeveloped open space. This Low to Moderate Income focused project is located in Marlboro county, a South Carolina-identified Most Impacted and Distressed County. The State will administer the project and has awarded it \$4,933,255. This activity will focus solely on applicants who are classified as Urgent Need and has been budgeted at \$1,516,975.91 in DRGR.



Location Description:

Activity Progress Narrative:

The State held a Town Hall for the project back in April and started intake for the project in May. It is working on reviewing applications for eligibility and acquiring services for its Tier 1 and Tier 2 Environmental Reviews. This activity will focus on the Urgent Need applicants within this Buyout program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3P- Planning / Planning

Grantee Activity Number: 3P1- Planning

Activity Title: Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3P- Planning

Projected Start Date:

08/20/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$28,157,200.00
B-18-DP-45-0001	\$0.00	\$14,078,600.00
B-19-DT-45-0001	\$0.00	\$14,078,600.00
Total Budget	\$0.00	\$28,157,200.00
B-18-DP-45-0001	\$0.00	\$14,078,600.00
B-19-DT-45-0001	\$0.00	\$14,078,600.00
Total Obligated	\$0.00	\$9,710,500.00
B-18-DP-45-0001	\$0.00	\$9,710,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$121,670.35	\$825,251.94
B-18-DP-45-0001	\$121,670.35	\$825,251.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$121,670.35	\$825,251.94
B-18-DP-45-0001	\$121,670.35	\$825,251.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$121,670.35	\$825,251.94
South Carolina	\$0.00	\$0.00
South Carolina Department of Administration	\$0.00	\$205,500.00
South Carolina Emergency Management Division	\$0.00	\$0.00
South Carolina Office of Resilience	\$121,670.35	\$619,751.94
Most Impacted and Distressed Expended	\$82,735.84	\$314,917.76
B-18-DP-45-0001	\$82,735.84	\$314,917.76
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will cover all program planning actions for the Mitigation Grant and its activities. Planning funds will also be used to pay for Hazard or Flood plans produced for both the State and its units of general local government (UGLG)s. Additionally, in preparation for the Mitigation Grant, the State contracted with AECOM to produce a watershed study of the Pee Dee and Santee regions, which received the most flood damage from our previous storms. This watershed study will be used to help guide future decisions concerning buyout and



infrastructure projects. The Plans and Studies that have received awards from the State are listed below:

South Carolina Emergency Management Division's Hazard Identification and Risk Assessment

The Statewide Hazard Identification and Risk Assessment (HIRA) seeks to collect data and analyze it to better understand the impacts of disaster events within the State. This assessment will help inform goals and objectives that will guide state agencies in determining mitigation actions and prioritizing projects that most effectively reduce harm to life and property. Conducting the HIRA is a requirement to completing the State Hazard Mitigation Plan Update, which must be up to date in order to participate in FEMA Hazard Mitigation programs. The South Carolina Emergency Management Division (SCEMD) has been awarded \$109,030 in CDBG-MIT funds. In total, SCEMD expects to spend \$400,000 to complete the HIRA.

Marion County Stormwater Master Plan

In March 2021, Marion County's Stormwater Master Plan was awarded \$500,000.00 by the State. Marion County has dealt with significant flooding caused by storms and the confluences of the Great Pee Dee, Little Pee Dee, and Lumber Rivers. The plan seeks to identify flooding issues throughout the county, assess the stormwater system within the county, and eventually use this information to identify and develop mitigation infrastructure projects that can alleviate flooding. Following the completion of the Stormwater Master Plan, Marion will use the information and data acquired to prepare for future infrastructure projects. The creation of the plan will be administered by the State. Marion County is a HUD-identified Most Impacted and Distressed County.

Town of Pamplico Stormwater Study

The State awarded \$500,000 to the Town of Pamplico's Stormwater Study. The activity will be administered by the State, who will utilize contractors to analyze data and create stormwater models. The project will involve collecting GIS and Survey data to create hydrologic and hydraulic models of 2, 10, 50, and 100 year 24 hour storm events. Currently, old and inadequately sized stormwater structures allow for runoff to stand in roadways and surrounding properties during storms with heavy precipitation. The findings of the study will be used to identify infrastructure projects that can address this problem. The town of Pamplico is located in Florence County, a HUD Identified MID County.

Town of Mayesville Stormwater Study

The Town of Mayesville was awarded \$105,000 for its Stormwater Study. This activity will be administered by the State, who will utilize contractors to create a hydrology study to understand the movement and distribution of stormwater within the incorporated area of Mayesville. The Town of Mayesville is located between 1 year flood zones and faces inadequate drainage during major storms, which cause flood damage to town facilities and private property, as well as creating hazardous conditions for its residents. This study will later be used to identify future flood mitigation projects. The town of Mayesville is located in Sumter County, a HUD Identified MID County.

City of Conway Stormwater Master Plan

The City of Conway was awarded \$305,000 for its Stormwater Master Plan. This activity will be administered by the City Subrecipient. The City will contract with an engineering firm to inventory and survey the existing storm drainage system, delineate watersheds, create hydraulic modeling of 2 through 100 year 24 hour storm events, and create a final report that will highlight problem areas and include recommendations for improving the stormwater system. The City of Conway is located in Horry County, a HUD Identified MID County.

City of Florence Stormwater Master Plan

The City of Florence was awarded \$500,000 for its Stormwater Master Plan project. This plan will replace the City's outdated 1974 Stormwater master plan, which is based on outdated development trends, technologies, and stormwater mitigation strategies of the time. Additionally, the city has developed significantly since the 1974 plan and is need of an up to date Stormwater Master Plan. Within recent years, Hurricanes and major storms have caused flooded roadways, impeded emergency response, and caused public and private property damage. The Stormwater Master Plan will be used to inform the City of future projects that could mitigate their current flooding issues. The City of Florence will administer this activity as a subrecipient. The City of Florence is located in Florence County, a HUD Identified MID County.

Darlington County Watershed Study

Darlington County's Watershed Study seeks to analyze local flooding from stormwater, local stream and creeks, and ground inundation, as well as identify and develop mitigation plans and projects. The study will encompass the county and impact approximately 66,618 residents. While local groups have attempted to complete watershed studies in smaller communities, a county-wide study led by local government has not been conducted. The State will administer this Watershed Study and has assigned it a budget of \$300,000. The LMI percentage for the area is 41.43%. Darlington is a State-identified MID county.

The City of Orangeburg's Stormwater Drainage Study

The City of Orangeburg seeks to conduct a Stormwater Drainage Study that will determine future improvement projects within LMI areas of the city. Previously, these areas have suffered from frequent and repetitive damages to their homes and properties from stormwater. The study will focus exclusively on the LMI areas which include crucial roadways around Magnolia Street and John C. Calhoun Boulevard, and the Railroad Corner. The study will beneficially impact around 12,861 people. The Study will be conducted by the State and is assigned a budget of \$300,000. The LMI percentage of the study's area is 54%. The City of Orangeburg is located in a State-identified MID county.



The Town of Summerton's Hydraulic and Hydrology Study

The Town of Summerton's seeks to conduct a hydraulic and hydrology study to better understand the movement and distribution of stormwater within the incorporated area of the town and to identify future mitigation projects that can address possible flood and storm damage. The LMI percentage of the study is 69%. The Study's budget is set at \$150,000 and will be administered by the State. Summerton is located in Clarendon, a HUD-identified MID county.

The Citadel's Multi-Hazard Mitigation Plan Update

The Citadel is a Military College located in Charleston, SC. It is seeking to update its Multi-Hazard Mitigation Plan which was originally written and adopted in 2017. In order to maintain its Disaster Resistance University Status and remain eligible for future disaster relief funding, the Multi-Hazard Mitigation Plan must be updated every five years. The Plan is expected to cost \$44,000. The Citadel will contribute \$11,000 to the project, with the State providing \$33,000. The location of the study is in Charleston, a HUD-identified MID county.

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic Study

The Georgetown and Williamsburg Counties Hydrologic and Hydraulic study seeks to assess the existing drainage conditions and identify improvements throughout both counties. Specifically, this study will assess the existing drainage systems, develop, assess, and prioritize projects, and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Georgetown and Williamsburg Counties. The State will administer this study and has awarded the project \$900,750. The area covered by this study is located in HUD-identified Most Impacted and Distressed Counties.

Georgetown County Comprehensive Plan

The Georgetown County Comprehensive Plan with Resilience Element seeks to address how the county responds and reacts towards hazardous situations and/or events. The resilience element will focus on the main natural threats the county faces, such as hurricanes, king tides, severe thunderstorms, land subsidence, erosion, salt water intrusion, and more. The project will help inform the county and its citizens on ways to help mitigate future threats. This plan will be administered by the subrecipient and was awarded \$30,000 by the State. The area covered by this plan is located in a HUD-identified Most Impacted and Distressed County.

Horry County Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study

Horry County's Buck Creek and Simpson Creek Watersheds Hydrologic and Hydraulic Study will focus on one of the three main focus areas from Horry County's Flood Resilience Master Plan. It seeks to identify potential projects that will improve the drainage system and reduce potential flood impacts throughout the Buck Creek and Simpson Creek Watersheds. The study will identify and prioritize a list of projects that include traditional infrastructure projects and natural stormwater solutions that could include projects that remove existing structures from the landscape and reclaim natural areas. This study will be administered by the Subrecipient and has been awarded \$750,000 by the State. The area covered by the study is located in a HUD-identified Most Impacted and Distressed County.

Orangeburg County Hydrologic and Hydraulic Study

Orangeburg County's Hydrologic and Hydraulic Study seeks to examine flooding issues and identify projects that can reduce future damage. The study will assess existing drainage systems; develop, assess, and prioritize projects; and establish an implementation strategy for such projects that will improve the drainage system and mitigate against future flooding throughout Orangeburg County. This study will be run by the State and has been awarded \$450,000. The area covered by the study is located in a South Carolina-identified Most Impacted and Distressed County.

Town of James Island Creek Basin Drainage Master Plan

The Town of James Island is seeking to create a Hydrologic and Hydraulic Study that will aid in the creation of a Drainage Master Plan. The study will focus on the James Island Creek Basin, which was identified as a priority in a previous study. The result of this plan will be the development of a stormwater management plan for that basin that can be used to inform future programs and projects. The State has awarded the project \$150,000 and will administer the study. The Town of James Island is located in Charleston County, a HUD identified Most Impacted and Distressed County.

Chesterfield County Hydrologic and Hydraulic Study

Chesterfield County seeks to create a Hydrologic and Hydraulic Study to assess existing drainage conditions across the county, with a specific focus on the towns of Chesterfield and Patrick. Additionally, it will be used to develop, assess, and prioritize potential projects and establish an implementation strategy that will improve drainage and mitigate against future flooding. This study will be run by the State and has been awarded \$500,000. Chesterfield is a South Carolina identified Most Impacted and Distressed County.

Calhoun County Hydrologic and Hydraulic Study

Calhoun County seeks to create a Hydrologic and Hydraulic Study to address inadequate road drainage and flooding throughout the county. The county has identified two focus areas, the Town of Cameron and the unincorporated community of Sandy Run. The State has awarded this study \$350,000 and will administer the

study. Calhoun is a South Carolina identified Most Impacted and Distressed County.

In addition, Community Outreach and Input will be addressed within this activity. In preparation for the grant, the State held 4 public hearings in the Mitigation Grant counties in order to receive public input. The State also strives to meet monthly for its Stakeholder meetings in order to inform its government agency partners, assisting volunteer organizations, and the general public about the CDBG-DR and CDBG-MIT programs run by the State.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

This quarter, three new Plans and Studies projects were approved by the Mitigation Steering Committee for Chesterfield County, Calhoun County, and the Town of James Island. Around \$5.5 million has been awarded to 17 projects for State Agencies and UGLGs across South Carolina for Plans and Studies, which is approximately 42% of the assigned budget for this activity.

The Citadel's Hazard Mitigation Plan Update has completed its Request for Qualifications and the State has selected the firm, Wood. Wood is in the process of setting up the project kickoff and workshop with the State, University officials, and the firm's team members.

The Town of Summerton's Hydrology Study has completed its Request for Qualifications process and the State selected Seamon Whiteside as its firm. During Quarter 3, Seamon Whiteside will conduct the first kick off meeting and workshop with Town officials, SCOR, and the firm's team. The firm will also begin public outreach and start the process of identifying potential flood and focus areas for the study.

Darlington County's Watershed Study has finished the contracting interview phase and has selected E.L. Robinson as the firm that will create the study. During this quarter, 4 public meetings were held. The firm has also created a project website, received needed data from the County, and created a draft mailer.

The Town of Pamplico's Stormwater Study's contracted firm, Kimley Horn, has completed 2 Reports on the study area and held its first briefing of existing conditions in early June.

The City of Florence is working with SCOR staff to finalize the contract and scope of work with AECOM for the Stormwater Masterplan. City staff has begun compiling historical data regarding its stormwater infrastructure. They are continuing field investigations and identifying specific areas of concern that will be further analyzed in the Masterplan.

The Georgetown and Williamsburg Hydrologic and Hydraulic study has conducted its Request for Qualifications earlier this quarter and a contracting firm has been selected. Negotiations about the firm's contract are expected to occur soon.

The Georgetown Comprehensive Plan is currently undergoing its Request for Qualifications process. The County signed the subrecipient agreement earlier this quarter.

The City of Conway Stormwater Master Plan is underway, with field work, modeling future and existing conditions, and evaluating preliminary improvements for analysis being occurring this quarter. Davis and Floyd is working on finalizing the citizen surveys and GIS mapping for the city to gather citizen input about the areas flooding conditions.

The Horry County Buck Creek and Simpson Creek Watersheds Hydraulic and Hydrologic was approved by the State in February, with the fully executed subrecipient agreement being received in June. The project is currently in its procurement phase. The Request for Qualifications for the study is being advertised, with submissions due next quarter.

The Marion County Stormwater Master Plan is approximately 30% complete, with the submission of the Existing Conditions report from Michael Baker and their July briefing. During this quarter, they have gathered project data, held workshops with county and municipality administrators, done field surveys, and developed the existing conditions report. Michael Baker will begin to conduct public meetings next quarter.



The City of Orangeburg Hydrology Study contracted firm, Carolina Transportation Engineers and Associates has conducted public engagement and outreach, gathered data from field work and surveying, gathered preexisting data from the city and other government agencies. They anticipate holding the existing conditions briefing and beginning alternative analysis work next quarter.

The Orangeburg County Hydrology Study was approved by the State last quarter and selected Carolina Transportation Engineers and Associates as its contractor firm. The firm is in the process of setting up the first meeting and workshop with County officials and SCOR. The same firm is contracted for the City of Orangeburg study.

The Town of Mayesville Stormwater Study is underway, with the field survey and existing conditions report being completed. The assigned contracting firm, Wood, has completed the initial workshop meeting and the public engagement portion of the study this quarter as well. Next quarter, the firm will begin the alternative analysis portion of the study.

The South Carolina Emergency Management HIRA is proceeding on schedule. During this quarter, SCEMD revised work plans with vendors, edited and formatted the last data deliverables, and conducted Technical Working Group meetings with vendors.

The Town of James Island Creek Basin Drainage Master Plan is in the negotiation phase with a selected firm from the Request for Qualifications phase. Once the contract has been fully executed, the firm will begin the process of planning the first kickoff meeting and workshop with Town officials and the State.

The Chesterfield County Hydrologic and Hydraulic Study was approved earlier this quarter. An engineering firm has not yet been selected. Once a firm has been selected, they will begin to coordinate a project kickoff meeting and workshop to begin identifying flooding problems and focus areas.

The Calhoun County Hydrologic and Hydraulic Study was approved by the Mitigation Special Case Panel towards the end of this quarter. The State is in the process of developing the Request for Qualifications for selecting a firm to create the study. Next quarter, the Request for Qualifications will be developed and advertised, potential firms will be interviewed, and negotiations will begin with the selected firm.

The State will continue to receive, review, and approve Plans and Studies project applications on a year-round basis.

The State is hosting its monthly stakeholder meetings online through Zoom.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	24	24/72

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 4M- Matching / Federal Funding Match



Natural Resources (SCDNR), which manages the FMA program within South Carolina, to increase UGLG access to funds for federal matching programs.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

As of June 30th, the State has approved 10 Federal Matching projects for around \$2.7 million, approximately 54% of the assigned budget. These funds will assist UGLGs and the State fund their portion of the Local/Federal match of the Hazard Mitigation Grant Program (HMGP), Pre-Disaster Mitigation (PDM), Economic Development Administration (EDA), and other Federal grant programs.

During this quarter, 2 new activities were added. Georgetown County Andrews Local Flood Reduction Phase II Match and the City of Bennettsville Crooked Creek Stormwater Study Match both are participating in FEMA's HMGP program. The budgeted amount for these new activities has been transferred from this activity to the respective individual Matching activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M10 Marion County Structure 10010654

Activity Title: Marion County Structure Elevation Matching Project

Activity Type:
MIT - Rehabilitation/reconstruction of residential structures

Project Number:
4M- Matching

Projected Start Date:
03/30/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Federal Funding Match

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
MARION, COUNTY OF

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,111,453.62
B-18-DP-45-0001	\$555,726.81	\$555,726.81
B-19-DT-45-0001	\$0.00	\$555,726.81
Total Budget	\$555,726.81	\$1,111,453.62
B-18-DP-45-0001	\$555,726.81	\$555,726.81
B-19-DT-45-0001	\$0.00	\$555,726.81
Total Obligated	\$555,726.00	\$555,726.00
B-18-DP-45-0001	\$555,726.00	\$555,726.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$413.09	\$413.09
B-18-DP-45-0001	\$413.09	\$413.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$413.09	\$413.09
B-18-DP-45-0001	\$413.09	\$413.09
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$413.09	\$413.09
MARION, COUNTY OF	\$413.09	\$413.09
Most Impacted and Distressed Expended	\$413.09	\$413.09
B-18-DP-45-0001	\$413.09	\$413.09
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Marion County seeks to reduce flood damage by future storms through elevating residential structures above the Base Flood Elevation. The project is being funded by FEMA's HMGP, which utilizes a 75% Federal and 25% Local cost share to assist local governments. The State has awarded this project \$542,172.50, which will cover the Local match portion of the HMGP grant. The project is budgeted at \$555,726.81 within DRGR. This Urgent Need matching project will be administered by the subrecipient and will occur within a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

The State approved this Federal Matching project last quarter. The Subrecipient Agreement and Award letter were both signed this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 4M11 Georgetown County Andrews 10010715

Activity Title: Georgetown County Andrews Local Flood Reduction Study Phase II Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

07/21/2022

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,165,286.63
Total Budget	\$0.00	\$1,165,286.63
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Georgetown County SC	\$0.00	\$0.00
South Carolina	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the Federal Funds Match for Georgetown County Andrews Local Flood Reduction Study. Phase I of the study was completed in November 2020, which consisted of a feasibility study, Hydraulic and Hydrologic model, and design drawings. Phase II will include demolition of existing stormwater infrastructure when applicable and the construction of an improved storm drainage system, which will involve adding new pipe, installing new drainage ditches, manholes, and inlets. Additionally Phase II will include installing sidewalks, improving existing drainage ditches, and repairing roads. The total cost for the project will be \$4,885,368, with the FEMA HMGP Federal cost share consisting of \$3,664,026. The Local cost share for this project is \$1,221,342. The State will contribute \$1,136,865, with Georgetown being responsible for the remaining cost share.

Georgetown is a HUD identified Most Impacted and Distressed County. Over 50% of the project area’s population consists of Low to Moderate income households. The activity budget within DRGR is set at \$1,165,286.63. The activity will be administered by the subrecipient.



Location Description:

Activity Progress Narrative:

Georgetown County Andrews Local Flood Reduction Study Phase II Match was approved by the Mitigation Special Case Panel in late June. The award letter and agreement are being drafted.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M12 Bennettsville Crooked Creek 10010716

Activity Title: City of Bennettsville Crooked Creek Stormwater Study Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

07/21/2022

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

BENNETTSVILLE, CITY OF

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$57,656.25
Total Budget	\$0.00	\$57,656.25
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
BENNETTSVILLE, CITY OF	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity will cover the Federal Funds Match for the City of Bennettsville Crooked Creek Stormwater Study. The Study will consist of inventorying and surveying the existing stormwater drainage system, delineating watersheds, hydraulic modeling, and the creation of a Final Report and Stormwater Master Plan. The project's area consists of more than 50% Low to Moderate Income households. The State has awarded the project \$56,250, which will count as the project's Local Match. The total cost of the Study will be \$225,000, with \$168,750 of that amount being covered by the Federal cost share.

Bennettsville is located in Marlboro County, a South Carolina Identified Most Impacted and Distressed County. The activity's budget in DRGR is set at \$57,656.25. The activity will be administered by the subrecipient.

Location Description:

Activity Progress Narrative:

The City of Bennettsville Crooked Creek Stormwater Study Match was approved by the Mitigation Special Case Panel in late June. The award letter and agreement are being drafted.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M2 Cheraw 10010333

Activity Title: Town of Cheraw's FEMA HMGP Match

Activity Type: MIT - Planning and Capacity Building	Activity Status: Under Way
Project Number: 4M- Matching	Project Title: Federal Funding Match
Projected Start Date: 03/09/2021	Projected End Date: 08/19/2032
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$134,915.62
B-18-DP-45-0001	\$0.00	\$67,457.81
B-19-DT-45-0001	\$0.00	\$67,457.81
Total Budget	\$0.00	\$134,915.62
B-18-DP-45-0001	\$0.00	\$67,457.81
B-19-DT-45-0001	\$0.00	\$67,457.81
Total Obligated	\$67,457.00	\$67,457.00
B-18-DP-45-0001	\$67,457.00	\$67,457.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,175.10	\$2,175.10
B-18-DP-45-0001	\$2,175.10	\$2,175.10
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,175.10	\$2,175.10
B-18-DP-45-0001	\$2,175.10	\$2,175.10
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,175.10	\$2,175.10
South Carolina Office of Resilience	\$2,175.10	\$2,175.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the Town of Cheraw's FEMA Hazard Mitigation Grant Program Match. The Town of Cheraw seeks to create a Stormwater Master plan that will identify existing flooding hazards and recommend hazard mitigation strategies. The plan update will include data gathering, field investigation, modeling and flood hazard assessment, and flood hazard mitigation planning. The project has a total budget of \$263,450, with a federal cost-share of \$197,587.50 and a local cost-share of \$65,862.50.

The State will run the activity and assist the Town of Cheraw by providing the local cost-share of \$65,862.50. The activity in DRGR will be budgeted at \$67,457.81. The activity is based within Chesterfield county, which is



classified as a South Carolina-identified Most Impacted and Distressed county.

Location Description:

Cheraw, SC

Activity Progress Narrative:

The Plan has been completed and submitted to the Town of Cheraw. The State is waiting on FEMA for closeout and reimbursement.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M3 City of Dillon 10010336

Activity Title: City of Dillon's FEMA HMGP Match

Activity Type: MIT - Planning and Capacity Building	Activity Status: Under Way
Project Number: 4M- Matching	Project Title: Federal Funding Match
Projected Start Date: 03/09/2021	Projected End Date: 08/19/2032
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$123,000.00
B-18-DP-45-0001	\$0.00	\$61,500.00
B-19-DT-45-0001	\$0.00	\$61,500.00
Total Budget	\$0.00	\$123,000.00
B-18-DP-45-0001	\$0.00	\$61,500.00
B-19-DT-45-0001	\$0.00	\$61,500.00
Total Obligated	\$61,500.00	\$61,500.00
B-18-DP-45-0001	\$61,500.00	\$61,500.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,839.14	\$1,839.14
B-18-DP-45-0001	\$1,839.14	\$1,839.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,839.14	\$1,839.14
B-18-DP-45-0001	\$1,839.14	\$1,839.14
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,839.14	\$1,839.14
South Carolina Office of Resilience	\$1,839.14	\$1,839.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will cover the City of Dillon's FEMA Hazard Mitigation Grant Program Match. The City of Dillon seeks to create a Stormwater Management Plan focused solely on the city. This plan will become an annex to the preexisting Hazard Mitigation Plan for Dillon County. The current Hazard Mitigation Plan does not go into depth about specific flooding mitigation for the City. The total project will be \$240,000, with the Federal cost-share being \$180,000 and the Local cost-share being \$60,000. The State will provide the \$60,000 for the local cost-share and conduct the study.

This activity will be administered by the State. As allowed by Public Law for 2018 Disasters, the State is able to



expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. This means that Dillon is now a HUD-identified MID County. Its budget is set at \$61,500 in DRGR.

Location Description:

Dillon, SC

Activity Progress Narrative:

The City of Dillon Stormwater Management Plan has been completed. Information obtained from the Plan has led to \$3,800,000 in Mitigation projects being awarded. Still awaiting FEMA closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 4M5 Dillon County 10010335

Activity Title: Dillon County's FEMA HMGP Match

Activity Type: MIT - Planning and Capacity Building	Activity Status: Under Way
Project Number: 4M- Matching	Project Title: Federal Funding Match
Projected Start Date: 03/09/2021	Projected End Date: 08/19/2032
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$51,250.00
B-18-DP-45-0001	\$0.00	\$25,625.00
B-19-DT-45-0001	\$0.00	\$25,625.00
Total Budget	\$0.00	\$51,250.00
B-18-DP-45-0001	\$0.00	\$25,625.00
B-19-DT-45-0001	\$0.00	\$25,625.00
Total Obligated	\$25,625.00	\$25,625.00
B-18-DP-45-0001	\$25,625.00	\$25,625.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,434.06	\$2,434.06
B-18-DP-45-0001	\$2,434.06	\$2,434.06
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,434.06	\$2,434.06
B-18-DP-45-0001	\$2,434.06	\$2,434.06
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,434.06	\$2,434.06
South Carolina Office of Resilience	\$2,434.06	\$2,434.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on Dillon County's FEMA Hazard Mitigation Grant Program Match. Dillon County seeks to create a flood management study to determine the best course of action to mitigate and alleviate water damage amongst its communities. The county is also requesting that the study become the Flood Management Annex to the Dillon County Hazard Mitigation Plan. The project has a total budget of \$100,000, with the Federal cost-share at \$75,000 and the local cost-share at \$25,000. The State will provide the \$25,000 local cost-share and will conduct the study. Also, as allowed by Public Law for the 2018 Disasters, the State is able to expand the Most Impacted and Distressed (MID) category from the Zip Code level to the rest of the County it resides in. Because of this, Dillon county is now classified as a HUD-identified MID county. The DRGR activity budget is set at \$25,625.00.



Location Description:

Dillon County

Activity Progress Narrative:

The Dillon County Stormwater Study is currently in progress, with Facility Inventory and Mapping and the Implementation Plan being completed. The Master Plan is currently in development.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 4M6 SCEMD 10010346

Activity Title: South Carolina Emergency Management Division's PDM Match

Activity Type:

MIT - Planning and Capacity Building

Project Number:

4M- Matching

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

South Carolina

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$63,037.50
B-18-DP-45-0001	\$0.00	\$31,518.75
B-19-DT-45-0001	\$0.00	\$31,518.75
Total Budget	\$0.00	\$63,037.50
B-18-DP-45-0001	\$0.00	\$31,518.75
B-19-DT-45-0001	\$0.00	\$31,518.75
Total Obligated	\$31,518.00	\$31,518.00
B-18-DP-45-0001	\$31,518.00	\$31,518.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,175.94	\$2,175.94
B-18-DP-45-0001	\$2,175.94	\$2,175.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,175.94	\$2,175.94
B-18-DP-45-0001	\$2,175.94	\$2,175.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,175.94	\$2,175.94
South Carolina	\$0.00	\$0.00
South Carolina Emergency Management Division	\$2,175.94	\$2,175.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Federal Funding Match for South Carolina Emergency Management Division's (SCEMD) Hazard Mitigation Plan. This plan will also receive funding from FEMA's Pre-Disaster Mitigation (PDM) Program, which utilizes a Local-Federal cost-sharing strategy to assist local and state governments fund mitigation projects. The State has awarded SCEMD with \$30,750.00 in CDBG-MIT funds, which will go towards the 25% Local portion of the cost-share. Combined with PDM's Federal cost-share, the State Hazard Mitigation Plan Update is budgeted at \$123,000.



SCEMD plans to utilize these funds to update the State Hazard Mitigation Plan to reflect new and updated data and information since the previous five-year plan approved in 2018. State Hazard Mitigation Plans are valid for five years and the current one will expire by 2023. SCEMD will complete the plan, go through the approval process, and adopt it no later than October 1st, 2023. This Activity is budgeted for \$31,518.75 in DRGR.

Location Description:

The State of South Carolina

Activity Progress Narrative:

Recurring State Mitigation Hazard Plan Steering Committee meetings are being held, with the HIRA Technical Working Group meeting to better inform the plan. It has completed Section V of the plan update. It is on track for completion in Spring 2023.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M7 FMU EDA 10010484

Activity Title: Francis Marion University EDA Match

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

4M- Matching

Projected Start Date:

08/18/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Federal Funding Match

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Francis Marion University

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$358,750.00
B-18-DP-45-0001	\$0.00	\$179,375.00
B-19-DT-45-0001	\$0.00	\$179,375.00
Total Budget	\$0.00	\$358,750.00
B-18-DP-45-0001	\$0.00	\$179,375.00
B-19-DT-45-0001	\$0.00	\$179,375.00
Total Obligated	\$179,375.00	\$179,375.00
B-18-DP-45-0001	\$179,375.00	\$179,375.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,122.42	\$2,122.42
B-18-DP-45-0001	\$2,122.42	\$2,122.42
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,122.42	\$2,122.42
B-18-DP-45-0001	\$2,122.42	\$2,122.42
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,122.42	\$2,122.42
Francis Marion University	\$0.00	\$0.00
South Carolina	\$2,122.42	\$2,122.42
Most Impacted and Distressed Expended	\$2,122.42	\$2,122.42
B-18-DP-45-0001	\$2,122.42	\$2,122.42
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Francis Marion has been awarded grants by the Economic Development Administration and the State to replace and upsize the stormwater infrastructure around its campus in six areas. This action was recommended after analysis by AECOM determined that non-action would result in adverse environmental conditions and that maintenance on the current infrastructure would not result in sufficient stormwater management. The total project cost is estimated to be \$874,279, with 80% of the Federal Cost Share being \$699,279 and the remaining 20% of the non-Federal Cost Share being \$175,000. The State will provide the non-Federal Cost Share match. Within DRGR, this activity is budgeted at \$179,375. The project will occur at Francis Marion University in Florence County, a HUD-identified Most Impacted and Distressed County. The project will be administered by the Subrecipient.



Location Description:

Activity Progress Narrative:

JMT has completed the design phase of the project and submitted it to Florence County for permit approval on May 27th. It has also completed the Wetland delineation and is making sure the JD package is ready for submission with the USACE Permitting office.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Progress Narrative:

SCDNR is currently in the Request for Qualifications phase of the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 4M9 Dillon County Buyout Match 10010532

Activity Title: Dillon County Buyout FEMA HMGP Match

Activity Type:
MIT - Buyout of Properties

Project Number:
4M- Matching

Projected Start Date:
09/30/2021

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Federal Funding Match

Projected End Date:
08/20/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, COUNTY OF SC

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$909,103.76
B-18-DP-45-0001	\$0.00	\$454,551.88
B-19-DT-45-0001	\$0.00	\$454,551.88
Total Budget	\$0.00	\$909,103.76
B-18-DP-45-0001	\$0.00	\$454,551.88
B-19-DT-45-0001	\$0.00	\$454,551.88
Total Obligated	\$454,551.00	\$454,551.00
B-18-DP-45-0001	\$454,551.00	\$454,551.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,269.65	\$1,269.65
B-18-DP-45-0001	\$1,269.65	\$1,269.65
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,269.65	\$1,269.65
B-18-DP-45-0001	\$1,269.65	\$1,269.65
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,269.65	\$1,269.65
DILLON, COUNTY OF SC	\$0.00	\$0.00
South Carolina	\$1,269.65	\$1,269.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity is a Subrecipient-ran FEMA HMGP Match project that will focus on removing 7 residential homes from a special flood hazard area. The properties were substantially damaged by Hurricanes Florence and Matthew and are at risk for future flood and storm events. The structures will be acquired, demolished, and then maintained as an open space in perpetuity under its natural state. The total project is expected to cost \$1,330,395.75, with the non-federal cost share being \$443,465.25. The budget in DRGR is set at \$454,551.88. This activity is considered an South Carolina-identified MID for grant B-18-DP-45-0001 and as a HUD-identified MID for grant B-19-DT-45-0001.



Location Description:

Activity Progress Narrative:

The County has been notified about the award and is working with Jeff Ward and Associates to manage the project. They have identified 7 properties that are interested in participating.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 5I - Infrastructure / Infrastructure Projects



Grantee Activity Number: 5I1-Infrastructure

Activity Title: General Infrastructure Application and Oversight

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
08/20/2020

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$97,743,552.20
B-18-DP-45-0001	(\$20,269,860.86)	\$48,871,776.10
B-19-DT-45-0001	\$0.00	\$48,871,776.10
Total Budget	(\$20,269,860.86)	\$97,743,552.20
B-18-DP-45-0001	(\$20,269,860.86)	\$48,871,776.10
B-19-DT-45-0001	\$0.00	\$48,871,776.10
Total Obligated	(\$4,219,429.54)	\$48,871,776.00
B-18-DP-45-0001	(\$4,219,429.54)	\$48,871,776.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,084.30	\$3,084.30
B-18-DP-45-0001	\$3,084.30	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,084.30	\$3,084.30
B-18-DP-45-0001	\$3,084.30	\$3,084.30
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,084.30	\$3,084.30
South Carolina Department of Administration	\$0.00	\$0.00
South Carolina Office of Resilience	\$3,084.30	\$3,084.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

In order to increase storm and flood defenses, the State will provide funds for infrastructure projects to units of general local government (UGLG). In order to receive funding, UGLGs must apply with a detailed plan of what their projects and must receive the State's approval of their project. All projects must undergo a Benefit Cost Analysis (BCA) and must meet the requirement scores. An exception to this may be made for projects that provide noteworthy benefits to the LMI community that aren't easily captured by the BCA. The goal of these infrastructure projects is to better protect local communities from preventable flood damage. These projects will be overseen by the State, but administered by UGLGs.



This specific activity will focus on the application process of the UGLG projects and track their progression. All infrastructure funds will be held in this activity until they are allocated to a specific infrastructure project. Once the projects have been approved, a new activity will be created to track the narrative, financial, and statistical progress of the infrastructure project. The State will divide this activity into three funding phases, with the first phase will provide funding for "shovel-ready" projects that can begin relatively soon.

Location Description:

The Mitigation Grant will serve counties selected by HUD and the State that received significant damage from recent storms. HUD Most Impacted and Distressed (HUD MID): Charleston, Clarendon, Dorchester, Florence Georgetown, Horry, Marion, Sumter, Dillon, and Williamsburg
South Carolina Most Impacted and Distressed (SC MID): Berkeley, Calhoun, Chesterfield, Darlington, Lee, Marlboro, and Orangeburg.

Activity Progress Narrative:

The Mitigation Steering Committee met last quarter to review and approve Infrastructure projects from Phase 1 Round 2. During this round, 9 projects were approved. The State currently has approved 20 Infrastructure projects and awarded \$49,881,494.02. Some of these projects, such as the ones in the City of Dillon, have multiple projects consolidated into one activity. There are approximately \$50.1 million in remaining funds to be awarded. The next Mitigation application period is expected to occur during 2023.

Note: the draw this quarter came from a project that had been approved by the State, but had not yet been set up in DRGR. These funds will be returned to the Dillon County Riverdale project next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I10 Crosswell 10010348

Activity Title: City of Sumter's Crosswell Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,314,503.80
B-18-DP-45-0001	\$0.00	\$2,157,251.90
B-19-DT-45-0001	\$0.00	\$2,157,251.90
Total Budget	\$0.00	\$4,314,503.80
B-18-DP-45-0001	\$0.00	\$2,157,251.90
B-19-DT-45-0001	\$0.00	\$2,157,251.90
Total Obligated	\$2,157,251.00	\$2,157,251.00
B-18-DP-45-0001	\$2,157,251.00	\$2,157,251.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,252.64	\$3,252.64
B-18-DP-45-0001	\$3,252.64	\$3,252.64
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,252.64	\$3,252.64
B-18-DP-45-0001	\$3,252.64	\$3,252.64
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,252.64	\$3,252.64
City of Sumter	\$3,252.64	\$3,252.64
Most Impacted and Distressed Expended	\$3,252.64	\$3,252.64
B-18-DP-45-0001	\$3,252.64	\$3,252.64
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Crosswell Stormwater Infrastructure project, which was awarded \$2,104,636.00. The City will add in \$750,000, making the Grand Total Project budget \$2,854,636. The Crosswell Neighborhood has experienced flooding during everyday storms, with additional stress caused by large tropical storms. The project seeks to address this by increasing capacity of the existing storm drain lines and adding approximately 13,000 linear feet of new storm drain lines and inlets.



The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. It will be run by the City of Sumter. Its budget in DRGR is set at \$2,157,251.90.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter's engineering firm has begun Survey work. They anticipate completing designs later this summer.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I11 Lafayette 10010349

Activity Title: City of Sumter's Lafayette Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Sumter

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Sumter

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$3,105,932.46

\$0.00 \$1,552,966.23

\$0.00 \$1,552,966.23

\$0.00 \$3,105,932.46

\$0.00 \$1,552,966.23

\$0.00 \$1,552,966.23

\$1,552,966.00 \$1,552,966.00

\$1,552,966.00 \$1,552,966.00

\$0.00 \$0.00

\$1,901.58 \$1,901.58

\$1,901.58 \$1,901.58

\$0.00 \$0.00

\$1,901.58 \$1,901.58

\$1,901.58 \$1,901.58

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$1,901.58 \$1,901.58

\$1,901.58 \$1,901.58

\$1,901.58 \$1,901.58

\$1,901.58 \$1,901.58

\$0.00 \$0.00

Activity Description:

This Activity will focus on the City of Sumter's Lafayette Stormwater Infrastructure project, which seeks to address flooding along Mile Branch between Lafayette Drive and US Highway 76. The scope of work includes constructing a new stormwater conveyance that's approximately 3,900 linear feet. Additionally, an existing 48" Corrugated Metal Pipe trunk line will be replaced with a new 60" Reinforced Concrete Pipe that will provide additional capacity and last longer. A 60" outfall will be installed as well, which will replace the area's currently undersized one.



The City of Sumter was awarded \$1,515,089.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. Its budget in DRGR is set at \$1,552,966.23.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter's engineering firm has begun Survey work. They anticipate completing designs later this summer.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I12 Miller to Morgan 10010350

Activity Title: City of Sumter's Miller to Morgan Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Sumter

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,521,500.00
B-18-DP-45-0001	\$0.00	\$1,260,750.00
B-19-DT-45-0001	\$0.00	\$1,260,750.00
Total Budget	\$0.00	\$2,521,500.00
B-18-DP-45-0001	\$0.00	\$1,260,750.00
B-19-DT-45-0001	\$0.00	\$1,260,750.00
Total Obligated	\$1,260,750.00	\$1,260,750.00
B-18-DP-45-0001	\$1,260,750.00	\$1,260,750.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,895.56	\$3,895.56
B-18-DP-45-0001	\$3,895.56	\$3,895.56
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,895.56	\$3,895.56
B-18-DP-45-0001	\$3,895.56	\$3,895.56
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,895.56	\$3,895.56
City of Sumter	\$3,895.56	\$3,895.56
Most Impacted and Distressed Expended	\$3,895.56	\$3,895.56
B-18-DP-45-0001	\$3,895.56	\$3,895.56
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will focus on the City of Sumter's Miller Road Infrastructure Project, which seeks to create a new stormwater conveyance system to alleviate flooding in the area between Jackson Street, Broad Street, Miller Road, and Morgan Avenue in Sumter, SC. The lack of an outfall to Shot Pouch Branch is contributing to the flooding. The project will involve replacing the existing 48" Corrugated Metal Pipe storm drain outfall with 2,600 feet of new 54" Reinforced Concrete Pipe outfall and inlets.



The City of Sumter was awarded \$1,230,000.00 by the State and will administer the project. The infrastructure project will occur in Sumter County, which is a HUD-identified Most Impacted and Distressed County. Its budget in DRGR is set at \$1,260,750.00.

Location Description:

Sumter, SC

Activity Progress Narrative:

The City of Sumter's engineering firm has begun Survey work. They anticipate completing designs later this summer.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I13 Isle of Palms Stormwater 10010626

Activity Title: Isle of Palm's Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,863,235.00
B-18-DP-45-0001	\$1,431,617.50	\$1,431,617.50
B-19-DT-45-0001	\$0.00	\$1,431,617.50
Total Budget	\$1,431,617.50	\$2,863,235.00
B-18-DP-45-0001	\$1,431,617.50	\$1,431,617.50
B-19-DT-45-0001	\$0.00	\$1,431,617.50
Total Obligated	\$1,431,617.00	\$1,431,617.00
B-18-DP-45-0001	\$1,431,617.00	\$1,431,617.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,144.98	\$2,144.98
B-18-DP-45-0001	\$2,144.98	\$2,144.98
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,144.98	\$2,144.98
B-18-DP-45-0001	\$2,144.98	\$2,144.98
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$2,144.98	\$2,144.98
South Carolina Office of Resilience	\$2,144.98	\$2,144.98
Most Impacted and Distressed Expended	\$2,144.98	\$2,144.98
B-18-DP-45-0001	\$2,144.98	\$2,144.98
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Isle of Palms Stormwater Infrastructure Project seeks to minimize and eliminate wide spread flooding throughout the City. The Isle of Palms has experience increased occurrences of flooding due to heavy rainfall events, extreme high tides, sea level rise, high-water table conditions, and intense coastal storms. These conditions, combined with an inadequate drainage system and the low lying topography of the island, have create flooding conditions throughout the City. The Infrastructure project will focus on the area surrounding the 41st Avenue Outfall. infrastructure project is classified as Urgent Need and will be administered by the State. The Urgent Need project was awarded \$1,396,700 and will be budgeted at \$1,431,617.50 within DRGR. It is located in a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

The Isle of Palms City Council is currently reviewing contracts for engineering services.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I14 Cheraw Stormwater 10010627

Activity Title: Town of Cheraw's Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$18,845,691.02
B-18-DP-45-0001	\$9,422,845.50	\$9,422,845.51
B-19-DT-45-0001	\$0.00	\$9,422,845.51
Total Budget	\$9,422,845.50	\$18,845,691.02
B-18-DP-45-0001	\$9,422,845.50	\$9,422,845.51
B-19-DT-45-0001	\$0.00	\$9,422,845.51
Total Obligated	\$3,519,822.00	\$3,519,822.00
B-18-DP-45-0001	\$3,519,822.00	\$3,519,822.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$4,147.20	\$4,147.20
B-18-DP-45-0001	\$4,147.20	\$4,147.20
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$4,147.20	\$4,147.20
B-18-DP-45-0001	\$4,147.20	\$4,147.20
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$4,147.20	\$4,147.20
South Carolina	\$4,147.20	\$4,147.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

UPDATE: Due to similarities in geography, effects, and goals, the Second Street and Washington activities were merged together into the Town of Cheraw's Stormwater Infrastructure Project. Within DRGR, this was done by removing the 5I15 Cheraw Washington activity and merging the finances and narratives to the Second Street activity. This activity was renamed as the Town of Cheraw's Stormwater Infrastructure Project.

The Town of Cheraw, using the information and data obtained from their Stormwater Master Plan, has identified several projects that can reduce damage from flooding and stormwater. The Second Street project area starts at the intersection of Second and Third Street and stops near the intersection of Second and Powe Street. Drainage improvements will include 35 storm drainage structures, 3,246 linear feet of stormwater pipe, 10,814 linear feet of curbing, and 4,773 square yards of required paving/resurfacing and is expected to provide around 155 acres of drainage relief for the town. Additionally, the Stormwater Master Plan was used to identify another beneficial project at Wasshington Street.



This project will begin by upsizing the downstream pipes under the Washington Street dirt road and CSX railroad, with project improvements continuing near the intersection of Front and Marlboro Streets and follow a general path around Church Street. The project will then branch off from the trunk line at Third Street and end at the intersection of Third and Market Street. The trunk line improvements will end on Green Street near Cheraw First Baptist Church. The project will provide approximately 190 acres of drainage relief to the town, which include building 51 storm drainage structures, installing 5,800 linear feet of stormwater pipe, rehabilitating 606 linear feet of preexisting stormwater pipe, and 18,695 square yards of required paving and resurfacing.

Combined, the projects were awarded \$9,336,996.18. It is budgeted at \$9,422,845.51 in DRGR.

The Low to Moderate Income focused projects will be administered by the State and will occur within a South Carolina-identified Most Impacted and Distressed County.

Location Description:

Activity Progress Narrative:

Due to project similarities and synergies, the Town of Cheraw Second Street and Town of Cheraw Washington and RR activities have been merged into one activity. The budgets for these two activities have been combined into one in DRGR. This quarter, the Kick off meeting with the city was conducted in April.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I16 Horry McCormick 10010625

Activity Title: Horry County McCormick Road Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
Horry County

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,735,222.50
B-18-DP-45-0001	\$867,611.25	\$867,611.25
B-19-DT-45-0001	\$0.00	\$867,611.25
Total Budget	\$867,611.25	\$1,735,222.50
B-18-DP-45-0001	\$867,611.25	\$867,611.25
B-19-DT-45-0001	\$0.00	\$867,611.25
Total Obligated	\$867,611.00	\$867,611.00
B-18-DP-45-0001	\$867,611.00	\$867,611.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,716.62	\$1,716.62
B-18-DP-45-0001	\$1,716.62	\$1,716.62
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,716.62	\$1,716.62
B-18-DP-45-0001	\$1,716.62	\$1,716.62
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,716.62	\$1,716.62
Horry County	\$1,716.62	\$1,716.62
Most Impacted and Distressed Expended	\$1,716.62	\$1,716.62
B-18-DP-45-0001	\$1,716.62	\$1,716.62
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Horry County seeks to address flooding from Socastee Creek, which has caused flooding from the 2015 Severe Storm, 2016 Hurricane Matthew, and 2018 Hurricane Florence disasters and cut off access to several local roads. Utilizing a grant provided by SCDHEC, Horry County initiated a study to address the flooding and discovered that waterflow is impeded as it passes under the McCormick Road. This project will construct a supplemental culvert under McCormick Road that would reduce the amount of water that is backed up during flood events. This Urgent Need project has been awarded \$846,450.00 and is budgeted at \$867,611.25 in DRGR. It will occur in a HUD-identified Most Impacted and Distressed County and will be administered by the subrecipient.

Location Description:



Activity Progress Narrative:

During this quarter, Horry County completed its Request for Qualifications application phase and received applications from interested firms. They reviewed submitted applications in June.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I17 Florence Church 10010624

Activity Title: City of Florence Church and Oakland Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
City of Florence2

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$6,300,273.20
B-18-DP-45-0001	\$3,150,136.60	\$3,150,136.60
B-19-DT-45-0001	\$0.00	\$3,150,136.60
Total Budget	\$3,150,136.60	\$6,300,273.20
B-18-DP-45-0001	\$3,150,136.60	\$3,150,136.60
B-19-DT-45-0001	\$0.00	\$3,150,136.60
Total Obligated	\$3,150,136.00	\$3,150,136.00
B-18-DP-45-0001	\$3,150,136.00	\$3,150,136.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,588.86	\$1,588.86
B-18-DP-45-0001	\$1,588.86	\$1,588.86
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,588.86	\$1,588.86
B-18-DP-45-0001	\$1,588.86	\$1,588.86
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$1,588.86	\$1,588.86
City of Florence2	\$1,588.86	\$1,588.86
Most Impacted and Distressed Expended	\$1,588.86	\$1,588.86
B-18-DP-45-0001	\$1,588.86	\$1,588.86
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

The City of Florence seeks to upgrade the stormwater infrastructure, which includes pipes, inlets, and junction boxes, within the vicinity of North Church Street and Oakland Avenue. Within this drainage basin there is little stormwater infrastructure within some areas, much of which is undersized for the area's needs. The project upgrades will provide efficient drainage to the area and help prevent future property damage, road closures, and road repair from flooding and water damage. This project has been awarded \$3,073,304.00 and is budgeted at \$3,150,136.60 in DRGR. The subrecipient will administer the Low to Moderate Income focused project, which is based within a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

The Environmental Assessment and Public notice are under review by the State. Advertisement for the Request for Qualifications for Engineering Services has been completed, with submittals received. Next Quarter, the city anticipates completing the Environmental Assessment, securing a contract with a qualified engineering firm, and beginning the permitting and design phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 5I18 Dillon County Riverdale 10010620

Activity Title: Dillon County’s Riverdale Storm Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, COUNTY OF SC

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,911,000.00
B-18-DP-45-0001	\$0.00	\$1,455,500.00
B-19-DT-45-0001	\$1,455,500.00	\$1,455,500.00
Total Budget	\$1,455,500.00	\$2,911,000.00
B-18-DP-45-0001	\$0.00	\$1,455,500.00
B-19-DT-45-0001	\$1,455,500.00	\$1,455,500.00
Total Obligated	\$1,455,500.00	\$1,455,500.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$1,455,500.00	\$1,455,500.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
DILLON, COUNTY OF SC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Dillon County seeks to improve the storm drainage infrastructure of the Riverdale Community, which is undersized and needs to be replaced with additional drainage capacity. The work will include around 5,500 linear feet of open channel and ditch widening as well as 1,000 linear feet of storm drainage lines and culvert crossings. This project was one of the projects identified within Dillon County’s Stormwater Study. The State has awarded \$1,420,000.00 to the project and has budgeted the activity for \$1,455,500.00 in DRGR. The project will be administered by the State and will focus on the area’s Low to Moderate Income population. It will occur within a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

During this quarter, Engineering services interviews were held. A contractor has been selected, with negotiations and the contract currently being drafted. The project is expected to begin the survey and design phase next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I19 City of Dillon Stormwater 10010621

Activity Title: City of Dillon Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
01/20/2022

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
DILLON, CITY OF

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$7,884,300.00
B-18-DP-45-0001	\$1,719,250.00	\$3,942,150.00
B-19-DT-45-0001	\$2,222,900.00	\$3,942,150.00
Total Budget	\$3,942,150.00	\$7,884,300.00
B-18-DP-45-0001	\$1,719,250.00	\$3,942,150.00
B-19-DT-45-0001	\$2,222,900.00	\$3,942,150.00
Total Obligated	\$1,719,250.00	\$1,719,250.00
B-18-DP-45-0001	\$1,719,250.00	\$1,719,250.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,349.06	\$3,349.06
B-18-DP-45-0001	\$3,349.06	\$3,349.06
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,349.06	\$3,349.06
B-18-DP-45-0001	\$3,349.06	\$3,349.06
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,349.06	\$3,349.06
DILLON, CITY OF	\$3,349.06	\$3,349.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

Utilizing information acquired from its Stormwater Management Plan, the City of Dillon seeks to reduce flooding around the Dargan Street, Lucius Road, and South Railroad Avenue areas. This will be accomplished by installing new drainage pipes, upgrading the size of preexisting pipes, and widening the channel near Lucius Road. This Low to Moderate Income focused project was awarded \$3,846,000.00 by the State and is budgeted at \$3,942,150.000 in DRGR. The activity will be administered by the subrecipient. The City of Dillon is located in a HUD-identified Most Impacted and Distressed County.

Location Description:



Activity Progress Narrative:

During this quarter, Engineering services interviews were held. A contractor has been selected, with negotiations and the contract currently being drafted.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 5I2 Erhardt 10010331

Activity Title: City of Charleston's Erhardt Drainage Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:**Responsible Organization:**

City of Charleston

Overall**Total Projected Budget from All Sources**

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Charleston

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$20,426,589.50

\$0.00 \$10,213,294.75

\$0.00 \$10,213,294.75

\$0.00 \$20,426,589.50

\$0.00 \$10,213,294.75

\$0.00 \$10,213,294.75

\$10,213,294.00 \$10,213,294.00

\$10,213,294.00 \$10,213,294.00

\$0.00 \$0.00

\$25,254.04 \$25,254.04

\$25,254.04 \$25,254.04

\$0.00 \$0.00

\$25,254.04 \$25,254.04

\$25,254.04 \$25,254.04

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$25,254.04 \$25,254.04

\$25,254.04 \$25,254.04

\$25,254.04 \$25,254.04

\$25,254.04 \$25,254.04

\$0.00 \$0.00

Activity Description:

This activity will focus solely on the city of Charleston's Medical District Drainage Tunnel Extension at Ehrhardt Street. The city was awarded \$10,213,294.75 for this infrastructure project by the Governor's Appointed Committee. The area is routinely impacted by substantial flooding that can prevent patients, emergency vehicles, and staff from reaching the hospital during a storm. In just 2019, the medical district had 89 flood events.

The tunnel will run beneath Ehrhardt Street on the Medical University of South Carolina's campus towards

President and Cannon Streets. Water will go through this tunnel until it reaches the city's Spring/Fishburne drainage improvement project. The infrastructure project will be run by the city of Charleston. The activity in DRGR has been budgeted for \$1,791,372.00. Charleston is a HUD-identified Most Impacted and Distressed County.

Location Description:

Charleston, SC

Activity Progress Narrative:

The City of Charleston received its Notice to Proceed on April 4th and has completed mobilization at Ehrhardt Drive, Cannon Street, and Spring Street. Next quarter, it anticipates installing the 16 inch drop shaft along the tunnel alignment, completing ventilation and ladder at Cannon Street, and installing the President tunnel bulkhead. Due to the commencement of construction, this project will begin recording its labor hours for Section 3. While the State did not achieve its Section 3 goals for this quarter, it is making strong efforts towards these goals. It is attempting to recruit low income workers through advertising and reaching out to community organizations.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	3116	3116/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------



Grantee Activity Number: 5I3 Manning 10010334

Activity Title: City of Manning Stormwater Improvement Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
Area (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$10,208,087.76
B-18-DP-45-0001	\$0.00	\$5,104,043.88
B-19-DT-45-0001	\$0.00	\$5,104,043.88
Total Budget	\$0.00	\$10,208,087.76
B-18-DP-45-0001	\$0.00	\$5,104,043.88
B-19-DT-45-0001	\$0.00	\$5,104,043.88
Total Obligated	\$5,104,043.00	\$5,104,043.00
B-18-DP-45-0001	\$5,104,043.00	\$5,104,043.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$36,055.92	\$36,055.92
B-18-DP-45-0001	\$36,055.92	\$36,055.92
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$36,055.92	\$36,055.92
B-18-DP-45-0001	\$36,055.92	\$36,055.92
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$36,055.92	\$36,055.92
South Carolina Office of Resilience	\$36,055.92	\$36,055.92
Most Impacted and Distressed Expended	\$36,055.92	\$36,055.92
B-18-DP-45-0001	\$36,055.92	\$36,055.92
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the City of Manning's Stormwater Improvement Infrastructure project. The Storm Drainage Improvements seeks to address flooding caused by an unnamed tributary of the Pocotaligo River by clearing and snagging uniped sections, installing storm drain pipelines, culverts, and other new drainage structures. The State has awarded the City of Manning's project with \$4,979,555.00. The project will be run by the city. The City of Manning is located within Clarendon county, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR will be budgeted at \$5,104,043.88.

Location Description:



Activity Progress Narrative:

The State is approximately 75 percent complete with the design phase. Next Quarter, it will hold a Public Information Meeting, Complete the Survey and Design phase, and begin the Environmental Assessment and permitting phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I4 HWY 52 10010337

Activity Title: Lake City Highway 52 Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,837,703.00
B-18-DP-45-0001	\$0.00	\$2,918,851.50
B-19-DT-45-0001	\$0.00	\$2,918,851.50
Total Budget	\$0.00	\$5,837,703.00
B-18-DP-45-0001	\$0.00	\$2,918,851.50
B-19-DT-45-0001	\$0.00	\$2,918,851.50
Total Obligated	\$2,918,851.00	\$2,918,851.00
B-18-DP-45-0001	\$2,918,851.00	\$2,918,851.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$109,107.94	\$109,107.94
B-18-DP-45-0001	\$109,107.94	\$109,107.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$109,107.94	\$109,107.94
B-18-DP-45-0001	\$109,107.94	\$109,107.94
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$109,107.94	\$109,107.94
South Carolina Office of Resilience	\$109,107.94	\$109,107.94
Most Impacted and Distressed Expended	\$109,107.94	\$109,107.94
B-18-DP-45-0001	\$109,107.94	\$109,107.94
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus solely on the Lake City Highway 52 Storm Drain Improvements project. It seeks to improve and enhance approximately 5750 linear feet of stormwater ditches and 3640 linear feet of stormwater pipes. The project will remove the existing inadequate drainage infrastructure. Lake City completed Phase 1A of its stormwater drainage goal in 2019, using \$755,212.71 from Penny Tax revenues. It seeks to use CDBG-MIT funds to complete Phase 1 and Phase 2 of its drainage project. The project will benefit the community by allowing surface flow to move more efficiently through the improved infrastructure and help prevent road flooding.



The remaining part of Phase 1 and Phase 2 will run by the State. The project has been awarded \$2,847,660.00 and is budgeted in DRGR for \$2,918,851.50. The Lake City Highway 52 Storm Drain Improvements project will take place in Florence County, which is a HUD-identified Most Impacted and Distressed County.

Location Description:

Lake City, SC

Activity Progress Narrative:

AECOM completed the Complete Plan set of Drawings and Project Manual for Phase 1B and has begun survey and design work for Phase 2. The project has also completed its Environmental Assessment comment period. Next Quarter, AECOM anticipates completing the Phase 2 Plan set and having the Environmental Assessment submitted to HUD.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I5 McQueen 10010338

Activity Title: City Of Florence McQueen Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Florence2

Overall

Total Projected Budget from All Sources

B-18-DP-45-0001

B-19-DT-45-0001

Total Budget

B-18-DP-45-0001

B-19-DT-45-0001

Total Obligated

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Funds Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Drawdown

B-18-DP-45-0001

B-19-DT-45-0001

Program Income Received

B-18-DP-45-0001

B-19-DT-45-0001

Total Funds Expended

City of Florence2

Most Impacted and Distressed Expended

B-18-DP-45-0001

B-19-DT-45-0001

Apr 1 thru Jun 30, 2022

To Date

\$0.00	\$5,504,934.70
\$0.00	\$2,752,467.35
\$0.00	\$2,752,467.35
\$0.00	\$5,504,934.70
\$0.00	\$2,752,467.35
\$0.00	\$2,752,467.35
\$2,752,467.00	\$2,752,467.00
\$2,752,467.00	\$2,752,467.00
\$0.00	\$0.00
\$81,810.33	\$81,810.33
\$81,810.33	\$81,810.33
\$0.00	\$0.00
\$81,810.33	\$81,810.33
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$81,810.33	\$81,810.33
\$81,810.33	\$81,810.33
\$81,810.33	\$81,810.33
\$0.00	\$0.00

Activity Description:

This activity will focus on the City of Florence's McQueen Street Stormwater Infrastructure project. The City seeks to upgrade the 1930's era stormwater drainage system that serves the westside of downtown Florence and the neighborhoods along the South McQueen Street corridor. The project will involve repairing and upgrading the trunk line, upgrading and increasing the size of stormwater inlets, and upsizing or repairing drainage branch lines. This project will also work in synergy with another CDBG-MIT project at West Cedar Street.



The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$2,685,334.00. The project's budget in DRGR is set at \$2,752,467.35.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence has completed the review of the project's engineering contract. It anticipates beginning survey work, conducting field inspections of junction boxes and pipes, and commencing design work next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 5I6 West Cedar 10010339

Activity Title: City of Florence West Cedar Street Stormwater Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

5I - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

City of Florence2

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,795,127.86
B-18-DP-45-0001	\$0.00	\$1,397,563.93
B-19-DT-45-0001	\$0.00	\$1,397,563.93
Total Budget	\$0.00	\$2,795,127.86
B-18-DP-45-0001	\$0.00	\$1,397,563.93
B-19-DT-45-0001	\$0.00	\$1,397,563.93
Total Obligated	\$1,397,563.00	\$1,397,563.00
B-18-DP-45-0001	\$1,397,563.00	\$1,397,563.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$6,275.58	\$6,275.58
B-18-DP-45-0001	\$6,275.58	\$6,275.58
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$6,275.58	\$6,275.58
B-18-DP-45-0001	\$6,275.58	\$6,275.58
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$6,275.58	\$6,275.58
City of Florence2	\$6,275.58	\$6,275.58
Most Impacted and Distressed Expended	\$6,275.58	\$6,275.58
B-18-DP-45-0001	\$6,275.58	\$6,275.58
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the West Cedar Street Stormwater Infrastructure project. The City of Florence seeks to upgrade the current stormwater infrastructure around West Cedar Street by running new reinforced concrete piping to the South McQueen Street basin in order to drain a current trouble spot, replace old catch basin infrastructure with more efficient ones, increase branch pipe sizes to accommodate increased flow from the new basins, and clean and repair damage pipes as needed throughout the existing system. This project will also work in synergy with another CDBG-MIT project at McQueen Street.



The project is based out of Florence County, which is a HUD-identified Most Impacted and Distressed County. The City of Florence will administer the project and has been awarded \$1,363,477.00. The project's budget in DRGR is set at \$1,397,563.93.

Location Description:

Florence, SC

Activity Progress Narrative:

The City of Florence and the State are reviewing the engineering contract for the project. Next quarter, the city anticipates beginning survey work, conducting field inspections of junction boxes and pipes, and commencing design work.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 517 Mingo Pond 10010340

Activity Title: Georgetown County Mingo Pond Stormwater Infrastructure Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
5I - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
South Carolina Office of Resilience

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,926,034.50
B-18-DP-45-0001	\$0.00	\$963,017.25
B-19-DT-45-0001	\$0.00	\$963,017.25
Total Budget	\$0.00	\$1,926,034.50
B-18-DP-45-0001	\$0.00	\$963,017.25
B-19-DT-45-0001	\$0.00	\$963,017.25
Total Obligated	\$963,017.00	\$963,017.00
B-18-DP-45-0001	\$963,017.00	\$963,017.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$10,632.68	\$10,632.68
B-18-DP-45-0001	\$10,632.68	\$10,632.68
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$10,632.68	\$10,632.68
B-18-DP-45-0001	\$10,632.68	\$10,632.68
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$10,632.68	\$10,632.68
South Carolina Office of Resilience	\$10,632.68	\$10,632.68
Most Impacted and Distressed Expended	\$10,632.68	\$10,632.68
B-18-DP-45-0001	\$10,632.68	\$10,632.68
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This activity will focus on the Mingo Pond Stormwater Infrastructure Project. Georgetown County seeks to prevent flooding and standing water along US-17 by installing 675 linear feet of new drainage infrastructure, a new pond outfall structure, and perform ditch maintenance on existing ditches in Pawleys Island. US Highway 17 is the primary north and south evacuation route going through Georgetown County and has previously faced standing water for several days because of storms.



The project will occur in Georgetown County, which is identified as a HUD Most Impacted and Distressed County. The project will be run by the State and has a budget of \$939,529.02. The project's budget in DRGR is set at \$963,017.25.

Location Description:

Georgetown County

Activity Progress Narrative:

Georgetown County has completed its Environmental Assessment and submitted it to the State for further review. The Environmental Assessment is currently under the legal review phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 518 Cowford 10010343

Activity Title: Horry County Cowford Swamp Infrastructure Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

51 - Infrastructure

Projected Start Date:

03/09/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Projects

Projected End Date:

08/19/2032

Completed Activity Actual End Date:

Responsible Organization:

Horry County

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,244,125.00
B-18-DP-45-0001	\$0.00	\$1,622,062.50
B-19-DT-45-0001	\$0.00	\$1,622,062.50
Total Budget	\$0.00	\$3,244,125.00
B-18-DP-45-0001	\$0.00	\$1,622,062.50
B-19-DT-45-0001	\$0.00	\$1,622,062.50
Total Obligated	\$1,622,062.00	\$1,622,062.00
B-18-DP-45-0001	\$1,622,062.00	\$1,622,062.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$4,036.40	\$4,036.40
B-18-DP-45-0001	\$4,036.40	\$4,036.40
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$4,036.40	\$4,036.40
B-18-DP-45-0001	\$4,036.40	\$4,036.40
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$4,036.40	\$4,036.40
Horry County	\$4,036.40	\$4,036.40
Most Impacted and Distressed Expended	\$4,036.40	\$4,036.40
B-18-DP-45-0001	\$4,036.40	\$4,036.40
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County’s Cowford Swamp Channel Infrastructure project. Horry County was awarded \$1,582,500.00 for this project. The Bucksport community faces flooding conditions when flood waters back up from the Pee Dee River into Cowford Swamp and the unnamed wetland tributary. The project will construct a tributary relief channel/culvert that would direct flood waters to an unnamed tributary wetland to the west and to the Waccamaw River, which has historically had lower water elevation changes than the Pee Dee River. This project will work in synergy with the Big Bull Landing Road CDBG-MIT project.



The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County. The activity in DRGR has been budgeted for \$1,622,062.50.

Location Description:

Horry County

Activity Progress Narrative:

The County has entered into a contract with Thomas and Hutton for engineering services. They are working on the initial studies, delineation of wetlands, project design, coordinating environmental reviews with required agencies, and coordinating right of way access to property.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 519 Big Bull Landing 10010344

Activity Title: Horry County Big Bull Landing Road

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
51 - Infrastructure

Projected Start Date:
03/09/2021

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure Projects

Projected End Date:
08/19/2032

Completed Activity Actual End Date:

Responsible Organization:
Horry County

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,832,187.50
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$916,093.75
Total Budget	\$0.00	\$1,832,187.50
B-18-DP-45-0001	\$0.00	\$916,093.75
B-19-DT-45-0001	\$0.00	\$916,093.75
Total Obligated	\$916,093.00	\$916,093.00
B-18-DP-45-0001	\$916,093.00	\$916,093.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,954.96	\$3,954.96
B-18-DP-45-0001	\$3,954.96	\$3,954.96
B-19-DT-45-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,954.96	\$3,954.96
B-18-DP-45-0001	\$3,954.96	\$3,954.96
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-45-0001	\$0.00	\$0.00
B-19-DT-45-0001	\$0.00	\$0.00
Total Funds Expended	\$3,954.96	\$3,954.96
Horry County	\$3,954.96	\$3,954.96
Most Impacted and Distressed Expended	\$3,954.96	\$3,954.96
B-18-DP-45-0001	\$3,954.96	\$3,954.96
B-19-DT-45-0001	\$0.00	\$0.00

Activity Description:

This Activity will focus on Horry County's Big Bull Landing Road Infrastructure project. Horry County was awarded \$893,750.00 for this project. Bucksport, the community where Big Bull Landing Road is located, receives significant flooding when the Pee Dee backs ups from storms. Horry County seeks to elevate Big Bull Landing Road to the adjacent high point grades that would make flooding less likely. It will also create a levee/dam on the existing drainage feature to prevent backup from the Pee Dee River.

The project will be run by Horry County, which is a HUD-identified Most Impacted and Distressed County. The



activity in DRGR has been budgeted for \$916,093.75.

Location Description:

Horry County

Activity Progress Narrative:

The County has entered into a contract with Thomas and Hutton for engineering services. They are working on the initial studies, delineation of wetlands, project design, coordinating environmental reviews with required agencies, and coordinating right of way access to property.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	6	9
Monitoring Visits	0	0
Audit Visits	6	9
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

