

**CHANGE ORDER TO DESIGN-BID-BUILD CONSTRUCTION CONTRACT**AGENCY: SC Office of ResiliencePROJECT NAME: Georgetown County Mingo Pond Drainage OutfallPROJECT NUMBER: D30-N019-MJCONTRACTOR: R H Moore Company, Inc**This Contract is changed as follows:** *(Insert description of change in space provided below.)*

It was determined that removing the directional drill work, due to it not being the best solution, and adding the line stops and offsets to scope.

**ADJUSTMENTS IN THE CONTRACT SUM:**

1. Original Contract Sum:		\$3,128,000.00
2. Change in Contract Sum by previously approved Change Orders:	\$25,500.00	
3. Contract Sum prior to this Change Order:		\$3,153,500.00
4. Amount of this Change Order:	(\$31,500.00)	
5. New Contract Sum, including this Change Order:		\$3,122,000.00

**ADJUSTMENTS IN THE CONTRACT TIME:**

1. Initial Substantial Completion Date:		06/27/2024
2. Sum of previously approved increases and decreases in Days:	14	Days
3. Change in Days for this Change Order:	4	Days
4. Total Number of Days added to this Contract including this Change Order:	18	Days
5. New Substantial Completion Date:		07/15/2024


**AGENCY ACCEPTANCE AND CERTIFICATION**

I certify that the Agency has authorized, unencumbered funds available for obligation to this contract.

Change is within Agency Construction Contract Change Order Certification of: \$0.00 ☐ Yes ☒ No

BY: Phleisha Lewis TITLE: Mitigation Director DATE: 05/20/2024

APPROVED BY:



DATE: 05/21/2024

(OSE PROJECT MANAGER)

SE-380, Page 2

CHANGE ORDER REQUEST NO.: 2**CHANGE ORDER REQUEST SUMMARY – DESIGN-BID-BUILD**AGENCY: SC Office of ResiliencePROJECT NAME: Georgetown County Mingo Pond Drainage OutfallPROJECT NUMBER: D30-N019-MJCONTRACTOR: R H Moore Company, Inc**This Contract is requested to be changed as follows: (Insert description of change in space provided below.)**

It was determined that the previously contracted force main directional drill would not be the best solution due to the FM having to be buried 10 to 15 feet underground making it hard to access for future repairs or work by GCWSD. After much deliberation the GCWSD has determined it is best to credit the directional drill and change to adding line stops and 10" offsets. In summary, this change order is removing the directional drill work and adding the line stops and offsets to scope.

**ADJUSTMENTS IN THE CONTRACT TIME:** Requested Change in Days for this Change Order: 4 Days

			(1) Contractor	(2) Subcontractor	(3) TOTAL
Direct Costs (Provide back-up, including hourly rates, invoices, manhours, etc.)	1.	Labor	-31500	\$0.00	
	2.	Materials (including Sales Tax)	\$0.00	\$0.00	
	3.	Rental Charges	\$0.00	0	
	4.	Subtotal Direct Costs (sum lines 1 – 3)	(\$31,500.00)	\$ 0.00	(\$31,500.00)
Contractor Markup (per AIA A201, Section 7.1.5)	5.	Contractor OH&P (not to exceed 17% of line 4, col 1)	\$0.00		
	6.	Subcontractor's OH&P (not to exceed 17% of line 4, col 2)		\$0.00	
	7.	Contractor markup on Subcontractor (not to exceed 10% of line 4, col 2)	\$0.00		
	8.	Total Contractor Markup (sum lines 5 – 7)	\$ 0.00	\$ 0.00	\$ 0.00
Additional Bonding, Insurance and Permit Costs Associated with Change Order	9.	Bonds	\$0.00	\$0.00	
	10.	Insurance	\$0.00	\$0.00	
	11.	Permits, Licenses or Fees	\$0.00	\$0.00	
	12.	Subtotal (sum lines 9 – 11)	\$ 0.00	\$ 0.00	\$ 0.00
TOTAL	13.	Change Order Cost (sum lines 4, 8, 12, col 3)			(\$31,500.00)

**ADJUSTMENTS IN THE CONTRACT SUM:** Amount of this Change Order Request: \$ (\$31,500.00)**CONTRACTOR ACCEPTANCE:**BY: 

(Signature of Representative)

R.H. Moore Company, IncDate: 5/7/24Print Name of Representative: Eric Buckner**A/E RECOMMENDATION FOR ACCEPTANCE:**BY: 

(Signature of Representative)

Kara Fugate (Terracon)Date: 5/7/24Print Name of Representative: Kara Fugate (Terracon)**AGENCY ACCEPTANCE:**BY: 

(Signature of Representative)

Date: 10 May 2024

Print Name of Representative: Eric G. Fosmire

**Instruction to Contractor:** Attach documentation as needed to justify the requested change to the contract and submit to A/E or Agency.