

DATE: 06/25/2025

SE-380, Page 2

CHANGE ORDER REQUEST NO.: 4**CHANGE ORDER REQUEST SUMMARY – DESIGN-BID-BUILD**AGENCY: SC Office of ResiliencePROJECT NAME: Lake City - Highway 52 Phase 2 Stormwater ImprovementsPROJECT NUMBER: D30-N006-PGCONTRACTOR: Digging Deep Construction LLC**This Contract is requested to be changed as follows: (Insert description of change in space provided below.)**

This form is for Cos 5,6 & 7. The emergency water line Co#5 for \$16,000.00 plus 3 days. The stormline extension and sewer ductile iron swap outs for \$72,500.00 for CO#6 plus 21 days. CO#7 includes paying Dominion to lower the gas line for \$22,958.66, and \$1,691 to increase the bonds plus 42 days.

ADJUSTMENTS IN THE CONTRACT TIME: Requested Change in Days for this Change Order: 87 Days

		(1) Contractor	(2) Subcontractor	(3) TOTAL
Direct Costs (Provide back-up, including hourly rates, invoices, manhours, etc.)	1. Labor	\$76,895.47	\$22,958.66	
	2. Materials (including Sales Tax)	\$11,604.53		
	3. Rental Charges			
	4. Subtotal Direct Costs (sum lines 1 – 3)	\$88,500.00	\$22,958.66	\$111,458.66
Contractor Markup (per AIA A201, Section 7.1.5)	5. Contractor OH&P (not to exceed 17% of line 4, col 1)			
	6. Subcontractor's OH&P (not to exceed 17% of line 4, col 2)			
	7. Contractor markup on Subcontractor (not to exceed 10% of line 4, col 2)			
	8. Total Contractor Markup (sum lines 5 – 7)	\$ 0.00	\$ 0.00	\$ 0.00
Additional Bonding, Insurance and Permit Costs Associated with Change Order	9. Bonds	\$1,691.00		
	10. Insurance			
	11. Permits, Licenses or Fees			
	12. Subtotal (sum lines 9 – 11)	\$1,691.00	\$ 0.00	\$1,691.00
TOTAL	13. Change Order Cost (sum lines 4, 8, 12, col 3)			\$113,149.66

ADJUSTMENTS IN THE CONTRACT SUM: Amount of this Change Order Request: \$ 113,149.66**CONTRACTOR ACCEPTANCE:**BY:  Date: 6/19/25

(Signature of Representative)

Print Name of Representative: Ricky Goff**A/E RECOMMENDATION FOR ACCEPTANCE:**BY:  Date: 6/19/2025

(Signature of Representative)

Print Name of Representative: Jason Outlaw**AGENCY ACCEPTANCE:**BY:  Date: 24 June 2025

(Signature of Representative)

Print Name of Representative: Eric G. Fosmire

Instruction to Contractor: Attach documentation as needed to justify the requested change to the contract and submit to A/E or Agency.