

**CHANGE ORDER TO DESIGN-BID-BUILD CONSTRUCTION CONTRACT**AGENCY: SC Office of ResiliencePROJECT NAME: Laurens County Stormwater Improvement Project - North Laurens CulvertsPROJECT NUMBER: D30-N041-PGCONTRACTOR: Crescent Industries, LLC**This Contract is changed as follows:** *(Insert description of change in space provided below.)*Additional Borrow Excavation required due to existing unsuitable soils verified by NOVA Geotech Firm**ADJUSTMENTS IN THE CONTRACT SUM:**

|                                                                 |                |                |
|-----------------------------------------------------------------|----------------|----------------|
| 1. Original Contract Sum:                                       |                | \$448,900.00   |
| 2. Change in Contract Sum by previously approved Change Orders: | \$1,383,412.91 |                |
| 3. Contract Sum prior to this Change Order:                     |                | \$1,832,312.91 |
| 4. Amount of this Change Order:                                 | \$9,000.00     |                |
| 5. New Contract Sum, including this Change Order:               |                | \$1,841,312.91 |

**ADJUSTMENTS IN THE CONTRACT TIME:**

|                                                                             |     |            |
|-----------------------------------------------------------------------------|-----|------------|
| 1. Initial Substantial Completion Date:                                     |     | 03/14/2026 |
| 2. Sum of previously approved increases and decreases in Days:              | 109 | Days       |
| 3. Change in Days for this Change Order:                                    | 0   | Days       |
| 4. Total Number of Days added to this Contract including this Change Order: | 109 | Days       |
| 5. New Substantial Completion Date:                                         |     | 07/01/2026 |

**AGENCY ACCEPTANCE AND CERTIFICATION**

I certify that the Agency has authorized, unencumbered funds available for obligation to this contract.

Change is within Agency Construction Contract Change Order Certification of: \$0.00 ☐ Yes ☒ NoBY: Phleisha Lewis TITLE: Mitigation Director DATE: 06/09/2026APPROVED BY: Stanley D. Gailey DATE: 06/11/2026  
(OSE PROJECT MANAGER)