

CHANGE ORDER TO DESIGN-BID-BUILD CONSTRUCTION CONTRACT

AGENCY: SC Office of Resilience

PROJECT NAME: City of Rock Hill - Lige Green Street Flooding, Phase 1 and Phase 2

PROJECT NUMBER: D30-N044-PG

CONTRACTOR: Crowder Construction Company

This Contract is changed as follows: *(Insert description of change in space provided below.)*

Added pipe at the Carolina Street intersection. Current existing outlet pipe on plans is shown incorrectly.

ADJUSTMENTS IN THE CONTRACT SUM:

1. Original Contract Sum:		\$13,383,190.00
2. Change in Contract Sum by previously approved Change Orders:	\$0.00	
3. Contract Sum prior to this Change Order:		\$13,383,190.00
4. Amount of this Change Order:	\$11,489.27	
5. New Contract Sum, including this Change Order:		\$13,394,679.27

ADJUSTMENTS IN THE CONTRACT TIME:

1. Initial Substantial Completion Date:		09/13/2026
2. Sum of previously approved increases and decreases in Days:	0	Days
3. Change in Days for this Change Order:	0	Days
4. Total Number of Days added to this Contract including this Change Order:	0	Days
5. New Substantial Completion Date:		09/13/2026

AGENCY ACCEPTANCE AND CERTIFICATION

I certify that the Agency has authorized, unencumbered funds available for obligation to this contract.

Change is within Agency Construction Contract Change Order Certification of: \$0.00 Yes No

BY: Phleisha Lewis **TITLE:** Mitigation Director **DATE:** 01/26/2026

APPROVED BY: Stanley D. Gailey
(OSE PROJECT MANAGER)

DATE: 01/26/2026