

CHANGE ORDER TO DESIGN-BID-BUILD CONSTRUCTION CONTRACT

AGENCY: SC Office of Resilience

PROJECT NAME: City of Rock Hill - Lige Green Street Flooding, Phase 1 and Phase 2

PROJECT NUMBER: D30-N044-PG

CONTRACTOR: Crowder Construction Company

This Contract is changed as follows: *(Insert description of change in space provided below.)*

Revised sanitary sewer layout and elevations at Jefferson & Rich and Carolina Ave Intersections. These revisions are a result of the existing survey provided by KCI being incorrect.

ADJUSTMENTS IN THE CONTRACT SUM:

| | | |
|--|--------------|-----------------|
| 1. Original Contract Sum: | | \$13,383,190.00 |
| 2. Change in Contract Sum by previously approved Change Orders: | \$42,536.27 | |
| 3. Contract Sum prior to this Change Order: | | \$13,425,726.27 |
| 4. Amount of this Change Order: | \$343,779.37 | |
| 5. New Contract Sum, including this Change Order: | | \$13,769,505.64 |

ADJUSTMENTS IN THE CONTRACT TIME:

| | | |
|--|---|------------|
| 1. Initial Substantial Completion Date: | | 09/13/2026 |
| 2. Sum of previously approved increases and decreases in Days: | 0 | Days |
| 3. Change in Days for this Change Order: | 0 | Days |
| 4. Total Number of Days added to this Contract including this Change Order: | 0 | Days |
| 5. New Substantial Completion Date: | | 09/13/2026 |

AGENCY ACCEPTANCE AND CERTIFICATION

I certify that the Agency has authorized, unencumbered funds available for obligation to this contract.

Change is within Agency Construction Contract Change Order Certification of: \$0.00 Yes No

BY: Phleisha Lewis **TITLE:** Mitigation Director **DATE:** 02/13/2026

APPROVED BY:  **DATE:** 02/17/2026
 (OSE PROJECT MANAGER)