

**CHANGE ORDER TO DESIGN-BID-BUILD CONSTRUCTION CONTRACT**

**AGENCY:** SC Office of Resilience

**PROJECT NAME:** City of Dillon Stormwater Improvement Project

**PROJECT NUMBER:** D30-N014-PG

**CONTRACTOR:** Thompson-Turner Construction

**This Contract is changed as follows:** *(Insert description of change in space provided below.)*

Additional erosion control, grading, curbing, inlets, and matting to increase stabilization. Removal of the headwall at the RR alignment connection into the channel, replace with beveled pipe & riprap

**ADJUSTMENTS IN THE CONTRACT SUM:**

<b>1. Original Contract Sum:</b>		\$6,319,171.00
<b>2. Change in Contract Sum by previously approved Change Orders:</b>	\$1,924,460.00	
<b>3. Contract Sum prior to this Change Order:</b>		\$8,243,631.00
<b>4. Amount of this Change Order:</b>	\$100,325.00	
<b>5. New Contract Sum, including this Change Order:</b>		\$8,343,956.00

**ADJUSTMENTS IN THE CONTRACT TIME:**

<b>1. Initial Substantial Completion Date:</b>		07/14/2026
<b>2. Sum of previously approved increases and decreases in Days:</b>	160	Days
<b>3. Change in Days for this Change Order:</b>	60	Days
<b>4. Total Number of Days added to this Contract including this Change Order:</b>	220	Days
<b>5. New Substantial Completion Date:</b>		02/19/2027

**AGENCY ACCEPTANCE AND CERTIFICATION**

I certify that the Agency has authorized, unencumbered funds available for obligation to this contract.

Change is within Agency Construction Contract Change Order Certification of: \$0.00     **Yes**     **No**

**BY:** Phleisha Lewis    **TITLE:** Mitigation Director    **DATE:** 06/11/2026

**APPROVED BY:** 

**DATE:** 06/11/2026

(OSE PROJECT MANAGER)