SE-380 **CHANGE ORDER NO:** 5

CHANGE ORDER TO DESIGN-BID-BUILD CONSTRUCTION CONTRACT

AGENCY: SC Office of Resilience

PROJECT NAME: City of Dillon Stormwater Improvement Project

PROJECT NUMBER: D30-N014-PG

CONTRACTOR: Thompson-Turner Construction

This Contract is changed as follows: *(Insert description of change in space provided below.)*

Power line and pole not allowing contractor to install trench boxes. Jacking pit shifted around 50 feet from proposed location. Time extension for SCDOT approval.

ADJUSTMENTS IN THE CONTRACT SUM:

1. Original Contract Sum:		$6,319,171.00
2. Change in Contract Sum by previously approved Change Orders:	$2,148,360.00	
3. Contract Sum prior to this Change Order:		$8,467,531.00
4. Amount of this Change Order:	$39,500.00	
5. New Contract Sum, including this Change Order:		$8,507,031.00

ADJUSTMENTS IN THE CONTRACT TIME:

1. Initial Substantial Completion Date:		07/14/2026
2. Sum of previously approved increases and decreases in Days:	235	Days
3. Change in Days for this Change Order:	15	Days
4. Total Number of Days added to this Contract including this Change Order:	250	Days
5. New Substantial Completion Date:		03/21/2027

AGENCY ACCEPTANCE AND CERTIFICATION

I certify that the Agency has authorized, unencumbered funds available for obligation to this contract.

Change is within Agency Construction Contract Change Order Certification of: $0.00 ○ **Yes** ● **No**

BY: Phleisha Lewis **TITLE:** Mitigation Director **DATE:** 10/17/2026

APPROVED BY: Stanley D. Gailey **DATE:** 10/19/2026

(OSE PROJECT MANAGER)